

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2023



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard

| | | | |
|--------------------------|--------------|----------------------|--------------|
| Original Appropriations: | \$56,075,773 | Encumbered and Paid: | \$55,309,578 |
| Transfers/Adjustments: | (\$208,076) | Paid to Date: | \$51,812,802 |
| Revised Budget: | \$55,867,697 | Available Budget: | \$558,119 |

2019 Bond Referendum Renovation

Project ID: 51925392-1


Current Phase: Construction

Phase %: 94%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Design Consultants
- Design Services (BCHS)
- FF&E
- Pre-Construction/Site Prep
- Renovations
- Renovations Construction
- Safety/Security
- Technology /Infrastructure
- Various Vendors

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction is nearing completion. Final punch is in progress.