

CMTA Project Construction Update

August 8, 2022






Dutch Fork Elementary

- 42 RTU Replacements- HVAC Renovation
- 100% Lighting LED upgrades
- New Gym Roof
- * PV Solar Array
- * 73 New windows



Dutch Fork Elementary – 100% Complete

✓ Replace 20+ year old gym roof





Dutch Fork Elementary

- LED Lighting Upgrades
 - ❖ 65% Completed as of August 3, 2022
 - Anticipated completion: September
- * 42 RTU Replacements- HVAC Renovation
 - ❖ 36 Units installed and 6 remaining
 - Temporary cooling installed for 2 classrooms and 4 office/common areas affected.




Dutch Fork Elementary - November 2022

- ❖ 73 New windows
 - Framing delivered
 - Glass late August delivery
 - * Work to be completed when students are not in the building.



Dutch Fork Elementary REVISED Solar Array – Winter 2023

❖ PV carport solar array: <u>No cost change</u>







Irmo High School – Activities Building

- 7 RTU Replacements + Building Automation System
- ❖ 100% Lighting LED upgrades
- * PV Solar Array



Irmo High School – Activities Building

- * 7 RTU Replacements
 - ❖ 5 of 7 units installed
- Lighting LED upgrades
 - **❖** 85% Complete
- ❖ PV Solar Array
 - * To be completed September



ENERGY SAVINGS PROJECT

Dutch Fork Elementary & Irmo High Activities Building

45

HVAC Units Replaced

2593

LED Fixture Upgrades

397kW

of Photovoltaic Panels

2

Building Management Systems

73

Window Replacements

909,927

kWh Energy Savings Per Year

2,213

Therms Savings Per Year

\$120,404

Utility Savings Per Year

\$19,596

Operation & Maintenance Savings







