




21st Century Classroom Improvements

January 23, 2024, Board Update



SITE IN PROGRESS & COMPLETED



IN PROGRESS

CONSTRUCTION

- La Puente HS Refresh
- Workman HS Refresh

OUT TO BID

- Los Altos HS Refresh
- Wilson HS Refresh
- Stimson EC

GOING TO DSA

- California ES this month
- Baldwin ES this month

IN DESIGN

- Los Molinos ES
- Grazide ES
- Kwis ES

- Lassalette ES
- Fairgrove K-8

- Orange Grove MS

COMPLETED

- Nelson ES
- Los Altos ES
- Workman ES
- Mesa Robles K-8
- Cedarlane K-8
- Sparks MS
- Newton MS
- Grandview K-8



Phase B Progress

Baldwin ES Construction Documents to DSA 1/23/2024
California ES Construction Documents to DSA 1/23/2024

Anticipated Construction Start Fall of 2024

Los Molinos ES Construction Documents to DSA 3/12/2024
Grazide ES Construction Documents to DSA 3/12/2024

Anticipated Construction Start of 2024

Kwis ES Construction Documents Schematic Design
Lassalette ES Construction Documents Schematic Design

Anticipated Construction Start of 2025

Fairgrove K-8 Construction Documents Schematic Design
Orange Grove MS Construction Documents Schematic Design

Anticipated Construction Start of 2025

PHASE B PROJECTS IN DESIGN




California ES



Fairgrove K-8



Baldwin ES



Orange Grove MS

PHASE B PROJECTS IN DESIGN



Los Molinos ES



Kwis ES



Grazide ES



Lassalette ES


CIVIL SURVEY LASSALETTE COMPLETE




HIGH SCHOOL REFRESH

- Scope Limited to **Replacement of Finishes**
- **Benefits:**
 - Avoid DSA Review Requirements
 - Saving Time
 - Improvements Starting Sooner
 - Conserving Bond Funds

- New LVT Flooring
- New Wall Base
- New Paint, Repair, Prep.
 - Walls
 - Trim
 - Ceilings
 - Doors
 - Windows
- New Grilles at Heat Pumps
- Repair and Replace Damaged Ceiling Tile
- Repaint Ceiling Grid
- Interior Brick cleaning
- Re-lamp at light (By District)
- Deep Cleaning
- Hazmat Abatement




WORKMAN HIGH SCHOOL
43 CLASSROOMS




LA PUENTE HIGH SCHOOL
55 CLASSROOMS

WORKMAN HIGH SCHOOL SCHEDULE



LA PUENTE HIGH SCHOOL SCHEDULE

LA PUENTE HIGH SCHOOL BASELINE SCHEDULE



Project Baseline Schedule
Date: Thu 12/28/23


Task: █ Misc Task █ Project Summary █ Task Milestone █ Manual Task █ Manual Summary Rollup █ Start only █ External Task █ Duration █ Manual Progress █ External Milestone █ Progress

Legend: █ Summary █ Active Task █ Inactive Summary █ Duration only █ Manual Summary █ End only



Page 1

HIGH SCHOOL REFRESH

STIMSON LEARNING CENTER 10 CLASSROOMS



WILSON HIGH SCHOOL 59 CLASSROOMS



LOS ALTOS HIGH SCHOOL 69 CLASSROOMS

PRE-BID JOB WALK:

Los Altos HS, Wilson HS & Stimson EC

Pre-Bid Walk

January 8, 2024

Bib Opening

January 18, 2024

Anticipated Bid Award


February 8, 2024

Anticipated Construction Date

March 4, 2024



20 Contractors Participated in the pre bid job walk



QUESTIONS + ANSWERS

CUMMING
Building Value Through Expertise