



# Vallejo City Unified School District Report to the Citizens' Bond Oversight Committee January 25, 2024



665 Walnut Avenue, Vallejo, CA 94592 Phone: (707) 556 8921 https://vcusd ca.schoolloop.com/BOC



#### **Bond Committee Members**

- ✓ Clarence Martin
- ✓ Kim Miller
- ✓ Jon Riley
- ✓ Robert Schussel, PhD
- ✓ Hazel Wilson

#### **Board of Trustees**

- ✓ Christy Gardner
- ✓ Dr. Latyna Young
- ✓ John Fox
- ✓ Carlos Flores
- ✓ Glenn Amboy

#### **District Representatives**

- ✓ William Spalding, Superintendent
- ✓ Rosa Loza, Chief Business Official
- ✓ Mitchell Romao, Chief Operations Officer
- ✓ Valezka Emes, Director of Facilities & Bond Program

# **Measure S Overview**

On November 6, 2018, approximately 70% of the local voters of the Vallejo City Unified School District passed Measure S, which generated funding to improve classroom education, safety, and college/career preparation by repairing/updating classrooms, roofs, and bathrooms; updating science/ technology labs; improving security/disability access; acquiring, constructing, and modernizing sites/facilities/ equipment. Measure S will generate \$194,000,000 of bonds raising approximately \$10 million annually on average for 33 years at a projected rate of 6¢ per \$100 of assessed value, at legal interest rates with citizen oversight, annual audits, and no money for administrators' salaries/pensions.

All projects funded by the issuance of Measure S general obligation bonds are subject to review both by the District's Board of Trustees and by an independent citizens' bond oversight committee. Measure S projects have been selected from the proposed improvements identified for each school in the Facilities Master Plan. Measure S incorporates projects selected from both the Current Facility Needs and Educational Program Needs Categories.

Measure S bonds are scheduled to be issued in 5 series to be spent over a 10-year time horizon based on the Facilities Master Plan. The first three series of bonds were issued as follows:

| Series A – Issued 5/29/2019 |  |  |  |  |  |  |  |  |
|-----------------------------|--|--|--|--|--|--|--|--|
| Series B – Issued 6/17/2021 |  |  |  |  |  |  |  |  |
| Series C – Issued 3/30/2023 |  |  |  |  |  |  |  |  |
| Subtotal Bonds Issued       |  |  |  |  |  |  |  |  |
| Remaining Authorization     |  |  |  |  |  |  |  |  |
| Total Bond Authorization    |  |  |  |  |  |  |  |  |

\$ 39,000,000 \$ 52,000,000 <u>\$ 52,000,000</u> <u>\$ 143,000,000</u> <u>\$ 51,000,000</u> <u>\$ 194,000,000</u>



The Measure S projects were selected to reflect the community and District priorities expressed throughout the Master Planning Process. They were also selected to balance the needs to improve the accessibility, safety and quality of the learning environment while also protecting the long-term health of the District's facilities. Measure S will provide significant improvements to each campus in the District. It will include upgrades to the infrastructure, security, classrooms environments, accessibility, and technology throughout the District. It will provide flexible labs for the Science, Technology, Engineering and Mathematics (STEM) program at each Elementary and Middle School in the District and facilities improvements to enhance the Wall-to-Wall Academies at the High Schools. It will also upgrade heating and cooling systems, restrooms, flooring, and wall finishes that are nearing the end of their useful life. See the Measure S Implementation Summary on the District's website.

3

## Measure S Bond Summary – As of 12/31/2023

| Bonds Issued<br>Miscellaneous Deposit<br>Net Costs of Issuance/Debt Service<br>Interest Income Earned/Budgeted 2023/24<br>Remaining Bond Authorization                                      | \$143,000,000<br>\$ 40,000<br>(\$ 568,987)<br>\$ 3,022,057<br><u>\$ 51,000,000</u>                    |
|---|---|
| Total Revenues  | <u>\$196,493,070</u>  |
| Project Expenditures as of 12/31/2023<br>Encumbrances (Outstanding Contracts)<br>Total Commitments<br>Remaining Budgets<br>Total Current Budgets<br>Funds Remaining for Additional Projects | <pre>\$ 81,439,692 <u>\$ 28,318,178 \$109,757,870 \$ 21,491,109 \$131,248,979 \$ 65,244,091</u></pre> |
| Total Projects Planned  | <u>\$196,493,070</u>  |

# Current Modernization Projects - includes HVAC, Roofing, Accessible Path of Travel and Toilet Rooms

- > Vallejo High
- Federal Terrace Elementary
- Lincoln Elementary
- Cooper Elementary
- > Dan Mini Elementary
- > Hogan Middle Also includes renovation of the Auditorium.
- > Wardlaw Elementary
- Glen Cove Elementary
- Patterson Elementary
- Steffan Manor

## **Completed Projects**

#### **Corbus Field Refurbishment and Sitework**

- Replacement of artificial turf surface
- Replacement of track surface
- > Associated paving and site improvements to address accessibility issues.

#### Play Structures at Various Elementary and K8 Sites

- > Installation of new play structures
- New wood fiber surface
- > New perimeters and ramps

#### Solano-Widenmann Leadership Academy

- Site Renovations: Phase 1
- Furniture Replacement

#### Exterior Painting – All K-12 Schools

- Exterior Painting Phase 1
- Exterior Painting Phase 2
- Exterior Painting Phase 3

#### Window Coverings at Various Sites

- > Replacement of mini-blinds and curtains with fabric roller shades.
- > These fabric shades are designed to allow the light in without the glare.

#### **Pennycook Elementary School**

- > Accessible Path of Travel
- ➢ Gate Upgrades
- Toilet Room Renovations
- HVAC Equipment Upgrades

5

#### Loma Vista Environmental Science Academy Modernization

- Accessible Path of Travel
- Perimeter Fencing
- > Toilet Room Renovations
- HVAC Equipment Upgrades
- Multi-Purpose Room Renovations
- Shade Structure

#### **Cave Language Academy**

- Roof Replacement
- HVAC Equipment Upgrades
- Accessible Path of Travel
- Toilet Room Renovations

#### **Highland Elementary School**

- Roof Replacement
- HVAC Equipment Upgrades
- > Accessible Path of Travel
- Toilet Room Renovations

## Future Projects - Includes HVAC replacement, ADA upgrades/Site work such as ADA ramps, ADA parking, accessibility, asphalt repair, roof replacement/repair and dry rot repairs.

- > Vallejo Charter 2025
- > J. Bethel High School 2025
- > J. Finney EDC 2025
- > Solano-Widenmann Leadership Academy 2025
- > Mare Island Health and Fitness Academy 2026
- > Corbus Stadium 2026

# Measure S Financial Summary Breakdown By Location - As of 12/31/2023

| Site Site<br>Code                   | Total Budget |             | Budget Encumbered Expenditures |             | Remaining<br>Budget  | Encumbered<br>Balance |    |            |
|-------------------------------------|--------------|-------------|--------------------------------|-------------|----------------------|-----------------------|----|------------|
| 633 Annie Pennycook Elementary      | \$           | 5,551,224   | \$                             | 5,551,224   | \$<br>(5,551,224)    | \$<br>-               | \$ | -          |
| 601 Beverly Hills                   | \$           | 4,952       | \$                             | 4,952       | \$<br>(4,952)        | \$<br>-               | \$ | -          |
| 609 Cave Language Academy           | \$           | 5,863,762   | \$                             | 5,863,762   | \$<br>(5,863,762)    | \$<br>-               | \$ | -          |
| 631 Dan Mini Elementary School      | \$           | 9,664,100   | \$                             | 7,521,004   | \$<br>(6,320,027)    | \$<br>2,143,096       | \$ | 1,200,977  |
| 158 Facilities Management           | \$           | 1,605,247   | \$                             | 1,574,293   | \$<br>(1,302,248)    | \$<br>30,954          | \$ | 272,045    |
| 818 Farragut Academy                | \$           | 4,952       | \$                             | 4,952       | \$<br>(4,952)        | \$<br>-               | \$ | -          |
| 617 Federal Terrace                 | \$           | 11,214,175  | \$                             | 10,862,372  | \$<br>(1,807,427)    | \$<br>351,804         | \$ | 9,054,945  |
| 701 Franklin Middle School          | \$           | 4,952       | \$                             | 4,952       | \$<br>(4,952)        | \$<br>-               | \$ | -          |
| 000 General - Districtwide          | \$           | 590,589     | \$                             | 590,589     | \$<br>(590,589)      | \$<br>-               | \$ | -          |
| 618 Glen Cove Elementary            | \$           | 1,461,832   | \$                             | 709,164     | \$<br>(595,996)      | \$<br>752,669         | \$ | 113,168    |
| 621 Highland Elementary             | \$           | 6,143,434   | \$                             | 6,142,522   | \$<br>(6,142,522)    | \$<br>912             | \$ | -          |
| 709 Hogan Middle School             | \$           | 25,835,352  | \$                             | 22,597,905  | \$<br>(9,617,991)    | \$<br>3,237,447       | \$ | 12,979,914 |
| 815 Independent Study               | \$           | 160,213     | \$                             | 160,213     | \$<br>(160,213)      | \$<br>-               | \$ | -          |
| 805 Jesse Bethel High School        | \$           | 241,901     | \$                             | 241,901     | \$<br>(241,901)      | \$<br>-               | \$ | -          |
| 803 John Finney High School         | \$           | 68,467      | \$                             | 68,467      | \$<br>(68,467)       | \$<br>-               | \$ | -          |
| 605 Johnston Cooper Elementary      | \$           | 10,233,018  | \$                             | 8,064,426   | \$<br>(6,666,417)    | \$<br>2,168,592       | \$ | 1,398,009  |
| 623 Lincoln                         | \$           | 3,932,172   | \$                             | 3,741,377   | \$<br>(878,849)      | \$<br>190,795         | \$ | 2,862,529  |
| 625 Loma Vista                      | \$           | 6,600,765   | \$                             | 6,593,565   | \$<br>(6,593,565)    | \$<br>7,200           | \$ | -          |
| 629 Mare Island Fitness Academy     | \$           | 389,172     | \$                             | 389,172     | \$<br>(389,172)      | \$<br>-               | \$ | -          |
| 634 Patterson                       | \$           | 2,818,642   | \$                             | 566,777     | \$<br>(472,883)      | \$<br>2,251,864       | \$ | 93,894     |
| 703 Solano K8                       | \$           | 3,235,187   | \$                             | 3,235,187   | \$<br>(3,235,187)    | \$<br>-               | \$ | -          |
| 637 Steffan Manor                   | \$           | 5,280,984   | \$                             | 826,952     | \$<br>(678,917)      | \$<br>4,454,032       | \$ | 148,034    |
| 628 Steffan Manor Child Care Center | \$           | 207         | \$                             | 207         | \$<br>(207)          | \$<br>-               | \$ | -          |
| 624 Vallejo Charter School          | \$           | 146,854     | \$                             | 146,854     | \$<br>(146,854)      | \$<br>-               | \$ | -          |
| 809 Vallejo High School             | \$           | 23,326,227  | \$                             | 23,326,047  | \$<br>(23, 323, 473) | \$<br>180             | \$ | 2,574      |
| 638 WardLaw                         | \$           | 6,870,599   | \$                             | 969,034     | \$<br>(776,946)      | \$<br>5,901,566       | \$ | 192,088    |
| Allocated Budget                    | \$           | 131,248,980 | \$                             | 109,757,870 | \$<br>(81,439,693)   | \$<br>21,491,109      | \$ | 28,318,178 |

#### NOTES:

• The Encumbered Column represents the total contracts and purchase orders the District has entered into.

- The Remaining Budget Column is equal to the Total Budget Column less the Encumbered Column.
- The Encumbered Balance Column is equal to the Total Encumbered Column less Expenditures (Payments).

# Measure S Financial Summary Breakdown by Project Type - As of 12/31/2023


| Project Group               | Total Budget      | I  | Encumbered  | I  | Expenditures | Remaining<br>Budget | Encumbered<br>Balance |
|-----------------------------|-------------------|----|-------------|----|--------------|---------------------|-----------------------|
| MODERNIZATION               | \$<br>96,331,222  | \$ | 78,108,514  | \$ | (63,042,295) | \$<br>18,222,709    | \$<br>15,066,219      |
| AUDITORIUMS                 | \$<br>25,420,934  | \$ | 22,183,487  | \$ | (9,203,573)  | \$<br>3,237,447     | \$<br>12,979,914      |
| PLAY STRUCTURES REPLACEMENT | \$<br>2,607,290   | \$ | 2,607,290   | \$ | (2,607,290)  | \$<br>-             | \$<br>-               |
| BOND PROGRAM SUPPORT        | \$<br>2,195,836   | \$ | 2,164,882   | \$ | (1,892,837)  | \$<br>30,954        | \$<br>272,045         |
| SITE WORK                   | \$<br>2,181,243   | \$ | 2,181,243   | \$ | (2,181,243)  | \$<br>-             | \$<br>-               |
| PAINTING                    | \$<br>1,469,797   | \$ | 1,469,797   | \$ | (1,469,797)  | \$<br>-             | \$<br>-               |
| WINDOW COVERINGS            | \$<br>889,201     | \$ | 889,201     | \$ | (889,201)    | \$<br>-             | \$<br>-               |
| FURNITURE AND EQUIPMENT     | \$<br>151,056     | \$ | 151,056     | \$ | (151,056)    | \$<br>-             | \$<br>-               |
| OTHER PROJECTS              | \$<br>2,400       | \$ | 2,400       | \$ | (2,400)      | \$<br>-             | \$<br>-               |
| Allocated Budget            | \$<br>131,248,980 | \$ | 109,757,870 | \$ | (81,439,693) | \$<br>21,491,109    | \$<br>28,318,178      |

Modernization includes repairing/updating classrooms, roofs, and bathrooms; updating science/technology labs; improving security/disability access; acquiring, constructing, and modernizing sites.

Bond Program Support includes costs of issuing the bonds, legal fees, consulting, accounting, and reporting of the bond funds, and specific positions hired to work exclusively on the bond projects.

# Measure S Financial Summary Breakdown of Improvements by Project Type As of 12/31/2023

## Total Budget \$131,248,980



Cumulative Measure S Overall Summary by Project – A Breakdown of each Individual Project by Site

> from Inception to December 31, 2023







| Project   | Total Budget    | Encumbered      | Expenditures     | Remaining Budget | Encumbered Balance |
|---|-----------------|-----------------|------------------|------------------|--------------------|
| 000-0000 - General - Bond Issuance Costs                        | \$590,589.45    | \$590,589.45    | (\$590,589.45)   | \$0.00           | \$0.00             |
| 000 - General - Districtwide Subtotal:                          | \$590,589.45    | \$590,589.45    | (\$590,589.45)   | \$0.00           | \$0.00             |
| 158-0001 - Facilities Management - General Bond Support Costs   | \$410,672.93    | \$395,533.17    | (\$339,042.87)   | \$15,139.76      | \$56,490.30        |
| 158-0005 - Facilities Management - Bond Support Costs           | \$356,696.68    | \$343,196.68    | (\$282,696.68)   | \$13,500.00      | \$60,500.00        |
| 158-9901 - Facilities Management - Bond Support Costs           | \$837,877.06    | \$835,562.78    | (\$680,508.20)   | \$2,314.28       | \$155,054.58       |
| 158 - Facilities Management Subtotal:                           | \$1,605,246.67  | \$1,574,292.63  | (\$1,302,247.75) | \$30,954.04      | \$272,044.88       |
| 601-0005 - Beverly Hills - Modernization                        | \$4,952.24      | \$4,952.24      | (\$4,952.24)     | \$0.00           | \$0.00             |
| 601 - Beverly Hills Subtotal:                                   | \$4,952.24      | \$4,952.24      | (\$4,952.24)     | \$0.00           | \$0.00             |
| 605-0005 - Cooper - Modernization                               | \$163,248.67    | \$163,248.67    | (\$163,248.67)   | \$0.00           | \$0.00             |
| 605-0032 - Cooper - Window Coverings - Various                  | \$63,514.37     | \$63,514.37     | (\$63,514.37)    | \$0.00           | \$0.00             |
| 605-0033 - Cooper - Play Structures Replacement                 | \$226,974.71    | \$226,974.71    | (\$226,974.71)   | \$0.00           | \$0.00             |
| 605-0045 - Cooper - Modernization                               | \$9,779,073.65  | \$7,610,481.57  | (\$6,212,472.14) | \$2,168,592.08   | \$1,398,009.43     |
| 605-0049 - Johnston Cooper Elementary - Patterson Modernization | \$206.99        | \$206.99        | (\$206.99)       | \$0.00           | \$0.00             |
| 605 - Johnston Cooper Elementary Subtotal:                      | \$10,233,018.39 | \$8,064,426.31  | (\$6,666,416.88) | \$2,168,592.08   | \$1,398,009.43     |
| 609-0005 - Cave Language Academy - Modernization                | \$19,540.94     | \$19,540.94     | (\$19,540.94)    | \$0.00           | \$0.00             |
| 609-0030 - Cave Language Academy - Exterior Painting Phase 2    | \$70,577.92     | \$70,577.92     | (\$70,577.92)    | \$0.00           | \$0.00             |
| 609-0033 - Cave Language Academy - Play Structures Replacement  | \$183,322.09    | \$183,322.09    | (\$183,322.09)   | \$0.00           | \$0.00             |
| 609-0036 - Cave Language Academy - Modernization                | \$5,590,321.20  | \$5,590,321.20  | (\$5,590,321.20) | \$0.00           | \$0.00             |
| 609 - Cave Language Academy Subtotal:                           | \$5,863,762.15  | \$5,863,762.15  | (\$5,863,762.15) | \$0.00           | \$0.00             |
| 617-0005 - Federal Terrace - Modernization                      | \$26,092.57     | \$26,092.57     | (\$26,092.57)    | \$0.00           | \$0.00             |
| 617-0030 - Federal Terrace -Exterior Painting Phase 2           | \$74,927.61     | \$74,927.61     | (\$74,927.61)    | \$0.00           | \$0.00             |
| 617-0032 - Federal Terrace - Window Coverings - Various         | \$63,514.37     | \$63,514.37     | (\$63,514.37)    | \$0.00           | \$0.00             |
| 617-0033 - Federal Terrace - Play Structures Replacement        | \$206,088.24    | \$206,088.24    | (\$206,088.24)   | \$0.00           | \$0.00             |
| 617-0042 - Federal Terrace - Modernization                      | \$10,843,552.64 | \$10,491,749.10 | (\$1,436,804.03) | \$351,803.54     | \$9,054,945.07     |
| 617 - Federal Terrace Subtotal:                                 | \$11,214,175.43 | \$10,862,371.89 | (\$1,807,426.82) | \$351,803.54     | \$9,054,945.07     |
| 618-0005 - Glen Cove Elementary - Modernization                 | \$24,386.36     | \$24,386.36     | (\$24,386.36)    | \$0.00           | \$0.00             |
| 618-0030 - Glen Cove Elementary - Exterior Painting Phase 2     | \$82,369.04     | \$82,369.04     | (\$82,369.04)    | \$0.00           | \$0.00             |
| 618-0032 - Glen Cove Elementary - Window Coverings - Various    | \$63,514.37     | \$63,514.37     | (\$63,514.37)    | \$0.00           | \$0.00             |
| 618-0033 - Glen Cove Elementary - Play Structures Replacement   | \$196,851.16    | \$196,851.16    | (\$196,851.16)   | \$0.00           | \$0.00             |





| Project  | Total Budget   | Encumbered     | Expenditures     | Remaining Budget | Encumbered Balance |
|--|----------------|----------------|------------------|------------------|--------------------|
| 618-0047 - Glen Cove Elementary - Modernization                      | \$1,094,711.22 | \$342,042.59   | (\$228,874.57)   | \$752,668.63     | \$113,168.02       |
| 618 - Glen Cove Elementary Subtotal:                                 | \$1,461,832.15 | \$709,163.52   | (\$595,995.50)   | \$752,668.63     | \$113,168.02       |
| 621-0005 - Highland Elementary - Modernization                       | \$154,575.56   | \$154,575.56   | (\$154,575.56)   | \$0.00           | \$0.00             |
| 621-0033 - Highland Elementary - Play Structures Replacement         | \$216,462.18   | \$216,462.18   | (\$216,462.18)   | \$0.00           | \$0.00             |
| 621-0036 - Highland Elementary - Modernization                       | \$5,772,395.78 | \$5,771,483.78 | (\$5,771,483.78) | \$912.00         | \$0.00             |
| 621 - Highland Elementary Subtotal:                                  | \$6,143,433.52 | \$6,142,521.52 | (\$6,142,521.52) | \$912.00         | \$0.00             |
| 623-0005 - Lincoln - Modernization                                   | \$14,663.80    | \$14,663.80    | (\$14,663.80)    | \$0.00           | \$0.00             |
| 623-0031 - Lincoln - Exterior Painting Phase 3                       | \$100,053.98   | \$100,053.98   | (\$100,053.98)   | \$0.00           | \$0.00             |
| 623-0032 - Lincoln - Window Coverings - Various                      | \$63,514.37    | \$63,514.37    | (\$63,514.37)    | \$0.00           | \$0.00             |
| 623-0033 - Lincoln - Play Structures Replacement                     | \$167,365.09   | \$167,365.09   | (\$167,365.09)   | \$0.00           | \$0.00             |
| 623-0043 - Lincoln - Modernization                                   | \$3,586,574.42 | \$3,395,779.92 | (\$533,251.30)   | \$190,794.50     | \$2,862,528.62     |
| 623 - Lincoln Subtotal:  | \$3,932,171.66 | \$3,741,377.16 | (\$878,848.54)   | \$190,794.50     | \$2,862,528.62     |
| 624-0005 - Vallejo Charter - Modernization                           | \$11,879.41    | \$11,879.41    | (\$11,879.41)    | \$0.00           | \$0.00             |
| 624-0030 - Vallejo Charter School - Exterior Painting Phase 2        | \$71,460.28    | \$71,460.28    | (\$71,460.28)    | \$0.00           | \$0.00             |
| 624-0032 - Vallejo Charter School - Window Coverings - Various       | \$63,514.37    | \$63,514.37    | (\$63,514.37)    | \$0.00           | \$0.00             |
| 624 - Vallejo Charter School Subtotal:                               | \$146,854.06   | \$146,854.06   | (\$146,854.06)   | \$0.00           | \$0.00             |
| 625-0005 - Loma Vista - Modernization                                | \$17,727.94    | \$17,727.94    | (\$17,727.94)    | \$0.00           | \$0.00             |
| 625-0030 - Loma Vista - Exterior Painting Phase 2                    | \$69,273.48    | \$69,273.48    | (\$69,273.48)    | \$0.00           | \$0.00             |
| 625-0033 - Loma Vista - Play Structures Replacement                  | \$199,324.19   | \$199,324.19   | (\$199,324.19)   | \$0.00           | \$0.00             |
| 625-0037 - Loma Vista - Modernization                                | \$6,314,439.03 | \$6,307,239.43 | (\$6,307,239.43) | \$7,199.60       | \$0.00             |
| 625 - Loma Vista Subtotal:   | \$6,600,764.64 | \$6,593,565.04 | (\$6,593,565.04) | \$7,199.60       | \$0.00             |
| 628-0050 - Steffan Manor Child Care Center - Modernization           | \$206.99       | \$206.99       | (\$206.99)       | \$0.00           | \$0.00             |
| 628 - Steffan Manor Child Care Center Subtotal:                      | \$206.99       | \$206.99       | (\$206.99)       | \$0.00           | \$0.00             |
| 629-0005 - Mare Island Fitness Academy - Modernization               | \$34,447.43    | \$34,447.43    | (\$34,447.43)    | \$0.00           | \$0.00             |
| 629-0030 - Mare Island Fitness Academy - Exterior Painting Phase 2   | \$75,866.43    | \$75,866.43    | (\$75,866.43)    | \$0.00           | \$0.00             |
| 629-0032 - Mare Island Fitness Academy - Window Coverings - Various  | \$63,514.37    | \$63,514.37    | (\$63,514.37)    | \$0.00           | \$0.00             |
| 629-0033 - Mare Island Fitness Academy - Play Structures Replacement | \$215,343.69   | \$215,343.69   | (\$215,343.69)   | \$0.00           | \$0.00             |
| 629 - Mare Island Fitness Academy Subtotal:                          | \$389,171.92   | \$389,171.92   | (\$389,171.92)   | \$0.00           | \$0.00             |
| 631-0005 - Dan Mini Elementary - Modernization                       | \$33,692.40    | \$33,692.40    | (\$33,692.40)    | \$0.00           | \$0.00             |





| Project   | Total Budget   | Encumbered     | Expenditures     | Remaining Budget | Encumbered Balance |
|---|----------------|----------------|------------------|------------------|--------------------|
| 631-0030 - Dan Mini Elementary School - Exterior Painting Phase 2   | \$74,435.04    | \$74,435.04    | (\$74,435.04)    | \$0.00           | \$0.00             |
| 631-0032 - Dan Mini Elementary School - Window Coverings - Various  | \$63,514.37    | \$63,514.37    | (\$63,514.37)    | \$0.00           | \$0.00             |
| 631-0033 - Dan Mini Elementary School - Play Structures Replacement | \$208,323.06   | \$208,323.06   | (\$208,323.06)   | \$0.00           | \$0.00             |
| 631-0044 - Dan Mini Elementary - Modernization                      | \$9,284,135.54 | \$7,141,039.25 | (\$5,940,061.89) | \$2,143,096.29   | \$1,200,977.36     |
| 631 - Dan Mini Elementary School Subtotal:                          | \$9,664,100.41 | \$7,521,004.12 | (\$6,320,026.76) | \$2,143,096.29   | \$1,200,977.36     |
| 633-0005 - Pennycook - Modernization                                | \$161,735.93   | \$161,735.93   | (\$161,735.93)   | \$0.00           | \$0.00             |
| 633-0033 - Pennycook - Play Structures Replacement                  | \$193,813.57   | \$193,813.57   | (\$193,813.57)   | \$0.00           | \$0.00             |
| 633-0037 - Pennycook - Modernization                                | \$5,195,674.20 | \$5,195,674.20 | (\$5,195,674.20) | \$0.00           | \$0.00             |
| 633 - Annie Pennycook Elementary Subtotal:                          | \$5,551,223.70 | \$5,551,223.70 | (\$5,551,223.70) | \$0.00           | \$0.00             |
| 634-0005 - Patterson - Modernization                                | \$23,876.08    | \$23,876.08    | (\$23,876.08)    | \$0.00           | \$0.00             |
| 634-0031 - Patterson - Exterior Painting Phase 3                    | \$99,259.94    | \$99,259.94    | (\$99,259.94)    | \$0.00           | \$0.00             |
| 634-0032 - Patterson - Window Coverings - Various                   | \$63,514.37    | \$63,514.37    | (\$63,514.37)    | \$0.00           | \$0.00             |
| 634-0033 - Patterson - Play Structures Replacement                  | \$162,067.82   | \$162,067.82   | (\$162,067.82)   | \$0.00           | \$0.00             |
| 634-0049 - Patterson - Modernization                                | \$2,469,923.45 | \$218,059.00   | (\$124,165.04)   | \$2,251,864.45   | \$93,893.96        |
| 634 - Patterson Subtotal:   | \$2,818,641.66 | \$566,777.21   | (\$472,883.25)   | \$2,251,864.45   | \$93,893.96        |
| 637-0005 - Steffan Manor - Modernization                            | \$27,180.16    | \$27,180.16    | (\$27,180.16)    | \$0.00           | \$0.00             |
| 637-0031 - Steffan Manor - Exterior Painting Phase 3                | \$102,654.33   | \$102,654.33   | (\$102,654.33)   | \$0.00           | \$0.00             |
| 637-0032 - Steffan Manor - Window Coverings - Various               | \$63,514.37    | \$63,514.37    | (\$63,514.37)    | \$0.00           | \$0.00             |
| 637-0033 - Steffan Manor - Play Structures Replacement              | \$208,462.23   | \$208,462.23   | (\$208,462.23)   | \$0.00           | \$0.00             |
| 637-0050 - Steffan Manor - Modernization                            | \$4,879,172.45 | \$425,140.50   | (\$277,106.30)   | \$4,454,031.95   | \$148,034.20       |
| 637 - Steffan Manor Subtotal:                                       | \$5,280,983.54 | \$826,951.59   | (\$678,917.39)   | \$4,454,031.95   | \$148,034.20       |
| 638-0005 - Wardlaw - Construction/Modernization                     | \$31,145.45    | \$31,145.45    | (\$31,145.45)    | \$0.00           | \$0.00             |
| 638-0031 - Wardlaw - Exterior Painting Phase 3                      | \$101,094.88   | \$101,094.88   | (\$101,094.88)   | \$0.00           | \$0.00             |
| 638-0032 - Wardlaw - Window Coverings - Various                     | \$63,514.37    | \$63,514.37    | (\$63,514.37)    | \$0.00           | \$0.00             |
| 638-0033 - Wardlaw - Play Structures Replacement                    | \$222,892.31   | \$222,892.31   | (\$222,892.31)   | \$0.00           | \$0.00             |
| 638-0048 - Wardlaw - Modernization                                  | \$6,451,952.32 | \$550,386.79   | (\$358,298.67)   | \$5,901,565.53   | \$192,088.12       |
| 638 - Wardlaw Subtotal:   | \$6,870,599.33 | \$969,033.80   | (\$776,945.68)   | \$5,901,565.53   | \$192,088.12       |
| 701-0005 - Franklin Middle - Modernization                          | \$4,952.24     | \$4,952.24     | (\$4,952.24)     | \$0.00           | \$0.00             |
| 701 - Franklin Middle School Subtotal:                              | \$4,952.24     | \$4,952.24     | (\$4,952.24)     | \$0.00           | \$0.00             |





| Project  | Total Budget     | Encumbered       | Expenditures      | Remaining Budget | Encumbered Balance |
|--|------------------|------------------|-------------------|------------------|--------------------|
| 703-0005 - Solano K8 - Modernization                             | \$3,110,718.38   | \$3,110,718.38   | (\$3,110,718.38)  | \$0.00           | \$0.00             |
| 703-0032 - Solano K8 - Window Coverings - Various                | \$63,514.37      | \$63,514.37      | (\$63,514.37)     | \$0.00           | \$0.00             |
| 703-0040 - Solano K8 - Modernization                             | \$60,954.40      | \$60,954.40      | (\$60,954.40)     | \$0.00           | \$0.00             |
| 703 - Solano K8 Subtotal:  | \$3,235,187.15   | \$3,235,187.15   | (\$3,235,187.15)  | \$0.00           | \$0.00             |
| 709-0005 - Hogan Middle School - Modernization                   | \$350,903.64     | \$350,903.64     | (\$350,903.64)    | \$0.00           | \$0.00             |
| 709-0032 - Hogan Middle School - Window Coverings - Various      | \$63,514.37      | \$63,514.37      | (\$63,514.37)     | \$0.00           | \$0.00             |
| 709-0039 - Hogan Middle School - Auditorium                      | \$25,420,933.89  | \$22,183,487.29  | (\$9,203,573.12)  | \$3,237,446.60   | \$12,979,914.17    |
| 709 - Hogan Middle School Subtotal:                              | \$25,835,351.90  | \$22,597,905.30  | (\$9,617,991.13)  | \$3,237,446.60   | \$12,979,914.17    |
| 803-0005 - John Finney High - Modernization                      | \$4,952.24       | \$4,952.24       | (\$4,952.24)      | \$0.00           | \$0.00             |
| 803-0032 - John Finney High School - Window Coverings - Various  | \$63,514.44      | \$63,514.44      | (\$63,514.44)     | \$0.00           | \$0.00             |
| 803 - John Finney High School Subtotal:                          | \$68,466.68      | \$68,466.68      | (\$68,466.68)     | \$0.00           | \$0.00             |
| 805-0005 - Jesse Bethel High - Modernization                     | \$38,656.79      | \$38,656.79      | (\$38,656.79)     | \$0.00           | \$0.00             |
| 805-0031 - Jesse Bethel High School - Exterior Painting Phase 3  | \$139,730.15     | \$139,730.15     | (\$139,730.15)    | \$0.00           | \$0.00             |
| 805-0032 - Jesse Bethel High School - Window Coverings - Various | \$63,514.37      | \$63,514.37      | (\$63,514.37)     | \$0.00           | \$0.00             |
| 805 - Jesse Bethel High School Subtotal:                         | \$241,901.31     | \$241,901.31     | (\$241,901.31)    | \$0.00           | \$0.00             |
| 809-0005 - Vallejo High School - Modernization                   | \$705,521.07     | \$705,521.07     | (\$705,521.07)    | \$0.00           | \$0.00             |
| 809-0006 - Vallejo High School - Special Education               | \$2,400.00       | \$2,400.00       | (\$2,400.00)      | \$0.00           | \$0.00             |
| 809-0030 - Vallejo High School - Exterior Painting Phase 2       | \$260,748.03     | \$260,748.03     | (\$260,748.03)    | \$0.00           | \$0.00             |
| 809-0035 - Vallejo High School - Corbus Site Work                | \$2,181,242.61   | \$2,181,242.61   | (\$2,181,242.61)  | \$0.00           | \$0.00             |
| 809-0038 - Vallejo High School - Modernization                   | \$20,025,259.29  | \$20,025,079.23  | (\$20,022,505.23) | \$180.06         | \$2,574.00         |
| 809-0046 - Vallejo High School - Furniture                       | \$151,056.37     | \$151,056.37     | (\$151,056.37)    | \$0.00           | \$0.00             |
| 809 - Vallejo High School Subtotal:                              | \$23,326,227.37  | \$23,326,047.31  | (\$23,323,473.31) | \$180.06         | \$2,574.00         |
| 815-0005 - Independent Study - Modernization                     | \$12,867.18      | \$12,867.18      | (\$12,867.18)     | \$0.00           | \$0.00             |
| 815-0030 - Independent Study - Exterior Painting Phase 2         | \$147,345.79     | \$147,345.79     | (\$147,345.79)    | \$0.00           | \$0.00             |
| 815 - Independent Study Subtotal:                                | \$160,212.97     | \$160,212.97     | (\$160,212.97)    | \$0.00           | \$0.00             |
| 818-0005 - Farragut Academy - Modernization                      | \$4,952.13       | \$4,952.13       | (\$4,952.13)      | \$0.00           | \$0.00             |
| 818 - Farragut Academy Subtotal:                                 | \$4,952.13       | \$4,952.13       | (\$4,952.13)      | \$0.00           | \$0.00             |
| Grand Total:   | \$131,248,979.66 | \$109,757,870.39 | (\$81,439,692.56) | \$21,491,109.27  | \$28,318,177.83    |

Cumulative Measure S Encumbrance Summary by Site and Project – Report of all Commitments for each Projects

> from Inception to December 31, 2023







| Project: 000 0000 General Bo    | nd Issuance Cost | S                                       |              |   |
|---------------------------------|------------------|---|--------------|---|
| Vendor                          | Encumbrance      | Expenditure                             | Balance      | Description   |
| Bond Issuance Costs             | \$590,589.45     | (\$590,589.45)                          | \$0.00       | Bond Issuance Costs   |
| Project Total:                  | \$590,589.45     | (\$590,589.45)                          | \$0.00       | 000-0000 - General - Bond Issuance Costs                      |
| Project: 158 0001 Facilities Ma | nagement Gene    | eral Bond Suppor                        | t Costs      |   |
| Vendor                          | Encumbrance      | Expenditure                             | Balance      | Description   |
| V.C.U.S.D.                      | \$395,533.17     | (\$339,042.87)                          | \$56,490.30  | Bond Support Costs  |
| Project Total:                  | \$395,533.17     | (\$339,042.87)                          | \$56,490.30  | 158-0001 - Facilities Management - General Bond Support Costs |
| Project: 158 0005 Facilities Ma | nagement Bon     | d Support Costs                         |              |   |
| Vendor                          | Encumbrance      | Expenditure                             | Balance      | Description   |
| KeyAnalytics                    | \$237,250.00     | (\$196,750.00)                          | \$40,500.00  | Bond Program Planning & Support                               |
| Parker & Covert LLP             | \$85,946.68      | (\$85,946.68)                           | \$0.00       | Legal Fees  |
| Quattrocchi Kwok Architects     | \$20,000.00      | \$0.00                                  | \$20,000.00  | Architects Fees   |
| Project Total:                  | \$343,196.68     | (\$282,696.68)                          | \$60,500.00  | 158-0005 - Facilities Management - Bond Support Costs         |
| Project: 158 9901 Facilities Ma | nagement Bon     | d Support Costs                         |              |   |
| Vendor                          | Encumbrance      | Expenditure                             | Balance      | Description   |
| V.C.U.S.D.                      | \$835,562.78     | (\$680,508.20)                          | \$155,054.58 | Bond Support Costs  |
| Project Total:                  | \$835,562.78     | (\$680,508.20)                          | \$155,054.58 | 158-9901 - Facilities Management - Bond Support Costs         |
| Project: 601 0005 Beverly Hills | Modernization    | l i i i i i i i i i i i i i i i i i i i |              |   |
| Vendor                          | Encumbrance      | Expenditure                             | Balance      | Description   |
| Quattrocchi Kwok Architects     | \$4,952.24       | (\$4,952.24)                            | \$0.00       | Architects Fees   |
| Project Total:                  | \$4,952.24       | (\$4,952.24)                            | \$0.00       | 601-0005 - Beverly Hills - Modernization                      |
| Project: 605 0005 Cooper Mod    | dernization      |   |              |   |
| Vendor                          | Encumbrance      | Expenditure                             | Balance      | Description   |
| CAL Inc.                        | \$17,111.00      | (\$17,111.00)                           | \$0.00       | Painting Services   |
| D and T Painting                | \$78,000.00      | (\$78,000.00)                           | \$0.00       | Painting Services   |





| Project: 605 0005 Cooper Mo     | dernization       |                  |               |   |
|---------------------------------|-------------------|------------------|---------------|---|
| Vendor                          | Encumbrance       | Expenditure      | Balance       | Description                                     |
| F&G Design/Drafting (Armando)   | \$3,300.00        | (\$3,300.00)     | \$0.00        | Construction Inspections                        |
| Quattrocchi Kwok Architects     | \$44,025.46       | (\$44,025.46)    | \$0.00        | Architects Fees                                 |
| Van Pelt Construction Services  | \$20,812.21       | (\$20,812.21)    | \$0.00        | Construction Management Fees                    |
| Project Total:                  | \$163,248.67      | (\$163,248.67)   | \$0.00        | 605-0005 - Cooper - Modernization               |
| Project: 605 0032 Cooper Wir    | dow Coverings     | Various          |               |   |
| Vendor                          | Encumbrance       | Expenditure      | Balance       | Description                                     |
| August Jaye Incorporated        | \$61,749.33       | (\$61,749.33)    | \$0.00        | Building Construction                           |
| Quattrocchi Kwok Architects     | \$1,765.04        | (\$1,765.04)     | \$0.00        | Architects Fees                                 |
| Project Total:                  | \$63,514.37       | (\$63,514.37)    | \$0.00        | 605-0032 - Cooper - Window Coverings - Various  |
| Project: 605 0033 Cooper Play   | y Structures Repl | lacement         |               |   |
| Vendor                          | Encumbrance       | Expenditure      | Balance       | Description                                     |
| G & G Builders Inc              | \$92,454.03       | (\$92,454.03)    | \$0.00        | Building Construction                           |
| Miracle Playsystems             | \$112,477.92      | (\$112,477.92)   | \$0.00        | Capitalized Equipment >=\$5,000                 |
| Paul Lucido Inspection Services | \$1,230.76        | (\$1,230.76)     | \$0.00        | Inspection Services                             |
| Quattrocchi Kwok Architects     | \$9,390.93        | (\$9,390.93)     | \$0.00        | Architects Fees                                 |
| Van Pelt Construction Services  | \$11,421.07       | (\$11,421.07)    | \$0.00        | Construction Management Fees                    |
| Project Total:                  | \$226,974.71      | (\$226,974.71)   | \$0.00        | 605-0033 - Cooper - Play Structures Replacement |
| Project: 605 0045 Cooper Mo     | dernization       |                  |               |   |
| Vendor                          | Encumbrance       | Expenditure      | Balanc        | e Description                                   |
| ATI-AC Martin Inc               | \$663,913.00      | (\$651,149.94)   | \$12,763.0    | 06 Architect & Engineering Fees                 |
| BKF Engineers                   | \$17,317.50       | (\$17,317.50)    | \$0.0         | 00 Engineering Services                         |
| Division of State Architects    | \$22,449.44       | (\$22,449.44)    | \$0.0         | 00 DSA Plan Check Fees                          |
| Kleinfelder                     | \$17,840.00       | (\$9,321.83)     | \$8,518.1     | 7 Construction Testing                          |
| Lathrop Construction Assoc.     | \$6,843,774.13    | (\$5,470,185.84) | \$1,373,588.2 | 9 Building Construction                         |





| Project: 605 0045 Cooper Mod   | dernization    |                    |                |   |  |  |  |  |  |
|--|----------------|--------------------|----------------|---|--|--|--|--|--|
| Vendor   | Encumbrance    | Expenditure        | Balance        | Description   |  |  |  |  |  |
| Paul Lucido Inspection Services                                      | \$44,187.50    | (\$41,816.05)      | \$2,371.45     | 5 Inspection Services   |  |  |  |  |  |
| Vallejo Times Herald   | \$1,000.00     | (\$231.54)         | \$768.46       | 6 Advertising   |  |  |  |  |  |
| Project Total:   | \$7,610,481.57 | (\$6,212,472.14)   | \$1,398,009.43 | 3 605-0045 - Cooper - Modernization                             |  |  |  |  |  |
| Project: 605 0049 Johnston Cooper Elementary Patterson Modernization |                |                    |                |   |  |  |  |  |  |
| Vendor   | Encumbrance    | Expenditure        | Balance        | Description   |  |  |  |  |  |
| Times-Herald   | \$206.99       | (\$206.99)         | \$0.00 H       | Bid Avertising  |  |  |  |  |  |
| Project Total:   | \$206.99       | (\$206.99)         | \$0.00         | 605-0049 - Johnston Cooper Elementary - Patterson Modernization |  |  |  |  |  |
| Project: 609 0005 Cave Langua  | ge Academy M   | odernization       |                |   |  |  |  |  |  |
| Vendor   | Encumbrance    | Expenditure        | Balance        | Description   |  |  |  |  |  |
| Quattrocchi Kwok Architects  | \$19,438.50    | (\$19,438.50)      | \$0.00         | Architects Fees   |  |  |  |  |  |
| Times-Herald   | \$102.44       | (\$102.44)         | \$0.00 H       | Bid Avertising  |  |  |  |  |  |
| Project Total:   | \$19,540.94    | (\$19,540.94)      | \$0.00         | 609-0005 - Cave Language Academy - Modernization                |  |  |  |  |  |
| Project: 609 0030 Cave Langua  | ge Academy Ex  | terior Painting Ph | ase 2          |   |  |  |  |  |  |
| Vendor   | Encumbrance    | Expenditure        | Balance        | Description   |  |  |  |  |  |
| D and T Painting   | \$69,349.00    | (\$69,349.00)      | \$0.00 I       | Painting Services   |  |  |  |  |  |
| Quattrocchi Kwok Architects  | \$1,228.92     | (\$1,228.92)       | \$0.00         | Architects Fees   |  |  |  |  |  |
| Project Total:   | \$70,577.92    | (\$70,577.92)      | \$0.00         | 609-0030 - Cave Language Academy - Exterior Painting Phase 2    |  |  |  |  |  |
| Project: 609 0033 Cave Langua  | ge Academy Pl  | ay Structures Rep  | lacement       |   |  |  |  |  |  |
| Vendor   | Encumbrance    | Expenditure        | Balance        | Description   |  |  |  |  |  |
| G & G Builders Inc   | \$90,246.03    | (\$90,246.03)      | \$0.00 I       | Building Construction   |  |  |  |  |  |
| Miracle Playsystems  | \$70,023.44    | (\$70,023.44)      | \$0.00         | Capitalized Equipment >=\$5,000                                 |  |  |  |  |  |
| Paul Lucido Inspection Services                                      | \$1,230.77     | (\$1,230.77)       | \$0.00 I       | Inspection Services   |  |  |  |  |  |
| Quattrocchi Kwok Architects  | \$3,611.90     | (\$3,611.90)       | \$0.00         | Architects Fees   |  |  |  |  |  |
| Van Pelt Construction Services                                       | \$18,209.95    | (\$18,209.95)      | \$0.00         | Construction Management Fees                                    |  |  |  |  |  |





| Project: 609 0033 Cave Langua                         | ge Academy Pl    | ay Structures Rep | lacement |  |  |  |  |  |  |  |
|---|------------------|-------------------|----------|--|--|--|--|--|--|--|
| Vendor  | Encumbrance      | Expenditure       | Balance  | Description  |  |  |  |  |  |  |
| Project Total:  | \$183,322.09     | (\$183,322.09)    | \$0.00   | 609-0033 - Cave Language Academy - Play Structures Replacement |  |  |  |  |  |  |
| Project: 609 0036 Cave Language Academy Modernization |                  |                   |          |  |  |  |  |  |  |  |
| Vendor  | Encumbrance      | Expenditure       | Balance  | Description  |  |  |  |  |  |  |
| Alten Construction                                    | \$4,928,046.46   | (\$4,928,046.46)  | \$0.00   | Construction Contractor  |  |  |  |  |  |  |
| Chaudhary & Associates                                | \$20,840.00      | (\$20,840.00)     | \$0.00   | Land Inspection Services                                       |  |  |  |  |  |  |
| Division of State Architects                          | \$53,795.94      | (\$53,795.94)     | \$0.00   | DSA Plan Check Fees  |  |  |  |  |  |  |
| Miller Pacific Engineering Group                      | \$34,368.09      | (\$34,368.09)     | \$0.00   | Engineering Fees   |  |  |  |  |  |  |
| NAL Environmental Testing                             | \$3,886.13       | (\$3,886.13)      | \$0.00   | Environmental Testing/Inspection Services                      |  |  |  |  |  |  |
| Paul Lucido Inspection Services                       | \$26,625.00      | (\$26,625.00)     | \$0.00   | Inspection Services  |  |  |  |  |  |  |
| Quattrocchi Kwok Architects                           | \$522,299.09     | (\$522,299.09)    | \$0.00   | Architects Fees  |  |  |  |  |  |  |
| Times-Herald  | \$461.49         | (\$461.49)        | \$0.00   | Bid Avertising   |  |  |  |  |  |  |
| V.C.U.S.D.  | (\$1.00)         | \$1.00            | \$0.00   | Bond Support Costs   |  |  |  |  |  |  |
| Project Total:  | \$5,590,321.20   | (\$5,590,321.20)  | \$0.00   | 609-0036 - Cave Language Academy - Modernization               |  |  |  |  |  |  |
| Project: 617 0005 Federal Terra                       | ace Modernizat   | ion               |          |  |  |  |  |  |  |  |
| Vendor  | Encumbrance      | Expenditure       | Balance  | Description  |  |  |  |  |  |  |
| Quattrocchi Kwok Architects                           | \$25,990.13      | (\$25,990.13)     | \$0.00   | Architects Fees  |  |  |  |  |  |  |
| Times-Herald  | \$102.44         | (\$102.44)        | \$0.00   | Bid Avertising   |  |  |  |  |  |  |
| Project Total:  | \$26,092.57      | (\$26,092.57)     | \$0.00   | 617-0005 - Federal Terrace - Modernization                     |  |  |  |  |  |  |
| Project: 617 0030 Federal Terra                       | ace Exterior Pai | nting Phase 2     |          |  |  |  |  |  |  |  |
| Vendor  | Encumbrance      | Expenditure       | Balance  | Description  |  |  |  |  |  |  |
| D and T Painting                                      | \$72,224.00      | (\$72,224.00)     | \$0.00   | Painting Services  |  |  |  |  |  |  |
| Quattrocchi Kwok Architects                           | \$2,703.61       | (\$2,703.61)      | \$0.00   | Architects Fees  |  |  |  |  |  |  |
| Project Total:  | \$74,927.61      | (\$74,927.61)     | \$0.00   | 617-0030 - Federal Terrace -Exterior Painting Phase 2          |  |  |  |  |  |  |





| Vendor  | Encumbrance     | Expenditure    | Balance      | Description  |  |
|---|-----------------|----------------|--------------|--|--|
| August Jaye Incorporated                                      | \$61,749.33     | (\$61,749.33)  | \$0.00       | Building Construction                                    |  |
| Quattrocchi Kwok Architects                                   | \$1,765.04      | (\$1,765.04)   | \$0.00       | Architects Fees  |  |
| Project Total:  | \$63,514.37     | (\$63,514.37)  | \$0.00       | 617-0032 - Federal Terrace - Window Coverings - Various  |  |
| Project: 617 0033 Federal Terrace Play Structures Replacement |                 |                |              |  |  |
| Vendor  | Encumbrance     | Expenditure    | Balance      | Description  |  |
| G & G Builders Inc  | \$90,246.03     | (\$90,246.03)  | \$0.00       | Building Construction                                    |  |
| Miracle Playsystems   | \$98,855.10     | (\$98,855.10)  | \$0.00       | Capitalized Equipment >=\$5,000                          |  |
| Paul Lucido Inspection Services                               | \$1,230.77      | (\$1,230.77)   | \$0.00       | Inspection Services                                      |  |
| Quattrocchi Kwok Architects                                   | \$4,334.27      | (\$4,334.27)   | \$0.00       | Architects Fees  |  |
| Van Pelt Construction Services                                | \$11,422.07     | (\$11,422.07)  | \$0.00       | Construction Management Fees                             |  |
| Project Total:  | \$206,088.24    | (\$206,088.24) | \$0.00       | 617-0033 - Federal Terrace - Play Structures Replacement |  |
| Project: 617 0042 Federal Terra                               | ace Modernizati | on             |              |  |  |
| Vendor  | Encumbrance     | Expenditure    | Balan        | ce Description   |  |
| BKF Engineers   | \$12,736.25     | (\$12,736.25)  | \$0.         | 00 Engineering Services                                  |  |
| CAL Inc.  | \$11,000.00     | (\$10,658.00)  | \$342.       | 00 Painting Services                                     |  |
| Chaudhary & Associates  | \$4,000.00      | (\$4,000.00)   | \$0.         | 00 Land Inspection Services                              |  |
| Division of State Architects                                  | \$63,560.00     | (\$63,560.00)  | \$0.         | 00 DSA Plan Check Fees                                   |  |
| Kleinfelder   | \$22,980.00     | (\$19,225.35)  | \$3,754.     | 65 Construction Testing                                  |  |
| Miller Pacific Engineering Group                              | \$7,000.00      | \$0.00         | \$7,000.     | 00 Engineering Fees                                      |  |
| NAL Environmental Testing                                     | \$7,469.85      | (\$3,327.70)   | \$4,142.     | 15 Environmental Testing/Inspection Services             |  |
| Otto Construction   | \$9,526,431.00  | (\$591,218.75) | \$8,935,212. | 25 Construction Costs                                    |  |
| Paul Lucido Inspection Services                               | \$20,000.00     | (\$8,625.00)   | \$11,375.    | 00 Inspection Services                                   |  |
| Ouattrocchi Kwok Architects                                   | \$815,572.00    | (\$723,221.44) | \$92,350.    | 56 Architects Fees                                       |  |
|   |                 |                |              |  |  |
| Vallejo Times Herald  | \$1,000.00      | (\$231.54)     | \$768.       | 46 Advertising   |  |





| Project: 618 0005 Glen Cove El                                   | Project: 618 0005 Glen Cove Elementary Modernization |                  |         |   |  |  |
|--|--|------------------|---------|---|--|--|
| Vendor   | Encumbrance  | Expenditure      | Balance | Description   |  |  |
| Quattrocchi Kwok Architects                                      | \$24,283.92  | (\$24,283.92)    | \$0.00  | Architects Fees   |  |  |
| Times-Herald   | \$102.44   | (\$102.44)       | \$0.00  | Bid Avertising  |  |  |
| Project Total:   | \$24,386.36  | (\$24,386.36)    | \$0.00  | 618-0005 - Glen Cove Elementary - Modernization               |  |  |
| Project: 618 0030 Glen Cove Elementary Exterior Painting Phase 2 |  |                  |         |   |  |  |
| Vendor   | Encumbrance  | Expenditure      | Balance | Description   |  |  |
| D and T Painting   | \$80,157.00  | (\$80,157.00)    | \$0.00  | Painting Services   |  |  |
| Quattrocchi Kwok Architects                                      | \$2,212.04   | (\$2,212.04)     | \$0.00  | Architects Fees   |  |  |
| Project Total:   | \$82,369.04  | (\$82,369.04)    | \$0.00  | 618-0030 - Glen Cove Elementary - Exterior Painting Phase 2   |  |  |
| Project: 618 0032 Glen Cove Elementary Window Coverings Various  |  |                  |         |   |  |  |
| Vendor   | Encumbrance  | Expenditure      | Balance | Description   |  |  |
| August Jaye Incorporated   | \$61,749.33  | (\$61,749.33)    | \$0.00  | Building Construction   |  |  |
| Quattrocchi Kwok Architects                                      | \$1,765.04   | (\$1,765.04)     | \$0.00  | Architects Fees   |  |  |
| Project Total:   | \$63,514.37  | (\$63,514.37)    | \$0.00  | 618-0032 - Glen Cove Elementary - Window Coverings - Various  |  |  |
| Project: 618 0033 Glen Cove El                                   | ementary Play  | Structures Repla | cement  |   |  |  |
| Vendor   | Encumbrance  | Expenditure      | Balance | Description   |  |  |
| G & G Builders Inc   | \$101,307.28   | (\$101,307.28)   | \$0.00  | Building Construction   |  |  |
| Miracle Playsystems  | \$78,556.78  | (\$78,556.78)    | \$0.00  | Capitalized Equipment >=\$5,000                               |  |  |
| Paul Lucido Inspection Services                                  | \$1,230.77   | (\$1,230.77)     | \$0.00  | Inspection Services   |  |  |
| Quattrocchi Kwok Architects                                      | \$4,334.27   | (\$4,334.27)     | \$0.00  | Architects Fees   |  |  |
| Van Pelt Construction Services                                   | \$11,422.06  | (\$11,422.06)    | \$0.00  | Construction Management Fees                                  |  |  |
| Project Total:   | \$196,851.16   | (\$196,851.16)   | \$0.00  | 618-0033 - Glen Cove Elementary - Play Structures Replacement |  |  |
| Project: 618 0047 Glen Cove El                                   | ementary Mode  | ernization       |         |   |  |  |
| Vendor   | Encumbrance  | Expenditure      | Balance | Description   |  |  |
| Chaudhary & Associates   | \$26,500.00  | (\$26,500.00)    | \$0.00  | Land Inspection Services                                      |  |  |





| Project: 618 0047 Glen Cove El                      | ementary Mode  | ernization        |              |  |  |
|---|----------------|-------------------|--------------|--|--|
| Vendor  | Encumbrance    | Expenditure       | Balance      | Description  |  |
| Division of State Architects                        | \$26,820.00    | (\$26,820.00)     | \$0.00       | DSA Plan Check Fees  |  |
| Lathrop Construction Assoc.                         | \$3,950.00     | \$0.00            | \$3,950.00   | Building Construction  |  |
| Quattrocchi Kwok Architects                         | \$284,565.60   | (\$175,347.58)    | \$109,218.02 | Architects Fees  |  |
| Times-Herald  | \$206.99       | (\$206.99)        | \$0.00       | Bid Avertising   |  |
| Project Total:                                      | \$342,042.59   | (\$228,874.57)    | \$113,168.02 | 618-0047 - Glen Cove Elementary - Modernization              |  |
| Project: 621 0005 Highland Elementary Modernization |                |                   |              |  |  |
| Vendor  | Encumbrance    | Expenditure       | Balance      | Description  |  |
| CAL Inc.  | \$25,044.00    | (\$25,044.00)     | \$0.00       | Painting Services  |  |
| D and T Painting                                    | \$78,000.00    | (\$78,000.00)     | \$0.00       | Painting Services  |  |
| F&G Design/Drafting (Armando)                       | \$3,300.00     | (\$3,300.00)      | \$0.00       | Construction Inspections                                     |  |
| Quattrocchi Kwok Architects                         | \$27,419.35    | (\$27,419.35)     | \$0.00       | Architects Fees  |  |
| Van Pelt Construction Services                      | \$20,812.21    | (\$20,812.21)     | \$0.00       | Construction Management Fees                                 |  |
| Project Total:                                      | \$154,575.56   | (\$154,575.56)    | \$0.00       | 621-0005 - Highland Elementary - Modernization               |  |
| Project: 621 0033 Highland Ele                      | mentary Play S | tructures Replace | ement        |  |  |
| Vendor  | Encumbrance    | Expenditure       | Balance      | Description  |  |
| G & G Builders Inc                                  | \$90,246.03    | (\$90,246.03)     | \$0.00       | Building Construction  |  |
| Miracle Playsystems                                 | \$108,507.66   | (\$108,507.66)    | \$0.00       | Capitalized Equipment >=\$5,000                              |  |
| Paul Lucido Inspection Services                     | \$1,230.77     | (\$1,230.77)      | \$0.00       | Inspection Services  |  |
| Quattrocchi Kwok Architects                         | \$5,056.65     | (\$5,056.65)      | \$0.00       | Architects Fees  |  |
| Van Pelt Construction Services                      | \$11,421.07    | (\$11,421.07)     | \$0.00       | Construction Management Fees                                 |  |
| Project Total:                                      | \$216,462.18   | (\$216,462.18)    | \$0.00       | 621-0033 - Highland Elementary - Play Structures Replacement |  |
| Project: 621 0036 Highland Ele                      | mentary Mode   | rnization         |              |  |  |
| Vendor  | Encumbrance    | Expenditure       | Balance      | Description  |  |
| Alten Construction                                  | \$5,041,287.99 | (\$5,041,287.99)  | \$0.00       | Construction Contractor                                      |  |





| Project: 621 0036 Highland Elementary Modernization |                   |                  |         |   |
|---|-------------------|------------------|---------|---|
| Vendor  | Encumbrance       | Expenditure      | Balance | Description                                     |
| Calif Dept of Education                             | \$1,820.00        | (\$1,820.00)     | \$0.00  | California Department of Education              |
| Chaudhary & Associates                              | \$19,840.00       | (\$19,840.00)    | \$0.00  | Land Inspection Services                        |
| Division of State Architects                        | \$55,544.48       | (\$55,544.48)    | \$0.00  | DSA Plan Check Fees                             |
| Miller Pacific Engineering Group                    | \$59,577.52       | (\$59,577.52)    | \$0.00  | Engineering Fees                                |
| NAL Environmental Testing                           | \$3,692.51        | (\$3,692.51)     | \$0.00  | Environmental Testing/Inspection Services       |
| Paul Lucido Inspection Services                     | \$26,625.00       | (\$26,625.00)    | \$0.00  | Inspection Services                             |
| Quattrocchi Kwok Architects                         | \$542,928.89      | (\$542,928.89)   | \$0.00  | Architects Fees                                 |
| Subtronic Corporation                               | \$19,500.00       | (\$19,500.00)    | \$0.00  | Other Construction Costs                        |
| Times-Herald  | \$667.39          | (\$667.39)       | \$0.00  | Bid Avertising                                  |
| Project Total:                                      | \$5,771,483.78    | (\$5,771,483.78) | \$0.00  | 621-0036 - Highland Elementary - Modernization  |
| Project: 623 0005 Lincoln Mo                        | dernization       |                  |         |   |
| Vendor  | Encumbrance       | Expenditure      | Balance | Description                                     |
| Quattrocchi Kwok Architects                         | \$14,663.80       | (\$14,663.80)    | \$0.00  | Architects Fees                                 |
| Project Total:                                      | \$14,663.80       | (\$14,663.80)    | \$0.00  | 623-0005 - Lincoln - Modernization              |
| Project: 623 0031 Lincoln Ext                       | erior Painting Ph | nase 3           |         |   |
| Vendor  | Encumbrance       | Expenditure      | Balance | Description                                     |
| HB Restoration                                      | \$94,800.00       | (\$94,800.00)    | \$0.00  | Other Construction Costs                        |
| Quattrocchi Kwok Architects                         | \$5,253.98        | (\$5,253.98)     | \$0.00  | Architects Fees                                 |
| Project Total:                                      | \$100,053.98      | (\$100,053.98)   | \$0.00  | 623-0031 - Lincoln - Exterior Painting Phase 3  |
| Project: 623 0032 Lincoln Wir                       | ndow Coverings    | Various          |         |   |
| Vendor  | Encumbrance       | Expenditure      | Balance | Description                                     |
| August Jaye Incorporated                            | \$61,749.33       | (\$61,749.33)    | \$0.00  | Building Construction                           |
| Quattrocchi Kwok Architects                         | \$1,765.04        | (\$1,765.04)     | \$0.00  | Architects Fees                                 |
| Project Total:                                      | \$63,514.37       | (\$63,514.37)    | \$0.00  | 623-0032 - Lincoln - Window Coverings - Various |





| Project: 623 0033 Lincoln Play Structures Replacement |                |                |                |  |  |
|---|----------------|----------------|----------------|--|--|
| Vendor  | Encumbrance    | Expenditure    | Balance        | Description                                      |  |
| G & G Builders Inc                                    | \$90,246.01    | (\$90,246.01)  | \$0.00         | Building Construction                            |  |
| Miracle Playsystems                                   | \$60,854.35    | (\$60,854.35)  | \$0.00         | Capitalized Equipment >=\$5,000                  |  |
| Paul Lucido Inspection Services                       | \$1,230.77     | (\$1,230.77)   | \$0.00         | Inspection Services                              |  |
| Quattrocchi Kwok Architects                           | \$3,611.91     | (\$3,611.91)   | \$0.00         | Architects Fees                                  |  |
| Van Pelt Construction Services                        | \$11,422.05    | (\$11,422.05)  | \$0.00         | Construction Management Fees                     |  |
| Project Total:  | \$167,365.09   | (\$167,365.09) | \$0.00         | 623-0033 - Lincoln - Play Structures Replacement |  |
| Project: 623 0043 Lincoln Mo                          | dernization    |                |                |  |  |
| Vendor  | Encumbrance    | Expenditure    | Balance        | Description                                      |  |
| BKF Engineers   | \$9,969.50     | (\$9,969.50)   | \$0.00         | D Engineering Services                           |  |
| Division of State Architects                          | \$39,349.77    | (\$39,349.77)  | \$0.00         | D DSA Plan Check Fees                            |  |
| Kleinfelder   | \$12,980.00    | (\$6,889.25)   | \$6,090.7      | 5 Construction Testing                           |  |
| Miller Pacific Engineering Group                      | \$5,000.00     | \$0.00         | \$5,000.00     | D Engineering Fees                               |  |
| NAL Environmental Testing                             | \$7,529.85     | (\$3,346.20)   | \$4,183.6      | 5 Environmental Testing/Inspection Services      |  |
| Otto Construction                                     | \$2,976,639.00 | (\$184,305.71) | \$2,792,333.29 | 9 Construction Costs                             |  |
| Paul Lucido Inspection Services                       | \$20,000.00    | (\$8,625.00)   | \$11,375.00    | D Inspection Services                            |  |
| Quattrocchi Kwok Architects                           | \$323,311.80   | (\$280,534.33) | \$42,777.47    | 7 Architects Fees                                |  |
| Vallejo Times Herald                                  | \$1,000.00     | (\$231.54)     | \$768.46       | 6 Advertising                                    |  |
| Project Total:  | \$3,395,779.92 | (\$533,251.30) | \$2,862,528.62 | 2 623-0043 - Lincoln - Modernization             |  |
| Project: 624 0005 Vallejo Chart                       | er Modernizati | on             |                |  |  |
| Vendor  | Encumbrance    | Expenditure    | Balance        | Description                                      |  |
| Quattrocchi Kwok Architects                           | \$11,776.97    | (\$11,776.97)  | \$0.00         | Architects Fees                                  |  |
| Times-Herald  | \$102.44       | (\$102.44)     | \$0.00         | Bid Avertising                                   |  |
| Project Total:  | \$11,879.41    | (\$11,879.41)  | \$0.00         | 624-0005 - Vallejo Charter - Modernization       |  |





| Project: 624 0030 Vallejo Chart | er School Exter                            | ior Painting Phas | se 2    |  |  |
|---------------------------------|--|-------------------|---------|--|--|
| Vendor                          | Encumbrance                                | Expenditure       | Balance | Description  |  |
| D and T Painting                | \$69,494.00                                | (\$69,494.00)     | \$0.00  | Painting Services  |  |
| Quattrocchi Kwok Architects     | \$1,966.28                                 | (\$1,966.28)      | \$0.00  | Architects Fees  |  |
| Project Total:                  | \$71,460.28                                | (\$71,460.28)     | \$0.00  | 624-0030 - Vallejo Charter School - Exterior Painting Phase 2  |  |
| Project: 624 0032 Vallejo Chart | er School Wind                             | ow Coverings V    | arious  |  |  |
| Vendor                          | Encumbrance                                | Expenditure       | Balance | Description  |  |
| August Jaye Incorporated        | \$61,749.33                                | (\$61,749.33)     | \$0.00  | Building Construction  |  |
| Quattrocchi Kwok Architects     | \$1,765.04                                 | (\$1,765.04)      | \$0.00  | Architects Fees  |  |
| Project Total:                  | \$63,514.37                                | (\$63,514.37)     | \$0.00  | 624-0032 - Vallejo Charter School - Window Coverings - Various |  |
| Project: 625 0005 Loma Vista    | Project: 625 0005 Loma Vista Modernization |                   |         |  |  |
| Vendor                          | Encumbrance                                | Expenditure       | Balance | Description  |  |
| Quattrocchi Kwok Architects     | \$17,625.50                                | (\$17,625.50)     | \$0.00  | Architects Fees  |  |
| Times-Herald                    | \$102.44                                   | (\$102.44)        | \$0.00  | Bid Avertising   |  |
| Project Total:                  | \$17,727.94                                | (\$17,727.94)     | \$0.00  | 625-0005 - Loma Vista - Modernization                          |  |
| Project: 625 0030 Loma Vista    | Exterior Painting                          | g Phase 2         |         |  |  |
| Vendor                          | Encumbrance                                | Expenditure       | Balance | Description  |  |
| D and T Painting                | \$67,553.00                                | (\$67,553.00)     | \$0.00  | Painting Services  |  |
| Quattrocchi Kwok Architects     | \$1,720.48                                 | (\$1,720.48)      | \$0.00  | Architects Fees  |  |
| Project Total:                  | \$69,273.48                                | (\$69,273.48)     | \$0.00  | 625-0030 - Loma Vista - Exterior Painting Phase 2              |  |
| Project: 625 0033 Loma Vista    | Play Structures I                          | Replacement       |         |  |  |
| Vendor                          | Encumbrance                                | Expenditure       | Balance | Description  |  |
| G & G Builders Inc              | \$90,246.03                                | (\$90,246.03)     | \$0.00  | Building Construction  |  |
| Miracle Playsystems             | \$85,303.17                                | (\$85,303.17)     | \$0.00  | Capitalized Equipment >=\$5,000                                |  |
| Paul Lucido Inspection Services | \$1,230.77                                 | (\$1,230.77)      | \$0.00  | Inspection Services  |  |
| Quattrocchi Kwok Architects     | \$4,334.27                                 | (\$4,334.27)      | \$0.00  | Architects Fees  |  |





| Project: 625 0033 Loma Vista               | Project: 625 0033 Loma Vista Play Structures Replacement |                  |         |  |  |  |
|--|--|------------------|---------|--|--|--|
| Vendor                                     | Encumbrance  | Expenditure      | Balance | Description  |  |  |
| Van Pelt Construction Services             | \$18,209.95  | (\$18,209.95)    | \$0.00  | Construction Management Fees                               |  |  |
| Project Total:                             | \$199,324.19   | (\$199,324.19)   | \$0.00  | 625-0033 - Loma Vista - Play Structures Replacement        |  |  |
| Project: 625 0037 Loma Vista Modernization |  |                  |         |  |  |  |
| Vendor                                     | Encumbrance  | Expenditure      | Balance | Description  |  |  |
| ATI-AC Martin Inc                          | \$531,732.21   | (\$531,732.21)   | \$0.00  | Architect & Engineering Fees                               |  |  |
| Calif Dept of Education                    | \$2,444.40   | (\$2,444.40)     | \$0.00  | California Department of Education                         |  |  |
| Chaudhary & Associates                     | \$38,700.00  | (\$38,700.00)    | \$0.00  | Land Inspection Services                                   |  |  |
| Division of State Architects               | \$63,801.52  | (\$63,801.52)    | \$0.00  | DSA Plan Check Fees  |  |  |
| Honey Bucket                               | \$3,700.78   | (\$3,700.78)     | \$0.00  | Portable Restrooms   |  |  |
| Lathrop Construction Assoc.                | \$5,565,005.80   | (\$5,565,005.80) | \$0.00  | Building Construction                                      |  |  |
| Metropolitan Van & Storage                 | \$1,685.00   | (\$1,685.00)     | \$0.00  | Moving and Storage   |  |  |
| Miller Pacific Engineering Group           | \$44,160.54  | (\$44,160.54)    | \$0.00  | Engineering Fees   |  |  |
| NAL Environmental Testing                  | \$8,952.53   | (\$8,952.53)     | \$0.00  | Environmental Testing/Inspection Services                  |  |  |
| Northwest Cascade                          | \$8,845.17   | (\$8,845.17)     | \$0.00  | Construction Services                                      |  |  |
| Paul Lucido Inspection Services            | \$37,750.00  | (\$37,750.00)    | \$0.00  | Inspection Services  |  |  |
| Times-Herald                               | \$461.48   | (\$461.48)       | \$0.00  | Bid Avertising   |  |  |
| Project Total:                             | \$6,307,239.43   | (\$6,307,239.43) | \$0.00  | 625-0037 - Loma Vista - Modernization                      |  |  |
| Project: 628 0050 Steffan Mano             | or Child Care Cer  | nter Modernizati | on      |  |  |  |
| Vendor                                     | Encumbrance  | Expenditure      | Balance | Description  |  |  |
| Times-Herald                               | \$206.99   | (\$206.99)       | \$0.00  | Bid Avertising   |  |  |
| Project Total:                             | \$206.99   | (\$206.99)       | \$0.00  | 628-0050 - Steffan Manor Child Care Center - Modernization |  |  |
| Project: 629 0005 Mare Island              | Fitness Academy  | Modernization    |         |  |  |  |
| Vendor                                     | Encumbrance  | Expenditure      | Balance | Description  |  |  |
| Quattrocchi Kwok Architects                | \$34,344.99  | (\$34,344.99)    | \$0.00  | Architects Fees  |  |  |





| Project: 629 0005 Mare Island   | Fitness Academy | Modernization   |               |   |
|---------------------------------|-----------------|-----------------|---------------|---|
| Vendor                          | Encumbrance     | Expenditure     | Balance       | Description   |
| Times-Herald                    | \$102.44        | (\$102.44)      | \$0.00        | Bid Avertising  |
| Project Total:                  | \$34,447.43     | (\$34,447.43)   | \$0.00        | 629-0005 - Mare Island Fitness Academy - Modernization              |
| Project: 629 0030 Mare Island   | Fitness Academy | Exterior Painti | ng Phase 2    |   |
| Vendor                          | Encumbrance     | Expenditure     | Balance       | Description   |
| D and T Painting                | \$73,900.15     | (\$73,900.15)   | \$0.00        | Painting Services   |
| Quattrocchi Kwok Architects     | \$1,966.28      | (\$1,966.28)    | \$0.00        | Architects Fees   |
| Project Total:                  | \$75,866.43     | (\$75,866.43)   | \$0.00        | 629-0030 - Mare Island Fitness Academy - Exterior Painting Phase 2  |
| Project: 629 0032 Mare Island   | Fitness Academy | Window Cover    | ings Various  |   |
| Vendor                          | Encumbrance     | Expenditure     | Balance       | Description   |
| August Jaye Incorporated        | \$61,749.33     | (\$61,749.33)   | \$0.00        | Building Construction   |
| Quattrocchi Kwok Architects     | \$1,765.04      | (\$1,765.04)    | \$0.00        | Architects Fees   |
| Project Total:                  | \$63,514.37     | (\$63,514.37)   | \$0.00        | 629-0032 - Mare Island Fitness Academy - Window Coverings - Various |
| Project: 629 0033 Mare Island   | Fitness Academy | Play Structures | s Replacement |   |
| Vendor                          | Encumbrance     | Expenditure     | Balance       | Description   |
| G & G Builders Inc              | \$92,566.35     | (\$92,566.35)   | \$0.00        | Building Construction   |
| Miracle Playsystems             | \$82,658.19     | (\$82,658.19)   | \$0.00        | Capitalized Equipment >=\$5,000                                     |
| Paul Lucido Inspection Services | \$1,230.77      | (\$1,230.77)    | \$0.00        | Inspection Services   |
| Quattrocchi Kwok Architects     | \$20,678.44     | (\$20,678.44)   | \$0.00        | Architects Fees   |
| Van Pelt Construction Services  | \$18,209.94     | (\$18,209.94)   | \$0.00        | Construction Management Fees  |
| Project Total:                  | \$215,343.69    | (\$215,343.69)  | \$0.00        | 629-0033 - Mare Island Fitness Academy - Play Structures Replacemen |
| Project: 631 0005 Dan Mini Ele  | mentary Moder   | nization        |               |   |
| Vendor                          | Encumbrance     | Expenditure     | Balance       | Description   |
| Quattrocchi Kwok Architects     | \$33,471.95     | (\$33,471.95)   | \$0.00        | Architects Fees   |
| Times-Herald                    | \$220.45        | (\$220.45)      | \$0.00        | Bid Avertising  |





| Project: 631 0005 Dan Mini Elementary Modernization   |  |  |  |  |  |
|---|--|--|--|--|--|
| Vendor  | Encumbrance  | Expenditure  | Balance  | Description  |  |
| Project Total:  | \$33,692.40  | (\$33,692.40)  | \$0.00   | 631-0005 - Dan Mini Elementary - Modernization   |  |
| Project: 631 0030 Dan Mini Ele  | mentary School   | Exterior Painting  | g Phase 2  |  |  |
| Vendor  | Encumbrance  | Expenditure  | Balance  | Description  |  |
| D and T Painting  | \$72,223.00  | (\$72,223.00)  | \$0.00   | Painting Services  |  |
| Quattrocchi Kwok Architects   | \$2,212.04   | (\$2,212.04)   | \$0.00   | Architects Fees  |  |
| Project Total:  | \$74,435.04  | (\$74,435.04)  | \$0.00   | 631-0030 - Dan Mini Elementary School - Exterior Painting Phase 2  |  |
| Project: 631 0032 Dan Mini Ele  | mentary School   | Window Coverin   | igs Various  |  |  |
| Vendor  | Encumbrance  | Expenditure  | Balance  | Description  |  |
| August Jaye Incorporated  | \$61,749.33  | (\$61,749.33)  | \$0.00   | Building Construction  |  |
| Quattrocchi Kwok Architects   | \$1,765.04   | (\$1,765.04)   | \$0.00   | Architects Fees  |  |
| Project Total:  | \$63,514.37  | (\$63,514.37)  | \$0.00   | 631-0032 - Dan Mini Elementary School - Window Coverings - Various   |  |
| Project: 631 0033 Dan Mini Ele  | mentary School   | Play Structures I  | Replacement  |  |  |
|   |  |  |  |  |  |
| Vendor  | Encumbrance  | Expenditure  | Balance  | Description  |  |
| Vendor<br>G & G Builders Inc  | Encumbrance<br>\$90,246.03   | Expenditure<br>(\$90,246.03)   |  | Description<br>Building Construction   |  |
|   |  | -  | \$0.00   | ÷  |  |
| G & G Builders Inc  | \$90,246.03  | (\$90,246.03)  | \$0.00<br>\$0.00   | Building Construction  |  |
| G & G Builders Inc<br>Miracle Playsystems   | \$90,246.03<br>\$94,302.04   | (\$90,246.03)<br>(\$94,302.04)   | \$0.00<br>\$0.00<br>\$0.00   | Building Construction<br>Capitalized Equipment >=\$5,000   |  |
| G & G Builders Inc<br>Miracle Playsystems<br>Paul Lucido Inspection Services  | \$90,246.03<br>\$94,302.04<br>\$1,230.77   | (\$90,246.03)<br>(\$94,302.04)<br>(\$1,230.77)   | \$0.00<br>\$0.00<br>\$0.00<br>\$0.00   | Building Construction<br>Capitalized Equipment >=\$5,000<br>Inspection Services  |  |
| G & G Builders Inc<br>Miracle Playsystems<br>Paul Lucido Inspection Services<br>Quattrocchi Kwok Architects   | \$90,246.03<br>\$94,302.04<br>\$1,230.77<br>\$4,334.27   | (\$90,246.03)<br>(\$94,302.04)<br>(\$1,230.77)<br>(\$4,334.27)   | \$0.00<br>\$0.00<br>\$0.00<br>\$0.00<br>\$0.00                               | Building Construction<br>Capitalized Equipment >=\$5,000<br>Inspection Services<br>Architects Fees<br>Construction Management Fees   |  |
| G & G Builders Inc<br>Miracle Playsystems<br>Paul Lucido Inspection Services<br>Quattrocchi Kwok Architects<br>Van Pelt Construction Services   | \$90,246.03<br>\$94,302.04<br>\$1,230.77<br>\$4,334.27<br>\$18,209.95<br><b>\$208,323.06</b>                                 | (\$90,246.03)<br>(\$94,302.04)<br>(\$1,230.77)<br>(\$4,334.27)<br>(\$18,209.95)<br>(\$208,323.06)                            | \$0.00<br>\$0.00<br>\$0.00<br>\$0.00<br>\$0.00                               | Building Construction<br>Capitalized Equipment >=\$5,000<br>Inspection Services<br>Architects Fees<br>Construction Management Fees   |  |
| G & G Builders Inc<br>Miracle Playsystems<br>Paul Lucido Inspection Services<br>Quattrocchi Kwok Architects<br>Van Pelt Construction Services<br><b>Project Total:</b>  | \$90,246.03<br>\$94,302.04<br>\$1,230.77<br>\$4,334.27<br>\$18,209.95<br><b>\$208,323.06</b>                                 | (\$90,246.03)<br>(\$94,302.04)<br>(\$1,230.77)<br>(\$4,334.27)<br>(\$18,209.95)<br>(\$208,323.06)                            | \$0.00<br>\$0.00<br>\$0.00<br>\$0.00<br><b>\$0.00</b>                        | Building Construction<br>Capitalized Equipment >=\$5,000<br>Inspection Services<br>Architects Fees<br>Construction Management Fees<br>631-0033 - Dan Mini Elementary School - Play Structures Replacemen |  |
| G & G Builders Inc<br>Miracle Playsystems<br>Paul Lucido Inspection Services<br>Quattrocchi Kwok Architects<br>Van Pelt Construction Services<br><b>Project Total:</b><br>Project: 631 0044 Dan Mini Ele            | \$90,246.03<br>\$94,302.04<br>\$1,230.77<br>\$4,334.27<br>\$18,209.95<br><b>\$208,323.06</b><br>mentary Moder                | (\$90,246.03)<br>(\$94,302.04)<br>(\$1,230.77)<br>(\$4,334.27)<br>(\$18,209.95)<br>(\$208,323.06)<br>mization                | \$0.00<br>\$0.00<br>\$0.00<br>\$0.00<br>\$0.00<br><b>\$0.00</b>              | Building Construction<br>Capitalized Equipment >=\$5,000<br>Inspection Services<br>Architects Fees<br>Construction Management Fees<br>631-0033 - Dan Mini Elementary School - Play Structures Replacemen |  |
| G & G Builders Inc<br>Miracle Playsystems<br>Paul Lucido Inspection Services<br>Quattrocchi Kwok Architects<br>Van Pelt Construction Services<br><b>Project Total:</b><br>Project: 631 0044 Dan Mini Eler<br>Vendor | \$90,246.03<br>\$94,302.04<br>\$1,230.77<br>\$4,334.27<br>\$18,209.95<br><b>\$208,323.06</b><br>mentary Moder<br>Encumbrance | (\$90,246.03)<br>(\$94,302.04)<br>(\$1,230.77)<br>(\$4,334.27)<br>(\$18,209.95)<br>(\$208,323.06)<br>mization<br>Expenditure | \$0.00<br>\$0.00<br>\$0.00<br>\$0.00<br>\$0.00<br>\$0.00<br>\$0.00<br>\$0.00 | Building Construction Capitalized Equipment >=\$5,000 Inspection Services Architects Fees Construction Management Fees 631-0033 - Dan Mini Elementary School - Play Structures Replacemen e Description  |  |





| Project: 631 0044 Dan Mini Elementary Modernization |                 |                  |               |  |  |
|---|-----------------|------------------|---------------|--|--|
| Vendor  | Encumbrance     | Expenditure      | Balance       | Description  |  |
| Kleinfelder   | \$31,580.00     | (\$16,501.33)    | \$15,078.6    | 7 Construction Testing                             |  |
| Lathrop Construction Assoc.                         | \$6,530,914.93  | (\$5,353,846.64) | \$1,177,068.2 | 9 Building Construction                            |  |
| NAL Environmental Testing                           | \$2,360.55      | (\$2,360.55)     | \$0.0         | 0 Environmental Testing/Inspection Services        |  |
| Paul Lucido Inspection Services                     | \$47,312.50     | (\$43,058.95)    | \$4,253.5     | 5 Inspection Services                              |  |
| Vallejo Times Herald                                | \$1,000.00      | (\$231.54)       | \$768.4       | 6 Advertising                                      |  |
| Project Total:                                      | \$7,141,039.25  | (\$5,940,061.89) | \$1,200,977.3 | 6 631-0044 - Dan Mini Elementary - Modernization   |  |
| Project: 633 0005 Pennycook Modernization           |                 |                  |               |  |  |
| Vendor  | Encumbrance     | Expenditure      | Balance       | Description  |  |
| CAL Inc.  | \$23,233.00     | (\$23,233.00)    | \$0.00        | Painting Services                                  |  |
| D and T Painting                                    | \$78,000.00     | (\$78,000.00)    | \$0.00        | Painting Services                                  |  |
| F&G Design/Drafting (Armando)                       | \$3,300.00      | (\$3,300.00)     | \$0.00        | Construction Inspections                           |  |
| Quattrocchi Kwok Architects                         | \$36,390.72     | (\$36,390.72)    | \$0.00        | Architects Fees                                    |  |
| Van Pelt Construction Services                      | \$20,812.21     | (\$20,812.21)    | \$0.00        | Construction Management Fees                       |  |
| Project Total:                                      | \$161,735.93    | (\$161,735.93)   | \$0.00        | 633-0005 - Pennycook - Modernization               |  |
| Project: 633 0033 Pennycook                         | Play Structures | Replacement      |               |  |  |
| Vendor  | Encumbrance     | Expenditure      | Balance       | Description  |  |
| G & G Builders Inc                                  | \$92,465.27     | (\$92,465.27)    | \$0.00        | Building Construction                              |  |
| Miracle Playsystems                                 | \$73,514.32     | (\$73,514.32)    | \$0.00        | Capitalized Equipment >=\$5,000                    |  |
| Paul Lucido Inspection Services                     | \$1,230.77      | (\$1,230.77)     | \$0.00        | Inspection Services                                |  |
| Quattrocchi Kwok Architects                         | \$8,393.26      | (\$8,393.26)     | \$0.00        | Architects Fees                                    |  |
| Van Pelt Construction Services                      | \$18,209.95     | (\$18,209.95)    | \$0.00        | Construction Management Fees                       |  |
| Project Total:                                      | \$193,813.57    | (\$193,813.57)   | \$0.00        | 633-0033 - Pennycook - Play Structures Replacement |  |





| Project: 633 0037 Pennycook      | Modernization    |                  |         |   |
|----------------------------------|------------------|------------------|---------|---|
| Vendor                           | Encumbrance      | Expenditure      | Balance | Description                                       |
| ATI-AC Martin Inc                | \$498,446.24     | (\$498,446.24)   | \$0.00  | Architect & Engineering Fees                      |
| Chaudhary & Associates           | \$29,500.00      | (\$29,500.00)    | \$0.00  | Land Inspection Services                          |
| Division of State Architects     | \$50,659.49      | (\$50,659.49)    | \$0.00  | DSA Plan Check Fees                               |
| Lathrop Construction Assoc.      | \$4,562,006.91   | (\$4,562,006.91) | \$0.00  | Building Construction                             |
| Miller Pacific Engineering Group | \$9,306.70       | (\$9,306.70)     | \$0.00  | Engineering Fees                                  |
| NAL Environmental Testing        | \$7,543.38       | (\$7,543.38)     | \$0.00  | Environmental Testing/Inspection Services         |
| Paul Lucido Inspection Services  | \$37,750.00      | (\$37,750.00)    | \$0.00  | Inspection Services                               |
| Times-Herald                     | \$461.48         | (\$461.48)       | \$0.00  | Bid Avertising                                    |
| Project Total:                   | \$5,195,674.20   | (\$5,195,674.20) | \$0.00  | 633-0037 - Pennycook - Modernization              |
| Project: 634 0005 Patterson      | odernization     |                  |         |   |
| Vendor                           | Encumbrance      | Expenditure      | Balance | Description                                       |
| Quattrocchi Kwok Architects      | \$23,876.08      | (\$23,876.08)    | \$0.00  | Architects Fees                                   |
| Project Total:                   | \$23,876.08      | (\$23,876.08)    | \$0.00  | 634-0005 - Patterson - Modernization              |
| Project: 634 0031 Patterson E    | xterior Painting | Phase 3          |         |   |
| Vendor                           | Encumbrance      | Expenditure      | Balance | Description                                       |
| HB Restoration                   | \$94,800.00      | (\$94,800.00)    | \$0.00  | Other Construction Costs                          |
| Quattrocchi Kwok Architects      | \$4,459.94       | (\$4,459.94)     | \$0.00  | Architects Fees                                   |
| Project Total:                   | \$99,259.94      | (\$99,259.94)    | \$0.00  | 634-0031 - Patterson - Exterior Painting Phase 3  |
| Project: 634 0032 Patterson V    | Vindow Covering  | s Various        |         |   |
| Vendor                           | Encumbrance      | Expenditure      | Balance | Description                                       |
| August Jaye Incorporated         | \$61,749.33      | (\$61,749.33)    | \$0.00  | Building Construction                             |
| Quattrocchi Kwok Architects      | \$1,765.04       | (\$1,765.04)     | \$0.00  | Architects Fees                                   |
| Project Total:                   | \$63,514.37      | (\$63,514.37)    | \$0.00  | 634-0032 - Patterson - Window Coverings - Various |





| Project: 634 0033 Patterson P             | Project: 634 0033 Patterson Play Structures Replacement |                |             |  |  |  |
|---|---|----------------|-------------|--|--|--|
| Vendor                                    | Encumbrance   | Expenditure    | Balance     | Description  |  |  |
| G & G Builders Inc                        | \$90,246.03   | (\$90,246.03)  | \$0.00      | Building Construction                                |  |  |
| Miracle Playsystems                       | \$48,046.81   | (\$48,046.81)  | \$0.00      | Capitalized Equipment >=\$5,000                      |  |  |
| Paul Lucido Inspection Services           | \$1,230.77  | (\$1,230.77)   | \$0.00      | Inspection Services                                  |  |  |
| Quattrocchi Kwok Architects               | \$4,334.27  | (\$4,334.27)   | \$0.00      | Architects Fees                                      |  |  |
| Van Pelt Construction Services            | \$18,209.94   | (\$18,209.94)  | \$0.00      | Construction Management Fees                         |  |  |
| Project Total:                            | \$162,067.82  | (\$162,067.82) | \$0.00      | 634-0033 - Patterson - Play Structures Replacement   |  |  |
| Project: 634 0049 Patterson Modernization |   |                |             |  |  |  |
| Vendor                                    | Encumbrance   | Expenditure    | Balance     | Description  |  |  |
| Chaudhary & Associates                    | \$20,750.00   | (\$20,750.00)  | \$0.00      | Land Inspection Services                             |  |  |
| Division of State Architects              | \$17,370.00   | (\$17,370.00)  | \$0.00      | DSA Plan Check Fees                                  |  |  |
| Lathrop Construction Assoc.               | \$3,950.00  | \$0.00         | \$3,950.00  | Building Construction                                |  |  |
| Quattrocchi Kwok Architects               | \$175,989.00  | (\$86,045.04)  | \$89,943.96 | Architects Fees                                      |  |  |
| Project Total:                            | \$218,059.00  | (\$124,165.04) | \$93,893.96 | 634-0049 - Patterson - Modernization                 |  |  |
| Project: 637 0005 Steffan Mano            | or Modernizatio   | on             |             |  |  |  |
| Vendor                                    | Encumbrance   | Expenditure    | Balance     | Description  |  |  |
| Quattrocchi Kwok Architects               | \$27,180.16   | (\$27,180.16)  | \$0.00      | Architects Fees                                      |  |  |
| Project Total:                            | \$27,180.16   | (\$27,180.16)  | \$0.00      | 637-0005 - Steffan Manor - Modernization             |  |  |
| Project: 637 0031 Steffan Mano            | or Exterior Pain  | ting Phase 3   |             |  |  |  |
| Vendor                                    | Encumbrance   | Expenditure    | Balance     | Description  |  |  |
| HB Restoration                            | \$97,494.00   | (\$97,494.00)  | \$0.00      | Other Construction Costs                             |  |  |
| Quattrocchi Kwok Architects               | \$5,160.33  | (\$5,160.33)   | \$0.00      | Architects Fees                                      |  |  |
| Project Total:                            | \$102,654.33  | (\$102,654.33) | \$0.00      | 637-0031 - Steffan Manor - Exterior Painting Phase 3 |  |  |





| Project: 637 0032 Steffan Manor Window Coverings Various |                 |                |              |  |  |
|--|-----------------|----------------|--------------|--|--|
| Vendor   | Encumbrance     | Expenditure    | Balance      | Description  |  |
| August Jaye Incorporated                                 | \$61,749.33     | (\$61,749.33)  | \$0.00       | Building Construction                                  |  |
| Quattrocchi Kwok Architects                              | \$1,765.04      | (\$1,765.04)   | \$0.00       | Architects Fees  |  |
| Project Total:   | \$63,514.37     | (\$63,514.37)  | \$0.00       | 637-0032 - Steffan Manor - Window Coverings - Various  |  |
| Project: 637 0033 Steffan Mano                           | or Play Structu | es Replacement |              |  |  |
| Vendor   | Encumbrance     | Expenditure    | Balance      | Description  |  |
| G & G Builders Inc                                       | \$103,248.03    | (\$103,248.03) | \$0.00       | Building Construction                                  |  |
| Miracle Playsystems                                      | \$88,227.10     | (\$88,227.10)  | \$0.00       | Capitalized Equipment >=\$5,000                        |  |
| Paul Lucido Inspection Services                          | \$1,230.77      | (\$1,230.77)   | \$0.00       | Inspection Services                                    |  |
| Quattrocchi Kwok Architects                              | \$4,334.27      | (\$4,334.27)   | \$0.00       | Architects Fees  |  |
| Van Pelt Construction Services                           | \$11,422.06     | (\$11,422.06)  | \$0.00       | Construction Management Fees                           |  |
| Project Total:   | \$208,462.23    | (\$208,462.23) | \$0.00       | 637-0033 - Steffan Manor - Play Structures Replacement |  |
| Project: 637 0050 Steffan Mano                           | or Modernizatio | on             |              |  |  |
| Vendor   | Encumbrance     | Expenditure    | Balance      | Description  |  |
| Alten Construction                                       | \$7,500.00      | \$0.00         | \$7,500.00   | Construction Contractor                                |  |
| Chaudhary & Associates                                   | \$21,000.00     | (\$21,000.00)  | \$0.00       | Land Inspection Services                               |  |
| Division of State Architects                             | \$32,700.00     | (\$32,700.00)  | \$0.00       | DSA Plan Check Fees                                    |  |
| Quattrocchi Kwok Architects                              | \$363,940.50    | (\$223,406.30) | \$140,534.20 | Architects Fees  |  |
| Project Total:   | \$425,140.50    | (\$277,106.30) | \$148,034.20 | 637-0050 - Steffan Manor - Modernization               |  |
| Project: 638 0005 Wardlaw Construction/Modernization     |                 |                |              |  |  |
| Vendor   | Encumbrance     | Expenditure    | Balance      | Description  |  |
| Quattrocchi Kwok Architects                              | \$31,145.45     | (\$31,145.45)  | \$0.00       | Architects Fees  |  |
| Project Total:   | \$31,145.45     | (\$31,145.45)  | \$0.00       | 638-0005 - Wardlaw - Construction/Modernization        |  |





| Project: 638 0031 Wardlaw Exterior Painting Phase 3   |   |                |              |  |  |  |
|---|---|----------------|--------------|--|--|--|
| Vendor  | Encumbrance                             | Expenditure    | Balance      | Description                                      |  |  |
| HB Restoration  | \$95,094.00                             | (\$95,094.00)  | \$0.00       | Other Construction Costs                         |  |  |
| Quattrocchi Kwok Architects                           | \$6,000.88                              | (\$6,000.88)   | \$0.00       | Architects Fees                                  |  |  |
| Project Total:  | \$101,094.88                            | (\$101,094.88) | \$0.00       | 638-0031 - Wardlaw - Exterior Painting Phase 3   |  |  |
| Project: 638 0032 Wardlaw W                           | indow Coverings                         | Various        |              |  |  |  |
| Vendor  | Encumbrance                             | Expenditure    | Balance      | Description                                      |  |  |
| August Jaye Incorporated                              | \$61,749.33                             | (\$61,749.33)  | \$0.00       | Building Construction                            |  |  |
| Quattrocchi Kwok Architects                           | \$1,765.04                              | (\$1,765.04)   | \$0.00       | Architects Fees                                  |  |  |
| Project Total:  | \$63,514.37                             | (\$63,514.37)  | \$0.00       | 638-0032 - Wardlaw - Window Coverings - Various  |  |  |
| Project: 638 0033 Wardlaw Play Structures Replacement |   |                |              |  |  |  |
| Vendor  | Encumbrance                             | Expenditure    | Balance      | Description                                      |  |  |
| G & G Builders Inc                                    | \$103,418.01                            | (\$103,418.01) | \$0.00       | Building Construction                            |  |  |
| Miracle Playsystems                                   | \$95,699.32                             | (\$95,699.32)  | \$0.00       | Capitalized Equipment >=\$5,000                  |  |  |
| Paul Lucido Inspection Services                       | \$1,230.77                              | (\$1,230.77)   | \$0.00       | Inspection Services                              |  |  |
| Quattrocchi Kwok Architects                           | \$4,334.27                              | (\$4,334.27)   | \$0.00       | Architects Fees                                  |  |  |
| Van Pelt Construction Services                        | \$18,209.94                             | (\$18,209.94)  | \$0.00       | Construction Management Fees                     |  |  |
| Project Total:  | \$222,892.31                            | (\$222,892.31) | \$0.00       | 638-0033 - Wardlaw - Play Structures Replacement |  |  |
| Project: 638 0048 Wardlaw M                           | Project: 638 0048 Wardlaw Modernization |                |              |  |  |  |
| Vendor  | Encumbrance                             | Expenditure    | Balance      | Description                                      |  |  |
| Alten Construction                                    | \$7,500.00                              | \$0.00         | \$7,500.00   | Construction Contractor                          |  |  |
| Chaudhary & Associates                                | \$23,500.00                             | (\$23,500.00)  | \$0.00       | Land Inspection Services                         |  |  |
| Division of State Architects                          | \$41,100.00                             | (\$41,100.00)  | \$0.00       | DSA Plan Check Fees                              |  |  |
| Quattrocchi Kwok Architects                           | \$478,079.80                            | (\$293,491.68) | \$184,588.12 | Architects Fees                                  |  |  |
| Times-Herald  | \$206.99                                | (\$206.99)     | \$0.00       | Bid Avertising                                   |  |  |
| Project Total:  | \$550,386.79                            | (\$358,298.67) | \$192,088.12 | 638-0048 - Wardlaw - Modernization               |  |  |





| Project: 701 0005 Franklin Middle Modernization |   |                  |         |   |  |  |  |
|---|---|------------------|---------|---|--|--|--|
| Vendor  | Encumbrance                               | Expenditure      | Balance | Description                                       |  |  |  |
| Quattrocchi Kwok Architects                     | \$4,952.24                                | (\$4,952.24)     | \$0.00  | Architects Fees                                   |  |  |  |
| Project Total:                                  | \$4,952.24                                | (\$4,952.24)     | \$0.00  | 701-0005 - Franklin Middle - Modernization        |  |  |  |
| Project: 703 0005 Solano K8                     | Project: 703 0005 Solano K8 Modernization |                  |         |   |  |  |  |
| Vendor  | Encumbrance                               | Expenditure      | Balance | Description                                       |  |  |  |
| CAL Inc.  | \$15,740.00                               | (\$15,740.00)    | \$0.00  | Painting Services                                 |  |  |  |
| Campbell Keller                                 | \$402,917.98                              | (\$402,917.98)   | \$0.00  | ) Furniture & Equipment                           |  |  |  |
| D and T Painting                                | \$85,000.00                               | (\$85,000.00)    | \$0.00  | Painting Services                                 |  |  |  |
| Division of State Architects                    | \$26,541.64                               | (\$26,541.64)    | \$0.00  | DSA Plan Check Fees                               |  |  |  |
| F&G Design/Drafting (Armando)                   | \$16,475.00                               | (\$16,475.00)    | \$0.00  | Construction Inspections                          |  |  |  |
| Kleinfelder                                     | \$18,627.00                               | (\$18,627.00)    | \$0.00  | Construction Testing                              |  |  |  |
| Quattrocchi Kwok Architects                     | \$75,489.44                               | (\$75,489.44)    | \$0.00  | Architects Fees                                   |  |  |  |
| Silicon Valley Paving                           | \$2,432,365.11                            | (\$2,432,365.11) | \$0.00  | Paving Services                                   |  |  |  |
| Steele Inspectors of Texas                      | \$2,000.00                                | (\$2,000.00)     | \$0.00  | Inspection Services                               |  |  |  |
| Van Pelt Construction Services                  | \$35,562.21                               | (\$35,562.21)    | \$0.00  | Construction Management Fees                      |  |  |  |
| Project Total:                                  | \$3,110,718.38                            | (\$3,110,718.38) | \$0.00  | 703-0005 - Solano K8 - Modernization              |  |  |  |
| Project: 703 0032 Solano K8                     | Window Covering                           | gs Various       |         |   |  |  |  |
| Vendor  | Encumbrance                               | Expenditure      | Balance | Description                                       |  |  |  |
| August Jaye Incorporated                        | \$61,749.33                               | (\$61,749.33)    | \$0.00  | Building Construction                             |  |  |  |
| Quattrocchi Kwok Architects                     | \$1,765.04                                | (\$1,765.04)     | \$0.00  | Architects Fees                                   |  |  |  |
| Project Total:                                  | \$63,514.37                               | (\$63,514.37)    | \$0.00  | 703-0032 - Solano K8 - Window Coverings - Various |  |  |  |
| Project: 703 0040 Solano K8 Modernization       |   |                  |         |   |  |  |  |
| Vendor  | Encumbrance                               | Expenditure      | Balance | Description                                       |  |  |  |
| Consolidated Engineering Labs                   | \$18,992.40                               | (\$18,992.40)    | \$0.00  | Construction Testing                              |  |  |  |
| Quattrocchi Kwok Architects                     | \$41,962.00                               | (\$41,962.00)    | \$0.00  | Architects Fees                                   |  |  |  |

**E** Keystone solutions

#### Encumbrance Report - Vendor Summary



| Project: 703 0040 Solano K8                                    | Modernization    |                  |             |   |  |  |
|--|------------------|------------------|-------------|---|--|--|
| Vendor   | Encumbrance      | Expenditure      | Balance     | Description   |  |  |
| Project Total:   | \$60,954.40      | (\$60,954.40)    | \$0.00      | 703-0040 - Solano K8 - Modernization                        |  |  |
| Project: 709 0005 Hogan Midd                                   | le School Moderr | nization         |             |   |  |  |
| Vendor   | Encumbrance      | Expenditure      | Balance     | Description   |  |  |
| CAL Inc.   | \$52,315.00      | (\$52,315.00)    | \$0.00      | Painting Services   |  |  |
| D and T Painting   | \$269,000.00     | (\$269,000.00)   | \$0.00      | Painting Services   |  |  |
| Quattrocchi Kwok Architects                                    | \$9,587.48       | (\$9,587.48)     | \$0.00      | Architects Fees   |  |  |
| Van Pelt Construction Services                                 | \$20,001.16      | (\$20,001.16)    | \$0.00      | Construction Management Fees                                |  |  |
| Project Total:   | \$350,903.64     | (\$350,903.64)   | \$0.00      | 709-0005 - Hogan Middle School - Modernization              |  |  |
| Project: 709 0032 Hogan Middle School Window Coverings Various |                  |                  |             |   |  |  |
| Vendor   | Encumbrance      | Expenditure      | Balance     | Description   |  |  |
| August Jaye Incorporated                                       | \$61,749.33      | (\$61,749.33)    | \$0.00      | Building Construction                                       |  |  |
| Quattrocchi Kwok Architects                                    | \$1,765.04       | (\$1,765.04)     | \$0.00      | Architects Fees   |  |  |
| Project Total:   | \$63,514.37      | (\$63,514.37)    | \$0.00      | 709-0032 - Hogan Middle School - Window Coverings - Various |  |  |
| Project: 709 0039 Hogan Midd                                   | le School Audito | rium             |             |   |  |  |
| Vendor   | Encumbrance      | Expenditure      | Bala        | lance Description   |  |  |
| Alten Construction   | \$20,083,665.00  | (\$7,807,424.83) | \$12,276,24 | 40.17 Construction Contractor                               |  |  |
| BKF Engineers  | \$17,867.00      | (\$17,867.00)    | \$          | \$0.00 Engineering Services                                 |  |  |
| Division of State Architects                                   | \$160,934.12     | (\$160,934.12)   | \$          | \$0.00 DSA Plan Check Fees                                  |  |  |
| Kleinfelder  | \$121,160.00     | (\$26,220.04)    | \$94,93     | 39.96 Construction Testing                                  |  |  |
| NAL Environmental Testing                                      | \$15,000.00      | (\$5,717.65)     | \$9,28      | 82.35 Environmental Testing/Inspection Services             |  |  |
| Paul Lucido Inspection Services                                | \$125,000.00     | (\$46,000.00)    | \$79,00     | 00.00 Inspection Services                                   |  |  |
| Quattrocchi Kwok Architects                                    | \$1,658,861.17   | (\$1,139,177.94) | \$519,68    | 83.23 Architects Fees                                       |  |  |
| Vallejo Times Herald   | \$1,000.00       | (\$231.54)       | \$76        | 68.46 Advertising   |  |  |
| Project Total:   | \$22,183,487.29  | (\$9,203,573.12) | \$12,979,91 | 14.17 709-0039 - Hogan Middle School - Auditorium           |  |  |





| Project: 803 0005 John Finney High Modernization  |                |                         |   |  |  |  |  |  |
|---|----------------|-------------------------|---|--|--|--|--|--|
| Vendor  | Encumbrance    | Expenditure             | Balance   | Description  |  |  |  |  |
| Quattrocchi Kwok Architects                       | \$4,952.24     | (\$4,952.24)            | \$0.00  | Architects Fees  |  |  |  |  |
| Project Total:                                    | \$4,952.24     | (\$4,952.24)            | \$0.00  | 803-0005 - John Finney High - Modernization                      |  |  |  |  |
| Project: 803 0032 John Finney                     | High School Wi | indow Coverings         | Various   |  |  |  |  |  |
| Vendor  | Encumbrance    | Expenditure             | Balance   | Description  |  |  |  |  |
| August Jaye Incorporated                          | \$61,749.44    | (\$61,749.44)           | \$0.00  | Building Construction  |  |  |  |  |
| Quattrocchi Kwok Architects                       | \$1,765.00     | (\$1,765.00)            | \$0.00  | Architects Fees  |  |  |  |  |
| Project Total:                                    | \$63,514.44    | (\$63,514.44)           | \$0.00  | 803-0032 - John Finney High School - Window Coverings - Various  |  |  |  |  |
| Project: 805 0005 Jesse Bethel High Modernization |                |                         |   |  |  |  |  |  |
| Vendor  | Encumbrance    | Expenditure             | Balance   | Description  |  |  |  |  |
| Quattrocchi Kwok Architects                       | \$38,656.79    | (\$38,656.79)           | \$0.00  | Architects Fees  |  |  |  |  |
| Project Total:                                    | \$38,656.79    | (\$38,656.79)           | \$0.00  | 805-0005 - Jesse Bethel High - Modernization                     |  |  |  |  |
| Project: 805 0031 Jesse Bethel                    | High School Ex | cterior Painting P      | hase 3  |  |  |  |  |  |
| Vendor  | Encumbrance    | Expenditure             | Balance   | Description  |  |  |  |  |
| HB Restoration                                    | \$129,666.61   | (\$129,666.61)          | \$0.00  | Other Construction Costs   |  |  |  |  |
| Quattrocchi Kwok Architects                       | \$10,063.54    | (\$10,063.54)           | \$0.00  | Architects Fees  |  |  |  |  |
| Project Total:                                    | \$139,730.15   | (\$139,730.15)          | \$0.00  | 805-0031 - Jesse Bethel High School - Exterior Painting Phase 3  |  |  |  |  |
| Project: 805 0032 Jesse Bethel                    | High School W  | indow Coverings         | Various   |  |  |  |  |  |
| Vendor  | Encumbrance    | Expenditure             | Balance   | Description  |  |  |  |  |
| August Jaye Incorporated                          | \$61,749.33    | (\$61,749.33)           | \$0.00  | Building Construction  |  |  |  |  |
| Quattrocchi Kwok Architects                       | \$1,765.04     | (\$1,765.04)            | \$0.00  | Architects Fees  |  |  |  |  |
|   | \$63,514.37    | (\$63,514.37)           | \$0.00  | 805-0032 - Jesse Bethel High School - Window Coverings - Various |  |  |  |  |
| Project Total:                                    |                |                         | Project: 809 0005 Vallejo High School Modernization |  |  |  |  |  |
| -   |                | nization                |   |  |  |  |  |  |
| -   |                | nization<br>Expenditure | Balance   | Description  |  |  |  |  |





| Project: 809 0005 Vallejo High School Modernization |   |                  |         |  |  |  |
|---|---|------------------|---------|--|--|--|
| Vendor  | Encumbrance   | Expenditure      | Balance | Description  |  |  |
| Quattrocchi Kwok Architects                         | \$649,238.23  | (\$649,238.23)   | \$0.00  | Architects Fees  |  |  |
| Times-Herald  | \$542.84  | (\$542.84)       | \$0.00  | Bid Avertising   |  |  |
| Project Total:                                      | \$705,521.07  | (\$705,521.07)   | \$0.00  | 809-0005 - Vallejo High School - Modernization             |  |  |
| Project: 809 0006 Vallejo High                      | School Special  | Education        |         |  |  |  |
| Vendor  | Encumbrance   | Expenditure      | Balance | Description  |  |  |
| Miller Pacific Engineering Group                    | \$2,400.00  | (\$2,400.00)     | \$0.00  | Engineering Fees   |  |  |
| Project Total:                                      | \$2,400.00  | (\$2,400.00)     | \$0.00  | 809-0006 - Vallejo High School - Special Education         |  |  |
| Project: 809 0030 Vallejo High                      | Project: 809 0030 Vallejo High School Exterior Painting Phase 2 |                  |         |  |  |  |
| Vendor  | Encumbrance   | Expenditure      | Balance | Description  |  |  |
| D and T Painting                                    | \$253,866.06  | (\$253,866.06)   | \$0.00  | Painting Services  |  |  |
| Quattrocchi Kwok Architects                         | \$6,881.97  | (\$6,881.97)     | \$0.00  | Architects Fees  |  |  |
| Project Total:                                      | \$260,748.03  | (\$260,748.03)   | \$0.00  | 809-0030 - Vallejo High School - Exterior Painting Phase 2 |  |  |
| Project: 809 0035 Vallejo High                      | School Corbus   | Site Work        |         |  |  |  |
| Vendor  | Encumbrance   | Expenditure      | Balance | Description  |  |  |
| Atlas Peak Construction                             | \$403,434.44  | (\$403,434.44)   | \$0.00  | Building Construction                                      |  |  |
| Division of State Architects                        | \$559.00  | (\$559.00)       | \$0.00  | DSA Plan Check Fees  |  |  |
| FieldTurf USA, Inc                                  | \$1,428,628.26  | (\$1,428,628.26) | \$0.00  | Turf Fields  |  |  |
| Miller Pacific Engineering Group                    | \$12,438.50   | (\$12,438.50)    | \$0.00  | Engineering Fees   |  |  |
| Paul Lucido Inspection Services                     | \$24,000.00   | (\$24,000.00)    | \$0.00  | Inspection Services  |  |  |
| Quattrocchi Kwok Architects                         | \$135,674.11  | (\$135,674.11)   | \$0.00  | Architects Fees  |  |  |
| Times-Herald  | \$1,508.30  | (\$1,508.30)     | \$0.00  | Bid Avertising   |  |  |
| Van Pelt Construction Services                      | \$175,000.00  | (\$175,000.00)   | \$0.00  | Construction Management Fees                               |  |  |
| Project Total:                                      | \$2,181,242.61  | (\$2,181,242.61) | \$0.00  | 809-0035 - Vallejo High School - Corbus Site Work          |  |  |



### Encumbrance Report - Vendor Summary



| Project: 809 0038 Vallejo High   | School Moderni   | zation            |            |  |
|----------------------------------|------------------|-------------------|------------|--|
| Vendor                           | Encumbrance      | Expenditure       | Balance    | Description                                    |
| Division of State Architects     | \$155,065.48     | (\$155,065.48)    | \$0.00     | ) DSA Plan Check Fees                          |
| Kleinfelder                      | \$6,034.00       | (\$3,460.00)      | \$2,574.00 | Construction Testing                           |
| Lathrop Construction Assoc.      | \$17,677,071.82  | (\$17,677,071.82) | \$0.00     | ) Building Construction                        |
| Metropolitan Van & Storage       | \$15,080.00      | (\$15,080.00)     | \$0.00     | ) Moving and Storage                           |
| Miller Pacific Engineering Group | \$45,160.59      | (\$45,160.59)     | \$0.00     | ) Engineering Fees                             |
| NAL Environmental Testing        | \$10,555.70      | (\$10,555.70)     | \$0.00     | Environmental Testing/Inspection Services      |
| Paul Lucido Inspection Services  | \$113,000.00     | (\$113,000.00)    | \$0.00     | ) Inspection Services                          |
| Quattrocchi Kwok Architects      | \$1,337,669.08   | (\$1,337,669.08)  | \$0.00     | O Architects Fees                              |
| Subtronic Corporation            | \$9,780.00       | (\$9,780.00)      | \$0.00     | Other Construction Costs                       |
| Thyssenkrupp Elevator Corp.      | \$23,052.56      | (\$23,052.56)     | \$0.00     | ) Elevator Maintenance                         |
| Van Pelt Construction Services   | \$632,610.00     | (\$632,610.00)    | \$0.00     | Construction Management Fees                   |
| Project Total:                   | \$20,025,079.23  | (\$20,022,505.23) | \$2,574.00 | 809-0038 - Vallejo High School - Modernization |
| Project: 809 0046 Vallejo High   | School Furniture | 2                 |            |  |
| Vendor                           | Encumbrance      | Expenditure       | Balance    | Description                                    |
| One Workplace                    | \$151,056.37     | (\$151,056.37)    | \$0.00 Fu  | irniture                                       |
| Project Total:                   | \$151,056.37     | (\$151,056.37)    | \$0.00 80  | 9-0046 - Vallejo High School - Furniture       |
| Project: 815 0005 Independent    | Study Moderniz   | ation             |            |  |
| Vendor                           | Encumbrance      | Expenditure       | Balance    | Description                                    |
| Quattrocchi Kwok Architects      | \$12,796.37      | (\$12,796.37)     | \$0.00 Ar  | chitects Fees                                  |
| Times-Herald                     | \$70.81          | (\$70.81)         | \$0.00 Bi  | d Avertising                                   |
| Project Total:                   | \$12,867.18      | (\$12,867.18)     | \$0.00 81  | 5-0005 - Independent Study - Modernization     |
| Project: 815 0030 Independent    | Study Exterior   | Painting Phase 2  |            |  |
| Vendor                           | Encumbrance      | Expenditure       | Balance    | Description                                    |
| D and T Painting                 | \$143,659.04     | (\$143,659.04)    | \$0.00 Pa  | inting Services                                |



## Encumbrance Report - Vendor Summary



| Project: 815 0030 Independent                    | Study Exterior P | ainting Phase 2 |                     |         |  |  |  |  |  |
|--|------------------|-----------------|---------------------|---------|--|--|--|--|--|
| Vendor   | Encumbrance      | Expenditure     | Balance Description |         |  |  |  |  |  |
| Quattrocchi Kwok Architects                      | \$3,686.75       | (\$3,686.75)    | \$0.00              | Archite | cts Fees   |  |  |  |  |
| Project Total:                                   | \$147,345.79 (   | (\$147,345.79)  | \$0.00              | 815-00  | 30 - Independent Study - Exterior Painting Phase 2 |  |  |  |  |
| Project: 818 0005 Farragut Academy Modernization |                  |                 |                     |         |  |  |  |  |  |
| Vendor   | Encumbrance      | Expenditur      | e E                 | Balance | Description  |  |  |  |  |
| Quattrocchi Kwok Architects                      | \$4,952.13       | (\$4,952.1      | 3)                  | \$0.00  | Architects Fees                                    |  |  |  |  |
| Project Total:                                   | \$4,952.13       | (\$4,952.1      | 3)                  | \$0.00  | 818-0005 - Farragut Academy - Modernization        |  |  |  |  |
| Grand Total:                                     | \$109,757,870.39 | (\$81,439,692.5 | 6) \$28,318,        | 177.83  | Vallejo City Unified School District               |  |  |  |  |

Cumulative Measure S Expenditure Summary by Site and Project – Report of all Payments by Major Category and Subcategory

> from Inception to December 31, 2023





E

Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

|                                       |   | <br> | <br> | <br> |  |
|---------------------------------------|---|------|------|------|--|
|                                       |   |      |      |      |  |
|                                       |   |      |      |      |  |
|                                       |   |      |      |      |  |
| PROJECT: 605 0005 COOPER MODERNIZATIO | N |      |      |      |  |

### NOTES:

- DSA Fees are the Plan Check Fees paid to the Division of the State Architect.
- CDE Fees are fees paid to the California Department of Education for plan approval.

01/14/2024 08:14 PM



| B - PLANNING                           |   |      |  |
|--|---|------|--|
|  |   |      |  |
|  |   |      |  |
| C - CONSTRUCTION                       |   | <br> |  |
|  |   |      |  |
|  |   |      |  |
|  |   |      |  |
|  |   |      |  |
|  |   |      |  |
|  |   |      |  |
| C - CONSTRUCTION                       |   | <br> |  |
|  |   |      |  |
|  |   |      |  |
|  |   |      |  |
|  |   |      |  |
|  |   |      |  |
| C - CONSTRUCTION                       |   |      |  |
|  |   |      |  |
|  |   |      |  |
|  |   |      |  |
| PROJECT: 605 0045 COOPER MODERNIZATION | N |      |  |



Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

| B - PLANNING          |                     |                 |      |      |      |  |
|-----------------------|---------------------|-----------------|------|------|------|--|
|                       |                     |                 |      |      |      |  |
|                       |                     |                 |      |      |      |  |
| C - CONSTRUCTION      |                     |                 |      |      |      |  |
|                       |                     |                 |      |      |      |  |
|                       |                     |                 |      |      |      |  |
|                       |                     |                 |      |      |      |  |
|                       |                     |                 |      |      |      |  |
|                       |                     |                 | <br> | <br> | <br> |  |
|                       |                     |                 |      |      |      |  |
|                       |                     |                 |      |      |      |  |
|                       |                     |                 |      |      |      |  |
|                       |                     |                 |      |      |      |  |
|                       |                     |                 |      |      |      |  |
|                       |                     |                 |      |      |      |  |
|                       |                     |                 | <br> | <br> | <br> |  |
|                       |                     |                 |      |      |      |  |
| C - CONSTRUCTION      |                     |                 |      |      |      |  |
|                       |                     |                 | <br> | <br> | <br> |  |
|                       |                     |                 |      |      |      |  |
| PROJECT: 609 0033 CAV | 'E LANGUAGE ACADEMY | PLAY STRUCTURES |      | <br> |      |  |



| B - PLANNING                       |                                  |                            |            |                       |                      |             |                       |                          |                                |
|------------------------------------|----------------------------------|----------------------------|------------|-----------------------|----------------------|-------------|-----------------------|--------------------------|--------------------------------|
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$3,611.90                       | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| C - CONSTRUCTION                   |                                  |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION             | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$90,246.03<br>\$183,322.09      | \$18,209.95                | \$0.00     | \$0.00                | \$0.00               | \$1,230.77  | \$0.00                | \$70,023.44              | \$0.00                         |
| PROJECT: 609 0036 CAV              | E LANGUAGE ACADEMY               | MODERNIZATION              |            |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                  |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$522,299.09                     | \$53,795.94                | \$0.00     | \$0.00                | \$0.00               | \$461.49    |                       |                          |                                |
| C - CONSTRUCTION                   |                                  |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION             | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$4,928,045.46<br>\$5,590,321.20 | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$47,465.00 | \$38,254.22           | \$0.00                   | \$0.00                         |
| PROJECT: 617 0005 FED              | ERAL TERRACE MODE                | RNIZATION                  |            |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                  |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$25,990.13                      | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$102.44    |                       |                          |                                |
| PROJECT: 617 0030 FED              | ERAL TERRACE EXTERI              | OR PAINTING PHASE 2        | 2          |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                  |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$2,703.61                       | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |



# S

| C - CONSTRUCTION                   |                                |                            |            |                       |                      |             |                       |                          |                                |
|------------------------------------|--------------------------------|----------------------------|------------|-----------------------|----------------------|-------------|-----------------------|--------------------------|--------------------------------|
|                                    | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$72,224.00<br>\$74,927.61     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      | \$0.00                | \$0.00                   | \$0.00                         |
| PROJECT: 617 0032 FED              | DERAL TERRACE WINDO            | OW COVERINGS VARI          | ous        |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$1,765.04                     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| C - CONSTRUCTION                   |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$61,749.33<br>\$63,514.37     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      | \$0.00                | \$0.00                   | \$0.00                         |
| PROJECT: 617 0033 FED              | DERAL TERRACE PLAY S           | STRUCTURES REPLACE         | EMENT      |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$4,334.27                     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| C - CONSTRUCTION                   |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$90,246.03<br>\$206,088.24    | \$11,422.07                | \$0.00     | \$0.00                | \$0.00               | \$1,230.77  | \$0.00                | \$98,855.10              | \$0.00                         |
| PROJECT: 617 0042 FED              | DERAL TERRACE MODE             | RNIZATION                  |            |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
|                                    |                                |                            |            |                       |                      |             |                       |                          |                                |



| C - CONSTRUCTION |      | <br> |      |      |  |
|------------------|------|------|------|------|--|
|                  | <br> | <br> | <br> | <br> |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  | <br> | <br> | <br> | <br> |  |
|                  |      |      |      |      |  |
| - CONSTRUCTION   |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  | <br> | <br> | <br> | <br> |  |
|                  |      |      |      |      |  |
| - CONSTRUCTION   |      |      |      |      |  |
|                  | <br> | <br> | <br> | <br> |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |





| B - PLANNING                          |                    |           |   |      |   |      |
|---------------------------------------|--------------------|-----------|---|------|---|------|
|                                       |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
| C - CONSTRUCTION                      |                    |           |   | <br> |   | <br> |
|                                       |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
| C - CONSTRUCTION                      |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
|                                       | 1                  |           | 1 |      | 1 |      |
|                                       |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
| C - CONSTRUCTION                      |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
|                                       |                    |           |   |      |   |      |
| PROJECT: 621 0033 HIGHLAND ELEMENTARY | PLAY STRUCTURES RE | PLACEMENT |   |      |   |      |



| B - PLANNING                       |                                  |                            |            |                       |                      |             |                       |                          |                                |
|------------------------------------|----------------------------------|----------------------------|------------|-----------------------|----------------------|-------------|-----------------------|--------------------------|--------------------------------|
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$5,056.65                       | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| C - CONSTRUCTION                   |                                  |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION             | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$90,246.03<br>\$216,462.18      | \$11,421.07                | \$0.00     | \$0.00                | \$0.00               | \$1,230.77  | \$0.00                | \$108,507.66             | \$0.00                         |
| PROJECT: 621 0036 HIG              |                                  | MODERNIZATION              |            |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                  |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$542,928.89                     | \$57,364.48                | \$0.00     | \$0.00                | \$0.00               | \$667.39    |                       |                          |                                |
| C - CONSTRUCTION                   |                                  |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION             | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$5,041,287.99<br>\$5,771,483.78 | \$0.00                     | \$0.00     | \$19,500.00           | \$0.00               | \$46,465.00 | \$63,270.03           | \$0.00                   | \$0.00                         |
| PROJECT: 623 0005 LING             |                                  | 1                          |            |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                  |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$14,663.80                      | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| PROJECT: 623 0031 LING             | COLN EXTERIOR PAINT              | ING PHASE 3                |            |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                  |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$5,253.98                       | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |



# S

| C - CONSTRUCTION                   |                                |                            |            |                       |                      |             |                       |                          |                                |
|------------------------------------|--------------------------------|----------------------------|------------|-----------------------|----------------------|-------------|-----------------------|--------------------------|--------------------------------|
|                                    | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$94,800.00<br>\$100,053.98    | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      | \$0.00                | \$0.00                   | \$0.00                         |
| PROJECT: 623 0032 LING             | COLN WINDOW COVER              | INGS VARIOUS               |            |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$1,765.04                     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| C - CONSTRUCTION                   |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$61,749.33<br>\$63,514.37     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      | \$0.00                | \$0.00                   | \$0.00                         |
| PROJECT: 623 0033 LING             |                                | ES REPLACEMENT             |            |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$3,611.91                     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| C - CONSTRUCTION                   |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:                   | \$90,246.01                    | \$11,422.05                | \$0.00     | \$0.00                | \$0.00               | \$1,230.77  | \$0.00                | \$60,854.35              | \$0.00                         |
| Project Total:                     | \$167,365.09                   |                            |            |                       |                      |             |                       |                          |                                |
| PROJECT: 623 0043 LING             | COLN MODERNIZATION             | N                          |            |                       |                      |             |                       |                          |                                |
| B - PLANNING                       |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
|                                    |                                |                            |            |                       |                      |             |                       |                          |                                |



Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

| C - CONSTRUCTION    |      |      |      |      |  |
|---------------------|------|------|------|------|--|
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
| C - CONSTRUCTION    |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
| C - CONSTRUCTION    |      |      |      |      |  |
|                     | <br> | <br> | <br> | <br> |  |
|                     |      |      |      |      |  |
|                     |      |      |      |      |  |
| PROJECT: 625 0005 L |      |      |      |      |  |



| Y |
|---|
|---|

| B - PLANNING   |   |   |                      |   |                                       |                       |                       |                          |                                |
|--|---|---|----------------------|---|---------------------------------------|-----------------------|-----------------------|--------------------------|--------------------------------|
|  | ARCHITECT/<br>ENGINEERING FEES  | DSA FEES  | CDE FEES             | ENERGY<br>ANALYSIS                          | PRELIMINARY<br>TESTS                  | OTHER COSTS           |                       |                          |                                |
| Category Totals:   | \$17,625.50   | \$0.00  | \$0.00               | \$0.00                                      | \$0.00                                | \$102.44              |                       |                          |                                |
| PROJECT: 625 0030 LON  | 1A VISTA EXTERIOR PA  | INTING PHASE 2  |                      |   |                                       |                       |                       |                          |                                |
| B - PLANNING   |   |   |                      |   |                                       |                       |                       |                          |                                |
|  | ARCHITECT/<br>ENGINEERING FEES  | DSA FEES  | CDE FEES             | ENERGY<br>ANALYSIS                          | PRELIMINARY<br>TESTS                  | OTHER COSTS           |                       |                          |                                |
| Category Totals:   | \$1,720.48  | \$0.00  | \$0.00               | \$0.00                                      | \$0.00                                | \$0.00                |                       |                          |                                |
| C - CONSTRUCTION   |   |   |                      |   |                                       |                       |                       |                          |                                |
|  | MAIN<br>CONSTRUCTION  | CONSTRUCTION<br>MANAGEMENT                                      | DEMOLITION           | OTHER<br>CONSTRUCTION                       | INTERIM<br>HOUSING                    | INSPECTIONS           | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:   | \$67,553.00   | \$0.00  | \$0.00               | \$0.00                                      | \$0.00                                | \$0.00                | \$0.00                | \$0.00                   | \$0.00                         |
|  |   |   |                      |   |                                       |                       |                       |                          |                                |
| Project Total:   | \$69,273.48   |   |                      |   |                                       |                       |                       |                          |                                |
| Project Total:<br>PROJECT: 625 0033 LON  |   | TURES REPLACEMENT   |                      |   |                                       |                       |                       |                          |                                |
| -  |   | TURES REPLACEMENT   |                      |   |                                       |                       |                       |                          |                                |
| PROJECT: 625 0033 LON  |   | TURES REPLACEMENT<br>DSA FEES                                   | CDE FEES             | ENERGY<br>ANALYSIS                          | PRELIMINARY<br>TESTS                  | OTHER COSTS           |                       |                          |                                |
| PROJECT: 625 0033 LON  | IA VISTA PLAY STRUC   |   | CDE FEES<br>\$0.00   |   |                                       | OTHER COSTS<br>\$0.00 |                       |                          |                                |
| PROJECT: 625 0033 LOM<br>B - PLANNING<br>Category Totals:  | IA VISTA PLAY STRUC<br>ARCHITECT/<br>ENGINEERING FEES   | DSA FEES  |                      | ANALYSIS                                    | TESTS                                 |                       |                       |                          |                                |
| PROJECT: 625 0033 LOM<br>B - PLANNING  | IA VISTA PLAY STRUC<br>ARCHITECT/<br>ENGINEERING FEES   | DSA FEES  |                      | ANALYSIS                                    | TESTS                                 |                       | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| PROJECT: 625 0033 LOM<br>B - PLANNING<br>Category Totals:  | IA VISTA PLAY STRUC<br>ARCHITECT/<br>ENGINEERING FEES<br>\$4,334.27<br>MAIN                         | DSA FEES<br>\$0.00<br>CONSTRUCTION                              | \$0.00               | ANALYSIS<br>\$0.00<br>OTHER                 | TESTS<br>\$0.00<br>INTERIM            | \$0.00                |                       |                          | COMPLIANCE                     |
| PROJECT: 625 0033 LOM<br>B - PLANNING<br>Category Totals:<br>C - CONSTRUCTION  | IA VISTA PLAY STRUC<br>ARCHITECT/<br>ENGINEERING FEES<br>\$4,334.27<br>MAIN<br>CONSTRUCTION         | DSA FEES<br>\$0.00<br>CONSTRUCTION<br>MANAGEMENT                | \$0.00<br>Demolition | ANALYSIS<br>\$0.00<br>OTHER<br>CONSTRUCTION | TESTS<br>\$0.00<br>INTERIM<br>HOUSING | \$0.00                | TESTS                 | EQUIPMENT                | COMPLIANCE<br>PROGRAM          |
| PROJECT: 625 0033 LOM<br>B - PLANNING<br>Category Totals:<br>C - CONSTRUCTION<br>Category Totals:  | ARCHITECT/<br>ENGINEERING FEES<br>\$4,334.27<br>MAIN<br>CONSTRUCTION<br>\$90,246.03<br>\$199,324.19 | DSA FEES<br>\$0.00<br>CONSTRUCTION<br>MANAGEMENT<br>\$18,209.95 | \$0.00<br>Demolition | ANALYSIS<br>\$0.00<br>OTHER<br>CONSTRUCTION | TESTS<br>\$0.00<br>INTERIM<br>HOUSING | \$0.00                | TESTS                 | EQUIPMENT                | COMPLIANCE<br>PROGRAM          |
| PROJECT: 625 0033 LOM<br>B - PLANNING<br>Category Totals:<br>C - CONSTRUCTION<br>Category Totals:<br>Project Total:                          | ARCHITECT/<br>ENGINEERING FEES<br>\$4,334.27<br>MAIN<br>CONSTRUCTION<br>\$90,246.03<br>\$199,324.19 | DSA FEES<br>\$0.00<br>CONSTRUCTION<br>MANAGEMENT<br>\$18,209.95 | \$0.00<br>Demolition | ANALYSIS<br>\$0.00<br>OTHER<br>CONSTRUCTION | TESTS<br>\$0.00<br>INTERIM<br>HOUSING | \$0.00                | TESTS                 | EQUIPMENT                | COMPLIANCE<br>PROGRAM          |
| PROJECT: 625 0033 LOM<br>B - PLANNING<br>Category Totals:<br>C - CONSTRUCTION<br>Category Totals:<br>Project Total:<br>PROJECT: 625 0037 LOM | ARCHITECT/<br>ENGINEERING FEES<br>\$4,334.27<br>MAIN<br>CONSTRUCTION<br>\$90,246.03<br>\$199,324.19 | DSA FEES<br>\$0.00<br>CONSTRUCTION<br>MANAGEMENT<br>\$18,209.95 | \$0.00<br>Demolition | ANALYSIS<br>\$0.00<br>OTHER<br>CONSTRUCTION | TESTS<br>\$0.00<br>INTERIM<br>HOUSING | \$0.00                | TESTS                 | EQUIPMENT                | COMPLIANCE<br>PROGRAM          |



## S

| - CONSTRUCTION                     |                                  |                            |                |                       |                      |             |                       |                          |                                |
|------------------------------------|----------------------------------|----------------------------|----------------|-----------------------|----------------------|-------------|-----------------------|--------------------------|--------------------------------|
|                                    | MAIN<br>CONSTRUCTION             | CONSTRUCTION<br>MANAGEMENT | DEMOLITION     | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$5,565,005.80<br>\$6,307,239.43 | \$0.00                     | \$0.00         | \$0.00                | \$0.00               | \$76,450.00 | \$53,113.07           | \$0.00                   | \$0.00                         |
| PROJECT: 628 0050 STE              | FFAN MANOR CHILD CA              | RE CENTER MODERN           | IIZATION       |                       |                      |             |                       |                          |                                |
| 3 - PLANNING                       |                                  |                            |                |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES       | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:<br>Project Total: | \$0.00<br>\$206.99               | \$0.00                     | \$0.00         | \$0.00                | \$0.00               | \$206.99    |                       |                          |                                |
| PROJECT: 629 0005 MAF              | RE ISLAND FITNESS ACA            | DEMY MODERNIZAT            | ION            |                       |                      |             |                       |                          |                                |
| 3 - PLANNING                       |                                  |                            |                |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES       | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$34,344.99                      | \$0.00                     | \$0.00         | \$0.00                | \$0.00               | \$102.44    |                       |                          |                                |
| PROJECT: 629 0030 MAF              | RE ISLAND FITNESS ACA            | DEMY EXTERIOR PA           | INTING PHASE 2 |                       |                      |             |                       |                          |                                |
| 3 - PLANNING                       |                                  |                            |                |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES       | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$1,966.28                       | \$0.00                     | \$0.00         | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| - CONSTRUCTION                     |                                  |                            |                |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION             | CONSTRUCTION<br>MANAGEMENT | DEMOLITION     | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$73,900.15<br>\$75,866.43       | \$0.00                     | \$0.00         | \$0.00                | \$0.00               | \$0.00      | \$0.00                | \$0.00                   | \$0.00                         |
| PROJECT: 629 0032 MAR              | RE ISLAND FITNESS ACA            | DEMY WINDOW COV            | ERINGS VARIOUS |                       |                      |             |                       |                          |                                |
|                                    |                                  |                            |                |                       |                      |             |                       |                          |                                |
| 3 - PLANNING                       |                                  |                            |                |                       |                      |             |                       |                          |                                |
| S - PLANNING                       | ARCHITECT/<br>ENGINEERING FEES   | DSA FEES                   | CDE FEES       | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |





| C - CONSTRUCTION                        |                |      |      |      |
|---|----------------|------|------|------|
|   |                |      |      |      |
|   |                |      |      |      |
|   |                |      |      |      |
|   | <br>           | <br> | <br> |      |
|   |                |      |      |      |
| C - CONSTRUCTION                        |                |      |      |      |
|   | <br>           | <br> | <br> | <br> |
|   |                |      |      |      |
|   |                |      |      |      |
|   |                |      |      |      |
|   |                |      |      |      |
|   |                |      |      |      |
|   |                |      |      |      |
|   | <br>           | <br> | <br> |      |
|   |                |      |      |      |
| C - CONSTRUCTION                        | <br>           |      |      |      |
|   |                | <br> | <br> | <br> |
|   |                |      |      |      |
| PROJECT: 631 0032 DAN MINI ELEMENTARY S | ERINGS VARIOUS |      |      |      |



Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

| B - PLANNING                          |      |      |      |  |  |
|---------------------------------------|------|------|------|--|--|
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
| C - CONSTRUCTION                      |      |      |      |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
| C - CONSTRUCTION                      |      |      |      |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
| C - CONSTRUCTION                      |      | <br> | <br> |  |  |
|                                       |      |      |      |  |  |
|                                       |      |      |      |  |  |
| PROJECT: 633 0005 PENNYCOOK MODERNIZA | TION |      |      |  |  |



Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

| B - PLANNING                              |  |  |
|---|--|--|
|   |  |  |
|   |  |  |
| C - CONSTRUCTION                          |  |  |
|   |  |  |
|   |  |  |
|   |  |  |
|   |  |  |
|   |  |  |
|   |  |  |
| C - CONSTRUCTION                          |  |  |
|   |  |  |
|   |  |  |
|   |  |  |
|   |  |  |
|   |  |  |
|   |  |  |
| C - CONSTRUCTION                          |  |  |
|   |  |  |
|   |  |  |
| PROJECT: 634 0005 PATTERSON MODERNIZATION |  |  |



| B - PLANNING                            |   |                            |            |                        |                      |                       |                       |                          |                                |
|---|---|----------------------------|------------|------------------------|----------------------|-----------------------|-----------------------|--------------------------|--------------------------------|
|   | ARCHITECT/  | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS     | PRELIMINARY          | OTHER COSTS           |                       |                          |                                |
| Category Totals:                        | ENGINEERING FEES<br>\$23,876.08                                   | \$0.00                     | \$0.00     | ANALYSIS<br>\$0.00     | TESTS<br>\$0.00      | \$0.00                |                       |                          |                                |
| PROJECT: 634 0031 PAT                   | TERSON EXTERIOR PA  | INTING PHASE 3             |            |                        |                      |                       |                       |                          |                                |
| B - PLANNING                            |   |                            |            |                        |                      |                       |                       |                          |                                |
|   | ARCHITECT/<br>ENGINEERING FEES                                    | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS     | PRELIMINARY<br>TESTS | OTHER COSTS           |                       |                          |                                |
| Category Totals:                        | \$4,459.94  | \$0.00                     | \$0.00     | \$0.00                 | \$0.00               | \$0.00                |                       |                          |                                |
| C - CONSTRUCTION                        |   |                            |            |                        |                      |                       |                       |                          |                                |
|   | MAIN<br>CONSTRUCTION  | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION  | INTERIM<br>HOUSING   | INSPECTIONS           | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total:      | \$94,800.00<br>\$99,259.94  | \$0.00                     | \$0.00     | \$0.00                 | \$0.00               | \$0.00                | \$0.00                | \$0.00                   | \$0.00                         |
| PROJECT: 634 0032 PAT                   | TERSON WINDOW CO  | ERINGS VARIOUS             |            |                        |                      |                       |                       |                          |                                |
| B - PLANNING                            |   |                            |            |                        |                      |                       |                       |                          |                                |
|   | ARCHITECT/<br>ENGINEERING FEES                                    | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS     | PRELIMINARY<br>TESTS | OTHER COSTS           |                       |                          |                                |
| Category Totals:                        | \$1,765.04  | \$0.00                     | \$0.00     | \$0.00                 | \$0.00               | \$0.00                |                       |                          |                                |
| C - CONSTRUCTION                        |   |                            |            |                        |                      |                       |                       |                          |                                |
|   |   |                            |            |                        |                      |                       |                       |                          |                                |
|   | MAIN<br>CONSTRUCTION  | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION  | INTERIM<br>HOUSING   | INSPECTIONS           | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:                        | CONSTRUCTION<br>\$61,749.33                                       |                            | DEMOLITION |                        |                      | INSPECTIONS<br>\$0.00 |                       |                          | COMPLIANCE                     |
| Project Total:                          | CONSTRUCTION<br>\$61,749.33<br>\$63,514.37                        | MANAGEMENT<br>\$0.00       |            | CONSTRUCTION           | HOUSING              |                       | TESTS                 | EQUIPMENT                | COMPLIANCE<br>PROGRAM          |
|   | CONSTRUCTION<br>\$61,749.33<br>\$63,514.37                        | MANAGEMENT<br>\$0.00       |            | CONSTRUCTION           | HOUSING              |                       | TESTS                 | EQUIPMENT                | COMPLIANCE<br>PROGRAM          |
| Project Total:                          | CONSTRUCTION<br>\$61,749.33<br>\$63,514.37<br>TTERSON PLAY STRUCT | MANAGEMENT<br>\$0.00       |            | CONSTRUCTION<br>\$0.00 | HOUSING<br>\$0.00    |                       | TESTS                 | EQUIPMENT                | COMPLIANCE<br>PROGRAM          |
| Project Total:<br>PROJECT: 634 0033 PAT | CONSTRUCTION<br>\$61,749.33<br>\$63,514.37                        | MANAGEMENT<br>\$0.00       |            | CONSTRUCTION           | HOUSING              |                       | TESTS                 | EQUIPMENT                | COMPLIANCE<br>PROGRAM          |



Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

|  |  | S |
|--|--|---|
|  |  |   |
|  |  |   |
|  |  |   |
|  |  |   |

| C -   | CONSTRUCTION |
|-------|--------------|
| · · · | CONSTRUCTION |

**C** - CONSTRUCTION

**C** - CONSTRUCTION

| PROJECT: 637 0032 STEFFA | AN MANOR WINDOW ( | COVERINGS VARIOL | JS |  |  |  |
|--------------------------|-------------------|------------------|----|--|--|--|
|                          |                   |                  |    |  |  |  |



Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

| B - PLANNING                          |                 |   |       |   |   |  |
|---------------------------------------|-----------------|---|-------|---|---|--|
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
| C - CONSTRUCTION                      |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
| C - CONSTRUCTION                      |                 | 1 | <br>1 | 1 | 1 |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
| C - CONSTRUCTION                      |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
|                                       |                 |   |       |   |   |  |
| PROJECT: 638 0005 WARDLAW CONSTRUCTIO | N/MODERNIZATION |   |       |   |   |  |

M



| - PLANNING   |   |   |                                  |   |  |                                      |                       |                          |                                |
|--|---|---|----------------------------------|---|--|--------------------------------------|-----------------------|--------------------------|--------------------------------|
|  | ARCHITECT/<br>ENGINEERING FEES  | DSA FEES  | CDE FEES                         | ENERGY<br>ANALYSIS                                    | PRELIMINARY<br>TESTS                                 | OTHER COSTS                          |                       |                          |                                |
| Category Totals:   | \$31,145.45   | \$0.00  | \$0.00                           | \$0.00  | \$0.00   | \$0.00                               |                       |                          |                                |
| ROJECT: 638 0031 WAF   | RDLAW EXTERIOR PAIL   | NTING PHASE 3   |                                  |   |  |                                      |                       |                          |                                |
| - PLANNING   |   |   |                                  |   |  |                                      |                       |                          |                                |
|  | ARCHITECT/<br>ENGINEERING FEES  | DSA FEES  | CDE FEES                         | ENERGY<br>ANALYSIS                                    | PRELIMINARY<br>TESTS                                 | OTHER COSTS                          |                       |                          |                                |
| Category Totals:   | \$6,000.88  | \$0.00  | \$0.00                           | \$0.00  | \$0.00   | \$0.00                               |                       |                          |                                |
| - CONSTRUCTION   |   |   |                                  |   |  |                                      |                       |                          |                                |
|  | MAIN<br>CONSTRUCTION  | CONSTRUCTION<br>MANAGEMENT                                    | DEMOLITION                       | OTHER<br>CONSTRUCTION                                 | INTERIM<br>HOUSING                                   | INSPECTIONS                          | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
|  |   | \$0.00  | \$0.00                           | \$0.00  | \$0.00   | \$0.00                               | \$0.00                | \$0.00                   | \$0.                           |
| Category Totals:   | \$95,094.00   | \$0.00  | \$0.00                           | 40.00   | \$0.00   | \$0.00                               | 40.00                 | <b>\$0.00</b>            | • • •                          |
| Category Totals:<br>Project Total:   | \$95,094.00<br>\$101,094.88   | \$0.00  | \$0.00                           | \$0.00  | \$0.00   | <b>\$0.00</b>                        | \$0.00                | <b>\$0.00</b>            |                                |
|  | \$101,094.88  |   | \$0.00                           | \$0.00  | \$0.00   | J0.00                                | \$0.00                | <b>J</b> 0.00            |                                |
| Project Total:   | \$101,094.88  |   | 30.00                            | 20.00   |  | <b>\$0.00</b>                        | 20.00                 | <b>\$0.00</b>            |                                |
| Project Total:<br>ROJECT: 638 0032 WAR   | \$101,094.88  |   | CDE FEES                         | ENERGY<br>ANALYSIS                                    | PRELIMINARY<br>TESTS                                 | OTHER COSTS                          | \$0.00                | <b>\$0.00</b>            |                                |
| Project Total:<br>ROJECT: 638 0032 WAR   | \$101,094.88<br>RDLAW WINDOW COVE<br>ARCHITECT/   | ERINGS VARIOUS  |                                  | ENERGY  | PRELIMINARY  |                                      | 20.00                 | <b>\$0.00</b>            |                                |
| Project Total:<br>ROJECT: 638 0032 WAF   | \$101,094.88<br>RDLAW WINDOW COVE<br>ARCHITECT/<br>ENGINEERING FEES   | ERINGS VARIOUS<br>DSA FEES                                    | CDE FEES                         | ENERGY<br>ANALYSIS                                    | PRELIMINARY<br>TESTS                                 | OTHER COSTS                          |                       | <b>90.00</b>             |                                |
| Project Total:<br>ROJECT: 638 0032 WAR<br>- PLANNING<br>Category Totals:   | \$101,094.88<br>RDLAW WINDOW COVE<br>ARCHITECT/<br>ENGINEERING FEES   | ERINGS VARIOUS<br>DSA FEES                                    | CDE FEES                         | ENERGY<br>ANALYSIS                                    | PRELIMINARY<br>TESTS                                 | OTHER COSTS                          | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Project Total:<br>ROJECT: 638 0032 WAR<br>- PLANNING<br>Category Totals:   | \$101,094.88<br>RDLAW WINDOW COVE<br>ARCHITECT/<br>ENGINEERING FEES<br>\$1,765.04<br>MAIN   | ERINGS VARIOUS<br>DSA FEES<br>\$0.00<br>CONSTRUCTION          | CDE FEES<br>\$0.00               | ENERGY<br>ANALYSIS<br>\$0.00<br>OTHER                 | PRELIMINARY<br>TESTS<br>\$0.00<br>INTERIM            | OTHER COSTS<br>\$0.00                | CONSTRUCTION          | FURNITURE &              | LABOR<br>COMPLIANCE<br>PROGRAM |
| Project Total:<br>ROJECT: 638 0032 WAR<br>- PLANNING<br>Category Totals:<br>- CONSTRUCTION   | \$101,094.88<br>RDLAW WINDOW COVE<br>ARCHITECT/<br>ENGINEERING FEES<br>\$1,765.04<br>MAIN<br>CONSTRUCTION                               | ERINGS VARIOUS DSA FEES \$0.00 CONSTRUCTION MANAGEMENT        | CDE FEES<br>\$0.00<br>DEMOLITION | ENERGY<br>ANALYSIS<br>\$0.00<br>OTHER<br>CONSTRUCTION | PRELIMINARY<br>TESTS<br>\$0.00<br>INTERIM<br>HOUSING | OTHER COSTS<br>\$0.00<br>INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR                          |
| Project Total:<br>ROJECT: 638 0032 WAF<br>- PLANNING<br>Category Totals:<br>- CONSTRUCTION<br>Category Totals:   | \$101,094.88<br>RDLAW WINDOW COVE<br>ARCHITECT/<br>ENGINEERING FEES<br>\$1,765.04<br>MAIN<br>CONSTRUCTION<br>\$61,749.33<br>\$63,514.37 | ERINGS VARIOUS DSA FEES \$0.00 CONSTRUCTION MANAGEMENT \$0.00 | CDE FEES<br>\$0.00<br>DEMOLITION | ENERGY<br>ANALYSIS<br>\$0.00<br>OTHER<br>CONSTRUCTION | PRELIMINARY<br>TESTS<br>\$0.00<br>INTERIM<br>HOUSING | OTHER COSTS<br>\$0.00<br>INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Project Total:<br>ROJECT: 638 0032 WAR<br>- PLANNING<br>Category Totals:<br>- CONSTRUCTION<br>Category Totals:<br>Project Total:                         | \$101,094.88<br>RDLAW WINDOW COVE<br>ARCHITECT/<br>ENGINEERING FEES<br>\$1,765.04<br>MAIN<br>CONSTRUCTION<br>\$61,749.33<br>\$63,514.37 | ERINGS VARIOUS DSA FEES \$0.00 CONSTRUCTION MANAGEMENT \$0.00 | CDE FEES<br>\$0.00<br>DEMOLITION | ENERGY<br>ANALYSIS<br>\$0.00<br>OTHER<br>CONSTRUCTION | PRELIMINARY<br>TESTS<br>\$0.00<br>INTERIM<br>HOUSING | OTHER COSTS<br>\$0.00<br>INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCI<br>PROGRAM |
| Project Total:<br>ROJECT: 638 0032 WAF<br>- PLANNING<br>Category Totals:<br>- CONSTRUCTION<br>Category Totals:<br>Project Total:<br>ROJECT: 638 0033 WAF | \$101,094.88<br>RDLAW WINDOW COVE<br>ARCHITECT/<br>ENGINEERING FEES<br>\$1,765.04<br>MAIN<br>CONSTRUCTION<br>\$61,749.33<br>\$63,514.37 | ERINGS VARIOUS DSA FEES \$0.00 CONSTRUCTION MANAGEMENT \$0.00 | CDE FEES<br>\$0.00<br>DEMOLITION | ENERGY<br>ANALYSIS<br>\$0.00<br>OTHER<br>CONSTRUCTION | PRELIMINARY<br>TESTS<br>\$0.00<br>INTERIM<br>HOUSING | OTHER COSTS<br>\$0.00<br>INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |



Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

| C - CONSTRUCTION |      |      |      |      |  |
|------------------|------|------|------|------|--|
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
| C - CONSTRUCTION |      | <br> | <br> | <br> |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  | <br> | <br> | <br> | <br> |  |
|                  |      |      |      |      |  |
| CONCEPTION       |      |      |      |      |  |
| C - CONSTRUCTION | <br> | <br> | <br> | <br> |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |
|                  |      |      |      |      |  |



Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

| B - PLANNING                          |                  |         |   |      |  |  |
|---------------------------------------|------------------|---------|---|------|--|--|
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
| C - CONSTRUCTION                      |                  |         | 1 |      |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
| C - CONSTRUCTION                      |                  |         | 1 |      |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
| C - CONSTRUCTION                      |                  |         |   | <br> |  |  |
|                                       |                  |         |   |      |  |  |
|                                       |                  |         |   |      |  |  |
| PROJECT: 709 0032 HOGAN MIDDLE SCHOOL | WINDOW COVERINGS | VARIOUS |   |      |  |  |



### Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

| B - PLANNING          |                                |                            |            |                       |                      |             |                       |                          |                                |
|-----------------------|--------------------------------|----------------------------|------------|-----------------------|----------------------|-------------|-----------------------|--------------------------|--------------------------------|
|                       | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:      | \$1,765.04                     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| C - CONSTRUCTION      |                                |                            |            |                       |                      |             |                       |                          |                                |
|                       | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:      | \$61,749.33                    | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      | \$0.00                | \$0.00                   | \$0.00                         |
| Project Total:        | \$63,514.37                    |                            |            |                       |                      |             |                       |                          |                                |
| PROJECT: 709 0039 HOG | GAN MIDDLE SCHOOL              | UDITORIUM                  |            |                       |                      |             |                       |                          |                                |
| 3 - PLANNING          |                                |                            |            |                       |                      |             |                       |                          |                                |
|                       | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:      | \$1,139,177.94                 | \$160,934.12               | \$0.00     | \$0.00                | \$0.00               | \$231.54    |                       |                          |                                |
| - CONSTRUCTION        |                                |                            |            |                       |                      |             |                       |                          |                                |
|                       | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:      | \$7,807,424.83                 | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$63,867.00 | \$31,937.69           | \$0.00                   | \$0.00                         |
| Project Total:        | \$9,203,573.12                 |                            |            |                       |                      |             |                       |                          |                                |
| PROJECT: 803 0005 JOH | N FINNEY HIGH MODE             | RNIZATION                  |            |                       |                      |             |                       |                          |                                |
| 3 - PLANNING          |                                |                            |            |                       |                      |             |                       |                          |                                |
|                       | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:      | \$4,952.24                     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| PROJECT: 803 0032 JOH | N FINNEY HIGH SCHOOL           |                            | S VARIOUS  |                       |                      |             |                       |                          |                                |
| 3 - PLANNING          |                                |                            |            |                       |                      |             |                       |                          |                                |
|                       | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:      | \$1,765.00                     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |



Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

|  | <br> |  |  |
|--|------|--|--|
|  |      |  |  |
|  |      |  |  |
|  |      |  |  |
|  |      |  |  |



### Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

| B - PLANNING                       |                                |                            |            |                       |                      |             |                       |                          |                                |
|------------------------------------|--------------------------------|----------------------------|------------|-----------------------|----------------------|-------------|-----------------------|--------------------------|--------------------------------|
|                                    | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$649,238.23                   | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$542.84    |                       |                          |                                |
| - CONSTRUCTION                     |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$0.00<br>\$705,521.07         | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$55,740.00 | \$0.00                | \$0.00                   | \$0.0                          |
| PROJECT: 809 0006 VAL              | LEJO HIGH SCHOOL SF            | PECIAL EDUCATION           |            |                       |                      |             |                       |                          |                                |
| - CONSTRUCTION                     |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$0.00<br>\$2,400.00           | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      | \$2,400.00            | \$0.00                   | \$0.0                          |
| PROJECT: 809 0030 VAL              |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    |                                |                            | AGE 2      |                       |                      |             |                       |                          |                                |
| 3 - PLANNING                       |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$6,881.97                     | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      |                       |                          |                                |
| - CONSTRUCTION                     |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |
| Category Totals:<br>Project Total: | \$253,866.06<br>\$260,748.03   | \$0.00                     | \$0.00     | \$0.00                | \$0.00               | \$0.00      | \$0.00                | \$0.00                   | \$0.0                          |
| PROJECT: 809 0035 VAL              |                                |                            |            |                       |                      |             |                       |                          |                                |
| 3 - PLANNING                       |                                |                            |            |                       |                      |             |                       |                          |                                |
|                                    | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES   | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS |                       |                          |                                |
| Category Totals:                   | \$135,674.11                   | \$559.00                   | \$0.00     | \$0.00                | \$0.00               | \$1,508.30  |                       |                          |                                |



| - CONSTRUCTION     |                    |                    |      | <br> |      |      |
|--------------------|--------------------|--------------------|------|------|------|------|
|                    |                    |                    |      |      |      |      |
|                    |                    |                    |      |      |      |      |
|                    |                    |                    |      |      |      |      |
|                    |                    |                    |      | <br> | <br> |      |
|                    |                    |                    |      |      |      |      |
| - CONSTRUCTION     |                    |                    |      |      |      |      |
|                    |                    |                    |      | <br> | <br> | <br> |
|                    |                    |                    |      |      |      |      |
|                    |                    |                    |      |      |      |      |
|                    |                    |                    |      |      |      |      |
|                    |                    |                    |      |      |      |      |
|                    |                    |                    |      |      |      |      |
| - CONSTRUCTION     |                    |                    |      |      |      |      |
|                    |                    |                    |      |      |      |      |
|                    |                    |                    |      |      |      |      |
|                    |                    |                    |      |      |      |      |
|                    |                    |                    |      | <br> | <br> | <br> |
|                    |                    |                    |      |      |      |      |
| ROJECT: 815_0030IN | DEPENDENT STUDY EX | TERIOR PAINTING PH | SE 2 |      |      |      |





### Cumulative Measure S Summary by Individual Project by Site - As of 12/31/2023

| B - PLANNING           |                                |                            |                |                       |                      |                 |                       |                          |                                |                  |              |
|------------------------|--------------------------------|----------------------------|----------------|-----------------------|----------------------|-----------------|-----------------------|--------------------------|--------------------------------|------------------|--------------|
|                        | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES       | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS     |                       |                          |                                |                  |              |
| Category Totals:       | \$3,686.75                     | \$0.00                     | \$0.00         | \$0.00                | \$0.00               | \$0.00          |                       |                          |                                |                  |              |
| - CONSTRUCTION         |                                |                            |                |                       |                      |                 |                       |                          |                                |                  |              |
|                        | MAIN<br>CONSTRUCTION           | CONSTRUCTION<br>MANAGEMENT | DEMOLITION     | OTHER<br>CONSTRUCTION | INTERIM<br>HOUSING   | INSPECTIONS     | CONSTRUCTION<br>TESTS | FURNITURE &<br>EQUIPMENT | LABOR<br>COMPLIANCE<br>PROGRAM |                  |              |
| Category Totals:       | \$143,659.04                   | \$0.00                     | \$0.00         | \$0.00                | \$0.00               | \$0.00          | \$0.00                | \$0.00                   | \$0.00                         |                  |              |
| Project Total:         | \$147,345.79                   |                            |                |                       |                      |                 |                       |                          |                                |                  |              |
| PROJECT: 818 0005 FARR | RAGUT ACADEMY MOD              | DERNIZATION                |                |                       |                      |                 |                       |                          |                                |                  |              |
| 3 - PLANNING           |                                |                            |                |                       |                      |                 |                       |                          |                                |                  |              |
|                        | ARCHITECT/<br>ENGINEERING FEES | DSA FEES                   | CDE FEES       | ENERGY<br>ANALYSIS    | PRELIMINARY<br>TESTS | OTHER COSTS     |                       |                          |                                |                  |              |
| Category Totals:       | \$4,952.13                     | \$0.00                     | \$0.00         | \$0.00                | \$0.00               | \$0.00          |                       |                          |                                |                  |              |
| Project Total:         | \$4,952.13                     |                            |                |                       |                      |                 |                       |                          |                                |                  |              |
| GRAND TOTALS           |                                |                            |                |                       |                      |                 |                       |                          |                                |                  |              |
| 3 - PLANNING           |                                |                            |                |                       |                      |                 |                       |                          |                                |                  |              |
|                        | ARCHITECT/ENGINEERI            | ING FEES DSA I             | FEES CDE FE    | ES ENERGY ANA         | LYSIS PRELIMINA      | RY TESTS OTHE   | R COSTS               |                          |                                |                  |              |
| Planning:              | \$9,01                         | 0,156.16 \$83              | \$5,695.55 \$0 | 0.00                  | \$0.00               | \$0.00 \$1,9    | 977,415.51            |                          |                                |                  |              |
| C - CONSTRUCTION       |                                |                            |                |                       |                      |                 |                       |                          |                                |                  |              |
|                        |                                | 1                          |                |                       | CONSTRUCTION         | INTERIM HOUSING | INSPECTIONS           | CONSTRUCTION TES         | TS FURNITURE & EQ              | UIPMENT LABOR CO | MPLIANCE PRO |
|                        | MAIN CONSTRUCTION              | CONSTRUCTION MA            |                |                       |                      |                 |                       |                          |                                |                  |              |

\$81,439,692.56

Total: