

Quarterly Executive Summary Provide, Deliver & Install LED Signs Q3 2023



HCS Project Manager: Amber Barnhill

<u>Principals</u>: Dawn McKinney, Megan Acre (Interim), Melissa Wolfe, Krista Finklea, Renea Fowler, Melissa Graham, Leslie Huggins, Allyson Larrimore, Maquitta Davis, Tanika McKissick, Brandice Gore, and Regina Pertell

Engineer: N/A

<u>Contractor</u>: Signs Limited of Lake City/Additional signs TBD

- **Background:** Provide all schools with up-to-date electronic message boards. The last phase of this project will be addressing nine elementary schools, two middle schools, and one high school message board replacement Black Water Middle, Conway Elementary, Conway High, Conway Middle, Homewood Elementary, Ocean Bay Elementary, Ocean Drive Elementary, Palmetto Bays Elementary, Riverside Elementary, Seaside Elementary, Waccamaw Elementary, and Waterway Elementary.
- **<u>Project Scope</u>**: Provide Watchfire colored LED display, plus modifications of existing signs or new signs.
- **Current Status:** A contract has been awarded to Signs Limited of Lake City. Signs added to the project in August 2023 are in design and will be bid separately.

Budget:Original Budget:\$300,000Additional Funding Added:\$225,000

Board Approve Date: 5-23-2022 Board Approved Date: 8-8-2023

Budget Issues: None currently.

Schedule: None currently.

Achievements: Regulatory changes achieved through the City of Conway zoning ordinance will now allow electronic message boards to be installed at Conway Elementary, Conway Middle, and Homewood Elementary. This is the final stage of the district wide project.