



# Quarterly Executive Summary Annual Asphalt Sustainment Q3 2023



**HCS Project Manager:** Trevor Turner

**Schools:** Carolina Forest Elementary, Conway Middle, Horry County Support Services, Loris Elementary, North Myrtle Beach High, plus District-wide Assessment

**Architect/Engineer:** N/A

**Contractor:** S&W Asphalt

**Project Scope:** To evaluate and implement improvements to the parking lots and driveways throughout the district.

**Current Status:** The Districtwide Asphalt Assessment is scheduled to be delivered by Clough, Harbour & Associates in early October. Future improvements will be scheduled this coming year following the assessment results.

**Budget:** \$250,000 Annually



**Budget Issues:** None.

**Schedule:**  
Carolina Forest Elementary - Scheduling  
Conway Middle - Complete  
District Asphalt Assessment – Delivery early October  
Horry County School Support Services – Complete  
Loris Elementary – Complete  
North Myrtle Beach High - Complete



**Schedule Issues:** None