





ORANGEBURG COUNTY SCHOOL DISTRICT

BOARD PRESENTATION

JANUARY 16, 2024



DESIGN PROCESS – ORANGEBURG-WILKINSON HIGH SCHOOL



ORANGEBURG-WILKINSON HIGH SCHOOL



SITE PLAN: COOK RD. ENTRY
ORANGEBURG COUNTY SCHOOLS PROJECT UPDATES



ORANGEBURG-WILKINSON HIGH SCHOOL



1st Floor Plan

COLORED LEGEND

- ADMINISTRATION
- AUDITORIUM
- CLASSROOMS - ACADEMIC
- CORE
- CORRIDOR
- PE / GYM
- RESOURCE/SPECIAL NEEDS
- RESTROOM
- SCIENCE
- SUPPORT
- SUPPORT CLASS



1,300 Students	
(1,600 Students Core/Future Expansion)	
<u>Main Building</u>	
1 st Floor Area:	191,506 SF
2nd Floor Area:	88,703 SF
<hr/>	
Total Area:	280,209 SF
Baseball/Softball Support Building Area:	
	2,195 SF
Field House Building Area:	15,411 SF
Press Box Building Area:	687 SF
<hr/>	
Total Area:	18,293 SF
<hr/>	
Total Square Footage:	298,502 SF



ORANGEBURG-WILKINSON HIGH SCHOOL



2nd Floor Plan

COLORED LEGEND

- ADMINISTRATION
- AUDITORIUM
- CLASSROOMS - ACADEMIC
- CORE
- CORRIDOR
- PE / GYM
- RESOURCE/SPECIAL NEEDS
- RESTROOM
- SCIENCE
- SUPPORT
- SUPPORT CLASS




1,300 Students	
(1,600 Students Core/Future Expansion)	
<u>Main Building</u>	
1 st Floor Area:	191,506 SF
2 nd Floor Area:	88,703 SF
<hr/>	
Total Area:	280,209 SF
Baseball/Softball Support Building Area:	
	2,195 SF
Field House Building Area:	15,411 SF
Press Box Building Area:	687 SF
<hr/>	
Total Area:	18,293 SF
<hr/>	
Total Square Footage:	298,502 SF



ORANGEBURG-WILKINSON HIGH SCHOOL



Field House





1,300 Students	
(1,600 Students Core/Future Expansion)	
Main Building	
1 st Floor Area:	191,506 SF
2nd Floor Area:	88,703 SF
Total Area:	280,209 SF
Baseball/Softball Support Building Area:	
	2,195 SF
Field House Building Area:	15,411 SF
Press Box Building Area:	687 SF
Total Area:	18,293 SF
Total Square Footage: 298,502 SF	



ORANGEBURG-WILKINSON HIGH SCHOOL



Baseball/Softball Support




1,300 Students	
(1,600 Students Core/Future Expansion)	
Main Building	
1 st Floor Area:	191,506 SF
2nd Floor Area:	88,703 SF
Total Area:	280,209 SF
Baseball/Softball Support Building Area:	
	2,195 SF
Field House Building Area:	15,411 SF
Press Box Building Area:	687 SF
Total Area:	18,293 SF
Total Square Footage:	
298,502 SF	



ORANGEBURG-WILKINSON HIGH SCHOOL



Press Box



1,300 Students
(1,600 Students Core/Future Expansion)

Main Building

1 st Floor Area:	191,506 SF
2nd Floor Area:	88,703 SF
Total Area:	280,209 SF

Baseball/Softball Support Building Area:

	2,195 SF
Field House Building Area:	15,411 SF

Press Box Building Area: 687 SF

Total Area: 18,293 SF

Total Square Footage:	298,502 SF
-----------------------	------------



ORANGEBURG-WILKINSON HIGH SCHOOL



ORANGEBURG-WILKINSON HIGH SCHOOL



ORANGEBURG COUNTY SCHOOLS PROJECT UPDATES



ORANGEBURG-WILKINSON HIGH SCHOOL



ORANGEBURG-WILKINSON HIGH SCHOOL




ORANGEBURG-WILKINSON HIGH SCHOOL - PROJECT BUDGET						
	COSTS		GMP	DESIGN DEVELOPMENT ESTIMATE	SCHEMATIC DESIGN ESTIMATE	NOTES
DESCRIPTION	GSF	\$/GSF				
ESTIMATED CONSTRUCTION COSTS						
SITE						
Site Development			tbd	\$ 18,375,360.00	\$ 14,366,104.00	Grading, erosion control, paving and utilities
Site Athletics			tbd	\$ 9,813,916.00	\$ 10,967,893.00	Fields, Stadium, Press Box
Off-site Development			tbd	\$ 1,613,246.00	\$ 1,111,430.00	Turn lanes and utilities
Site Sub-total				\$ 29,802,522.00	\$ 26,445,427.00	
BUILDING						
Building- New Construction High School	298,502	\$ 270.40	tbd	\$ 80,716,267.00	\$ 80,468,330.00	
Building- New Construction Athletics	18,293	\$ 373.93	tbd	\$ 6,840,298.00	\$ 8,785,243.00	Field House, Baseball/Softball Building
Building Sub-total				\$ 87,556,565.00	\$ 89,253,573.00	
Site & Building Sub-total				\$117,359,087.00	\$ 115,699,000.00	Precon/estimating, construction and fees
Fee & Construction Cost Contingencies			tbd	\$ 8,245,058.00	\$ 9,596,000.00	% of Site & Building Sub-total
ESTIMATED TOTAL CONSTRUCTION COSTS *			\$125,264,125	\$125,604,145.00	\$ 125,295,000.00	+ Owner soft costs TBD = Total Project Cost

NOTE: * This Construction Cost Estimate is a summary based on M.B. Kahn's estimate of the Construction Documents for Orangeburg-Wilkinson High School



ORANGEBURG-WILKINSON HIGH SCHOOL



DESIGN (PROGRAMMING - CD'S)	17 MONTHS (JULY 2022 - NOVEMBER 2023)
BIDDING/CONSTRUCTION	30 MONTHS (FEBRUARY 2024 - LATE SUMMER 2026)
BIDDING/CONSTRUCTION <u>*UPDATED*</u>	30 MONTHS (MAY 2024 - DECEMBER 2026)





QUESTIONS?

OCSD – East Lake Elementary

WEEK OF December 29, 2023



SAFETY

Incidents to Date	0
First Aids to Date	0



SCHEDULE MILESTONES

- Complete Area A Footing Pour



WEATHER

Working Days	4
Weather Days	2
Activities Delayed	2



MANPOWER

Number of Trades	6
Average Workers (per day)	50

TOP ACTIVITIES THIS WEEK

- Continued CMU at Area C
- Continued Footings at Area A
- Continued CMU at Area B
- Continued Electrical Rough Ins
- Installed Door frames at Area C

UPCOMING ACTIVITIES

- Continue CMU Installation at Area C and B
- Continue CMU Installation at Area A Foundation
- Underground Plumbing at Areas A and B
- Underground Electrical at Area A



Thompson Turner
Construction



CONSTRUCTION DYNAMICS, INC.
A General Contracting and Construction Management Firm

OCSD – East Lake Elementary

WEEK OF January 5th, 2024



SAFETY

Incidents to Date 0

First Aids to Date 0



WEATHER

Working Days 4

Weather Days 0

Activities Delayed 0



SCHEDULE MILESTONES

- Complete Area A Footing Pour



MANPOWER

Number of Trades 8

Average Workers 60
(per day)

TOP ACTIVITIES THIS WEEK

- Continued CMU at Areas A, B, and C
- Continued Footings at Area A
- Continued Electrical Rough Ins at Areas A, B, and C
- Continued Underground Plumbing Rough Ins at Area B
- Installed Drain Line G
- Started the Sewer Force Main

UPCOMING ACTIVITIES

- Continue CMU Installation at Area C and B
- Continue CMU Installation at Area A Foundation
- Underground Plumbing at Areas A
- Underground Electrical at Area A
- Continue Sewer Force Main



Thompson Turner
Construction



CONSTRUCTION DYNAMICS, INC.
A General Contracting and Construction Management Firm



BOARD UPDATE

LAKE MARION MIDDLE SCHOOL





LAKE MARION MIDDLE SCHOOL

IN THE LAST FEW WEEKS, WE HAVE:

- Completed CMU in the flat roof locations on 1/5/2024, and installed all steel bearing plates in order to begin joist and decking (delivered 1/8/2024)
- All in-wall Mechanical, Electrical, and Plumbing rough-in has been completed in the flat roof locations
- Data and Fire Alarm conduit was run from the new addition into the existing school over Christmas break

IN THE NEXT FEW WEEKS WE WILL:

- Install all joist and decking in the flat roof area
- Complete CMU in the sloped roof/new administration wing of the new addition
- Begin installing the metal trusses and deck on 1/22/2024
- Once decking is on the flat roof, we will begin our above ceiling mechanical, electrical and plumbing work
- We will also begin drying-in the new building with insulation and roofing materials once the deck is installed in the flat roof area
- Begin air barrier and brick

- NO SAFETY OR SECURITY ISSUES -

LAKE MARION MIDDLE



LAKE MARION MIDDLE



LAKE MARION MIDDLE



LAKE MARION MIDDLE



LAKE MARION MIDDLE





BOARD UPDATE

WILLIAM J. CLARK MIDDLE SCHOOL





WILLIAM J. CLARK MIDDLE SCHOOL

IN THE LAST FEW WEEKS WE HAVE:

- Completed the Mechanical, Electrical, and Plumbing in-wall rough-in for the first floor
- Run new data and fire alarm conduit from the new building into the existing school
- Replace old transformer with a bigger transformer in order to power the new addition and existing school wing
- Finished CMU on 1/4/2024
- Began cutting in the new bus loop

IN THE NEXT FEW WEEKS WE WILL:

- Begin installing beams and decking for the first floor on 1/19/2024
- Then we can begin Slab On Deck prep in order to pour the second floor slab
- Continue CMU up to the 2nd floor to deck level
- Mechanical, Electrical and Plumbing work will continue with CMU on 2nd floor
- Above ceiling work will begin on the 1st floor after the deck is installed

- NO SAFETY OR SECURITY ISSUES -

WILLIAM J. CLARK MIDDLE



WILLIAM J. CLARK MIDDLE



WILLIAM J. CLARK MIDDLE



WILLIAM J. CLARK MIDDLE



WILLIAM J. CLARK MIDDLE



WILLIAM J. CLARK MIDDLE





BOARD UPDATE

WILLIAM J. CLARK MIDDLE SCHOOL

