

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2024



District Office

2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$7,129,225
Transfers/Adjustments:	(\$6,212,894)	Paid to Date:	\$6,395,305
Revised Budget:	\$7,821,752	Available Budget:	\$692,527

2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Bid and Award

Phase %: 60%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
CM Pre-Con Services (BES)
Design Services (BES)
Safety/Security

Project Details: Scope of work includes various safety/security enhancements to administrative office facilities.
Monthly Progress: Design is complete. Pricing in progress. Pending scope evaluation by District.