

MEASURE J BOND PROGRAM PROJECT UPDATES – March 2024

School/Project	Project Status	Planned Construction Start	Projected Completion
Livermore High School – Increment 2 Athletics Complex	COMPLETE		Spring 2022
Aquatics Complex	COMPLETE		Spring 2023
Arroyo Seco Shade Structure	COMPLETE		Fall 2023
Asphalt Repair, Seal Coat, & Re-Stripe- Phase 2 Christensen, Granada, Junction, Mendenhall	COMPLETE		Summer 2023
HVAC Replacement – Phase I Junction	COMPLETE		Summer 2023
HVAC Replacement- Phase 2 (2023) Classroom units that are 25 yrs + Christensen	COMPLETE		Summer 2023
HVAC Replacement- Phase 2 (2024) Classroom units that are 25 yrs + Arroyo Seco, Croce, Rancho, Granada, Livermore	Preparing for Construction	Summer 2024	Fall 2024
Fire Alarm Update – Phase I Junction, Livermore	COMPLETE		Summer 2023
Fire Alarm Update – Phase 2 (2023) Christensen, Michell	COMPLETE		Summer 2023
Districtwide Energy Efficiency Upgrades All Campuses – LED Lighting	Under Construction	Summer 2023	Spring 2024
Districtwide Energy Efficiency Upgrades East, Michell, Livermore – New solar arrays	Under Construction	Fall 2023	Summer 2024
Marylin STEAM & Renovation Project Phase 1 Parking Lot/Drop-Off	Preparing for Construction	Spring 2024	Fall 2024
Phase 2 New Classroom Building/Campus Renovation	Design Development	Fall 2024	Fall 2025
CalSHAPE Grant Healthy Air Efficiency Program	Assessment	Fall 2023	Spring 2024