



BOND PROGRAM UPDATE

BOND PROGRAM UPDATE

BOARD OF EDUCATION

Board Meeting | April 15, 2019

Dr. HASMIK DANIELIAN

Superintendent

ESTUARDO SANTILLAN

Assistant Superintendent | Business Services

EDITH C FLORENCE

Director | Facilities Planning & Construction

LAWRENCE FELTON

Program Director | Cumming (Program Management)



Measure G

Building Facilities for Tomorrow's Leaders.

April 15, 2019

AGENDA

- **Measure G Phase 1A**
 - Status Update Per Project
- **Measure G Phase 1B**
 - Recommendation of Scope Modification and Budget



District received authorization on November 4th, 2015 to issue Measure “G” bonds over seven-year period from 2015 to 2022 for \$375 million



Phase 1A - Status Update Per Project

BOND PROGRAM UPDATE

PROJECT	COMPLETION	STATUS
CORVALLIS MIDDLE SCHOOL Campus-Wide Landscape Renovation	99%	Original scope completed, sink hole repair underway
BENTON MIDDLE SCHOOL Campus-Wide Landscape Renovation	95%	Construction ongoing
GARDENHILL ELEMENTARY SCHOOL Modernization of Administration & Multipurpose Rooms	98%	Coordinating completion of Punch List Items
HUTCHINSON MIDDLE SCHOOL Modernization of Administration & Multipurpose Rooms	98%	Coordinating completion of Punch List Items
GLENN HIGH SCHOOL Synthetic Turf Sports Fields, Accessory Building, Stadium	85%	Construction underway, partial grand opening scheduled for 5/14/19
LA MIRADA HIGH SCHOOL Modernization of Gym and Locker Room Buildings	8%	Construction underway, team <u>coordinating seismic upgrade scope of locker rooms</u>



Measure G

Building Facilities for Tomorrow's Leaders.



Phase 1B – Recommendation of Scope Modification and Budget

BOND PROGRAM UPDATE

PROJECTS	CURRENT ESTIMATES**	NOTES
NORWALK HIGH SCHOOL New Synthetic Sports Fields, Accessory Buildings & Stadium	\$34,800,000	No changes
LA MIRADA HIGH SCHOOL Modernization Synthetic Football Field, Accessory Buildings & Stadium	\$20,200,000	Scope of work increased to include additional ADA scope
DISTRICT-WIDE Safety	\$3,000,000	Public Address & Intercom System
MORRISON ELEMENTARY SCHOOL & LOS ALISOS MIDDLE SCHOOL HVAC Modernizations	\$2,000,000	<u>** NEW **</u> Phase 1A Project (3rd time bidding)
TECHNOLOGY	\$0	Funded by LCAP - \$700,000 per year
Grand Total Phase 1B	\$60,000,000	Bond funding increased



Measure G
Building Facilities for Tomorrow's Leaders.

***Based on architect and construction*