



**BOND PROJECT UPDATES  
AS OF: JUNE 12, 2023**

**ACCESS CONTROLS & DOOR HARDWARE**

*Calallen Middle School, Magee Intermediate, East Elementary, Wood River Elementary*

**Contracts Awarded to:**

Access Controls – H&H Door Company

Door Hardware & Accessories – H&H Door Company

**Project Timelines:**

Board Approved Contracts/Purchases:	May 15, 2023
Contracts Awarded & Purchase Orders Issued:	May 22, 2023
Estimated Delivery Date for Materials:	5 to 7 months
Estimated Project Completion Date:	July 31, 2024

**Project Updates:**

Administration issued Purchase Orders and Contracts to H&H Door Company on May 22, 2023. H&H has been working to ensure that all items and materials are accounted for in their purchasing documentation prior to releasing the orders. H&H Door Company provided confirmation that the Access Control project materials were to be ordered during the week of June 5, 2023. Additionally, H&H Door Company provided confirmation that the Door Hardware project materials are anticipated to be placed Tuesday, June 13, 2023.

**Project Photos:**

None to report at this time.

**\*\*Projects not listed on this update are still in the planning phase.**

## **GENERAL PLANNING COSTS**

*All Bond 2023 Projects*

### **Legal Services:**

#### **Walsh Gallegos**

*Estimated expenditures \$20,000*

Administration has been working closely with legal counsel to draft and release numerous procurements for the Bond 2023 program, including Project Management Services and Engineering Services. Utilizing the assistance of legal counsel ensures that the Bond 2023 program is compliant with all applicable laws during every phase.

**\*\*Projects not listed on this update are still in the planning phase.**