

Facilities Project Update



- Physical Plant Building
- North CTC Renovation

Physical Plant Building

- Excavation complete
- First floors erected
- Site electrical ongoing
- Starting stormwater piping
- Under roof May 2024
- Completion December 2024

Physical Plant Building

- First floor poured walls (view from Community Field)



Physical Plant Building

- First floor poured floors (view from below)



Physical Plant Building

Community
Field
Temporary
Parking Plan



North CTC Renovation

- Mechanical/Electrical/Plumbing rough-ins complete
- Interior drywall started
- Roof complete
- Window replacement starting soon
- Completion June 2024

North CTC Renovation

- New virtual space



North CTC Renovation

- New IT space



Questions?