MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2024






Lady's Island Elementary School 73 Chowan Creek Bluff, Beaufort 29907

Cluster: Beaufort Principal: Davina Coleman


Original Appropriations:	\$1,757,099	Encumbered and Paid:	\$3,904,659
Transfers/Adjustments:	\$2,147,563	Paid to Date:	\$3,251,972
Revised Budget:	\$3,904,662	Available Budget:	\$3




Technology /Infrastructure

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925335-2



Design Firm: McMillan Pazden Smith Architecture Contractor: AJAX



Architect Selection Design/Permitting Project Bid

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, and electrical systems.

Construction

Monthly Progress: Construction is starting. Security Vestibule improvements and electrical scope of work is complete. Cutover is complete. Camera installation is nearing completion. PA installation and commissioning is complete. Generator has been installed. Startup scheduled for June 2024.

Scope: 2019 Bond Referendum CM Pre-Con Services (LIES) Design Services (LIES) Safety/Security

Survey Services (LIES)

Technology /Infrastructure Technology under \$5,000 Utility Services for Technology

Upgrades