



Rise STEM Academy For Girls Early Demolition

- **Completed Work:**
 - Remove all footings and foundation walls at main house Demolish and remove barn concrete slab on grade and footers.
 - Stockpile stumps and brush as needed to access buildings
 - Locate and remove lights
 - Demolish site electrical fixtures
 - Demolish greenhouse
 - Remove tennis court / shed foundations and slab
 - Demolish and remove pool deck
 - Hammer and stockpile pool
 - Remove dock and gazebo
- **Upcoming Work / Look Ahead:**
 - Remove clean fill (concrete, asphalt)
 - Backfill / grade to drain voids from main house
 - Backfill / grade to drain voids from garage
 - All backfill and grade work will extend past 7/21
 - Export of concrete, asphalt will extend past 7/21

Rise STEM Academy For Girls Early Demolition



Demolition is in progress.



Rise STEM Academy For Girls Early Demolition



Demolition is in progress.

