

Eswood School Project Status - Summer 2023

Last Updated:
4/4/2023

Project	Status
Gym Door Improvements	CompleteNeeds Final Review for Final Payment
Playground Equipment	Dr. Hammack is working with Pat Puebla at Play & Park Structures to finalize remaining work needed.
Gym Lighting	Done
West Wing Roof Top Unit	RTU InstalledMissing control Card Verify if work is complete including training and closing documents
Duct Insulation and Boiler Vent Extensions	Done
Sprinkler System	
Vault Leak	Done
Sprinkler Pump Review	Hopefully within the next weekThey are having equipment delivery problems ...
Repairs	Schedule for June 2023.
Site Drainage	Received initial report from Ryan Swanson at Arc Design. More investigation is needed to establish a workable solution.
PrePurchase of HVAC Equipment	Cancelled
Summer 2023 Improvements	Reduced Project Scope
Roof Replacement over Boiler Room	Summer 2023 Work - McDermaid\$62,214.00\$63,769.35
Classroom carpet Replacement	Summer 2023 Work - Gehrke\$15,774.00\$16,168.35
	\$79,937.70

