

# Harrison ES – Preschool Classrooms Addition & HVAC Upgrades





# Harrison ES – Preschool Classrooms Addition & HVAC Upgrades

## ➤ **Completed Work:**

- Begin playground Fence Installation
- Begin playground Curbs
- Replaced Electrical Conduit/Wire at Existing Cooling Tower
- Backfilling of open ditches
- Door Infilled with the block at the basement level
- Preparing for student return.
- Existing fence demo at Jefferson Street

## ➤ **Upcoming Work / Look Ahead:**

- Continue Playground Fence and Curb Installation
- Mainly focused on having the superintendent onsite and available to address any Owner needs that may arise during the first week of school being back in session.



# Harrison Elementary – Preschool Classrooms Addition & HVAC

## Playground Fence/Curb Installation





# Harrison Elementary – Preschool Classrooms Addition & HVAC

Replacing Electrical Conduit/Wire at Existing Cooling





# Harrison Elementary – Preschool Classrooms Addition & HVAC



Grading in progress.

