



Rise STEM Academy For Girls Early Demolition

- **Completed Work:**
 - Rough Grade
 - Stockpile stumps and brush as needed
 - Slope and backfill voids
 - Demolish site electrical fixtures

- **Upcoming Work / Look Ahead: (8/5-8/11)**
 - Backfill / grade to drain voids from main house
 - Remove septic tank
 - Seed & straw if grades are acceptable

Rise STEM Academy For Girls Early Demolition



Demolition is in progress.



Rise STEM Academy For Girls Early Demolition



Demolition is in progress.



Rise STEM Academy For Girls Early Demolition



Demolition is in progress.

