

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

**Status**  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Addams	Early learning classrooms & office relocation	I	16,476,350	14,653,261	799,150
Addams	Safety/security - replace existing PA system	C	11,165	11,165	
Addams	Safety/security - additional camera equipment	D	25,000	33	
Addams	Safety/security - intrusion upgrade	C	20,055	20,055	
Addicott	Safety/security - additional camera equipment	C	33	33	
Addicott	Safety/security - battery backup	C	53,583	53,583	
Adult Transition Program	Facility infrastructure improvements - student support space	C	13,753	13,753	
Adult Transition Program	Facility infrastructure improvements - Phase II student support space	C	1,148	1,148	
Ahwahnee	Safety/security - replace existing PA system	C	12,083	12,083	
Ahwahnee	Safety/security - installation of automatic gate	C	37,486	37,486	
Ahwahnee	Facility infrastructure improvements - Phase II student support space	C	1,113	1,113	
Ahwahnee	Facility infrastructure improvements - pavement maintenance	C	385,529	385,529	
Ahwahnee	Facility infrastructure improvements - locker room heater replacement	C	317,836	317,836	
Ahwahnee	Safety/security - intrusion upgrade	D	50,000	29,443	
Ahwahnee	Facility infrastructure improvements - HVAC upgrade in gym	P	1,187,500	111,750	
Ahwahnee	Ahwahnee - MPR Flooring Abatement and Replacement	D	205,000	0	
Anthony	Multi-purpose room audio-video system	I	76,000	105,665	
Anthony	Facility infrastructure improvements - pavement maintenance	C	76,333	76,333	
Anthony	Facility infrastructure improvements - replace evaporative coolers in kitchen	C	10,038	10,038	
Anthony	Safety/security - intrusion upgrade	D	50,000	27,314	
Ayer	Facility infrastructure improvements - marquee sign	C	46,668	46,668	
Ayer	Facility infrastructure improvements - exterior painting	C	126,574	126,574	
Ayer	Facility infrastructure improvements - pavement maintenance	C	71,371	71,371	
Aynesworth	Safety/security - install fencing	P	80,000	43,424	
Aynesworth	Multi-purpose room audio-video system	I	76,000	77,150	
Aynesworth	Safety/security - intrusion upgrade	D	50,000	14,586	
Baird	Safety/security - site and safety access improvements (planning)	D	300,000	4,578	
Baird	Safety/security - install fencing	P	190,000	24,560	
Baird	Facility infrastructure improvements - classroom & nurse's office mods	C	7,076	7,076	
Baird	Facility infrastructure improvements - Phase II student support space	C	2,484	2,484	
Baird	Multi-purpose room audio-video system	I	71,000	92,965	
Baird	Safety/security - intrusion upgrade	C	179,976	179,976	
Baird	Facility infrastructure improvements - admin building HVAC replacement	C	19,274	19,274	
Baird	Facility infrastructure improvements - HVAC Replacement	P	2,030,325	106,575	
Bakman	Safety/security - additional camera equipment	C	15,931	15,931	
Bakman	Facility infrastructure improvements - marquee sign	C	51,680	51,680	
Bakman	Safety/security - intrusion upgrade	D	50,000	22,159	
Bakman	Facility infrastructure improvements - pavement maintenance	C	42,816	42,816	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

**Status**  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Bakman	Facility infrastructure improvements - replace AC rooms 2-8	C	613	613	
Balderas	Safety/security - intrusion upgrade	D	50,000	25,027	
Bethune	Safety/security - intrusion upgrade	D	50,000	13,536	
Bethune	Safety/security - install fencing	C	97,853	97,853	
Birney	Early learning classrooms & office relocation (planning)	D	485,000	78,181	
Birney	Safety/security - install fencing	P	100,000	17,260	
Birney	Safety/security - installation of automatic gate	C	26,827	26,827	
Birney	Safety/security - additional camera equipment	D	25,000	33	
Birney	Facility infrastructure improvements - Phase II student support space	D	20,000	11,570	
Birney	Facility infrastructure improvements - infant/toddler play space	P	35,000	0	
Birney	Facility infrastructure improvements - pavement maintenance	C	66,621	66,621	
Birney	Facility infrastructure improvements - flooring and wall finishes	C	170,597	170,597	
Birney	Facility infrastructure improvements - replace heat exchanger	C	10,024	10,024	
Birney	Safety/security - intrusion upgrade	D	50,000	13,500	
Bullard	Safety/security - install fencing	D	6,476	51,093	
Bullard	Safety/security - additional camera equipment	C	86,812	86,812	
Bullard	Facility infrastructure improvements - Phase II student support space	C	1,274	1,274	
Bullard	Safety/security - intrusion upgrade	C	258,654	258,654	
Bullard	Safety/security - south gym locking system improvements	C	26,655	26,655	
Bullard	Facility infrastructure improvements - pool heater & chemical control systems	C	374,175	374,175	
Bullard	Facility infrastructure improvements - sewer main replacement	C	298,455	298,455	
Bullard	Facility infrastructure improvements - replace HVAC in gym	I	5,220,000	4,121,510	
Bullard	Exterior Paint	I	500,000	491,955	
Bullard	Bullard Interior Paint at Boy's Locker Room	I	65,000	55,545	
Bullard Talent	Safety/security - additional camera equipment	C	18,947	18,947	
Bullard Talent	Facility infrastructure improvements - student support space	I	650,000	436,292	
Bullard Talent	Facility infrastructure improvements - Phase II student support space	C	2,059	2,059	
Bullard Talent	Facility infrastructure improvements - marquee sign	C	105,797	105,797	
Bullard Talent	Facility infrastructure improvements - pavement maintenance	C	118,997	118,997	
Burroughs	Facility infrastructure improvements - Phase II student support space	C	1,213	1,213	
Burroughs	Facility infrastructure improvements - marquee sign	C	43,056	43,056	
Burroughs	Facility infrastructure improvements - play structure	I	275,000	257,189	
Burroughs	Safety/security improvements - repair fire alarm pathway to portable classrooms	C	13,404	13,404	
Calwa	Safety/security - additional camera equipment	C	13,545	13,545	
Calwa	Safety/security - site and safety access improvements (planning)	P	2,000,000	0	
Calwa	Multi-purpose room audio-video system	I	51,000	68,751	
Calwa	Facility infrastructure improvements - upgrade HVAC in kitchen	I	212,500	194,900	
Calwa	Facility infrastructure improvements - pavement maintenance	C	33,622	33,622	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

Status  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Calwa	Safety/security - intrusion upgrade	C	180,552	180,552	
Cambridge	Facility infrastructure improvements - student support space	C	2,353	2,353	
Cambridge	Facility infrastructure improvements - Phase II student support space	C	1,135	1,135	
Cambridge	Facility infrastructure improvements - pavement maintenance	C	145,782	145,782	
Centennial	Safety/security - install fencing	I	120,000	47,581	
Centennial	Safety/security - additional camera equipment	C	19,706	19,706	
Centennial	Safety/security - install fencing	C	16,580	16,580	
Centennial	Facility infrastructure improvements - pavement maintenance	C	27,179	27,179	
Centennial	Safety/security - intrusion upgrade	D	50,000	13,500	
Chavez Adult School	Safety/security - installation of automatic gate	C	53,952	53,952	
Chavez Adult School	Facility infrastructure improvements - marquee sign	C	8,526	8,526	
Chavez Adult School	Safety/security - intrusion upgrade	I	50,000	34,854	
College Career Readiness	Facility infrastructure improvements - roofing assessment	C	3,576	3,576	
Columbia	New classrooms	C	8,926,726	8,926,726	
Columbia	Multi-purpose room audio-video system	I	76,000	98,416	
Columbia	Facility infrastructure improvements - pavement maintenance	D	135,000	40	
Columbia	Facility infrastructure improvements - replace HVAC unit in library	C	12,687	12,687	
Columbia	Facility infrastructure improvements - exterior painting	C	115,353	115,353	
Computech	Safety/security - fencing around playground	C	142,968	142,968	
Computech	Facility infrastructure improvements - student support space	C	22,908	22,908	
Computech	Facility infrastructure improvements - Phase II student support space	C	1,283	1,283	
Computech	Multi-purpose room audio-video system	I	76,000	107,622	
Computech	Facility infrastructure improvements - upgrade HVAC in classroom 301	C	234,430	234,430	
Computech	Facility infrastructure improvements - play area lighting	C	23,939	23,939	
Computech	Safety/security - intrusion upgrade	D	50,000	14,500	
Computech	Facility infrastructure improvements - pavement maintenance	I	135,540	12,738	
Computech	Facility infrastructure improvements - HVAC Replacement	C	22,987	22,987	
Cooper	Safety/security - single point of entry	D	750,000	68,670	
Cooper	Safety/security - additional camera equipment	C	24,701	24,701	
Cooper	Facility infrastructure improvements - student support space	I	50,000	47,548	
Cooper	Facility infrastructure improvements - Phase II student support space	C	10,504	10,504	
Cooper	Facility infrastructure improvements - pavement maintenance	C	79,231	79,231	
Cooper	Safety/security - intrusion upgrade	I	50,000	14,500	
Dailey	Safety/security - install fencing	I	130,000	19,101	
Dailey	Safety/security - intrusion upgrade	I	50,000	13,500	
Dailey	Safety/security - replace existing PA system	C	15,359	15,359	
Del Mar	Interim housing	I	2,677,000	2,580,030	
Del Mar	Early learning classrooms & library/admin office modernization	I	13,645,120	12,161,358	877,380

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

Status  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Del Mar	Multi purpose room reconstruction	I	12,762,000	11,747,599	
Del Mar	Facility infrastructure improvements - student support space	C	1,368	1,368	
Del Mar	Multi-purpose room audio-video system	C	0	0	
Del Mar	Safety/security - intrusion upgrade	I	50,000	32,042	
Dewolf	Facility infrastructure improvements - Phase II student support space	C	814	814	
Duncan	CTE Health Science building	C	7,973,662	10,973,662	3,000,000
Duncan	Design concept for Fulton/Millbrook move to Duncan campus	C	3,773	3,773	
Duncan	Safety/security - additional camera equipment	C	76,288	76,288	
Duncan	Facility infrastructure improvements - marquee sign	C	146,872	146,872	
Duncan	Facility infrastructure improvements - pavement maintenance	C	43,629	43,629	
Duncan	Facility infrastructure improvements - electrical upgrade	C	416,297	416,297	
Duncan	Facility infrastructure improvements - hallway lighting replacement	C	84,045	84,045	
E Street	Safety/security - install fencing	I	635,000	621,290	
Eaton	Facility infrastructure improvements - pavement maintenance	C	105,037	105,037	
Eaton	Facility infrastructure improvements - exterior painting	I	150,000	113,364	
Eaton	Safety/security - Install fence & automatic gates at staff parking lot	I	75,000	5,550	
Easterby	Safety/security - additional camera equipment	C	23,923	23,923	
Easterby	Safety/security - install fencing	I	55,000	42,101	
Easterby	Multi-purpose room audio-video system	I	76,000	98,069	
Easterby	Facility infrastructure improvements - marquee sign	C	30,568	30,568	
Easterby	Safety/security - intrusion upgrade	I	50,000	24,609	
Edison	CTE Architecture/Engineering, Health Science, Communication building	I	19,042,821	21,296,311	6,307,179
Edison	Safety/security - additional camera equipment	C	62,768	62,768	
Edison	Facility infrastructure improvements - athletic training room remodel	C	60,350	60,350	
Edison	Facility infrastructure improvements - Phase II student support space	C	885	885	
Edison	Facility infrastructure improvements - track and field complex scoreboard	D	350,000	25,272	
Edison	Facility infrastructure improvements - misc ballfield upgrades	I	1,425,046	1,425,077	
Edison	Facility infrastructure improvements - roof hatch replacement	I	40,000	20,776	
Edison	Safety/security - intrusion upgrade	I	50,000	60,571	
Edison	Facility infrastructure improvements - hallway lighting replacement	C	92,795	92,795	
Edison	Facility infrastructure improvements - exterior painting	C	636,618	636,618	
Education Center	Facility improvements - safety/security & accessibility	I	900,000	89,407	
Education Center	Facility infrastructure improvements - replace flooring, electrical & data cable	C	341,387	341,387	
Education Center	Facility infrastructure improvements - sewer main replacement	C	0	0	
Education Center Annex	Interior Finish Upgrades	I	940,000	776,600	
Education Center Annex	Ed Center Annex Lighting Improvement	I	50,000	30,469	
Edison	Facility infrastructure improvements - electrical upgrade in basement	P	55,000	20,184	
Ericson	Cafeteria reconstruction	I	13,349,000	12,336,625	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

**Status**  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Ericson	Safety/security - intrusion upgrade	D	50,000	10,052	
Ericson	Facility infrastructure improvements - EMS replacement entire campus	D	687,500	55,000	
Facilities	Facilities Master Plan	D	605,000	604,905	
Farber Campus	New classroom facility - Francine & Murray Farber Educational Facility	I	17,882,482	9,893,868	
Farber Campus	Facility infrastructure improvements - building A & B improvements (office space)	I	10,000,000	8,206,917	
Farber Campus	E-Learn portable classrooms & restroom	P	2,350,000	0	
Farber Campus	Demolish south building B and replace with new office building	P	250,000	0	
Figarden	Facility infrastructure improvements - Phase II student support space	C	814	814	
Figarden	Facility infrastructure improvements - pavement maintenance	C	74,621	74,621	
Figarden	Facility infrastructure improvements - replace HVAC unit Admin office	C	10,800	10,800	
Figarden	Facility infrastructure improvements - MPR roof replacement	C	36	36	
Fort Miller	Facility infrastructure improvements - pavement maintenance	C	114,024	114,024	
Fort Miller	Facility infrastructure improvements - replace chiller compressor	C	9,683	9,683	
Fort Miller	Facility infrastructure improvements - recarpet library	C	29,957	29,957	
Fort Miller	Safety/security - intrusion upgrade	I	50,000	34,545	
Fort Miller	Facility infrastructure improvements - pavement maintenance	C	14,011	14,011	
Fort Miller	Gym Floor Refinishing	D	50,000	0	
Fort Miller	Safety/security - additional camera equipment	C	23,977	23,977	
Fort Miller	Facility infrastructure improvements - Phase II student support space	C	939	939	
Fort Miller	Facility infrastructure improvements - upgrade HVAC in classroom 36	C	176,318	176,318	
Fremont	Safety/security - additional camera equipment	C	20,175	20,175	
Fremont	Safety/security - install fencing	I	185,000	19,365	
Fremont	Facility infrastructure improvements - pavement maintenance	C	260,575	260,575	
Fremont	Facility infrastructure improvements - exterior painting	C	121,705	121,705	
Fremont	Safety/security - intrusion upgrade	D	50,000	13,500	
Fresno	Safety/security - installation of automatic gate	C	49,541	49,541	
Fresno	Safety/security - additional camera equipment	C	46,451	46,451	
Fresno	Safety/security - additional camera equipment	C	50,058	50,058	
Fresno	Auxiliary gym including tennis courts	I	7,000,000	3,048,078	
Fresno	Athletic facility improvements - multi sport field scoreboard	D	350,000	29,529	
Fresno	Athletic facility improvements - football and track lighting	C	116,990	116,990	
Fresno	Facility infrastructure improvements - replace pool heaters and pump	D	878,300	212,025	
Fresno	Athletic facility improvements - ballfield scoreboard	I	820,000	387,372	
Fresno	Athletic facility improvements - replace pool scoreboard and timing equipment	C	48,994	48,994	
Fresno	Safety/security - replace existing built-in locks at girls & boys locker rooms	C	58,319	58,319	
Fresno	Facility infrastructure improvements - pavement maintenance	C	64,034	64,034	
Fresno	Facility infrastructure improvements - pool lighting retrofit	C	15,131	15,131	
Fulton School	Facility infrastructure improvements - student support space	C	19,120	19,120	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

Status  
 P = Planned  
 D = In Design  
 I = In Construction  
 C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Fulton School	Facility infrastructure improvements - Phase II student support space	C	908	908	
Fulton School	Facility infrastructure improvements - exterior painting	C	21,292	21,292	
Gaston MS	Facility infrastructure improvements - student support space	D	50,000	24,246	
Gaston MS	Facility infrastructure improvements - Phase II student support space	C	1,135	1,135	
Gaston MS	Safety/security - intrusion upgrade	C	18,312	18,312	
Gibson	Safety/security - additional camera equipment	C	20,996	20,996	
Gibson	Safety/security - install fencing	C	64,169	64,169	
Gibson	Safety/security - install fencing	I	100,000	23,301	
Gibson	Facility infrastructure improvements - Phase II student support space	C	1,113	1,113	
Gibson	Facility infrastructure improvements - relocate nurse's office	C	14,634	14,634	
Gibson	Facility infrastructure improvements - Phase I student support space	C	32,284	32,284	
Gibson	Facility infrastructure improvements - marquee sign	C	36,291	36,291	
Gibson	Safety/security - intrusion upgrade	D	50,000	13,500	
Gibson	Facility infrastructure improvements - pavement maintenance	C	23,524	23,524	
Gibson	Facility infrastructure improvements - wheelchair lift replacement	C	33,699	33,699	
Greenberg	Safety/security - intrusion upgrade	D	50,000	31,081	
Greenberg	Facility infrastructure improvements - pavement maintenance	C	122,982	122,982	
Hamilton	Facility infrastructure improvements - remodel restroom for accessibility	D	175,000	19,494	
Hamilton	Safety/security - install fencing	I	118,000	8,031	
Hamilton	Facility infrastructure improvements - marquee sign	C	106,047	106,047	
Hamilton	Facility infrastructure improvements - exterior painting	C	186,992	186,992	
Hamilton	Facility infrastructure improvements - pavement maintenance	C	51,681	51,681	
Hamilton	Facility infrastructure improvements - wheelchair lift replacement	I	60,000	43,558	
Hamilton	Facility infrastructure improvements - replace heat pump	C	18,129	18,129	
Hamilton	Facility infrastructure improvements - HVAC upgrade in gym	P	781,250	74,375	
Heaton	Safety/security - single point of entry	C	67,796	67,796	
Heaton	Safety/security - additional camera equipment	C	20,790	20,790	
Heaton	Safety/security - install fencing	C	39,948	39,948	
Heaton	Facility infrastructure improvements - student support space	D	350,000	77,097	
Heaton	Facility infrastructure improvements - Phase II student support space	C	1,111	1,111	
Heaton	Heaton Confidential Space Furniture	I	40,000	19,892	
Heaton	Facility infrastructure improvements - marquee sign	C	65,851	65,851	
Heaton	Safety/security - intrusion upgrade	D	50,000	25,270	
Hidalgo	Safety/security - additional camera equipment	C	17,826	17,826	
Hidalgo	Multi-purpose room audio-video system	I	76,000	110,752	
Hidalgo	Safety/security - intrusion upgrade	D	50,000	30,383	
Holland	Safety/security - single point of entry	D	1,300,000	97,628	
Holland	Safety/security - additional camera equipment	C	23,883	23,883	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

**Status**  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Holland	Facility infrastructure improvements - staff office spaces	I	65,000	38,185	
Holland	Facility infrastructure improvements - marquee sign	C	24,056	24,056	
Holland	Facility infrastructure improvements - pavement maintenance	C	20,800	20,800	
Homan	Safety/security - additional camera equipment	C	14,311	14,311	
Homan	Safety/security - install fencing	I	95,000	49,181	
Homan	Safety/security - intrusion upgrade	D	50,000	25,113	
Hoover	Facility infrastructure improvements - install restroom partitions	C	17,953	17,953	
Hoover	Safety/security - additional camera equipment	C	64,460	64,460	
Hoover	Library/Student Union modernization & expansion	I	8,000,000	7,056,135	
Hoover	Facility infrastructure improvements - Phase II student support space	C	1,253	1,253	
Hoover	Athletic facility improvements - multi sport field scoreboard	P	350,000	28,529	
Hoover	Athletic facility improvements - ballfield scoreboard	I	820,000	331,630	
Hoover	Facility infrastructure improvements - exterior hallway lighting	C	101,224	101,224	
Hoover	Safety/security - intrusion upgrade	D	69,600	69,533	
Hoover	Facility infrastructure improvements - Main Office Flooring Replacement	I	250,000	394,955	
JE Young	Facility infrastructure improvements - student support space	C	23,394	23,394	
Jackson	Safety/security - single point of entry	C	59,890	59,890	
Jackson	Safety/security - additional camera equipment	C	18,537	18,537	
Jackson	Facility infrastructure improvements - HVAC replacement in portable classrooms	C	44,778	44,778	
Jackson	Safety/security - intrusion upgrade	C	24,994	24,994	
Jackson	Facility infrastructure improvements - pavement maintenance	C	83,303	83,303	
Jackson	Facility infrastructure improvements - pavement maintenance	C	56,800	56,800	
Jefferson	Safety/security - fencing at school entry and kindergarten area	P	45,000	28	
Jefferson	Facility infrastructure improvements - pavement maintenance	C	59,370	59,370	
Jefferson	Facility infrastructure improvements - pavement maintenance	C	53,874	53,874	
Jefferson	Facility infrastructure improvements - replace flooring	C	709	709	
King	Multi-purpose room audio-video system	I	76,000	97,896	
King	Facility infrastructure improvements - pavement maintenance	C	101,553	101,553	
Kings Canyon	Safety/security - additional camera equipment	C	15,747	15,747	
Kings Canyon	Safety/security - site and safety access improvements (planning)	P	300,000	777	
Kings Canyon	Facility infrastructure improvements - Phase II student support space	C	0	0	
Kings Canyon	Facility infrastructure improvements - upgrade HVAC in classrooms 45 & 46	C	326,721	326,721	
Kings Canyon	Facility infrastructure improvements - pavement maintenance	C	147,531	147,531	
Kings Canyon	Safety/security - replace existing PA system	C	13,634	13,634	
Kings Canyon	Safety/security - intrusion upgrade	D	50,000	34,545	
Kings Canyon	Facility infrastructure improvements - EMS replacement in gym	C	0	0	
Kirk	Safety/security - additional camera equipment	C	12,664	12,664	
Kirk	Safety/security - master plan of site security projects	P	60,000	1,455	



**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

**Status**  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Kirk	Confidential student support space	C	47,059	47,059	
Kirk	Facility infrastructure improvements - Phase II student support space	C	979	979	
Kirk	Multi-purpose room audio-video system	I	76,000	93,458	
Kirk	Facility infrastructure improvements - irrigation separation	P	60,000	29	
Kirk	Athletic facility improvements - ballfield improvements	P	200,000	0	
Kirk	Facility infrastructure improvements - pavement maintenance	C	46,914	46,914	
Kirk	Safety/security - intrusion upgrade	C	179,874	179,874	
Kirk	Facility infrastructure improvements - pavement maintenance	C	67,932	67,932	
Kratt	Portable classrooms	I	1,100,000	508,783	
Kratt	Safety/security - additional camera equipment	P	25,000	33	
Kratt	Safety/security - install fencing	I	100,000	18,360	
Kratt	Facility infrastructure improvements - student support space	D	50,000	35,578	
Kratt	Facility infrastructure improvements - Phase II student support space	C	1,177	1,177	
Kratt	Facility infrastructure improvements - kindergarten play structure	P	240,000	15,028	
Kratt	Facility infrastructure improvements - exterior painting	I	150,000	105,929	
Kratt	Safety/security - intrusion upgrade	D	50,000	28,743	
Kratt	Safety/security - replace existing PA system	I	30,000	15,359	
Kratt	Facility infrastructure improvements - hydronic piping	D	260,000	22,824	
Lane	Safety/security - replace existing PA system	C	11,165	11,165	
Lane	Safety/security - additional camera equipment	C	16,859	16,859	
Lane	Safety/security - intrusion upgrade	I	50,000	24,609	
Lane	Facility infrastructure improvements - pavement maintenance	C	60,392	60,392	
Lawless	Facility infrastructure improvements - pavement maintenance	C	59,121	59,121	
Lawless	Facility infrastructure improvements - exterior painting	I	150,000	129,114	
Leavenworth	Safety/security - locking system improvements	C	43,404	43,404	
Leavenworth	Safety/security - intrusion upgrade	I	50,000	36,476	
Leavenworth	Facility infrastructure improvements - pavement maintenance	C	38,280	38,280	
Lincoln	Safety/security - additional camera equipment	C	22,006	22,006	
Lincoln	Facility infrastructure improvements - pavement maintenance	C	66,951	66,951	
Lincoln	Safety/security - intrusion upgrade	I	50,000	28,019	
Lowell	Safety/security - additional camera equipment	C	18,568	18,568	
Lowell	Safety/security - install fencing	I	60,000	17,601	
Lowell	Multi-purpose room audio-video system	I	75,000	87,729	
Lowell	Facility infrastructure improvements - pavement maintenance	C	12,489	12,489	
Lowell	Safety/security - intrusion upgrade	I	50,000	33,545	
Lowell	Safety/security - replace existing PA system	I	30,000	15,359	
Malloch	Safety/security - install fencing	I	70,000	20,701	
Malloch	Multi-purpose room audio-video system	I	81,000	112,955	



**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

Status  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Malloch	Facility infrastructure improvements - play structure	C	664,818	664,818	
Malloch	Facility infrastructure improvements - pavement maintenance	C	59,121	59,121	
Malloch	Facility infrastructure improvements - exterior painting	I	150,000	141,576	
Malloch	Safety/security - intrusion upgrade	I	50,000	29,447	
Malloch	Facility infrastructure improvements - classroom HVAC replacement	C	16,787	16,787	
Manchester	Safety/security - additional camera equipment	C	16,231	16,231	
Manchester	Facility infrastructure improvements - Phase II student support space	C	932	932	
Manchester	Facility infrastructure improvements - pavement maintenance	C	86,099	86,099	
Manchester	Safety/security - intrusion upgrade	I	50,000	30,047	
Mayfair	Multi-purpose room audio-video system	I	76,000	97,798	
Mayfair	Safety/security - intrusion upgrade	I	50,000	26,003	
Mayfair	Facility infrastructure improvements - pavement maintenance	C	83,134	83,134	
Mayfair	Facility infrastructure improvements - boiler re-tube	C	12,498	12,498	
Mayfair	Facility infrastructure improvements - hallway lighting replacement	C	50,553	50,553	
Mayfair	Mayfair Playground Replacement	P	950,000	15,000	
McCardle	Safety/security - replace existing PA system	C	11,165	11,165	
McCardle	Safety/security - additional camera equipment	C	24,800	24,800	
McCardle	Facility infrastructure improvements - Phase II student support space	C	979	979	
McCardle	Facility infrastructure improvements - pavement maintenance	C	213,653	213,653	
McLane	Facility infrastructure improvements - restroom partitions	C	5,035	5,035	
McLane	Safety/security - additional PA speakers at gym	C	9,523	9,523	
McLane	Safety/security - additional camera equipment	C	80,601	80,601	
McLane	Facility infrastructure improvements - student support space	C	2,425	2,425	
McLane	Facility infrastructure improvements - Phase II student support space	C	979	979	
McLane	Auxiliary gym including tennis courts	I	18,600,000	13,446,393	
McLane	Facility infrastructure improvements - marquee sign	C	144,704	144,704	
McLane	Safety/security - intrusion upgrade	C	194,907	194,907	
McLane	Facility infrastructure improvements - replace HVAC units in library	C	25,870	25,870	
McLane	Facility infrastructure improvements - pavement maintenance	C	397,658	397,658	
McLane	Facility infrastructure improvements - Heat Pump Replacement	I	16,500	0	
Muir	Safety/security - install fencing	I	117,000	26,401	
Muir	Facility infrastructure improvements - pavement maintenance	C	140,269	140,269	
Muir	Safety/security - additional camera equipment	C	23,000	23,000	
Muir	Muir - MPR Floor Finishing	P	85,000	63,202	
Multi-site	Safety/security - design single point of entry fencing at 32 sites	C	17,626	17,626	
Multi-site	Safety/security - design of additional cameras at HS sites	C	12,536	12,536	
Multi-site	Pocket stadium planning (Bullard, Edison, Fresno, Hoover, Roosevelt)	P	105,000	5,130	
Norseman	New admin office, library renovation, site/security improvements (planning)	D	400,000	83,700	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

Status  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Norseman	Safety/security - additional camera equipment	D	25,000	33	
Norseman	Multi-purpose room audio-video system	C	29,302	29,302	
Norseman	Facility infrastructure improvements - accessibility improvements	I	335,000	215,788	
Norseman	Facility infrastructure improvements - marquee sign	C	48,830	48,830	
Norseman	Facility infrastructure improvements - pavement maintenance	C	58,871	58,871	
Norseman	Safety/security - intrusion upgrade	D	50,000	13,500	
Nutrition Center	Facility infrastructure improvements - Lighting Upgrade	I	25,000	24,130	
Olmos	Multi-purpose room audio-video system	D	60,000	347	
Olmos	Facility infrastructure improvements - pavement maintenance	C	95,971	95,971	
Olmos	Safety/security - intrusion upgrade	I	50,000	21,467	
Olmos	Safety/security - replace existing PA system	I	30,000	15,359	
Olmos	Facility Infrastructure Improvements Mini Split Replacement	C	23,226	23,226	
Parent University	Safety/security - additional camera equipment	C	15,253	15,253	
Patino	Safety/security - additional camera equipment	C	64,402	64,402	
Patino	Facility infrastructure improvements - front entry signage	C	5,827	5,827	
Phoenix Elementary	Safety/security - additional camera equipment	C	12,875	12,875	
Phoenix Elementary	Facility infrastructure improvements - replace heat pump	C	17,945	17,945	
Phoenix Secondary	Safety/security - additional camera equipment	C	10,300	10,300	
Powers-Ginsburg	Safety/security - install fencing	C	113,390	113,390	
Powers-Ginsburg	Safety/security - additional camera equipment	C	24,975	24,975	
Powers-Ginsburg	Facility infrastructure improvements - student support space	C	7,052	7,052	
Powers-Ginsburg	Facility infrastructure improvements - pavement maintenance	C	64,007	64,007	
Pyle	Master plan for portable classrooms	P	60,000	0	
Pyle	Safety/security - additional camera equipment	C	24,988	24,988	
Pyle	Multi-purpose room audio-video system	I	71,000	99,203	
Pyle	Facility infrastructure improvements - marquee sign	C	23,962	23,962	
Pyle	Facility infrastructure improvements - pavement maintenance	C	16,191	16,191	
Pyle	Safety/security - intrusion upgrade	I	50,000	33,310	
Rata	Facility infrastructure improvements - play equipment	C	43,138	43,138	
Rata	Facility infrastructure improvements - pavement maintenance	C	82,613	82,613	
Rata	Safety/security - battery backup	C	52,246	52,246	
Robinson	Facility infrastructure improvements - student support space	I	1,100,000	398,485	
Robinson	Facility infrastructure improvements - Phase II student support space	C	1,231	1,231	
Robinson	Facility infrastructure improvements - pavement maintenance	C	51,765	51,765	
Roeding	Facility infrastructure improvements - pavement maintenance	C	36,978	36,978	
Roeding	Safety/security - intrusion upgrade	I	50,000	30,782	
Roeding	Admin office renovations & site/security improvements (planning)	I	3,055,350	2,536,817	
Roeding	Safety/security - additional camera equipment	C	24,998	24,998	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

Status  
 P = Planned  
 D = In Design  
 I = In Construction  
 C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Roosevelt	Facility infrastructure improvements - pavement maintenance	C	67,402	67,402	
Roosevelt	Facility infrastructure improvements - replace water fountain equipment	P	20,000	9,276	
Roosevelt	Safety/security - intrusion upgrade	I	50,000	81,320	
Roosevelt	Facility infrastructure improvements - replace Folklorico dance floor	C	51,273	51,273	
Roosevelt	Facility infrastructure improvements - sewer main replacement	I	250,000	151,770	
Roosevelt	Roosevelt - installation of 2 hydration stations	I	33,000	0	
Roosevelt	Safety/security - additional camera equipment	C	77,198	77,198	
Roosevelt	Library modernization	I	4,800,000	4,244,856	
Roosevelt	West Hall access & student support improvements	I	14,000,000	11,490,138	
Roosevelt	Theater improvements	I	5,300,000	4,774,113	
Roosevelt	Interim housing for student support space and library projects	C	1,452,009	1,452,009	
Roosevelt	Facility infrastructure improvements - Phase II student support space	C	1,137	1,137	
Roosevelt	Athletic facility improvements - multi sport field scoreboard	D	350,000	29,029	
Roosevelt	Facility infrastructure improvements - basketball structural supports and backboards	C	58,199	58,199	
Rowell	Rowell Playground Replacement	P	950,000	15,000	
Rowell	Safety/security - intrusion upgrade	D	50,000	15,249	
Scandinavian	Facility infrastructure improvements - pavement maintenance	C	77,205	77,205	
Scandinavian	Facility infrastructure improvements - replace HVAC unit in room 23	C	12,995	12,995	
Scandinavian	Safety/security - replace existing PA system	C	13,634	13,634	
Scandinavian	Safety/security - additional camera equipment	C	22,500	22,500	
Scandinavian	Facility infrastructure improvements - student support space	I	150,000	14,401	
Scandinavian	Facility infrastructure improvements - library improvements	C	64,273	64,273	
Scandinavian	Facility infrastructure improvements - Phase II student support space	C	932	932	
Scandinavian	Facility infrastructure improvements - remove partition wall	I	20,000	4,900	
Scandinavian	Facility infrastructure improvements - recarpet office	C	79,736	79,736	
Scandinavian	Facility infrastructure improvements - gym floor resurfacing	I	50,000	33,200	
Scandinavian	Facility infrastructure improvements - Office HVAC Replacement	C	0	0	
Sequoia	Safety/security - installation of automatic gates at parking lot	P	80,000	26	
Sequoia	Facility infrastructure improvements - gym floor resurfacing	C	69,403	69,403	
Sequoia	Facility infrastructure improvements - Phase II student support space	C	1,231	1,231	
Sequoia	Facility infrastructure improvements - electrical upgrade	C	40	40	
Sequoia	Facility infrastructure improvements - pavement maintenance	C	5,778	5,778	
Sequoia	Facility infrastructure improvements - Dance Room HVAC Replacement	D	400,000	38,400	
Service Center	Facility infrastructure improvements - pavement maintenance	C	24,289	24,289	
Service Center	Safety/security - intrusion upgrade	I	60,000	31,865	
Service Center	Facility Infrastructure improvements - Cooler Replacement	I	59,400	7,639	
Slater	Facility infrastructure improvements - pavement maintenance	C	74,217	74,217	
SPED	Facility infrastructure improvements - building remodel	C	877,054	877,054	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

Status  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
SPED	Facility infrastructure improvements - carpet, paint, electrical	C	505,070	505,070	
Starr	Safety/security - additional camera equipment	D	25,000	33	
Starr	Facility infrastructure improvements - irrigation separation	P	60,000	29	
Starr	Facility infrastructure improvements - pavement maintenance	C	103,420	103,420	
Starr	Facility infrastructure improvements - HVAC & EMS replacement	D	2,756,000	274,000	
Storey	Safety/security - demolition & removal of portable classrooms	C	229,317	229,317	
Storey	Facility infrastructure improvements - pavement maintenance	C	188,323	188,323	
Storey	Safety/security - intrusion upgrade	C	206,028	206,028	
Storey	Facility infrastructure improvements - exterior painting	C	130,897	130,897	
Storey	Safety/security - locking system improvements	C	30,950	30,950	
Storey	Facility infrastructure improvements - Loop Pump Replacement	I	31,849	28,954	
Sunnyside	CTE Health Science building	I	6,592,313	8,701,447	3,000,000
Sunnyside	Safety/security - additional camera equipment	C	83,398	83,398	
Sunnyside	Facility infrastructure improvements - Phase II student support space	C	1,231	1,231	
Sunnyside	Athletic facility improvements - stadium synthetic turf and related improvements	C	2,203,115	2,203,115	
Sunnyside	Facility infrastructure improvements - upgrade HVAC in training room	C	122,546	122,546	
Sunnyside	Safety/security - intrusion upgrade	D	68,000	67,846	
Sunnyside	Facility infrastructure improvements - pavement maintenance	C	471,875	471,875	
Sunnyside	Facility infrastructure improvements - auditorium sound & lighting	I	1,700,000	137,911	
Sunnyside	Facility infrastructure improvements - stadium lighting controls	C	16,675	16,675	
Sunnyside	Facility infrastructure improvements - fire alarm upgrade	C	203,317	203,317	
Sunnyside	Facility infrastructure improvements - replace 2 chillers	I	1,625,000	852,694	
Sunnyside	Athletic facility improvements - replace varsity baseball scoreboard	D	437,500	36,828	
Sunset	Safety/security - additional camera equipment	C	10,379	10,379	
Sunset	Safety/security - security window screens at portable classrooms	I	15,000	9,861	
Sunset	Facility infrastructure improvements - Phase II student support space	C	1,066	1,066	
Sunset	Facility infrastructure improvements - replace heat pump	C	12,951	12,951	
Sunset	Safety/security improvements - replace fire alarm panel	C	8,230	8,230	
Sunset	Facility infrastructure improvements - pavement maintenance	C	37,314	37,314	
Sunset	Safety/security - intrusion upgrade	I	50,000	13,500	
Sunset	Facility infrastructure improvements - play structure	I	1,200,000	921,927	
Tatarian	Facility infrastructure improvements - marquee sign	C	47,317	47,317	
Tatarian	Safety/security - replace existing PA system	I	30,000	15,359	
Tehipite	E-Sports/CTE classroom improvements	I	4,127,300	3,832,959	
Tehipite	Facility infrastructure improvements - Phase II student support space	C	1,302	1,302	
Tehipite	Facility infrastructure improvements - pavement maintenance	C	95,509	95,509	
Tehipite	Facility infrastructure improvements - replace flooring Admin office	C	55,676	55,676	
Tehipite	Facility infrastructure improvements - audio/video in MPR & gym	I	170,000	34,363	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

Status  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Tenaya	Safety/security - replace existing PA system	C	12,083	12,083	
Tenaya	Safety/security - fencing at parking lot	C	94,252	94,252	
Tenaya	Safety/security - site and safety access improvements (planning)	P	230,000	3,500	
Tenaya	Facility infrastructure improvements - Phase II student support space	C	1,302	1,302	
Tenaya	Facility infrastructure improvements - pavement maintenance	C	178,943	178,943	
Tenaya	Safety/security - intrusion upgrade	I	50,000	36,773	
Tenaya	Facility Infrastructure improvements - Fire Hydrant Replacement	I	34,100	0	
Terronez	Safety/security - additional camera equipment	P	35,000	0	
Terronez	Safety/security - locking system improvements	C	33,511	33,511	
Terronez	Safety/security - intrusion upgrade	I	50,000	38,144	
Terronez	Facility infrastructure improvements - kitchen MAU replacement	D	780,000	99,863	
Thomas	Safety/security - additional camera equipment	C	14,112	14,112	
Thomas	Safety/security - fencing at kindergarten area	C	39,008	39,008	
Thomas	Safety/security - install fencing	I	180,000	50,104	
Thomas	Facility infrastructure improvements - play structure	C	176,785	176,785	
Thomas	Facility infrastructure improvements - pavement maintenance	C	141,711	141,711	
Thomas	Safety/security improvements - replace fire alarm panel	C	21,192	21,192	
Thomas	Safety/security - intrusion upgrade	I	50,000	35,173	
Thomas	Safety/security - replace existing PA system	I	30,000	15,335	
Tioga	Facility infrastructure improvements - Phase II student support space	C	1,302	1,302	
Tioga	Facility infrastructure improvements - marquee sign	C	99,178	99,178	
Tioga	Facility infrastructure improvements - pavement maintenance	C	276,351	276,351	
Tioga	Facility infrastructure improvements - replace chiller	C	291,395	291,395	
Tioga	Safety/security - replace existing PA system	C	13,634	13,634	
Tioga	Facility infrastructure improvements - MPR backstage HVAC replacement	C	21,777	21,777	
Tioga	Safety/security - intrusion upgrade	I	50,000	37,773	
Transportation	Facility infrastructure improvements - electric bus charging stations	D	50,000	6,848	
Transportation	Transportation - Office Renovation	P	60,000	22,914	
Transportation	Facility infrastructure improvements - design assessment of the Transportation building	P	20,000	0	
Transportation	Facility infrastructure improvements - bus wash facility	I	1,016,750	750,858	
Turner	Safety/security - additional camera equipment	C	16,990	16,990	
Turner	Facility infrastructure improvements - pavement maintenance	C	83,094	83,094	
Turner	Safety/security - intrusion upgrade	I	50,000	27,283	
Vang Pao	Safety/security - replace existing PA system	C	11,165	11,165	
Vang Pao	Safety/security - additional camera equipment	C	9,985	9,985	
Vang Pao	Multi-purpose room audio-video system	I	76,000	68,573	
Vang Pao	Safety/security - intrusion upgrade	C	17,222	17,222	
Viking	Safety/security - additional camera equipment	P	25,000	33	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

**Status**  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Viking	Facility infrastructure improvements - Phase II student support space	C	1,399	1,399	
Viking	Multi-purpose room audio-video system	I	76,000	92,751	
Viking	Safety/security - intrusion upgrade	I	50,000	31,406	
Viking	Facility infrastructure improvements - flooring abatement	C	18,438	18,438	
Vinland	Safety/security - additional camera equipment	C	33	33	
Vinland	Facility infrastructure improvements - exterior painting	C	126,428	126,428	
Vinland	Safety/security - intrusion upgrade	I	50,000	25,199	
Vinland	Facility infrastructure improvements - pavement maintenance	C	68,356	68,356	
Wawona	Facility infrastructure improvements - Phase II student support space	C	892	892	
Wawona	Facility infrastructure improvements - pavement maintenance	C	175,456	175,456	
Wawona	Facility infrastructure improvements - replace chiller	C	175,138	175,138	
Wawona	Facility infrastructure improvements - coach's office HVAC replacement	C	19,165	19,165	
Webster	Safety/security - additional camera equipment	C	19,095	19,095	
Webster	Safety/security - raise fence height & add privacy slats	C	11,552	11,552	
Webster	Multi-purpose room audio-video system	I	76,000	73,828	
Webster	Facility infrastructure improvements - marquee sign	C	35,344	35,344	
Webster	Facility infrastructure improvements - MPR re-pipe	C	267,633	267,633	
Webster	Safety/security - intrusion upgrade	I	50,000	25,241	
Williams	Facility infrastructure improvements - pavement maintenance	C	89,552	89,552	
Wishon	Safety/security - additional camera equipment	P	25,000	33	
Wilson	Safety/security - intrusion upgrade	D	50,000	13,500	
Winchell	Safety/security - additional camera equipment	D	25,000	29	
Winchell	Safety/security - install fencing	I	80,000	22,081	
Winchell	Facility infrastructure improvements - pavement maintenance	C	133,716	133,716	
Wishon	Safety/security - additional camera equipment	C	12,292	12,292	
Wishon	Safety/security - install fencing	I	130,000	25,781	
Wishon	Facility infrastructure improvements - Phase II student support space	P	20,000	1,396	
Wishon	Multi-purpose room audio-video system	I	76,000	100,034	
Wishon	Facility infrastructure improvements - fire alarm repair	C	28	28	
Wolters	Multi-purpose room audio-video system	C	5,831	5,831	
Wolters	Facility infrastructure improvements - marquee sign	C	58,990	58,990	
Wolters	Safety/security - intrusion upgrade	D	50,000	24,783	
Wolters	Facility infrastructure improvements - pavement maintenance	C	95,686	95,686	
Wolters	Facility infrastructure improvements - replace carpet in portables	I	80,000	59,319	
Wolters	Safety/security - additional camera equipment	C	23,425	23,425	
Yokomi	Facility infrastructure improvements - pavement maintenance	C	57,408	57,408	
Yokomi	Safety/security - intrusion upgrade	C	33,049	33,049	
Yosemite	Classroom modernization	C	3,019,020	3,019,020	

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

**Status**  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Yosemite	Interim housing for modernization project	C	551,989	551,989	
Yosemite	Administration building modernization	D	2,450,000	227,507	
Yosemite	Facility infrastructure improvements - student support space	I	85,000	54,979	
Yosemite	Facility infrastructure improvements - Phase II student support space	P	20,000	1,396	
Yosemite	Multi-purpose room audio-video system	I	81,000	80,900	
Yosemite	Facility infrastructure improvements - exterior painting	P	175,000	2,554	
Yosemite	Facility infrastructure improvements - pavement maintenance	C	187,665	187,665	
Yosemite	Safety/security - replace existing PA system	C	13,845	13,845	
Yosemite	Exterior Paint	P	220,000	184,050	
	Future Measure M projects		45,150,972		
			325,000,000	221,768,529	13,983,709

CHANGE IN STATUS FROM LAST REPORT (May 2024)

**Planned**

- Calwa Safety/security - site and safety access improvements (planning)
- Wishon Facility infrastructure improvements - Phase II student support space
- Yosemite Facility infrastructure improvements - Phase II student support space
- Yosemite Facility infrastructure improvements - exterior painting
- Yosemite Exterior Paint

**In Design**

- Ahwahnee Ahwahnee - MPR Flooring Abatement and Replacement
- Facilities Facilities Master Plan
- Fort Miller Gym Floor Refinishing
- Wolters Safety/security - intrusion upgrade
- Yosemite Administration building modernization

**In Construction**

- Chavez Adult School Safety/security - intrusion upgrade
- Cooper Facility infrastructure improvements - student support space
- Cooper Safety/security - intrusion upgrade
- Dailey Safety/security - intrusion upgrade
- Del Mar Safety/security - intrusion upgrade
- Easterby Safety/security - intrusion upgrade
- Edison Facility infrastructure improvements - misc ballfield upgrades
- Edison Safety/security - intrusion upgrade
- Fort Miller Safety/security - intrusion upgrade
- Fresno Auxiliary gym including tennis courts
- Heaton Heaton Confidential Space Furniture
- Lane Safety/security - intrusion upgrade
- Leavenworth Safety/security - intrusion upgrade
- Lincoln Safety/security - intrusion upgrade



**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

**Status**  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
<b>In Construction (continued)</b>					
Lowell	Safety/security - intrusion upgrade				
Malloch	Multi-purpose room audio-video system				
Manchester	Safety/security - intrusion upgrade				
Mayfair	Safety/security - intrusion upgrade				
McLane	Auxiliary gym including tennis courts				
Olmos	Safety/security - intrusion upgrade				
Pyle	Safety/security - intrusion upgrade				
Roeding	Safety/security - intrusion upgrade				
Roosevelt	Safety/security - intrusion upgrade				
Roosevelt	Roosevelt - installation of 2 hydration stations				
Scandinavian	Facility infrastructure improvements - student support space				
Sunnyside	Facility infrastructure improvements - replace 2 chillers				
Sunset	Safety/security - intrusion upgrade				
Tehipite	E-Sports/CTE classroom improvements				
Tenaya	Safety/security - intrusion upgrade				
Terronez	Safety/security - intrusion upgrade				
Thomas	Safety/security - intrusion upgrade				
Tioga	Safety/security - intrusion upgrade				
Transportation	Facility infrastructure improvements - bus wash facility				
Turner	Safety/security - intrusion upgrade				
Viking	Multi-purpose room audio-video system				
Viking	Safety/security - intrusion upgrade				
Webster	Safety/security - intrusion upgrade				
Wishon	Multi-purpose room audio-video system				
Wolters	Facility infrastructure improvements - replace carpet in portables				
Yosemite	Facility infrastructure improvements - student support space				
Yosemite	Multi-purpose room audio-video system				
<b>Complete</b>					
Adult Transition Program	Facility infrastructure improvements - student support space				
Adult Transition Program	Facility infrastructure improvements - Phase II student support space				
Ahwahnee	Facility infrastructure improvements - Phase II student support space				
Baird	Facility infrastructure improvements - Phase II student support space				
Bullard	Facility infrastructure improvements - Phase II student support space				
Bullard Talent	Facility infrastructure improvements - Phase II student support space				
Burroughs	Facility infrastructure improvements - Phase II student support space				
Cambridge	Facility infrastructure improvements - student support space				
Cambridge	Facility infrastructure improvements - Phase II student support space				
Computech	Facility infrastructure improvements - Phase II student support space				
Cooper	Facility infrastructure improvements - Phase II student support space				
Del Mar	Facility infrastructure improvements - student support space				
Dewolf	Facility infrastructure improvements - Phase II student support space				
Edison	Facility infrastructure improvements - Phase II student support space				

**MEASURE M PROJECT/EXPENDITURE REPORT**

Presented to Citizens' Bond Oversight Committee

as of August 2024

**Status**  
**P = Planned**  
**D = In Design**  
**I = In Construction**  
**C = Complete**



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
<b>Complete (continued)</b>					
Figarden	Facility infrastructure improvements - Phase II student support space				
Fort Miller	Facility infrastructure improvements - Phase II student support space				
Fulton School	Facility infrastructure improvements - Phase II student support space				
Gaston MS	Facility infrastructure improvements - Phase II student support space				
Gibson	Facility infrastructure improvements - Phase II student support space				
Gibson	Facility infrastructure improvements - Phase I student support space				
Heaton	Facility infrastructure improvements - Phase II student support space				
Hoover	Facility infrastructure improvements - Phase II student support space				
Kings Canyon	Facility infrastructure improvements - Phase II student support space				
Kirk	Facility infrastructure improvements - Phase II student support space				
Kratt	Facility infrastructure improvements - Phase II student support space				
Manchester	Facility infrastructure improvements - Phase II student support space				
McCardle	Facility infrastructure improvements - Phase II student support space				
McLane	Facility infrastructure improvements - student support space				
McLane	Facility infrastructure improvements - Phase II student support space				
Robinson	Facility infrastructure improvements - Phase II student support space				
Roosevelt	Facility infrastructure improvements - Phase II student support space				
Scandinavian	Facility infrastructure improvements - Phase II student support space				
Sequoia	Facility infrastructure improvements - Phase II student support space				
SPED	Facility infrastructure improvements - building remodel				
SPED	Facility infrastructure improvements - carpet, paint, electrical				
Sunnyside	Facility infrastructure improvements - Phase II student support space				
Sunset	Facility infrastructure improvements - Phase II student support space				
Tehipite	Facility infrastructure improvements - Phase II student support space				
Tenaya	Facility infrastructure improvements - Phase II student support space				
Tioga	Facility infrastructure improvements - Phase II student support space				
Viking	Facility infrastructure improvements - Phase II student support space				
Wawona	Facility infrastructure improvements - Phase II student support space				
Wishon	Facility infrastructure improvements - fire alarm repair				
Wolters	Multi-purpose room audio-video system				
Wolters	Facility infrastructure improvements - marquee sign				
Wolters	Facility infrastructure improvements - pavement maintenance				
Wolters	Safety/security - additional camera equipment				
Yokomi	Facility infrastructure improvements - pavement maintenance				
Yokomi	Safety/security - intrusion upgrade				
Yosemite	Classroom modernization				
Yosemite	Interim housing for modernization project				
Yosemite	Facility infrastructure improvements - pavement maintenance				
Yosemite	Safety/security - replace existing PA system				