



**Hinsdale Township High
School District 86
Facilities Committee Update
August 16, 2024**






Hinsdale Central

- Central Tile Schedule Update
- Central Dectron Update
- Central Spectator HVAC Update
- Locker & Shower Room Update

South Central

- Locker & Shower Room Update





Milestone Dates – Deck Replacement

- Concrete Overlay Complete 8/23/24
- Shot Blast Complete 8/30/24
- Tile System Install Starts 8/30/24
- Tile System Complete 10/2/24
- IDPH/ROE Inspection 10/3/24
- Substantial Completion 10/7/24



Dectron & Spectator HVAC Update

Milestone Dates - Dectron

- Rebuild 6/17/24 thru 7/25/24 Complete
- Commissioning 8/30/24 thru 10/4/24

Milestone Dates – Spectator Area

- Install new Diffusers 8/12/24 thru 8/23/24 In-Progress
- Install New Large Fan 9/30/24 thru 10/4/24



HCHS Locker Room Update

- Moving forward with temporary waterproof coating repair at showers
- Showers will be complete with pool deck completion
- Inspection holes will be patched in locker areas
- Next FAC will have update on permanent solution options and schedule



Facility Meeting Update

HSHS Locker Room Update

HINSDALE TOWNSHIP
HIGH SCHOOL DISTRICT 86

- Onsite inspection completed 8/7/24
- Inspection holes patched 8/10/14
- Final report forthcoming

Pepper





Questions?