Battery Creek High School Renovation

8/31/2024

2019 Referendum	ì																
ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	PREM-ADJ	REVISED BUDGET	2020	2021 JULY-JUNE	2022 JULY-JUNE	2023 JULY-JUNE	2024 JULY-JUNE	2025	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
92 SCHOOL RENOVATION	2019 PROJECTS	APPROP	ADJSTWITS	PREW-ADJ	BUDGET	JULT-JUNE	JULT-JUNE	JULT-JUNE	JULT-JUNE	JUL T-JUNE	JULT-AUG	DATE	ENCUMB	ENCUMB	BUDGET	USED	COWPLE
CONSTRUCTION																	
CONSTRUCTION									\$0	\$0	\$0			\$1 432 588	I	1	
51925392 552005 50000	BUILDING & SITE CONSTRUCTION	\$33.766.449	\$15.636.079		\$49,402,528		\$2,753,658	\$25,403,449		\$3.546.447	\$0	\$48,117,515		\$1,285,012,78	\$0	100.0	%
51925392 552006 50000	TECHNOLOGY/INFRASTRUCTURE	\$2.984.961	(\$2,984,961)		\$10,102,020		ψ2,100,000	\$20,100,110	ψ10,110,001	40,010,111	Ţ.	\$0		\$1,200,012.10	\$0		
51925392 553001 50000	ATHLETICS	\$1,377,844	(\$1,377,844)		\$0							\$0			\$0		
51925392 552500 50000	CATE EXPANSION	\$2,806,061	(\$2.806.061)		\$0							\$0			\$0		%
51925392 552100 50000	FEE, TAXES , BONDS	\$456.838	(\$456,838)		\$0							\$0			\$0		%
51925392 552000 50000	GC OHP	\$2,069,608	(\$2,069,608)		\$0		\$0	\$0	\$0	\$0	\$0	\$0			\$0	100.0	%
51925392 569001 50000	CONSTRUCTION CONTINGENCY	\$2,836,569	(\$2,836,569)		\$0							\$0			\$0	100.0	%
	TOTAL CONSTRUCTION	\$46,298,330	\$3,104,198	\$0	\$49,402,528	\$0	\$2,753,658	\$25,403,449	\$16,413,961	\$3,546,447	\$0	\$48,117,515	\$0	\$1,285,013	\$0	100.0	%
	QUESTION 1 CONSTRUCTION	\$42,793,851	\$2,869,230		\$45,663,081	\$0	\$2,545,224	\$23,480,575	\$15,171,532	\$3,278,004	\$0	\$26,025,799	\$0	\$1,187,746	\$0		
	QUESTION 2 CONSTRUCTION	\$3,504,479	\$234,967		\$3,739,446	\$0	\$208,434	\$1,922,874	\$1,242,429	\$268,443	\$0	\$2,131,308	\$0	\$97,267	\$0		
PRE-CONST/SITE PREP																	
51925392 539516 50000	SURVEY/WETLANDS	\$75,000	(\$7,422)		\$67,579		\$67,579			\$0	\$0	\$67,579			\$0		
51925392 539514 50000	GEOTECHNICAL CONSULTANT	\$25,000	(\$17,850)		\$7,150		\$7,150					\$7,150			\$0		
51925392 539522 50000	TRAFFIC ANALYSIS REPORT	\$25,000	(\$25,000)		\$0							\$0			\$0	100.0	
	TOTAL PRE-CONST/SITE PREP	\$125,000	(\$50,272)	\$0			\$74,729	\$0		\$0	\$0	\$74,729	\$0	\$0	\$0		%
	QUESTION 1 PRE-CON-SITE/PREP	\$115,538	(\$46,466)		\$69,072		\$69,072					\$69,072	\$0				
	QUESTION 2 PRE-CON-SITE/PREP	\$9,462	(\$3,805)		\$5,656	\$0	\$5,656	\$0	\$0	\$0	\$0	\$5,656	\$0	\$0	\$0		
DESIGN CONSULTANTS	1/2 2220																
51925392 539513 50000	A/E FEES	\$2,895,640	\$199,906		\$3,095,546		\$2,476,437	\$284,790	\$272,408	\$30,955		\$3,064,591		\$30,955	\$0		
51925392 539521 50000	REIMBURSABLES	\$148,000	(005,000)		\$148,000		\$32,970	\$43,071	\$50,486	\$17,605		\$144,132		\$3,868	(\$0)	100.0	
51925392 539500 50000	TECHNOLOGY CONSULTANTS	\$25,000	(\$25,000)		\$0							\$0			\$0		
51925392 539519 50000 51925392 535923 50000	OTHER CONSULANTS CM/GC PRECONSTRUCTION FEE	\$50,000 \$204.677	(\$50,000)				\$45.000					\$0 \$45,000			\$0		
51925392 535923 50000 51925392 569003 50000	DESIGN CONTINGENCY	\$204,677 \$150,432	(\$159,677) (\$150,432)		\$45,000 \$0		\$45,000					\$45,000			\$0 \$0		
51925392 569003 50000	TOTAL DESIGN CONSULTANTS	\$3,473,749	(\$185,203)	\$0			\$2,554,407	\$327.861	\$322,894	\$48,560	\$0	\$3,253,722	\$0	\$34,824	\$0		
	QUESTION 1 DESIGN CONSULTANTS	\$3,210,809	(\$171,184)	φ0	\$3,039,625			\$303.044	\$298,453	\$44,885	30	\$2,664,100	\$0		\$0		/0
	QUESTION 1 DESIGN CONSULTANTS	\$3,210,809	(\$14,019)		\$248.921	\$0		\$24.817	\$290,455	\$3,676		\$2,664,160	\$0		\$0		
VARIOUS VENDORS	QUESTION 2 DESIGN CONSULTANTS	\$202,540	(\$14,013)		\$240,32 i	- 40	\$135,55£	\$24,017	\$24,441	\$5,070		\$210,103	40	\$2,030	40		
51925392 535000 50000	ADVERTISING	\$2,000	(\$343)		\$1,657	\$494	\$1,163					\$1,657			(\$0)	100.0	0/4
51925392 536000 50000	PRINTING & BINDING	\$1,000	(\$1,000)		\$1,057		\$1,100					\$0				100.0	
51925392 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000	(\$4.872)		\$128		\$128					\$128			\$0		
51925392 534500 50000	USER PURCHASED TECHNOLOGY	\$15,865	(\$15.865)		\$0		\$120					\$0			\$0		
51925392 534500 50000	BUILDER'S RISK INSURANCE	\$185,147	(\$45,755)		\$139,392		\$14,712	\$124,680				\$139.392			\$0	100.0	
51925392 569004 50000	OWNER CONTINGENCY	\$2,314,339	(\$2,314,339)		\$00,002		\$11,712	\$121,000				\$0			\$0	100.0	
51925392 539902 50000	INSPECTION FEES	\$452.032	(\$200,000)		\$252.032		\$6,774	\$138,466	\$55.613	\$30,443		\$231,295			\$20,737	91.8	
51925392 532100 50000	UTILITIES COST/FEES	\$125,000	(\$69.294)		\$55.706		\$990	\$1.22,100	\$53.973	\$744		\$55,706			\$0	100.0	
	TOTAL VARIOUS VENDORS	\$3,100,383	(\$2,651,467)	\$0			\$23,768	\$263,146	\$109,585	\$31,186	\$0	\$428,179	\$0	\$0	\$20,737	95.4	
	QUESTION 1 VARIOUS VENDORS	\$2,865,704		1	\$414,936		\$21,969	\$243,227	\$101,290	\$28,826	\$0	\$265,652	\$0				
	QUESTION 2 VARIOUS VENDORS	\$234,679	(\$200,699)		\$33,980	\$37	\$1,799	\$19,918	\$8,295	\$2,361	\$0	\$21,755	\$0	\$0	\$1,570		

8/31/2024

2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	PREM-ADJ	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-JUNE	2023 JULY-JUNE	2024 JULY-JUNE	2025 JULY-AUG	TOTAL TO	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
FF&E	20131 ROSEO10	ALLINOI	ADJUTITO	I KLIII-ADS	DODGET	JOET-JOINE	JOET-JOILE	JOET-JOILE	JOET-JOILE	JOL 1-JOINE	0021-400	DATE	LITOURID	LINCOME	BODGET	UULD	COMIT ELL
51925392 554000 52001	Radio Equipment (from Owner contigency- 50000)		\$118,389		\$118,389		\$118,389					\$118.389			\$0	100.0%	
51925392 541004 50000	ATHLETIC EQUIPMENT	\$550,000	(\$351,025)		\$198,975		*****	\$96,500	\$95,511	\$6,964		\$198,975			(\$0)	100.0%	
51925392 554000 52008	ATHLETIC EQUIPMENT OVER \$5,000	\$17,097	1,222,72.27		\$17,097			, ,		,		\$17,097			\$0		
51925392 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$120,000	(\$90,326)		\$29,674				\$29,043	\$630		\$29,674			(\$0)	100.0%	
51925392 553001 50000	ATHLETIC FACILITIES		\$45,230		\$45,230				\$43,647	\$1,583		\$45,230			\$0	100.0%	
51925392 541000 50000	FURNITURE PIECES UNDER \$5,000	\$1,603,231	(\$335,404)		\$1,267,827			\$397,135	\$684,128	\$116,607		\$1,197,870		\$26,198	\$43,759	96.5%	
51925392 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$8,000	(\$7,401)		\$599					\$599		\$599			\$0	100.0%	
51925392 541005 50000	CATE EQUIPMENT	\$130,724	(\$53,374)		\$77,350					\$15,347		\$15,347		\$8,829	\$53,174	31.3%	
51925392 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$607,384	(\$239,106)		\$368,278			\$299,454	\$53,241	\$15,583		\$368,278			(\$0)	100.0%	
51925392 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$41,875	(\$30,578)		\$11,297			\$11,297				\$11,297			\$0		
	TOTAL FF&E		(\$943,596)	\$0		\$17,097	\$118,389	\$804,386	\$905,570	\$157,313				\$35,026			
	QUESTION 1 FF&E		(\$494,101)		\$1,766,389	\$0	\$118,389	\$707,886	\$737,369	\$132,788				\$26,198			
	QUESTION 2 FF&E	\$817,821	(\$449,495)		\$368,326	\$17,097	\$0	\$96,500	\$168,201	\$24,525	\$0	\$113,597	\$0	\$8,829	\$53,175	i	
	TOTAL INDIRECT COST	\$9,777,443	(\$3,830,538)		\$5,946,905	\$17,590	\$2,771,292	\$1,395,393	\$1,338,049	\$237,059	\$0	\$5,759,384	\$0	\$69,850	\$117,671	98.0%	
TOTAL BCHS RENOVATION		\$56,075,773	-\$726,340	\$0	\$55,349,433	\$17,590	\$5,524,951	\$26,798,842	\$17,752,010	\$3,783,506	\$0	\$53,876,899	\$0	\$1,354,863	\$117,671	99.8%	
	OUESTION 4	454 040 000	(0000 000)	••	050 050 400	****	05 445 700	****	*** *** ***	** *** ***	•	*** *** ***	••	** *** ***			
QUESTION 1				\$0			\$5,115,709	\$24,734,733		\$3,484,502				\$1,246,131			
QUESTION 2		\$4,829,380	(\$433,050)	\$0	\$4,396,330	\$17,134	\$409,241	\$2,064,109		\$299,003				\$108,732			
		\$56,075,773	-\$726,340	\$0	\$55,349,433	\$17,590	\$5,524,951	\$26,798,842	\$17,752,010	\$3,783,506	\$0	\$32,341,383	\$0	\$1,354,863	117,671		