Campus/Project:	Campus Code		Bond Budget		Current Budget	(Over) Under		Account Balances ¹	En	PO cumbrance²	E	To Date expenditures	% Spent
Curington ES	101	\$	9,872,260	\$	9,522,260	\$ 350,000	\$	213,192	\$	2,794,873	\$	6,514,195	68.4%
Cibolo Creek ES	105	\$	329,840	\$	329,840	\$ -	\$	75,843	\$	68,781	\$	185,216	56.2%
Kendall ES	104	\$	488,056	\$	468,056	\$ 20,000	\$	169,098	\$	74,495	\$	224,464	48.0%
New Fabra ES	102	\$	20,605,900	\$	24,264,500	\$ (3,658,600)	\$	18,046,363	\$	686,767	\$	5,531,370	22.8%
Fair Oaks Ranch ES	103	\$	1,510,128	\$	2,049,264	\$ (539,136)	\$	197,216	\$	637,499	\$	1,214,549	59.3%
BMS North	041	\$	14,201,116	\$	12,021,816	\$ 2,179,300	\$	310,811	\$	2,226,989	\$	9,484,016	78.9%
BMS South	042	\$	10,365,740	\$	10,617,688	\$ (251,948)	\$	393,219	\$	5,209,379	\$	5,015,090	47.2%
Boerne HS	001	\$	14,813,592	\$	14,771,092	\$ 42,500	\$	4,315,162	\$	4,020,328	\$	6,435,602	43.6%
Champion HS	002	\$	779,336	\$	821,836	\$ (42,500)	\$	21,899	\$	11,034	\$	788,903	96.0%
Admin / Alternative (old Fabra ES)	726	\$	3,403,328	\$	3,403,328	\$ -	\$	3,024,842	\$	260,755	\$	117,731	3.5%
Transportation/Warehouse	718/721	\$	1,091,200	\$	1,090,700	\$ 500	\$	65,081	\$	190,971	\$	832,648	76.3%
Buses, Vehicles & Equip	712/716/718	\$	4,000,000	\$	4,000,500	\$ (500)	\$	1,605,925	\$	728,867	\$	1,667,707	41.7%
Land	107	\$	2,999,600	\$	25,000	\$ 2,974,600	\$	-	\$	-	\$	25,000.00	100.0%
Contingency & Fees ³	711	\$	321,904	\$	1,396,120	\$ (1,074,216)	\$	1,199,336	\$	13,157	\$	183,628	13.2%
Bond Management (.14)	711/712/715	÷	700,000 85,482,000	¢	700,000 85,482,000	\$ - 0	\$			139,516 17,063,412	\$	355,506 38,575,623	50.8%
		ڔ	03,402,000	ڔ	00,402,000	U	۲	23,042,303	Ų	17,000,412	\$	85,482,000	73.170

¹ Account Balances: Current fund balances after active P.O.s and expenditures are deducted

²P.O. Encumbrance: Purchase Order remaining funds that BISD is obligated to pay when work is completed

³Contingency & Fees: Funding for fees for multiple campus projects such as safety, health, security, energy projects and gym a/c