

## CAPITAL PROJECTS DEPARTMENT **PROJECT UPDATE**

**PROJECT BUDGET NO: BSR REPORT DATE:** 10/24 BSR 1822 PROJECT NAME: **Cascade Ridge Elementary School - Wall Coverings REPORT BY: Tom Mullins SCHOOL/SITE LOCATION: Cascade Ridge Elementary School FUNDING SOURCE: Levy 2018** 

## PROJECT SCOPE DESCRIPTION:

Repairs and/or replacement of some of the wall coverings at Cascade Ridge ES.

STATISTICS: Project Delivery Method: Design-Bid Build Project Type: **Wall Coverings** G.S.F. of Construction: N/A MACC (including WSST): N/A Contingency Rate: 10.00% Construction Costs/SF (MACC/GSF): N/A Project Cost/GSF: N/A

**BUDGET:** 

11/20 82,000 Original Estimated Project Budget: \$ 82,000 Estimated Cost to Completion: 10/24 BSR Ś **Expended To Date:** 10/24 BSR \$ 3,847 **Estimated Budget Remaining:** 10/24 BSR 78,153 Project Budget Remaining: 10/24 BSR 95.31% \$ Board Approved Change Orders: 10/24 BSR Land Acquisition Cost: \$

As-of:

PROJECT TEAM:

ISD Cap Projects PM: **Royce Nourigat** Architect/Designer: TBD - if needed

Civil Engineer: N/A Structural Engineer: N/A Mechanical Engineer: N/A Electrical Engineer: N/A Other Consultants:

Surveyor: N/A

Contractor: Beresford - Gym Flooring Repair

SCHEDULE:	ORIGINAL ESTIMATED SCHEDULE:		CURRENT SCHEDULE - AS OF:			DELTA	
	ACTIVITY	ACTIVITY	CALENDAR	ACTIVITY	ACTIVITY	CALENDAR	CALENDAR
ACTIVITY	START	FINISH	DAYS	START	FINISH	DAYS	DAYS
1. PREDESIGN/PLANNING	Multiple smaller projects covered by this budget code. See "Project Status Update" below for individual project						
2. DESIGN	status updates.						
3. PERMITTING							
4. BIDDING							

5. NOTICE TO PROCEED 6. CONSTRUCTION

7. SUBSTANTIAL COMPLETION

8. PUNCHLIST

WARRANTY PERIOD

## PROJECT STATUS UPDATE

09/30/24 - Capital Projects has materials and is working to schedule a time to mock up panels.

05/22/24 - Capital Projects will investigate the wall panels during the summer.

04/12/24 - Re-welding of flooring seams in the gym is completed.

02/27/24 - Investigation of wall panels determined most common area corridor wall panels were loose. Capital projects will mock up a couple of options for fixing the loose panels and then procure proposals for the repairs.

02/01/24 - Investigation of loose wall panels is needed.

01/25/24 - Repairs and/or replacement of particular areas of wall coverings are being considered.