



## High School East Site and Accessibility Improvements March 2024 Project Status



- CHSSE Site and Accessibility Improvements is part of the District's 2022 Bond Referendum Construction Program
- Design Team is Environmental Resolutions and Garrison Architects
- Project was bid in June 2023; low bidder was Dandrea Construction (lump-sum bid of \$2,589,000.00); contract was awarded at the 6/27/2023 BOE meeting
- Project substantial completion date is 3/20/2024



- Site improvements include: home bleachers (1571 seating capacity) with integral press box; visitors bleachers (298 seating capacity); sports lighting (Musco LED lights, prepurchased by CHPS); site lighting; sidewalks, curbs, and concrete slabs; site electrical infrastructure; storm drainage improvements
- Separate contracts were awarded to RFP Solutions (for cameras and WIFI/data system) and DFX Sound and Lighting (stadium sound system)

## **Project Status**

As of end of March 2024:

- > All work is complete, with exception of the following:
  - Fencing behind the home bleachers
  - Topsoil along the driveway to the home bleachers
  - Final inspections from Cherry Hill Township construction department
  - Punchlist work





Press box and home bleachers



## Home bleachers and sports lighting



**Visitor Bleachers** 





Sidewalks and seeded/stabilized lawn area



Home bleachers showing stairs and ramps



Access drive behind home bleachers