

# MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2024



## Robert Smalls Leadership Academy

43 W. K. Alston Dr, Beaufort 29906

Cluster: Battery Creek      Principal: Bradley Tarrance

Original Appropriations:	\$62,443,864	Encumbered and Paid:	\$70,148,554
Transfers/Adjustments:	\$7,781,675	Paid to Date:	\$67,189,873
Revised Budget:	\$70,225,539	Available Budget:	\$76,985

### Phase 1 - 2019 Bond Referendum School Repl

Project ID: 51925383-1


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: J.E. Dunn Construction Company



Scope: 2019 Bond Referendum

Demolition/Site Restoration

Playgrounds

School Replacement

**Project Details:** Phase 1 scope of work is to construct school replacement and playground replacements while current campus remains in use.

**Monthly Progress:** Construction is complete. Pending closeout.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925383-2


Current Phase: Construction

Phase %: 92%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: J.E. Dunn Construction Company



Scope: 2019 Bond Referendum

Athletic Improvements

Design Services (RSIA)

**Project Details:** Phase 2 scope of work is to include the demolition and site restoration of the original school, athletic improvements including baseball and softball fields, concessions, and new green space. Project savings of the new building addition to be used for athletic improvements.

**Monthly Progress:** Construction is in progress. Contractor currently in liquidated damages.