

ADDENDUM NO. 01

TO: All Registered Bidders

DATE: October 25, 2024

PROJECT: Colton Joint Unified School District
Ruth Grimes E.S. Interim Classroom Project
A# 04-123534

BID#: 25-003FAC

DSA# A# 04-123534

CONTACT: Owen Chang

This Addendum forms a part of the Contract Documents for the Project described above and shall supersede referenced sections of the original Bidding Documents. This Addendum is an integral part of said Bidding Documents and shall be acknowledged in the Contractor's Bid Proposal form. Failure to acknowledge receipt of this Addendum in the Bid may cause the Bid to be rejected.

PART I - INSTRUCTIONS AND PROCEDURES

1. The following changes, omissions and/or additions to the Bid Specification shall apply to proposals made for and to the execution of the various parts of the work affected thereby, and all other conditions shall remain the same.
2. Careful note of the Addendum shall be taken by all parties of interest so that the proper allowance may be made in all computations, estimates and all trades affected shall be fully advised in the performance of the work which will be required of them.
3. In case of conflict between the Drawings, Specifications, and this Addendum, this Addendum shall govern.
4. Upon receipt of this Addendum, please acknowledge receipt on the bid form.

PART II - PUBLIC WORKS BID PACKAGE

N/A

PART III - PROJECT SPECIFICATIONS

N/A

PART IV - DRAWINGS


N/A

PART V - CHANGES TO PRIOR ADDENDUM / OTHER DOCUMENTS

N/A

PART VI - PRE-BID REQUEST FOR INFORMATION

1. Pre-Bid RFI Tovey/Shultz #01 through #15 (see attached)
2. Pre-Bid RFI Thompson's #01 (see attached)
3. Substitution Request of Specified Item: Max Pour by PlayMax
 - a. SpectraPour by SpectraTurf is an approved substitute
 - b. TotTurf is an approved substitute
 - c. No graphic or design is to be in the poured-in-place rubberized safety surfacing.
 - d. Critical fall height: 6'-0"
 - e. Mixture of 50% standard color and 50% black is acceptable



END OF ADDENDUM

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/16/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Please advise if the October 18th deadline for MEP pre-qualification can be extended?
RESPONSE TO CLARIFICATION:
No, date was not extended. Attached is the list of vendors who sent in prequalification packages by the prequalification date. The ones shown in red are still being reviewed. -Brent Kostelnik, PJHM

Prequalification list

Contractor	Date Prequal Package Submitted	Prequal Approval Date- Valid for 12 months From Date Indicated	Address	Contact	email	Phone	General Engineer License	General Contractor License	Sub-Contractor License
SKC Company	10/26/2023	10/27/2023	15345 Fairfield Ranch Rd Ste	Sheri Allen	info@skccompany.com	(909)740-3120		B	
CTG Construction, Inc. dba C.T. Ged	10/27/2023	10/30/2023	433 Lecouvreur Avenue Will	Coastas Georgiou	mariab@ctgconstruction	(310)834-8015		B	
Elite Air Conditioning, Inc.	11/8/2023	11/14/2023	PO Box 7514 Norco, CA 928	Nick Evans	nick@elitehvacinc.com	(951)272-8960		B	C-20
Construction Electric Inc.	11/14/2023	11/15/2023	18885 Van Buren Blvd. 4C R	Kenneth C. Lockhart	kc@constructionelectric	(951)789-8350			C-10
SOLPAC Construction Inc. dba Solte	12/11/2023	12/12/2023	2424 Congress Street San Di	Kevin M. Cammall	marketing@soltekpacific	(619)296-6247	A	B	
SWCSINC dba Southwest Construc	12/18/2023	12/19/2023	11653 Riverside Drive #153	Dan Smith	bidnotices-estimating@s	(619)258-9944		B	C-10, C-20, C-61
AMG & Associates, Inc.	12/20/2023	12/21/2023	26535 Summit Circle Santa	Bari Heiden	estimating@amgassociat	(661)251-7401	A	B	
Barhart-Reese Construction Inc.	1/11/2024	1/12/2024	10805 Thornmint Road Suite 200 San Diego, CA 92127	Tamela Reese	treese@barnhartreese.com	858-592-6500	A	B	
Core Contracting, Inc.	1/25/2024	1/26/2024	1068 La Mirada Ct. Vista, CA 92081	Aric Taylor	estimating@corecontractinginc.com	760-683-8308		B	C-5
Mc Keown Incorporated dba Mc Keown Plumbing	1/30/2024	1/31/2024	1945 Laguna Canyon Rd. Building 2 Long Beach, CA 92651	Chic Wickwire	chic@mckplumb.com	949-497-1108	A		C-36
Kerns Inc. A California Corporation	3/5/2024	3/11/2024	17560 Catalpa Street Hesperia, CA 92345	Shelly Bargman-Harwood	shelly@kernscon.com	760-949-8800	A	B	C-34, C-36
Inland Building Construction Companies, Inc.	3/15/2024	3/18/2024	323 South Sierra Way San Bernardino CA 92408	Jeremy Knight	jknight@ibccinc.com	909-884-6276		B	C-2, C-8, C-10, C-61, D-16, D-24, D-34, D-42, D-52
Universal Asphalt Co., Inc.	4/4/2024	4/8/2024	10610 S. Painter Ave Santa Fe Springs, CA 90670	Thomas Houck	tomhouck@universalasphalt.com	562-941-4080	A		C-12, C-32
Rivera Equipment dba Valley Industrial Mechanical	4/4/2024	4/8/2024	13312 Ranchero Rd, Ste 18-83 Oak Hills, CA 92344	Raymond Rivera	office@revim.co	760-646-7974			C-36
Martin Bros. / Marcowall Inc.	4/10/2024	4/11/2024	17104 S. Figueroa St. Gardena, CA 90248	Wren Brent	wrenb@martinbros.net	310-532-5335		B	C-2, C-9, C-35
JPI Development Group, Inc.	4/18/2024	4/22/2024	41205 Golden Gate Circle Murrieta, CA 92562	Maricza Baltazar	estimating@jpideloment.com	951-973-7680	A	B	C-2, C-8, C-16, C-34, C-36
Apple Valley Communications, Inc.	4/26/2024	4/30/2024	21845 CA-Highway 18 Apple Valley, CA 92307	Jeff Marek	estimating@avcsystems.com	760-247-2688			C-7, C-10
Time and Alarm Systems	5/1/2024	5/2/2024	3828 Wacker Drive Mira Loma, CA 91752	Anna Thompson	projectadmin-tas@sciensbuildingsolutions.com	951-685-1761			C-7, C-10, C-16
Valley Pipeline Services, Inc.	5/8/2024	5/10/2024	73161 Fred Waring Drive Suite 200 Palm Desert, CA 92260	Steve Vatter	steve@valleypipeline.com	760-610-5538	A		C-34 C-36
Risher Sutherland, Inc dba United Contractors	5/21/2024	5/23/2024	334 W. Oak St. San Bernardino, CA 92401	Janice Guinn	estimating@united-contractors.us	909-388-7400			C-39, C-43, C-51
Pro-Craft Construction, Inc.	5/21/2024	5/28/2024	500 Iowa St Redlands CA 92373	Estimating Dept	estimating@procraftci.com	909-790-5222	A	B	C-2, C-16, C-36, C-34, C-42
Daniel's Electrical Construction Co., Inc.	5/22/2024	5/28/2024	10881 Business Dr. Fontana CA 92337	Dustin Ispas	dustin@danielselectric.com	909-427-9000			C-10
T. Lindsay Inc. dba Performance Electric	5/23/2024	5/28/2024	1680 s. E St Unit A3 San Bernardino CA 92408	Chris Votaw	chrsv@perf-elec.com	760-961-2132			C-10

Erickson-Hall Construction Co.	5/23/2024	5/29/2024	500 Corporate Drive Escondido, CA 92029	Rachel Gonzalez	rgonzalez@ericksonhall.com	760-796-7700	A	B	HAZ
ABNY General Engineering Inc.	5/24/2024	5/30/2024	1302 Indian Springs Dr Glendora, CA 91741	Sam Wahba	samwahba@abnyinc.com	626-586-2020	A	B	
Asphalt, Fabric, and Engineering, Inc.	5/24/2024	5/30/2024	2683 Lime Ave. Signal Hill, CA 90755	Lorena Sandoval	lsandoval@afesports.com	562-997-4129	A	B	C-61, D-12, HAZ
Rancho Pacific Electric Construction Inc.	5/28/2024	6/3/2024	9063 Santa Anita Ave Rancho Cucamonga, Ca 91730	Adriana Vasquez	avasquez@rpeinc.net	909-476-1022		B	C-10
JG Tate Fire Protection Systems, Inc.	5/28/2024	6/3/2024	13771 Danielson Street, Suite I Poway, CA 92064	James Tate	jimtate@jgtate.com	858-486-0900			C-10, C-16
Empyrean Plumbing, Inc.	5/30/2024	6/4/2024	3404 Niki Way Riverside, Ca 92507	David A Koralewski	dave@empyreanplumbing.com	951-776-4616		B	C-2, C-34, C-36
Roadway Engineering & Construction Corp.	5/30/2024	6/4/2024	3121 Indian Ave. Perris, CA 92571	Eric Alvarez	eric@roadwayengineering.com	951-940-0045	A	B	
R.I.S. Electrical Contractors, Inc.	6/3/2024	6/6/2204	7330 Sycamore Canyon Blvd., Suite 1 Riverside, CA 92508	Robert M. Hayes	bob@riselec.com	951-653-2611		B	C-10, C-31
Kemcorp Construction, Inc.	6/7/2024	6/10/2024	2060 E. Locust Street, Suite G Ontario,, CA 91761	Melissa Reynolds	melissa@kemcorp.net	909-947-0639	A	B	
Tovey/Shultz Construction, Inc.	6/13/2024	6/17/2024	18261 Collier Ave., Unit A Lake Elsinore, CA 92530	Kevin Terry	bidDiscover@toveyshults.com	951-471-5677	A	B	
All -Pro Communication Technologies, Inc.	6/20/2024	6/24/2024	2401 Pine Street Pomona, CA 91767	Kathleen Do	kathleen@allprocti.com	909-596-7051			C-10
Ryan Electric, Inc.	6/20/2024	6/24/2024	1340 West Princeton Street Ontario, CA 91762	Matthew Ryan	ryanelectricinc@verizon.net	909-465-0434			C-10
PCN3, Inc.	6/20/2024	6/24/2024	11082 Winners circle Unit B Los Alamitos, CA 90607	Brian Abghari	estimating@pcn3.com	562-493-4124 xxt 402	A	B	C-10, C-51
P A Thompson Engineering Company, Inc. dba Thompson Engineering	6/28/2024	7/1/2024	22052 Fleetwood Drive Jurupa Valley, CA 92509	Kris Clifford	bids@thompsonsone.com	951-784-7270			C-7, C-10
Russell Sigler, Inc.	7/15/2024	7/17/2024	205 South Puente Street Brea, CA 92821	Jeffrey L. Myers	jmyers@siglers.com	714-421-2455			C-20
Cooley Construction, Inc.	7/31/2024	8/1/2024	17525 Eucalyptus St Ste G Hesperia, CA 92345	Benjamin Cooley	bcooley@cooleyconstruction.net	760-948-8400	A		
Bali Construction, Inc.	8/15/2024	8/16/2024	9852 E Joe Vargas Way South El Monte, CA 91733	Matthew Metoyer	estimating@cbaliconstruction.com	626-442-8003	A		C-4, C-16, C-36
Marina Landscape, Inc.	8/19/2024	8/20/2024	3707 W. Garden Grove Blvd. Orange, CA 92868	Hue Ta	estimator@marinaco.com	714-9396600	A	B	C-27, C-29, C-36, C-61, D-34, D-59
K.E. Rodgers, Inc.	8/28/2024	9/3/2024	530 Texas Street Redlands CA 92374	Dawn Peer	dawnpeer@gmail.com	909-735-5038			C-36
Avidex Industries, LLC	8/29/2024	9/3/2024	20382 Hermana Cir. Lake Forest, CA 92630	Ron Ponce	biddesk@avidex.com	949-428-6333			C-7, C-10
CTG Construction, Inc. dba C.T. Georgiou Painting Co.	9/11/2024	9/16/2024	433 Lecouvreur Avenue Wilmington, Ca 90744	Costas Georgiou	mariab@ctgconstruction.net	310-835-8015		B	C-33
Silver Creek Modular, LLC	9/11/2024	9/17/2024	2830 Barrett Ave Perris, CA 92571	Adel Ells	sales@silvercreekmodular.com	951-943-5393		B	
C.S. Legacy Construction, Inc.	9/16/2024	9/17/2024	675 Brea Canyon Rd. Ste 8 Walnut, CA 91789	Gregg Strumpf	gregg@cslegacy.net	909-590-2626	A	B	C-27

The Mike Cox Electric, Inc.	9/18/2024	9/18/2024	160 N. Rancho Ave San Bernardino, CA 92410	Shane Cox	info@coselect.com	909-889-7992			C-10
F.E.C. Electric, Inc.	10/3/2024	10/4/2024	760 e Stuart Avenue Redlands CA 92373	Jamie Pruden	jamie@fec-electric.com	909-793-0965	A	B	C-7; C-10
Circle City Electric, Inc.	10/11/2024	10/14/2024	18726 Van Buren Blvd. Riverside CA 92508	Sara Harter	admin@circlecitelectrinc.com	951-789-6872		B	C-10
OHNO Construction Company	10/15/2024	10/16/2024	8884 Jurupa Road Jurupa Valley, CA 92509	Sid Fontenot	mail@ohnoconstruction.com	619-278-8824	A	B	C-12,C-27, D-12
ACE Electric, Inc.	10/18/2024	10/18/2024	PO Box 601071 San Diego, CA 92160	Carol Powell	carol.p@acceelctricinc.com	619-521-9740	A	B	C-10
Southern Contracting Company	10/18/2024	10/21/2024	559 N. Twin Oaks Valley Rd. San Marcos, CA 92069	Philip E Waterman	pwaterman@southerncontracting.com	760-744-0760	A		C-10
APEX Fire Protection, Inc.	10/18/2024	10/21/2024	2155 Verdugo Blvd. #220 Montrose, CA 91020	Zare Babayan	apexfireinc@yahoo.com	818-957-3400			C-16
Daart Engineering Company, Inc	10/18/2024	10/21/2024	4100 Garner Rd Riverside CA 92501	Christopher Cassidy	cc@daarteng.com	909-888-8696			C-16
Mel Smith Electric, Inc.	10/18/2024	10/24/2024	10950 Dale Avenue Stanton, CA 90680	Roy Profitt	estimating@melsmithelectric.com	714-761-3205	A	B	C-7, C-10, C-12, C-21, HAZ
Voltaic Inc.	10/18/2024	10/24/2024	3925 Estrella Drive Chino, CA 91710	Oscar Sanchez	oscar@voltaicelectric.com	909-702-2003			C-10
Environmental Construction, Inc.	10/18/2024	10/24/2024	21550 Oxnard St., Suite 1060 Woodland Hills CA 91367	Farid Soroudi	estimating@environcon.com	818-449-8920	A	B	C-10, ASB, HAZ
Allegience Electric Inc	10/18/2024								
Power Solution Group LLC	10/18/2024								
Los Angeles Engineering	10/18/2024								

* Names in red font submitted prequalification questionare on time however the packet has not been approved.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjh.com & diane@mendez@cjUSD.net

DATE:	10/17/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Please advise if fire sprinklers will need to be added or if the modular buildings already come with them? If they need to be added, is there a spec?
RESPONSE TO CLARIFICATION:
Sprinklers were not required. -Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PRE-BID CLARIFICATION FORM (For Contractor's Use)

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane.mendez@cjusd.net

DATE:	10/17/2024		
FROM:	Tovey/Shultz Construction, Inc.	EMAIL:	BidDiscovery@toveyshultz.com
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Please confirm the Pre-Bid RFI deadline.
RESPONSE TO CLARIFICATION:
Pre-Bid RFI's needed to be in by October 23, 2024. -Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/17/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Are there estimated start and completion dates?
RESPONSE TO CLARIFICATION:
Start as soon as possible, but are looking to complete by the end of June 2025.
-Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PRE-BID CLARIFICATION FORM (For Contractor's Use)

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/17/2024		
FROM:	Tovey/Shultz Construction, Inc.	EMAIL:	BidDiscovery@toveyshultz.com
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
If a sub holds one of the 11 MEP licenses but is performing work that does not utilize that license, will we be non-responsive for listing that sub? For example, a sub performing fencing who happens to hold a C-10 and is NOT a prequalified MEP.
RESPONSE TO CLARIFICATION:
They need to be pre-qualified if they hold a MEP license or any licenses that is required to be pre-qualified regardless of the work. -Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/17/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Does this project include PLA, CWA, PSA, CBA or any other type or form of labor agreements?
RESPONSE TO CLARIFICATION:
No labor agreements. -Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/17/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Is this project subject to Davis-Bacon? If this project is subject to Davis-Bacon, please provide Federal wage determination.
RESPONSE TO CLARIFICATION:
No this project isn't subject to Davis-Bacon. -Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/17/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Is the subcontractor required to provide the same insurance limits as the General Contractor?
RESPONSE TO CLARIFICATION:
All contractors (GC and subcontractors) are required to have the same insurance limits). -Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/17/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Is Sexual Abuse/Molestation insurance required? If so, does it apply only to the General Contractor or to the Subcontractors as well?
RESPONSE TO CLARIFICATION:
Background Certification is all that is necessary per contract documents. -Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/17/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Part A: Is there a statute or regulation that would impose STW requirements as an enforceable commitment for this project, in accordance with Public Contract Code Sections 2600 - 2603? Part B: If the answer to question #1 is "yes," which specific statute or regulation mandates STW as an enforceable commitment for this project?
RESPONSE TO CLARIFICATION:
No STW requirements. -Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PRE-BID CLARIFICATION FORM (For Contractor's Use)

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane.mendez@cjUSD.net

DATE:	10/23/2024		
FROM:	Tovey/Shultz Construction, Inc.	EMAIL:	BidDiscovery@toveyshultz.com
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:

Please provide a responsibility matrix regarding the modular buildings. We believe that the owner has purchased the modulars, so we would like to clearly define the scope for the modular sub and GC.

RESPONSE TO CLARIFICATION:

See attached list for scope of responsibilities. Any conflict between this list and the approved contract documents shall be governed by the contract documents. This is not a binding list and may not include all items of responsibility. It is the general contractors responsibility to thoroughly review the contract documents for full scope of work required.

-Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

Date: October 25, 2023

Scope Clarifications

Modular TK Classroom Addition – Ruth Grimes Elementary School

Colton Joint Unified School District

Bid No. 25-003 FAC

1. It will be the manufactured building installer's responsibility to dispose of their own waste and provide the necessary support facility for a complete installation. It will not be the site contractor's responsibility to provide waste bins for any waste created by the manufactured building installer. Temporary utilities, if necessary, will be provided by the site contractor. Manufactured building installers will not need to provide temporary office trailers.
2. Traffic control during modular delivery would be the responsibility of the manufacturer and needs to be included in bid. Unforeseen circumstances would be covered under the allowance that should be included in the base bid amount.
3. This project is not subject to PSA/PLA or any other union labor agreements. It is a Public Works job, however and is subject to California Labor Law.
4. This project will not be subject to the Skilled and Trained workforce requirements.
5. Modular company will need to provide the foundation design and engineering, but the installation will be the site contractor's responsibility.
6. Insurance: Hazardous materials, fire insurance, and builder's risk insurance for on-site work installation shall be included in bid.
7. Modular manufacturer to provide power and blocking for IDF cabinets. Include in bid blocking, power and low voltage conduit in the workrooms
8. Water chlorination testing/certification will be the site contractor's responsibility not the modular vendor.
9. Modular manufacturer/installer shall provide its own clean-up during and after completion of its own work scope. Final punch clean will be the responsibility of the site contractor.
10. District will require a schedule of values (SOV). SOV should include the work scope for each phase/NTP.
11. Modular building manufacturer/installer will be responsible to dispose of their own waste and provide the necessary support facilities for the complete installation of the modular buildings.

12. Dust control will be the responsibility of the site contractor.
13. EMS Systems control/connection requirements will be the responsibility of the site contractor.
14. Modular building manufacturer/installer to provide low voltage conduits and j-boxes.
15. Staging areas for delivery will be available at sites.
16. Obtaining permits, Licenses and Easements of the Project Manual will be the site contractor's scope of work.
17. The site contractor will be responsible for utility connections and/or re-routing of utilities if applicable.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/23/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
As Modular acquisition is not included in the project, please confirm that GC will not be impacted by LDs if the modulars are not ready by their scheduled time.
RESPONSE TO CLARIFICATION:
No liquidated damages would be assessed if caused by delay of the modular company. -Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/23/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Is Owner expecting to push work outside of normal working hours in order to meet a certain schedule, or can we assume regular working hours for the duration of the project? (i.e., afternoon/evening, weekends, etc.)
RESPONSE TO CLARIFICATION:
Certain scope will need to be completed during off hours so that normal school site functions are not disrupted, i.e. fire alarm testing, security, intercom, power connections, etc.
-Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/23/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Does the owner have any preferred/required vendors?
RESPONSE TO CLARIFICATION:
No preferred vendors, however, per the contract documents certain elements of the project require installers to be certified, i.e. fire alarm, playground structures. -Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.

PROJECT NAME:	Ruth Grimes E.S.TK-Kindergarten Classroom Addition Phase 2		
PROJECT NUMBER:	22-26		
TO:	Brent Kostelnik, & Diane Mendez, CJUSD Project Manager	EMAIL:	brent@pjhm.com & diane@mendez@cjUSD.net

DATE:	10/23/2024		
	Tovey/Shultz Construction, Inc.		BidDiscovery@toveyshultz.com
FROM:		EMAIL:	
DOCUMENT/DIVISION NUMBER:		DRAWING NUMBER:	

REQUESTED CLARIFICATION:
Will Owner provide the Contact and Proposal for the acquired Modulares?
RESPONSE TO CLARIFICATION:
When the modular company needs to be involved they will be requested to attend meetings and/or the District will contact them.
-Brent Kostelnik, PJHM

Attach additional numbered sheets as necessary; however, only one (1) request shall be contained on each submitted form.



RFI

Date: 10/17/2024

From: Thompson Engineering

Project: Ruth Grimes

P.A. Thompsons's RFI # 01

Category: Public Address and Paging

Responded by:

Title or Section	Specification #	Detail #	Drawing #
	27 30 00		

Problem:

Specification 27 30 00 (Public Address and Paging) identifies a Class Connection System. A Simplex 5100 system is the system currently installed at this site. However, the District standard is a Rauland TCU system.

Solution:

CJUSD to confirm the installation of a Rauland TCU System overlay to support the current system for the existing campus and install Rauland end devices in the five portable classrooms associated with this project.

Response:

We are not changing the system. Bid the system requested in the contract documents.

-Brent Kostelnik, PJHM