



Serving Learners, Families, and the Community

CECIL COUNTY PUBLIC SCHOOLS

DIVISION OF ADMINISTRATIVE SERVICES

GEORGE WASHINGTON CARVER EDUCATION LEADERSHIP CENTER
201 BOOTH STREET • ELKTON, MD 21921

phone: 410.996.5034 • fax: 410.996.1082 • www.ccps.org

Jeffrey A. Lawson, Ed.D.
Superintendent of Schools

Diana B. Hawley
President, Board of Education

MEMORANDUM

To: Jeffrey A. Lawson, Ed.D., Superintendent of Schools

From: Theodore Boyer, Ed.D., Executive Director for Administrative Services
Charles C. Simperts, Director of Facilities

Date: December 11, 2024

Re: Construction Progress Report to the Board of Education

North East Middle/High School – Replacement Project

- 3rd Party testing & inspection services package bids were received and are being reviewed. A recommendation will be presented to the Board at the January meeting
- Site clearing is complete, stabilization and grading continues
- Sanitation and storm water pipe installation continues
- Geothermal well site drilling continues
- Concrete and building pad work scheduled to begin this week
- Steel has been ordered with an estimated arrival of April 10, 2025
- Site has been secured with fencing and cameras have been installed
- *Progress photos attached*

Cecil School of Technology – Chiller Replacement Project

- New concrete pads were formed and started to be poured
- Pumps are on site, chillers anticipated to be delivered onsite mid-December
- Installation of unit piping and controls will occur throughout the winter
- *Progress photos attached*

Perryville High School – Field House Project

- Interior underground plumbing is complete, exterior underground plumbing is in process
- Interior and exterior masonry walls are 90% complete
- Project is on schedule to be working under roofed conditions by mid-winter
- *Progress photos attached*

Elk Neck Elementary School – Roof Replacement Project

- Design and documentation is underway
- Project anticipated to go to bid early Spring

Cherry Hill Middle School – Auditorium Renovation Project

- *Completed – Photo Attached*

Cherry Hill Middle School – Canopy Replacement Project

- *Completed - Photos attached*

NORTH EAST MIDDLE / HIGH SCHOOL – SITE GRADING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE GRADING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – GEOTHERMAL WELLS



NORTH EAST MIDDLE / HIGH SCHOOL – GEOTHERMAL WELLS DRILLING



NORTH EAST MIDDLE / HIGH SCHOOL



NORTH EAST MIDDLE / HIGH SCHOOL



CECIL COUNTY SCHOOL OF TECHNOLOGY -CHILLER REPLACEMENT



CECIL COUNTY SCHOOL OF TECHNOLOGY -CHILLER REPLACEMENT



CECIL COUNTY SCHOOL OF TECHNOLOGY – CHILLER REPLACEMENT





PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



CHERRY HILL MIDDLE SCHOOL – AUDITORIUM RENOVATION



CHERRY HILL MIDDLE SCHOOL – CANOPY REPLACEMENT

