



South Orange-Maplewood Schools
Additions and Renovations
Seth Boyden & Tuscan Elementary Schools

OCTOBER CONSTRUCTION ACTIVITIES

SETH BOYDEN ELEMENTARY SCHOOL

- Relocate site utility poles- *Pending*
- Continue with the concrete footing placement - *80 percent completed*
- Continue with the footing reinforcing steel placement.
- Begin the concrete foundation wall form installation
- Begin the foundation wall reinforcing steel installation.

TUSCAN ELEMENTARY SCHOOL

- Install silt fence- *completed*
- Set up tracking pad- *completed*
- Install sidewalk shed- *Pending*
- Provide CM trailer office equipment- on going
- Continue placing forms for the concrete footing
- Perform first concrete footing pour.-



Seth Boyden- Exterior Stair footing



Seth Boyden School -Step footing at demolished Bow window



Tuscan School - Footing form placement/ Silt fence/Privacy screen



Tuscan School - Tracking pad material