



South Orange-Maplewood Schools
Additions and Renovations
Seth Boyden & Tuscan Elementary Schools

OCTOBER CONSTRUCTION ACTIVITIES

SETH BOYDEN ELEMENTARY SCHOOL

- Relocate site utility poles- *Pending*
- Continue with the concrete footing placement - *80 percent completed*
- Continue with the footing reinforcing steel placement.
- Continue with the concrete foundation wall form and reinforcing steel installation

TUSCAN ELEMENTARY SCHOOL

- Provide CM trailer office equipment- on going
- Continue placing forms for the concrete footing and piers
- Continue with the concrete and pier installation- approximately 70 percent completed



Seth Boyden- Foundation Wall Forms



Seth Boyden School - Reinforcing steel at Step footing (demolished Bow window)



Tuscan School - Concrete footing placement



Tuscan School - Concrete Footing