



**South Orange-Maplewood Schools**  
Additions and Renovations  
Seth Boyden & Tuscan Elementary Schools

**November CONSTRUCTION ACTIVITIES**

**SETH BOYDEN ELEMENTARY SCHOOL**

- Relocate site utility poles- *Pending*
- Completed 90 percent of the concrete foundation wall.
- Remove foundation wall forms
- Begin backfilling foundation walls.
- Review the electrical pathways and routing inside the existing school for summer renovation work.

**TUSCAN ELEMENTARY SCHOOL**

- Continue to prepare the slab on grade (SOG) drainage materials.
- Install the SOG vapor barrier over the drainage materials.
- Install the SOG wire mesh.
- Perform the anchor bolt survey,
- Review the HVAC pathways and routing inside the existing school for summer renovation work



Seth Boyden- Foundation Wall Forms



Seth Boyden School - Foundation wall concrete pour





Tuscan School - Slab on Grade



Tuscan School - Slab on Grade