



South Orange-Maplewood Schools
Additions and Renovations
Seth Boyden & Tuscan Elementary Schools

November CONSTRUCTION ACTIVITIES

SETH BOYDEN ELEMENTARY SCHOOL

- Relocate site utility poles- *Pending*
- Begin backfilling foundation walls.
- Continue to work on the electrical pathways and routing inside the existing school for summer renovation work. Second shift work to continue.
- Begin CMU foundation wall construction at the old bow window location.
- Perform the anchor bolt survey.

TUSCAN ELEMENTARY SCHOOL

- Continue to prepare the slab on grade (SOG) drainage materials.
- Install the SOG vapor barrier over the drainage materials.
- Install the SOG wire mesh.
- Review the HVAC pathways and routing inside the existing school for summer renovation work.



Seth Boyden- Demo existing wall



Seth Boyden School - Electrical renovation conduit work





Tuscan School - Slab on Grade



Tuscan School - Slab on Grade