



**South Orange-Maplewood Schools**  
Additions and Renovations  
Seth Boyden & Tuscan Elementary Schools

**November CONSTRUCTION ACTIVITIES**

**SETH BOYDEN ELEMENTARY SCHOOL**

- Relocate site utility poles- *Pending*
- Begin backfilling foundation walls.-*Pending*
- Continue to work on the electrical pathways and routing inside the existing school for summer renovation work. Second shift work to continue.
- ~~Begin CMU foundation wall construction at the old bow window location.- Completed~~
- Perform the anchor bolt survey. *Pending*

**TUSCAN ELEMENTARY SCHOOL**

- ~~Continue to prepare the slab on grade (SOG) drainage materials.- Completed~~
- ~~Install the SOG vapor barrier over the drainage materials.- Completed today~~
- Install the SOG wire mesh. *Pending*
- Review the HVAC pathways and routing inside the existing school for summer renovation work.  
*Pending*



Seth Boyden- New Concrete Foundation Wall



Seth Boyden and Tuscan School - Structural Steel





Tuscan School - Vapor barrier/wire mesh



Tuscan School - Vapor barrier/wire mesh