MEASURE J BOND PROGRAM PROJECT UPDATES – May 2024

School/Project	Project Status	Planned Construction Start	Projected Completion
Livermore High School – Increment 2 Athletics Complex	COMPLETE		Spring 2022
Aquatics Complex	COMPLETE		Spring 2023
Arroyo Seco Shade Structure	COMPLETE		Fall 2023
Asphalt Repair, Seal Coat, & Re-Stripe- Phase 2 Christensen, Granada, Junction, Mendenhall	COMPLETE		Summer 2023
HVAC Replacement – Phase I Junction	COMPLETE		Summer 2023
HVAC Replacement- Phase 2 (2023) Classroom units that are 25 yrs. + Christensen	COMPLETE		Summer 2023
HVAC Replacement- Phase 2 (2024) Classroom units that are 25 yrs. + Arroyo Seco, Croce, Rancho, Granada, Livermore	Preparing for Construction	Summer 2024	Fall 2024
Fire Alarm Update – Phase I Junction, Livermore	COMPLETE		Summer 2023
Fire Alarm Update – Phase 2 (2023) Christensen, Michell	COMPLETE		Summer 2023
Granada High School Varsity Softball Field Renovation	COMPLETE		Spring 2024
Livermore High School Varsity Softball Field	Planning	Spring 2024	Winter 2025
Districtwide Energy Efficiency Upgrades All Campuses – LED Lighting	Under Construction	Summer 2023	Fall 2024
Districtwide Energy Efficiency Upgrades East, Michell, Livermore – New solar arrays	Under Construction	Fall 2023	Summer 2024
Marylin Elementary School STEAM & Renovation Project Phase 1 Parking Lot/Drop-Off	Under Construction	Spring 2024	Fall 2024
Phase 2 New Classroom Building/Campus Renovation	Design Development	Fall 2024	Fall 2025
CalSHAPE Grant- Phase 1 Healthy Air Efficiency Program	Assessment	Fall 2023	Spring 2024