

# Capital Project Planning BOARD OF EDUCATION MEETING

January 28, 2025






## Agenda

- Process Overview
- Work To-Date
- Stakeholder + Community Feedback
- Concept + Budget Updates
- Next Steps

HUTCHINSON ELEMENTARY SCHOOL



### Capital Project Development Process





## Design Phases

- Pre-Referendum Building Design is less than 1% of the total Design Process
- Significant Owner Engagement during Schematic Design + Design Development


1	Schematic Design	c Design Development		gn ment	Construction Documents					
	Conceptual Desig	gn (Pre-Ref	erendum)							
0.0	% 10.0% 20	.0% 30	.0% 40	.0% 50.	0% 60	.0% 70	.0% 80.	.0% 90.	0% 100.	.0%





## **Project Phases**

- Design ~12 Months
- Construction ~36+ Months (TBD, pending scope of work)





## Progress Since January 8<sup>th</sup> BOE Meeting

- Facilities Committee Meeting
- Gathered Feedback
- Quantified the Interaction of Various Elements (AC, Heating, Additions)
- Refined the Conceptual Options for Siwanoy Elementary School and Pelham Memorial High School + Middle School
- Refined Conceptual Project Budgets





#### Infrastructure Feedback

- Is there a potential cost savings for overlap of infrastructure, heating improvements, and air conditioning?
- Is there a way to provide PMHS air conditioning for a lower cost?
- Is geothermal heating and cooling a viable option for Pelham MS?
- What is the estimated payback for geothermal heating and cooling?
- What is the value of possible **Investment Tax Credit** incentives for geothermal?





## Siwanoy ES Concept Feedback

- The **outdoor greenway and play space** is a critical feature of the school
- Parking on the campus is not the highest-best use of the property
- The Outdoor Classroom and Micro-Forest must remain
- The site design must be sensitive to the campus and neighborhood
- The architecture of Siwanoy ES is significant to the neighborhood character
- Storm drainage and management improvements are critical
- A new Cafeteria should accommodate 3 grades
- Please identify the location of all major program spaces





#### Pelham Memorial HS+MS Feedback

- The proposed Cafeteria could be considered as a High School Commons
- A new entry at the Annex is not a priority and displaces the loading dock
- The conceptual design must consider MS + HS student flow through the Annex
- The Science program is significantly under-served in room count and size
  - Add 2-4 net new science labs
- Locating the entire Science program **(12 Labs)** in the addition should be considered
- A flat floor Physical Education station is requested in the addition





Project Budget Anatomy

#### Construction Costs (Referred to as 'hard' or 'direct')

What is paid to the Contractor(s)

#### **Design Contingency** (10%)

To cover additional project scope through the design phases

#### **Construction Contingency** (10%)

Additional construction costs incurred during construction

#### Escalation (4-6% per year)

Projected price increases over time

#### **Project Costs** (18%)

All non-brick and mortar expenses to include, design professionals, construction mangers, testing services, abatement monitoring, etc.





#### PELHAM PUBLIC SCHOOLS

#### Prioritized Infrastructure Work

				Heating Plant	Upgrade to	Infrastructure
	Roofing	Windows	Masonry	Replacements	Hydronic Heat	Subtotal
<b>Colonial Elementary</b>	\$165,000	\$1,320,000	\$175,000	\$2,920,000	\$2,500,000	\$7,080,000
Siwanoy Elementary	N/A	\$1,905,000	\$345,000	\$2,920,000	\$3,000,000	\$8,170,000
Prospect Hill Elementary	\$2,620,000	\$2,115,000	\$345,000	\$3,175,000	\$3,500,000	\$11,755,000
Hutchinson Elementary	N/A	N/A	N/A	N/A	N/A	N/A
Pelham Middle School	\$2,355,000	N/A	\$390,000	N/A	N/A	\$2,745,000
Pelham High School	\$3,405,000	\$5,725,000	\$605,000	\$4,290,000	\$10,500,000	\$24,525,000
Total	\$8,545,000	\$11,065,000	\$1,860,000	\$13,305,000	\$19,500,000	\$54,275,000





## Air Conditioning

Add Air Conditioning to All Spaces, to include ventilation upgrades to support air conditioning. <u>The Air Conditioning estimates assume upgrade to hydronic heating.</u>

Colonial Elementary\$5,600,000Siwanoy Elementary\$4,300,000Prospect Hill Elementary\$4,500,000Pelham Memorial High School\$15,500,000Total\$29,900,000



G+D listen imagine build



## Ground Source Heat Pump (Geothermal)

Estimated costs per well have been increased based on recent bids


Colonial ElementaryN/A (Site Constraints)Siwanoy Elementary\$2,500,000Prospect Hill Elementary\$2,000,000Pelham Memorial High School\$7,500,000Total\$12,000,000





## Ground Source Heat Pump Payback

- Institutional systems have longer payback period than residential systems
- NYSERDA has commissioned and published numerous studies, including a recent study for The Children's Village Community in Dobbs Ferry
- Present Value Costs of GSHP is estimated 10% higher than a traditional (baseline) system for the first 25 years. After 25 years, GSHP has significant savings
- Present Value of GSHP is significantly less if considering Social Cost of Carbon







#### Table 11. 25-Year Life-Cycle Cost Comparison

	25-Year Pres	sent Value	Comparison		
Option:	Baseline System	Geothermal System	Dollar Difference	% Difference	
Electric Utility Cost	\$11,900,000	\$12,960,000	+\$1,060,000	+9%	
Fuel Oil Utility Cost	\$11,800,000	\$0	\$11,800,000	100.0%	
Maintenance Costs	\$11,770,000	\$7,870,000	\$3,900,000	33%	
Upfront Construction Cost	\$0	\$23,320,370	+\$23,320,370	+100%	
25 Years of Replacement Costs of Equipment	\$5,720,000	\$1,430,000	\$4,290,000	75%	
25 Year Life-Cycle Cost	\$41,190,000	\$45,580,370	+\$4,390,370	+10.6%	

Heat Pump System Scoping Study, The Children's Village Community, Prepared for NYSERDA, Prepared by MEP Geothermal Engineering, PLLC, July 2022





PELHAM PUBLIC SCHOOLS

## Children's Village Case Study

#### Table 12. 25-year Life-Cycle Cost Comparison, Including Incentives and Cost of Carbon

	25-Year Pres	ent Value	Comparison		
Option:	Baseline System	Geothermal System	Amount Difference	% Difference	
Electric Utility Cost	\$11,900,000	\$12,960,000	+\$1,060,000	+9%	
Fuel Oil Utility Cost	\$11,800,000	\$0	\$11,800,000	100.0%	
Maintenance Costs	\$11,770,000	\$7,870,000	\$3,900,000	33%	
Upfront Construction After Rebates & Grants	\$0	\$14,420,370	+\$14,420,370	+100%	
25 Years of Replacement Costs of Equipment	\$5,720,000	\$1,430,000	\$4,290,000	75%	
Social Cost of Carbon	\$6,360,000	\$1,200,000	\$4,800,000	80%	
25-Year Life-Cycle Cost	\$47,550,000	\$37,880,370	\$9,670,370	20.3%	
25-Year Carbon Emissions	83,200 MTCO2e	12,400 MTCO2e	70,800 MTCO <sub>2</sub> e	85%	

Heat Pump System Scoping Study, The Children's Village Community, Prepared for NYSERDA, Prepared by MEP Geothermal Engineering, PLLC, July 2022



### Siwanoy Elementary

#### **Concept 'B':** Addition + Renovation

**Option B:** ADA Accessibility, Cafeteria and Classroom Addition, Renovation

**Option B(-):** ADA Accessibility, Classroom Addition (**No Cafe**), Renovation

#### **Concept 'C':** Addition + Remove 'Wings' + Renovation

**Option C:** Remove 'New' Wings. New Addition (Gym Rear). Renovation.

**Option C1:** Remove 'New' Wings. New Addition (Gym Front). Renovation.





## Siwanoy Elementary


An August 11, 1908 BOE Resolution authorized the expenditure of \$70,000 for a new school (\$20,000 for land \$50,000 for the building).


#### The architecture firm York and Sawyer was

commissioned to design the original building (1910) and subsequent additions (wings). York and Sawyers notable work includes:

- New York Historical Society
- Federal Reserve Bank of New York
- US Department of Commerce, Washington DC
- American Security & Trust Building, Washington DC
- New England Hall, Vassar College
- Herbert C. Hoover Building, Washington DC







### New York Historical Society

New York City Designated Landmark

1908

Construction:

Architect:

York and Sawyer

Sources: Wikipedia



EXISTING


EXISTING OUTDOOR -CLASSROOM


> SIWANOY ELEMENTARY SCHOOL

> > - MICRO FOREST


EXISTING PLAYGROUND








Kaeyer, Garment + Davidson Architects, PC 285 Main Street, Mount Kisco, New York 10549 914.666,5900 kgdarchitects.com PELHAM UFSD



Kaeyer, Garment + Davidson Architects, PC 285 Main Street, Mount Kisco. New York 10549 914.666.5900 kgdarchitects.com

PELHAM UFSD


SECOND FLOOR PLAN



Kaeyer, Garment + Davidson Architects, PC 285 Main Street, Mount Kisco. New York 10549 914.666.5900 kgdarchitects.com


SIWANOY ADDITION & ALTERATION PELHAM UFSD

**BASEMENT PLAN** 




285 Main Street, Mount Kisco. New York 10549 914.666.5900 kgdarchitects.com







285 Main Street, Mount Kisco, New York 10549 914.666.5900 kgdarchitects.com



285 Main Street, Mount Kisco, New York 10549 914.666.5900 kgdarchitects.com








SIWANOY ADDITION & ALTERATION PELHAM UFSD **OPTION C - FIRST FLOOR PLAN** 


C





PELHAM UFSD

**OPTION C - SECOND FLOOR PLAN** 









PELHAM UFSD

**OPTION C - BASEMENT FLOOR PLAN** 








PELHAM UFSD


FIRST FLOOR PLAN





PELHAM UFSD

SECOND FLOOR PLAN





SIWANOY ADDITION & ALTERATION PELHAM UFSD **BASEMENT PLAN** 




#### Siwanoy Elementary

**Option B:** ADA Accessibility, Cafeteria and Classroom Addition, Renovation

#### \$29,900,000

- **Option B(-):** ADA Accessibility, Classroom Addition (**No Cafe**), **\$28,250,000** Renovation
- **Option C:** Remove 'New' Wings. New Addition **(Gym Rear).** Renovation.
- **Option C1:** Remove 'New' Wings. New Addition **(Gym Front).** Renovation.
- \$39,950,000
- \$40,300,000








# Pelham Memorial High School

**Option A:** HS Commons + 8 Science Labs + 4 Classrooms

- **Option B:** HS Commons + 6 Science Labs + 2 Classrooms
- **Option C:** HS Commons + 10 Science Labs
- **Option C1:** HS Commons + 10 Science Labs + 3 Classrooms+ PE Space + STEM Lab
- **Option D:** HS Commons + 12 Science Labs
- **Option D1:** HS Commons + 12 Science Labs + 1 Classrooms+ PE Space + STEM Lab








#### PELHAM HIGH SCHOOL AND MIDDLE SCHOOL


PRE BOND CONCEPT DESIGN OPTION A





#### PELHAM HIGH SCHOOL AND MIDDLE SCHOOL


PRE BOND CONCEPT DESIGN OPTION A





#### PELHAM HIGH SCHOOL AND MIDDLE SCHOOL


PRE BOND CONCEPT DESIGN OPTION B





#### PELHAM HIGH SCHOOL AND MIDDLE SCHOOL


PRE BOND CONCEPT DESIGN OPTION B




RENOVATE NTO ADMIN SPACE 2 090SF OPTION C 1111 COLLAB WORK ROOV 18:0 SF 12 1 RT HS STUDENT COMMONS FIRST FLOOR = 12.500 SF IGHISCHOOLIS, UD, N COMVONS 2,500 SF : ₽' SNACK USR 4 SF 3 11\_ -

С









KG+D Architects, PC 285 Main Street, Mount Kisco, New York 10549 914.666.5900 kgdarchitects.com


PELHAM HIGH SCHOOL AND MIDDLE SCHOOL







PELHAM HIGH SCHOOL AND MIDDLE SCHOOL





#### PELHAM HIGH SCHOOL AND MIDDLE SCHOOL

285 Main Street, Mount Kisco, New York 10549 914.666.5900 kgdarchitects.com



# Pelham Memorial High School

**Option A:** HS Commons + 8 Labs + 4 Classrms

**Option B:** HS Commons + 6 Labs + 2 Classrms

- **Option C:** HS Commons + 10 Labs
- **Option C1:** HS Commons + 10 Labs + 3 Classrms+ PE + STEM
- **Option D:** HS Commons + 12 Labs

**Option D1:** HS Commons + 12 Labs + 1 Classrms+ PE + STEM

\$44,000,000 \$34,500,000 \$44,000,000 \$52,250,000 \$51,750,000 \$60,000,000



### District Administration at PMHS

**Option DA 1:** Renovate the MS Technology Classroom to District Administration (Presumes additional off-site space for District Administration – NOT INCLUDED)



**Option DA 2:** Convert one floor of the Annex to District Administration.

\$4,500,000





	Scenario 1	Scenario 2	Scenario 3	Scenario 4	Scenario 5	Scenario 6	Scenario 7		
Infrastructure:									
Roofing	\$ 8,545,000	\$ 8,545,000	\$ 8,545,000	\$ 8,545,000	\$ 8,545,000	\$ 8,545,000	\$ 8,545,000		
ES's Windows	\$ 5,340,000	\$ 5,340,000	\$ 5,340,000	\$ 5,340,000	\$ 5,340,000	\$ 5,340,000	\$ 5,340,000		
Masonry	\$ 1,860,000	\$ 1,860,000	\$ 1,860,000	\$ 1,860,000	\$ 1,860,000	\$ 1,860,000	\$ 1,860,000		
Heating	\$ 32,805,000	\$ 32,805,000	\$ 32,805,000	\$ 32,805,000	\$ 32,805,000	\$ 32,805,000	\$ 32,805,000		
ES Air Conditioning		\$ 14,400,000	\$ 14,400,000	\$ 14,400,000	\$ 14,400,000	\$ 14,400,000	\$ 14,400,000		
Siwanoy ES Opt B			\$29,900,000	\$ 29,900,000	\$ 29,900,000	\$ 29,900,000	\$ 29,900,000		
Pelham MHS Opt B				\$ 34,500,000	\$ 34,500,000	\$ 34,500,000	\$ 34,500,000		
District Office Opt DO 1					\$ 1,200,000	\$ 1,200,000	\$ 1,200,000		
PMHS Windows	\$ 5,725,000					\$ 5,725,000	\$ 5,725,000		
PMHS Air Conditioning						\$ 15,500,000	\$ 15,500,000		
Geothermal							\$ 12,000,000		
Total	\$54,275,000	\$62,950,000	\$92,850,000	\$127,350,000	\$128,550,000	\$149,775,000	\$ 161,775,000		
Potential Federal Incentive (30% of Geothermal + AC):									

imagine build

### CAPITAL PROJECT PLANNING MILESTONE SCHEDULE

1/28/2024

Action	Start	Finish	Comments	
Board of Education Meeting	January 8, 2025			
Capital Project Planning Update			KG+D, BAC Representatives	
Bond Advisory Committee (BAC) Meeting	Jan-25			
Review Capital Project Studies - Scope & Budget			KG+D	
Board of Education Meeting	January 28, 2025			
Review Capital Project Studies - Scope & Budget			KG+D	
SEQRA - BOE declares intent to act as Lead Agency			Commence Required SEQRA Study	
Capital Improvement Information Session	February 3, 2025		Pelham Memorial HS	
Capital Improvement Information Session	February 5, 2025		Siwanoy Gym	
Capital Improvement Information Session	February 6, 2025		Siwanoy Gym	
Board of Education Meeting	February 12, 2025			
Capital Project Planning Update			KG+D	
Bond Advisory Committee (BAC) Meeting	Feb-25		Finalize Recommendation to Board of Education	
Board of Education Meeting	March 12, 2025			
Capital Project Planning Update			KG+D	
SEQRA - BOE Determine Lead Agency Status and SEQRA Determination			30 days minimum after commencement of coordinated review, if required	
Board of Education Meeting	March 26, 2025			
Capital Project Planning Update			KG+D	
BOE Resolution to conduct bond referendum		·	45 days, min. prior to date of referendum.	
Public Information Process	Mar-25	May-25		
Referendum	May 20, 2025			



