

| CASH FLOW: DATA thru January 2025 |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
|-----------------------------------|---------------|---------------|--------------------------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|-------------|
| 2019 REFERENDUM ONLY              |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
|                                   | Project Total | Previously    | Forecasted - 2024 Expenditures |               |               |               |               |               |               |               |               |               |               |               |               | % Project   |
| Projects                          | (Millions)    | Spent         | January                        | February      | March         | April         | May           | June          | July          | August        | September     | October       | November      | December      | Total         | Budget      |
|                                   |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
| RRA Additions                     | 8.73          | 8.73          | 0.00                           | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 8.73          | 100%        |
|                                   |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
| MRHS Addition                     | 12.25         | 12.25         | 0.00                           | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 12.25         | 100%        |
|                                   |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
| BES Renovation                    | 20.83         | 20.83         | 0.00                           | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 20.83         | 100%        |
|                                   |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
| RSIA                              | 68.90         | 68.90         | 0.00                           | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 68.90         | 100%        |
|                                   |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
| BCHS Renovation                   | 56.08         | 56.08         | 0.00                           | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 56.08         | 100%        |
|                                   |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
| HHIMS Renovation                  | 31.11         | 31.11         | 0.00                           | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 31.11         | 100%        |
|                                   |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
| HHIHS Design                      | 2.45          | 2.45          | 0.00                           | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 2.45          | 100%        |
|                                   |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
| Remaining Projects                | 175.37        | 175.37        | 0.00                           | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 0.00          | 175.37        | 100%        |
|                                   |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
| <i>Sub-Total</i>                  | <i>375.71</i> | <i>375.71</i> | <i>0.00</i>                    | <i>0.00</i>   | <i>0.00</i>   | <i>0.00</i>   | <i>0.00</i>   | <i>0.00</i>   | <i>0.00</i>   | <i>0.00</i>   | <i>0.00</i>   | <i>0.00</i>   | <i>0.00</i>   | <i>0.00</i>   | <i>375.71</i> | <i>100%</i> |
|                                   |               |               |                                |               |               |               |               |               |               |               |               |               |               |               |               |             |
| <b>Forecasted Total</b>           |               |               | <b>375.71</b>                  | <b>375.71</b> | <b>375.71</b> | <b>375.71</b> | <b>375.71</b> | <b>375.71</b> | <b>375.71</b> | <b>375.71</b> | <b>375.71</b> | <b>375.71</b> | <b>375.71</b> | <b>375.71</b> |               |             |
| <b>Actual Spent</b>               |               |               | <b>351.69</b>                  |               |               |               |               |               |               |               |               |               |               |               |               |             |

|                                    |                      |
|------------------------------------|----------------------|
| <b>Total of Bond Sales to Date</b> | <b>\$344,610,000</b> |
| <b>Bond Premiums</b>               | <b>\$31,100,000</b>  |
| <b>Total Funding</b>               | <b>\$375,710,000</b> |

(April 2020 = \$75,000,000; May 2021 = \$130,000,000; June 2022 = \$139,610,000)  
 (Approved by the Board on July 12, 2022)