

CASH FLOW: DATA thru February 2025																
2019 REFERENDUM ONLY																
	Project Total	Previously	Forecasted - 2024 Expenditures													% Project
Projects	(Millions)	Spent	January	February	March	April	May	June	July	August	September	October	November	December	Total	Budget
RRA Additions	8.73	8.73	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8.73	100%
MRHS Addition	12.25	12.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	12.25	100%
BES Renovation	20.83	20.83	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	20.83	100%
RSIA	68.90	68.90	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	68.90	100%
BCHS Renovation	56.08	56.08	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	56.08	100%
HHIMS Renovation	31.11	31.11	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	31.11	100%
HHIHS Design	2.45	2.45	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2.45	100%
Remaining Projects	175.37	175.37	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	175.37	100%
<i>Sub-Total</i>	<i>375.71</i>	<i>375.71</i>	<i>0.00</i>	<i>0.00</i>	<i>0.00</i>	<i>0.00</i>	<i>0.00</i>	<i>0.00</i>	<i>0.00</i>	<i>0.00</i>	<i>0.00</i>	<i>0.00</i>	<i>0.00</i>	<i>0.00</i>	<i>375.71</i>	<i>100%</i>
Forecasted Total			375.71	375.71	375.71	375.71	375.71	375.71	375.71	375.71	375.71	375.71	375.71	375.71		
Actual Spent			351.69	352.46												

Total of Bond Sales to Date	\$344,610,000
Bond Premiums	\$31,100,000
Total Funding	\$375,710,000

(April 2020 = \$75,000,000; May 2021 = \$130,000,000; June 2022 = \$139,610,000)
 (Approved by the Board on July 12, 2022)