



Quarterly Executive Summary
Phase V – Tennis Court Projects
Q4 2024



HCS Project Manager: Trevor Turner

Schools: Aynor High School, North Myrtle Beach High School, St. James High School, and Socastee High School

Architect/Engineer: CHA Consulting

Contractor: Contract Construction

Project Scope: To upgrade athletics at all nine high schools, with a focus on tennis courts, running tracks, and stadium playing surfaces. Current phase addresses tennis courts at four facilities.

Current Status: Under Construction.

Budget: \$5,000,000 Board Approved Date: May 1, 2023
\$ 500,000 Board Approved Additional Funding Date: May 13, 2024
\$5,500,000

Budget Issues: None.

Schedule: North Myrtle Beach High: Complete
St. James High: Paving complete
Aynor High: In-Progress
Socastee High: Following Aynor High and demo of Old Socastee Elementary

Schedule Issues: None.

Achievements: NMBH completed