

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2025



Beaufort Elementary School 1800 Prince St, Beaufort 29902

Cluster: Battery Creek

Principal: Michelle Sackman

Original Appropriations:	\$24,302,437	Encumbered and Paid:	\$20,779,434
Transfers/Adjustments:	(\$3,523,003)	Paid to Date:	\$20,777,851
Revised Budget:	\$20,779,434	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925333-1


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Communication

Design Services printing (BES)

Furniture

Paving work

Playgrounds

Renovations

Safety/Security

Special Inspections

Technology /Infrastructure

Technology Items under \$5,000

Project Details: Scope of work includes renovations to the administration, commons, media center, kindergarten wing, playground, art room, IT rooms, and various 1st and 2nd floor classrooms. Additional technology and safety security improvements are included in the scope of work for those sections of the site.

Monthly Progress: Project is complete.