2019 Referendum 519

Amount Approved: \$344,610,000 Nov. 2019 Prem Amount Approved: \$31,100,000 July 2022

KEY

% PTD = Percent Paid To Date (P = J/G)
% WCTD = Percentage Work Committed To Date (Q = (J+K+L) / G)
% CTD = Percent Completed To Date (Weighted Calculation by line item completion %)

| **=%PT | D of Contingenc | y is % used to dat | te (F/E) | | | | |
|--------|-----------------|--------------------|----------|---|---|---|---|
| K | L | M | N | 0 | P | Q | R |

| Referendu | m Capital Proje | | APPROP | ADJSTMTS | BOND PREMIUM USE | BUDGET | 2025 JULY-MAR | TOTAL TO DATE | P.O. ENCUMB | ENCUMB CONT | REMAINING BUDGET | % USED | % COMP | % PTD | % WCTD | % CTD |
|---------------------------|------------------|---|---|------------------------------|---------------------------------------|------------------------|------------------|------------------------|----------------|---------------------|---------------------|-----------|--|--|-----------------|---------------|
| 01 DISTRIC* 1 51925301 | T OFFICE | Desirat Management | \$8,588,897 | (\$2,238,183 | | \$6,350,714 | \$792,453.58 | \$6,122,310 | | \$228,404 | (¢o) | 100% | | \vdash | $\vdash \vdash$ | |
| 51925301 | 531500 51001 | Project Management Project Management | \$1,411,103 | (\$2,230,103) (\$335,168) |) \ | \$1,075,935 | \$192,455.56 | \$1,075,935 | | \$220,404 | \$0 | | | \vdash | \vdash | |
| 51925301 | 544500 51001 | Technology Items under \$5,000 | \$1,411,100 | \$70,344 | | \$70,344 | | \$70,344 | | | \$0 | | | \vdash | | |
| 51925301 | | Project Accounting/District PMs | | \$332,763 | | \$332,763 | \$96,385 | \$303,412 | | | \$29,350 | | | \vdash | | |
| 51925301 | 51&52 51001 | Project Accounting | | \$37,762 | | \$37,762 | | \$37,762 | | | \$0 | | | | | |
| 51925301 | 531900 | Legal | \$500,000 | (\$494,978) |) | \$5,023 | | \$5,023 | | | \$0 | 100% | | | | |
| 51925301 | | Safety/Security | \$1,243,000 | (\$679,625) |) | \$563,375 | | \$6,754 | | | \$556,621 | | | | | |
| 1 51925301 | 534000 52001 | Communication | | \$5,258 | | \$5,258 | | \$5,258 | | | \$0 | 100% | | \vdash | | — |
| 1 51925301 | | Radio Equipment <\$5,000 (from District level radio equip.) | | \$55,364 | | \$55,364 | | \$55,364 | | | \$0 | | | | \vdash | |
| 51925301 | | Radio Equipment (from District level 52001 Safety Security) | \$4,125 | \$184,770 | \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ | \$184,770 \$1,146 | | \$184,770 | | | \$0 | | - | \vdash | | |
| 1 51925301 2 51925301 | 535000 535000 | Advertising Advertising | \$4,125 | (\$2,979) |) \ | \$1,146 | | \$1,146 \$213 | | | \$0 | 100% | | ++ | - | - |
| 1 51925301 | | Design Services | \$15,177,507 | (\$15,116,548) | \ | \$60,959 | | \$48,475 | | \$12,484 | \$0 | | | +-+ | \vdash | _ |
| 2 51925301 | | Design Services | \$2,826,653 | (\$2.824.732) | | \$1,921 | | \$1,921 | | \$12,707 | \$0 | | | \vdash | | |
| 1 51925301 | | Design Services printing | , | \$29 | | \$29 | | \$29 | | | \$0 | | | | | |
| 2 51925301 | | Design Services printing | | \$5 | | \$5 | | \$5 | | | \$0 | 100% | | | | |
| 51925305 | 539513 51000 | Design Services (Adult Ed) | | \$1,241 | | \$1,241 | | \$1,241 | | | \$0 | 100% | | | | |
| 1 51925309 | | Design Services (RC) | | \$102,293 | | \$102,293 | | \$102,293 | | | \$0 | | | | | |
| 51925315 | | Design Services (SHECC) | | \$2,095 | | \$2,095 | | \$2,095 | | | \$0 | | | \vdash | └─ ─ | |
| 2 51925315 | | Design Services (SHECC) | | \$7,485 | | \$7,485 | 67.070 | \$7,485 | | 600 710 | \$0 | | 9 | \vdash | | _ |
| 1 51925317 1 51925320 | | Design Services (HHIECC) Design Services (RVCS) | | \$185,829 \$97,963 | | \$185,829 \$97,963 | \$7,072 | \$165,110 \$94,073 | | \$20,719 \$3,890 | | | - | \vdash | \vdash | |
| 1 51925333 | | Design Services (RVCS) Design Services (BES) | | \$1,394,070 | | \$1,394,070 | | \$1,394,070 | | \$3,890 | \$0 | 100% | | \vdash | | - |
| 2 51925333 | | Design Services (BES) | | \$18,712 | | \$18,712 | | \$18,712 | | | \$0 | | | - | - | $\overline{}$ |
| 1 51925333 | | Design Services printing (BES) | | \$763 | | \$763 | | \$763 | | | \$0 | | | | | |
| 1 51925334 | | Design Services (CES) | | \$92,862 | | \$92,862 | | \$90,279 | | \$2,583 | \$0 | | | \vdash | | |
| 2 51925334 | | Design Services (CES) | | \$14,575 | | \$14,575 | | \$14,575 | | | \$0 | 100% | | | | |
| 1 51925334 | | Design Services printing (CES) | | \$29 | | \$29 | | \$29 | | | \$0 | 100% | | | | |
| 2 51925334 | | Design Services printing (CES) | | \$5 | | \$5 | | \$5 | | | \$0 | | | | | |
| 1 51925335 | | Design Services (LIES) | | \$238,358 | | \$238,358.39 | | \$236,731 | | \$1,628 | | | | \vdash | | — |
| 2 51925335 | | Design Services (LIES) | | \$29,490 | | \$29,489.72 | | \$29,490 | | | \$0 | | | \vdash | \vdash | |
| 51925335 51925337 | | Survey Services (LIES) | | \$4,840 \$226,058 | | \$4,840 \$226,058 | | \$4,840 \$200,910 | | \$25,148 | \$0 \$0 | | | + | \vdash | |
| 2 51925337 | | Design Services (MOES) Design Services (MOES) | | \$226,058 \$10,378 | | \$10,378 | | \$200,910 | | \$25,148 | \$0 | | | \vdash | - | - |
| 1 51925337 | | Design Services (MOES) | | \$29 | | \$29 | | \$29 | | | \$0 | | | - | - | $\overline{}$ |
| 2 51925337 | | Design Services printing (MOES) | | \$5 | | \$5 | | \$5 | | | \$0 | | | | | |
| 1 51925338 | | Design Services (PRES) | | \$142,735 | | \$142,735 | \$71,312 | \$91,340 | | \$51,395 | \$0 | | | | | |
| 1 51925339 | 539513 51000 | Design Services (SHES) | | \$304,655 | | \$304,655 | | \$263,291 | | \$41,364 | | | | | | |
| 2 51925339 | | Design Services (SHES) | | \$6,539 | | \$6,539 | | \$6,539 | | | \$0 | | | | | |
| 1 51925339 | | Survey Services (SHES) | | \$6,971 | | \$6,971 | | \$6,971 | | | \$0 | | | | | |
| 51925339 | | Survey Services (SHES) | | \$1,378 | | \$1,378 | | \$1,378 | | | \$0 | | | | | |
| 51925340 | | Design Services (BRES) | | \$87,952 \$40,994 | | \$87,952 \$40,994 | | \$87,952 \$40,994 | | | (\$0) | 100% | | \vdash | - | - |
| 51925340 51925340 | | Design Services (BRES) Design Services printing (BRES) | | \$40,994 \$24 | | \$40,994 | | \$40,994 \$24 | | | \$0 \$0 | | | | \vdash | _ |
| 2 51925340 | | Design Services printing (BRES) | | \$24 \$10 | | \$10 | | \$10 | | | \$0 | | | ++ | - | - |
| 1 51925344 | | Design Services (JSES) | | \$310,232 | | \$310,232 | \$32,712 | \$248,557 | | \$61,675 | | | | - | - | $\overline{}$ |
| 2 51925344 | | Design Services (JSES) | | \$13,981 | | \$13,981 | 402,712 | \$13,981 | | \$01,070 | \$0 | | | | | |
| 1 51925352 | | Design Services (JJDECC) | | \$293,646 | | \$293,646 | \$30,193 | \$238,665 | | \$54,981 | \$0 | | | | | |
| 51925352 | | Design Services (JJDECC) | | \$4,316 | | \$4,316 | | \$4,316 | | | \$0 | | | | | |
| 1 51925354 | | Design Services (WBES) | | \$189,964 | | \$189,964 | | \$158,537 | | \$31,427 | \$0 | | | | | |
| 1 51925354 | | Design Services printing (WBES) | | \$35 | | \$35 | | \$35 | | | \$0 | | | $\perp \perp \perp$ | -' | <u> </u> |
| 51925362 | | Design Services (HHIES) | | \$268,199 | | \$268,199 | | \$268,199 | | | (\$0) | 100% | | +- | — | |
| 51925362 | 536000 51000 | Design Services printing (HHIES) | | \$35 | | \$35 \$238,353 | | \$35 | | | \$0 | | | \vdash | — | - |
| 1 51925363 1 51925363 | | Design Services (HHISCA) Design Services printing (HHISCA) | | \$238,353 \$42 | | \$238,353 | | \$238,353 \$42 | | | \$0 \$0 | | | \vdash | | |
| 1 51925363 | | Design Services (BLES) | | \$384,245 | | \$384,245 | | \$374,256 | | \$9,989 | \$0 | | | \vdash | \vdash | |
| 1 51925370 | | Design Services (BLES) Design Services printing (BLES) | | \$35 | | \$354,243 | | \$374,230 | | ψ3,303 | \$0 | | | \vdash | - | |
| 1 51925372 | | Design Services (OES) | | \$209,098 | | \$209,098 | \$27,226 | \$204,896 | | \$4,203 | \$0 | | | | | |
| 51925374 | | Design Services (MCRES) | | \$525,296 | | \$525,296 | \$22,272 | \$404,126 | | \$121,170 | \$0 | 100% | | | | |
| 1 51925376 | 539513 51000 | Design Services (RCES) | | \$272,754 | | \$272,754 | \$238,445 | \$239,565 | | \$33,189 | | | | | | |
| 51925378 | | Design Services (PVES) | | \$209,946 | | \$209,946 | | \$188,055 | | \$21,256 | | | | $ldsymbol{\square}$ | | |
| 1 51925379 | | Design Services (RRA) | | \$193,830 | | \$193,830 | \$19,687 | \$193,830 | | | \$0 | | | ┯┚ | └ ── | _ |
| 2 51925379 | | Design Services (RRA) | 1 | \$181,533 | | \$181,533 | \$6,569 | \$153,724 | | \$27,809 | \$0 | | 1 | \vdash | └ | |
| 51925380 51925380 | 539513 51000 | Design Services (BMS) | | \$448,042 \$154,203 | | \$448,042 \$154,203 | | \$414,458 \$154,203 | | \$33,583 | \$0 \$0 | | - | \vdash | | — |
| 51925380 | | Design Services (BMS) Survey Services (BMS) | | \$154,203 \$13,855 | | \$154,203 \$13,855 | | \$154,203 \$13,855 | | | \$0 | | | \vdash | \vdash | _ |
| 1 51925381 | | Design Services (LIMS) | | \$132,559 | | \$13,855 | | \$13,855 | | | \$0 | | | \vdash | $\vdash \vdash$ | _ |
| 51925381 | | Design Services (LIMS) Design Services printing (LIMS) | | \$752 | | \$752 | | \$752 | | | \$0 | | | \vdash | - | |
| 51925383 | | Design Services (RSIA) | | \$1,760 | | \$1,760 | | \$1,760 | | | \$0 | | | \vdash | | |
| 51925385 | | Design Services (WBMS) | | \$294,496 | | \$294,496 | | \$241,982 | | \$52,514 | | | | | | $\overline{}$ |

3/31/2025 В

| erendun | n Capita | l Projects 2019 | APPROP | ADJSTMTS | BOND PREMIUM USE | BUDGET | 2025 JULY-MAR | TOTAL TO DATE | P.O. ENCUMB | ENCUMB CONT | | % USED | % COMP | % PTD | % WCTD |
|---------------------|------------------|--|--------------|---------------------------|---------------------|-------------------------------|------------------|-----------------------|----------------|----------------|-------------|--------------|-----------|---------------|--|
| 25385 | 536000 | 51000 Design Services printing (WBMS) | 74.110 | \$42 | 002 | \$42 | | \$42 | | 30.11 | | 100% | 3 | | |
| 25388 | | 51000 Design Services (HEMMS) | | \$232,250 | | \$232,250 | | \$232,249 | | | \$1 | 100% | 4 | | |
| 25388 | | 51000 Design Services (HEMMS) | | \$57,073 | | \$57,073 | | \$57,073 | | | (\$0) | 100% | | | |
| 25388 25389 | 536000 | | | \$28 \$250.377 | | \$28 \$250.377 | | \$28 \$241,773 | | \$8,604 | \$0 | 100% 100% | 4 | | |
| 25389 | 539513 | 51000 Design Services (BLMS) 51000 Design Services (BLMS) | | \$40,265 | | \$40,265 | | \$40,265 | | \$6,004 | \$0 | | | - | \vdash |
| 25390 | 539513 | 51000 Design Services (BENS) | | \$446,966 | | \$446,966 | | \$446,966 | | | | 100% | | + | |
| 25390 | 539513 | | | \$448,571 | | \$448,571 | | \$448,571 | | | (\$0) | 100% | | - | |
| 25390 | 536000 | | | \$34 | | \$34 | | \$34 | | | \$0 | | | | |
| 25390 | 539516 | 51000 Survey Services (BHS) | | \$4,125 | | \$4,125 | | \$4,125 | | | \$0 | | | | |
| 25392 | | 51000 Design Services (BCHS) | | \$2,240 | | \$2,240 | | \$2,240 | | | \$0 | | | | |
| 25394 | 539513 | | | \$313,583 | | \$313,583 | | \$290,676 | | \$22,907 | | | | <u> </u> | |
| 25394 | | 51000 Design Services (WBECHS) | | \$105,403 \$337,101 | | \$105,403 | | \$105,403 | | \$29,430 | | 100% | | | |
| 25396 | 539513 539513 | | | \$62,782 | | \$337,101 \$62,782 | | \$307,672 \$62,782 | | \$29,430 | \$0 | | _ | - | \vdash |
| 25396 | | 51000 Survey Services (HHIHS) | | \$20,449 | | \$20,449 | | \$20,449 | | | | 100% | _ | +- | |
| 25397 | | 51000 Design Services (MRHS)Q1 | | \$123,951 | | \$123,951 | | \$123,951 | | | | 100% | | _ | |
| 25397 | 539513 | 51000 Design Services (MRHS)Q2 | | \$290,187 | | \$290,187 | | \$281,003 | | \$9,181 | | 100% | 5 | | |
| 25397 | 539516 | | | \$18,000 | | \$18,000 | | \$18,000 | | | \$0 | | | | |
| 25398 | 539513 | 51000 Design Services (BLHS) | | \$619,560 | | \$619,560 | | \$619,560 | | | \$0 | | | | —— |
| 25398 | 539513 | 51000 Design Services (BLHS) | | \$457,182 | | \$457,182 | | \$457,182 | | | \$0 | | | | — |
| 25398 | | 51000 Survey Services (BLHS) | | \$24,745 \$4,677 | | \$24,745 \$4,677 | | \$24,745 \$4,677 | | | | 100% | | + | - |
| 25309 25315 | | 53000 CM Pre-Con Services (RC) 53000 CM Pre-Con Services (SHECC) | | \$4,677 \$504 | | \$4,677 \$504 | | \$4,677 \$504 | | | | 100% | | + | |
| 25317 | 539513 | | | \$13,761 | | \$13,761 | | \$0 | | \$13,761 | | 100% | | | - |
| 25320 | 539513 | 53000 CM Pre-Con Services (RVCS) | | \$7,303 | | \$7,303 | | \$7,303 | | \$.5,701 | \$0 | | , | | |
| 25333 | 539513 | 53000 CM Pre-Con Services (BES) | | \$79,222 | | \$79,222 | | \$79,222 | | | | 100% | , | | |
| 25333 | 539513 | 53000 CM Pre-Con Services (BES) | | \$778 | | \$778 | | \$778 | | | | 100% | | | |
| 25334 | | 53000 CM Pre-Con Services (CES) | | \$8,915 | | \$8,915 | | \$8,915 | | | | 100% | | | └ |
| 25334 | 539513 | | | \$20 | | \$20 | | \$20 | | | \$0 | | | | |
| 25335 25337 | 539513 539513 | 53000 CM Pre-Con Services (LIES) 53000 CM Pre-Con Services (MOES) | | \$25,133 \$13,610 | | \$25,133 \$13,610 | | \$25,133 \$13,134 | | \$476 | \$0 | | | + | - |
| 5338 | 539513 | | | \$10,218 | | \$10,218 | | \$13,134 | | \$782 | | 100% | | + | - |
| 25339 | 539513 | | | \$33,503 | | \$33,503 | | \$33,503 | | \$102 | \$0 | | | _ | |
| 25340 | 539513 | | | \$9,627 | | \$9,627 | | \$9,290 | | \$337 | | 100% | | | |
| 25344 | 539513 | 53000 CM Pre-Con Services (JSES) | | \$26,375 | | \$26,375 | \$26,375 | \$26,375 | | | \$0 | | , | | |
| 25352 | 539513 | 53000 CM Pre-Con Services (JJDECC) | | \$24,362 | | \$24,362 | \$24,362 | \$24,362 | | | \$0 | | , | | |
| 25354 | | 53000 CM Pre-Con Services (WBES) | | \$9,345 | | \$9,345 | | \$9,179 | | \$166 | | 100% | | | |
| 25362 | 539513 | | | \$5,780 | | \$5,780 | | \$5,780 | | | | 100% | | | - |
| 25362 25363 | 539513 | 53000 CM Pre-Con Services (HHIES) 53000 CM Pre-Con Services (HHISCA) | | \$436 \$1,696 | | \$436 \$1.696 | | \$436 \$1,696 | | | \$0 | 100% | | - | - |
| 25370 | 539513 | 53000 CM Pre-Con Services (HIISCA) | | \$4,606 | | \$4,606 | | \$4,606 | | | (\$0) | 100% | | _ | <u> </u> |
| 25370 | 539513 | | | \$486 | | \$486 | | \$486 | | | \$0 | | | | |
| 25372 | 539513 | | | \$15,493 | | \$15,493 | | \$0 | | \$15,493 | | 100% | | | |
| 25374 | 539513 | 53000 CM Pre-Con Services (MCRES) | | \$42,346 | | \$42,346 | \$42,346 | \$42,346 | | | | 100% | | | |
| 5376 | | 53000 CM Pre-Con Services (RCES) | | \$4,567 | | \$4,567 | | \$4,567 | | | | 100% | | | |
| 25378 | | 53000 CM Pre-Con Services (PVES) | | \$15,343 | | \$15,343 | \$635 | \$15,343 | | | \$0 | | | | |
| 25379 | 539513 | | | \$13,263 \$15,318 | | \$13,263 | \$63 | \$13,263 \$14,847 | | \$471 | \$0 | | | + | ⊢ |
| 25380 | 539513 | 53000 CM Pre-Con Services (BMS) 53000 CM Pre-Con Services (BMS) | | \$15,318 \$11,771 | | \$15,318 \$11,771 | | \$14,847 \$11,771 | | \$471 | | 100% | | +- | \vdash |
| 25380 | | 53000 CM Pre-Con Services (BMS) | | \$7,620 | | \$7,620 | | \$7,620 | | \$0 | | 100% | | + | |
| 25385 | 539513 | | | \$10,467 | | \$10,467 | | \$10,383 | | \$84 | (\$0) | | ,† | $\overline{}$ | |
| 5385 | 539513 | 53000 CM Pre-Con Services (WBMS) | | \$1,396 | | \$1,396 | | \$1,396 | | | \$0 | 100% | 5 | | |
| 5388 | 539513 | 53000 CM Pre-Con Services (HEMMS) | | \$4,852 | | \$4,852 | | \$4,852 | | | \$0 | 100% | 5 | | |
| 5388 | | 53000 CM Pre-Con Services (HEMMS) | | \$1,342 | | \$1,342 | | \$1,342 | | | | 100% | | - | |
| 5389 | 539513 | | | \$18,565 | | \$18,565 | | \$18,565 | | | | 100% | | | ऻ— |
| 25389 25390 | 539513 | 53000 CM Pre-Con Services (BLMS) 53000 CM Pre-Con Services (BHS) | | \$2,998 \$14,868 | | \$2,998 \$14,868 | | \$2,998 \$14,868 | | | \$0 \$0 | 100% | _ | + | Н— |
| 25390 | 539513 | | | \$14,802 | | \$14,802 | | \$14,802 | | | \$0 | | | - | - |
| 5394 | 539513 | | | \$23,382 | | \$23,382 | | \$23,382 | | | \$0 | | | | |
| 25394 | 539513 | | | \$7,089 | | \$7,089 | | \$5,840 | | \$1,249 | | 100% | | | |
| 5396 | 539513 | | | \$1,914 | | \$1,914 | | \$1,914 | | | \$0 | 100% | | | |
| 5397 | 539513 | 53000 CM Pre-Con Services (MRHS) | | \$142 | | \$142 | | \$0 | | \$142 | 2 \$0 | 100% | | | |
| 5301 | 532400 | Insurance | | \$12,958 | | \$12,958 | | \$11,747 | | | \$1,210 | | | | |
| 25301 | 532400 | Insurance | 644.000.511 | \$6,552 (\$11,966,116) | | \$6,552 | | \$3,764 | | | \$2,788 | | | | Ь— |
| 25301 | 569001 | Program Contingency Q1 | \$14,989,541 | (\$11,000,110) | | \$3,023,424.94 | | \$0 | | | \$3,023,425 | | | + | ⊢— |
| 25301 | 569001 | 50002 Program Contingency Q2 50003 Bond Premiums | \$2,791,646 | (\$2,791,646) | (60) | \$0 | | \$0 \$0 | | | \$0 | | | + | ├ |
| 25301 L DISTRICT | | Boliu Flemiums | \$47,533,347 | (\$24,022,477) | (\$0) | \$23,510,870 | \$1,509,189 | \$0 \$18,954,341 | \$0 | \$942,496 | \$3,614,033 | 85% | | 80.6% | 84.69 |
| | | | Ç,300,047 | (42-1,022,411) | (\$0) | +20,0.0,070 | ¥.,555,105 | \$10,004,041 | 1 | \$5.2,450 | \$5,5,500 | 5570 | † | 55.576 | 50 |
| DULT ED | | | | | | | | | | | | | | | |
| 25305 | 552006 | | \$127,990 | | | \$127,990 | | \$0 | | | \$127,990 | 0% | _ | 0.0% | 0.09 |
| 25305 L ADULT E | 554500 | 52005 Technology/Infrastructure | \$261,341 | (\$100,000) | | \$161,341 \$289,331 | | \$0 | | | \$161,341 | | | 0.0% | |
| | D. | 1 1 | \$389,331 | (\$100,000) | \$0 | E200 224 | \$0 | \$0 | \$0 | \$0 | \$289,331 | 0% | -1 | 0.0% | 0.0% |

| oforondum Co. | c D pital Projects 2019 | E | F | F2 BOND PREMIUM | G | 2025 | J TOTAL TO | | L | M REMAINING | N % | 0 | | Q % | R |
|-----------------------------------|--|--------------------------|----------------------------|-----------------|---------------------------|---------------|---------------------------|-----------------|----------------|----------------|-----------|--|----------|-------------|------------|
| ererendum Caj | niai Projects 2019 | APPROP | ADJSTMTS | USE | BUDGET | JULY-MAR | DATE | P.O. ENCUMB | ENCUMB CONT | BUDGET | % USED | % COMP | % PTD | WCTD | , (|
| 51925309 552 | 006 52001 Safety/Security | \$948,110 | \$198,203 | USE | \$1,146,313 | | \$1,146,313 | ENCOMP | CONT | (\$0 | 100% | | 100.0% | | |
| | 52001 Radio Equipment (from District level 52001 Safety Security | | \$118,389 | | \$118,389 | | \$118,389 | | | \$0 | | | 100.0% | | |
| 51925309 539 | 902 52001 Special Inspections (from District 01 Design Services) | | \$14,255 | | \$14,255 | | \$14,255 | | | \$0 | | | 100.0% | | |
| | 500 52005 Technology/Infrastructure | | \$125,532 | | \$125,532 | | \$125,532 | | | \$0 | | 100% | 100.0% | 100.0% | 6 |
| TAL RIGHT CHOICE | 5 | \$948,110 | \$456,379 | \$0 | \$1,404,489 | \$0 | \$1,404,489 | \$0 | \$0 | (\$0 | 100% | 100% | 100.0% | 100.0% | 6 10 |
| ST. HELENA EA | L L L L L L L L L L L L L L L L L L L | | | | | | | | | + | + | | + | | + |
| | 1002 52004 Playgrounds | \$113,894 | \$17,538 | | \$131,432 | | \$131,432 | | | \$0 | 100% | 100% | 100.0% | 100.0% | /6 |
| | 006 52001 Safety/Security | ****** | \$607,457 | | \$607,457 | | \$0 | | \$607,457 | | | | 0.0% | 0.0% | |
| | 500 52005 Technology under \$5,000 | | \$19,306 | | \$19,306 | | \$0 | | | \$0 | | | | 100.0% | |
| | 000 52001 Radio Equipment (from Program Contingency 01) | | \$40,274 | | \$40,274 | | \$40,274 | | | \$0 | | | 100.0% | | |
| OTAL ST. HELENA EA | RLY CHILDHOOD | \$113,894 | \$684,575 | \$0 | \$798,469 | \$0 | \$171,706 | \$19,306 | \$607,457 | 7 \$0 | 100% | 100% | 21.5% | 100.0% | % 2 |
| UII TON DEAD IS | SLAND EARLY CHILDHOOD | | | | | | | | | + | + | | - | - | + |
| | 2006 52001 Safety/Security | \$604,010 | (\$118.389) | \$423,287 | \$908,908 | \$158,741 | \$612.754 | | \$296,154 | \$0 | 100% | | 67.4% | 100.0% | /6 |
| | 000 52001 Radio Equipment (from 52001 at school level) | 722.,,212 | \$118,389 | * | \$118,389 | 4.00) | \$118,389 | | 4200,10 | \$0 | | | 100.0% | | |
| | 500 52005 Technology under \$5,000 | | \$40,136 | \$44,404 | \$84,541 | \$668 | \$83,200 | \$1,340 | | (\$0 | | | | 100.0% | |
| | 500 52005 Technology /Infrastructure | \$1,496,759 | \$36,831 | \$332,543 | \$1,866,133 | \$729,416 | \$1,292,285 | | \$555,848 | | | | 69.2% | | |
| | 1002 52004 Playgrounds | \$383,368 | (\$145,848) | £000 004 | \$237,520 | ************* | \$237,520 | 64.040 | *050 000 | \$0 | | | 100.0% | 100.0% | |
| JIAL HIL ION HEAD I | SLAND EARLY CHILDHOOD | \$2,484,137 | (\$68,880) | \$800,234 | \$3,215,491 | \$888,825 | \$2,344,149 | \$1,340 | \$852,002 | \$18,000 | 99% | \vdash | 72.9% | 99.4% | % 7 |
| RIVERVIEW CHA | RTER SCHOOL | | | | | | | | | + | + | \vdash | \vdash | \vdash | + |
| | 006 52001 Safety/Security | \$549,036 | (\$97,663) | | \$451,373 | | \$400,097 | | \$51,276 | 3 \$0 | 100% | <u> </u> | 88.6% | 100.0% | 6 |
| 51925320 539 | 902 52005 Special Inspections (from District 01 Design Services) | | \$2,604 | | \$2,604 | | \$2,604 | | | \$0 | 100% | | | 100.0% | |
| 51925320 554 | 500 52005 Technology /Infrastructure | \$1,330,249 | (\$457,909) | | \$872,340 | | \$872,340 | | | \$0 | 100% | 100% | 100.0% | | |
| 51925320 553 OTAL RIVERVIEW CH | 002 52004 Playgrounds | \$541,226 \$2,420,511 | (\$190,502) (\$743,470) | \$0 | \$350,724 \$1,677,041 | | \$350,724 \$1,625,765 | \$0 | \$51,276 | \$0 \$ \$0 | | | 100.0% | 100.0% | |
| TAL RIVERVIEW CH | ARIER | \$2,420,511 | (\$743,470) | \$0 | \$1,677,041 | \$1,420 | \$1,625,765 | \$0 | \$51,276 | , \$0 | 100% | | 96.9% | 100.0% | + |
| BEAUFORT ELE | MENTARY | | | | | | | | | + | + | | \vdash | | + |
| | 1006 52001 Safety/Security | \$662,579 | (\$162,579) | | \$500,000 | | \$500,000 | | | \$0 | 100% | 100% | 100.0% | 100.0% | 6 |
| 1925333 539 | 902 50000 Special Inspections | | \$118,494 | | \$118,494 | | \$118,494 | | | \$0 | 100% | 100% | 100.0% | 100.0% | % |
| | 314 50000 Paving work | | \$2,495 | | \$2,495 | | \$2,495 | | | \$0 | | | 100.0% | | |
| | 000 5000 Communication | | \$2,693 | | \$2,693 | | \$2,693 | | | \$0 | | | 100.0% | | |
| | 004 50000 Furniture 2005 50000 Renovations | \$21.579.872 | \$623,192 | | \$623,192 \$17,616,882 | | \$623,192 \$17,616,882 | | | \$0 | 100% | | 100.0% | | |
| | 500 52005 Technology Items under \$5,000 | φ21,319,012 | \$22,580 | | \$22,580 | | \$20,998 | \$1,582 | | \$0 | | | | 100.0% | 6 |
| | 52005 Technology /Infrastructure | \$1,682,996 | (\$29,814) | | \$1,653,182 | | \$1,653,182 | \$1,00 <u>2</u> | | \$0 | | | 100.0% | 100.0% | |
| | 1002 52004 Playgrounds | \$376,990 | (\$137,075) | | \$239,915 | | \$239,915 | | | \$0 | | | 100.0% | | |
| TAL BEAUFORT ELI | MENTARY | \$24,302,437 | (\$3,523,003) | \$0 | \$20,779,434 | \$0 | \$20,777,851 | \$1,582 | \$0 | \$0 | 100% | <u> </u> | 100.0% | 100.0% | % 10 |
| COOSA ELEMENTA | IDV | | | | | | | | | + | + | | + | \vdash | + |
| | 006 52001 Safety/Security | \$481,233 | (\$3/0 300) | | \$131,933 | | \$131,933 | | | \$0 | 100% | 100% | 100.0% | 100.0% | 6 |
| | 000 52001 Radio Equipment (from 52001 at school level) | \$101,200 | \$118,389 | | \$118,389 | | \$118,389 | | | | 100% | | 100.0% | | |
| 51925334 544 | 500 52005 Technology under \$5,000 | | \$92,168 | \$4,278 | \$96,446 | \$836 | \$94,430 | \$2,016 | | (\$0 | 100% | | 97.9% | 100.0% | % |
| | 500 52005 Technology /Infrastructure | \$1,175,853 | \$2,911 | \$1,523,211 | \$2,701,975 | \$105,591 | \$2,571,700 | | \$130,275 | 5 (\$0 | 100% | | 95.2% | 100.0% | 6 |
| | 1902 52005 Special Inspections (from 52005 Technology Project) 1902 52004 Playgrounds | 6000 007 | \$2,559 | | \$2,559 \$183,031 | \$999 | \$2,559 \$183,031 | | | | 100% | | 100.0% | | |
| OTAL COOSA ELEME | | \$263,267 \$1,920,353 | (\$213,510) | \$1,527,489 | \$3,234,332 | \$107,425 | \$3,102,041 | \$2,016 | \$130,275 | \$0 5 (\$0 | | | 100.0% | 100.0% | |
| TAL COUSA ELEME | NIART | \$1,920,353 | (\$213,510) | \$1,527,409 | \$3,234,332 | \$107,425 | \$3,102,041 | \$2,016 | \$130,275 | (\$0 | 100% | | 95.9% | 100.076 | 4 |
| LADY'S ISLAND | ELEMENTARY | | | | | | | | | + | + | _ | \vdash | | \pm |
| 1925335 552 | 1006 52001 Safety/Security | \$361,286 | (\$334,258) | \$383,368 | \$410,396 | | \$397,911 | | \$12,485 | | 100% | | 97.0% | 100.0% | 6 |
| 1925335 539 | 902 52001 Special Inspections (from District 01 Design Services) | | \$834 | | \$834 | | \$834 | | | \$0 | 100% | | 100.0% | 100.0% | % |
| | 000 52001 Radio Equipment (from Program Contingency 01) | | \$39,800 | | \$39,800 | | \$39,800 | | | \$0 | | 100% | 100.0% | | |
| | 100 52005 Utility Services for Technology Upgrades 1902 52005 Special Inspections (from District 01 Design Services) | | \$660 \$3,894 | | \$660 \$3,894 | | \$660 \$3,894 | | | \$0 \$0 | | — | 100.0% | 100.0% | |
| | 500 52005 Technology under \$5,000 | _ | \$84,788 | | \$84,788 | | \$84,788 | | | (\$0 | | - | 100.0% | | |
| | 500 52005 Technology (Infrastructure | \$868,368 | \$79.519 | \$1.866.304 | \$2.814.191 | \$24,239 | \$2.520.090 | | \$294.101 | | 100% | | 89.5% | 100.0% | 6 |
| | 002 52004 Playgrounds | \$527,445 | (\$95,221) | | \$432,224 | | \$432,224 | | | \$0 | 100% | 100% | 100.0% | 100.0% | 6 |
| TAL LADY'S ISLAND | ELEMENTARY | \$1,757,099 | (\$219,985) | \$2,249,672 | \$3,786,786 | \$24,239 | \$3,480,200 | \$0 | \$306,586 | (\$0 | 100% | | 91.9% | 100.0% | % |
| | | | | | | | | | | | | — | \perp | — | + |
| | LEMENTARY 1006 52001 Safety/Security | \$391.836 | (\$118.389) | 6400 504 | \$702.971 | | \$678.367 | | 604.004 | 1 \$0 | 100% | ├ | 00.50/ | 100.0% | + |
| | | \$391,836 | (\$118,389) \$118,389 | \$429,524 | \$702,971 \$118,389 | | \$678,367 \$118,389 | | \$24,604 | \$0 | | 100% | 100.0% | | |
| | 52001 Radio Equipment (from 52001 at school level) 1902 52005 Special Inspections (from District 01 Design Services) | | \$5,157 | | \$5,157 | \$1,595 | \$5,157 | | | \$0 | | | | 100.0% | |
| | 500 52005 Technology under \$5,000 | | \$27,782 | \$58,364 | \$86,146 | \$2,524 | \$83,039 | \$3,107 | | (\$0 | | | | 100.0% | |
| | 500 52005 Technology /Infrastructure | \$953,916 | (\$278,801) | \$1,863,768 | \$2,538,883 | \$119,129 | \$2,421,752 | | \$117,130 | (\$0 | 100% | | | 100.0% | |
| 1925337 553 | 002 52004 Playgrounds | \$253,030 | (\$56,911) | | \$196,120 | | \$196,120 | | | \$0 | | | | 100.0% | |
| TAL MOSSY OAKS I | ELEMENTARY | \$1,598,782 | (\$302,773) | \$2,351,656 | \$3,647,665 | \$123,249 | \$3,502,824 | \$3,107 | \$141,734 | \$0 | 100% | \leftarrow | 96.0% | 100.0% | 6 |
| PORT ROYAL EI | EMENTADY | | | | | | | | | + | + | + | +- | | + |
| | 2006 52001 Safety/Security | \$287,227 | \$45,305 | | \$332,532 | \$124,266 | \$287,195 | | \$45,337 | 7 \$0 | 100% | \vdash | 86.4% | 100.0% | <u>"</u> † |
| | 902 52001 Special Inspections (from District 01 Design Services) | Ψ201,221 | \$1,868 | | \$1,868 | | \$1,868 | | ψ-10,007 | \$0 | | \vdash | 100.0% | | |
| | 000 52001 Radio Equipment (from 52001 at school level) | | \$118,389 | | \$118,389 | | \$118,389 | | | \$0 | | | 100.0% | | |
| | | | \$74,882 | | \$74,882 | | \$73,128 | \$1,754 | | (\$0 | | | | 100.0% | |
| 1925338 544 | 500 52005 Technology under \$5,000 | | | | | | | | | | | | | | |
| 1925338 554 | 52005 Technology /Infrastructure 52001 February /Infrastructure | \$676,635 \$125,284 | (\$145,000) | \$1,053,387 | \$1,585,022 \$66,034 | \$386,085 | \$1,481,509 \$66,034 | * 1,1.4. | \$103,513 | | 100% | | | 100.0% | % |

| A B C D | E | F | F2 | G | | J | K | L | M | N | 0 | Р | Q | R |
|---|--------------------------|----------------------------|------------------------|--------------------------|-----------------------|--------------------------|-------------------|--------------------|---|--------------|-------------|-----------|----------------|--|
| Referendum Capital Projects 2019 | | | BOND PREMIUM | | 2025 | TOTAL TO | P.O. | ENCUMB | REMAINING | % | % | % | % | % |
| TOTAL PORT ROYAL ELEMENTARY | APPROP \$1,089,146 | ADJSTMTS \$36,194 | USE \$1,053,387 | BUDGET \$2,178,727 | JULY-MAR \$511,684 | DATE \$2,028,123 | ENCUMB \$1,754 | CONT \$148,850 | BUDGET (\$0 | USED 100% | COMP | | WCTD 100.0% | CTD 95.6% |
| TOTAL FORT ROTAL ELEMENTARY | \$1,009,140 | \$30,194 | \$1,033,367 | \$2,170,727 | \$311,004 | \$2,020,123 | \$1,754 | φ140,030 | (\$0 | 100 /6 | | 33.176 | 100.076 | 33.0 /6 |
| 39 ST HELENA ELEMENTARY | | | | | | | | | | | | | | |
| 51925339 552006 52001 Safety/Security | \$579,292 | | \$331,770 | \$911,062 | | \$880,419 | | \$30,643 | \$0 | | 4 | 96.6% | | |
| 51925339 539902 52001 Special Inspections (from District 01 Design Services) | | \$1,168 | | \$1,168 | | \$1,168 | | | \$0 | | ₩ | | 100.0% | ├ |
| 51925339 539902 52005 Special Inspections (from District 01 Design Services) 51925339 532100 52005 Utility Services for Technology Upgrades | | \$3,061 \$1,682 | | \$3,061 \$1,682 | | \$3,061 \$1,682 | | | \$0 \$0 | | _ | | 100.0% | |
| 51925339 544500 52005 Technology under \$5,000 | | 86,768 | | \$86,768 | | \$86,768 | | | (\$0 | | _ | | 100.0% | |
| 51925339 554500 52005 Technology /Infrastructure | \$1,439,724 | (\$237,973) | \$2,191,555 | \$3,393,306 | | \$2,829,856 | | \$563,450 | | | - | | 100.0% | |
| 51925339 553002 52004 Playgrounds | \$114,493 | (\$31,128) | | \$83,365 | | \$83,365 | | | \$0 | | 100% | 100.0% | | |
| TOTAL ST HELENA ELEMENTARY | \$2,133,509 | (\$176,421) | \$2,523,325 | \$4,480,413 | \$0 | \$3,886,320 | \$0 | \$594,093 | \$0 | 100% | 4 | 86.7% | 100.0% | 90.4% |
| 40 BROAD RIVER ELEMENTARY | | | | | | | | | | - | - | ⊢— | | - |
| 51925340 552006 52001 Safety/Security | \$524,130 | (\$187 607) | \$660,394 | \$996,917 | | \$966,942 | \$0 | \$29,975 | \$0 | 100% | +- | 97.0% | 100.0% | — |
| 51925340 554000 52001 Radio Equipment (from 52001 at school level) | \$02.1,100 | \$118,389 | φοσο,σσ1 | \$118,389 | | \$118,389 | Ţ | \$20,070 | \$0 | | 100% | 100.0% | 100.0% | |
| 51925340 532100 52005 Utility Services for Technology Upgrades | | \$1,022 | | \$1,022 | | \$1,022 | | | \$0 | | | | 100.0% | |
| 51925340 539902 52005 Special Inspections | | \$999 | | \$999 | | \$999 | | | \$0 | | | | 100.0% | |
| 51925340 544500 52005 Technology under \$5,000 | ********** | \$28,596 | ****** | \$28,596 | | \$18,942 | | \$9,654 | \$0 | | — | | 100.0% | |
| 51925340 554500 52005 Technology /Infrastructure | \$1,289,956 | | \$1,214,880 | \$2,260,821 | | \$2,110,220 | | \$150,601 | | | | | 100.0% | - |
| 51925340 | \$508,652 \$2,322,738 | (\$137,896) (\$420,511) | \$1,875,274 | \$370,756 \$3,777,501 | \$999 | \$370,756 \$3,587,271 | \$0 | \$190,230 | \$0 | | | 100.0% | 100.0% | 95.6% |
| TOTAL BROAD RIVER ELEMENTARY | \$2,022,700 | (\$420,011) | ψ1,070,27 4 | \$5,777,501 | \$333 | \$0,007, <u>2</u> 71 | - | \$130, <u>2</u> 00 | , ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | 10070 | | 30.070 | 100.070 | 30.070 |
| 44 SHANKLIN ELEMENTARY | | | | | | | | | | | | | | |
| 51925344 552006 52001 Safety/Security | \$421,372 | | | \$506,971 | | \$494,421 | | \$12,550 | | | 4 | | 100.0% | |
| 51925344 539902 52001 Special Inspections (from District 01 Design Services) | | \$888 | | \$888 | | \$888 | | | \$0 | | | | 100.0% | |
| 51925344 554000 52001 Radio Equipment (from 52001 at school level) | | \$118,389 | | \$118,389 | | \$118,389 | | | \$0 | | | 100.0% | | _ |
| 51925344 532100 52005 Utility Services for Technology Upgrades 51925344 544500 52005 Technology under \$5,000 | | \$1,664 \$97,662 | | \$1,664 \$97,662 | | \$1,664 \$97,662 | | | \$0 \$0 | | | 100.0% | | \vdash |
| 51925344 554500 52005 Technology /Infrastructure | \$1,030,459 | (\$51.937) | \$2,275,383 | \$3,253,905 | | \$2,906,804 | | \$347,102 | | | | | 100.0% | |
| 51925344 553002 52004 Playgrounds | \$293,102 | (\$15,668) | 4=1=:=1=== | \$277,434 | 400,000 | \$277,434 | | 40.11,100 | \$0 | | | 100.0% | | |
| TOTAL SHANKLIN ELEMENTARY | \$1,744,933 | | \$2,275,383 | \$4,256,913 | | \$3,897,260 | \$0 | \$359,652 | | | | | 100.0% | 95.6% |
| | | | | | | | | | | | — | — | | <u> </u> |
| 52 J.J. DAVIS EARLY CHILDHOOD CENTER | #040.0F0 | £007.004 | | 6500 700 | | ¢570.040 | | 645.074 | (00 | 4000/ | ₩ | 07.00/ | 400.00/ | ├ |
| 51925352 552006 52001 Safety/Security 51925352 539902 52001 Special Inspections (from District 01 Design Services) | \$348,958 | \$237,834 \$3,337 | | \$586,792 \$3,337 | | \$570,818 \$3,337 | | \$15,974 | \$ (\$0 \$0 | 100% | _ | | 100.0% | ├── |
| 51925352 532100 52005 Utility Services for Technology Upgrades | | \$1,682 | | \$1,682 | | \$1,682 | | | \$0 | | | 100.0% | | |
| 51925352 544500 52005 Technology under \$5,000 | | \$13,817 | \$127,447 | \$141,264 | \$836 | \$136,549 | \$4,715 | | \$0 | | | | 100.0% | |
| 51925352 554500 52005 Technology /Infrastructure | \$842,539 | \$2,127,570 | | \$2,970,109 | \$35,307 | \$2,682,786 | | \$287,323.42 | | | | | 100.0% | |
| 51925352 553002 52004 Playgrounds | \$118,450 | (\$44,717) | * | \$73,733 | | \$73,733 | | | \$0 | | 100% | 100.0% | 100.0% | |
| TOTAL J.J. DAVIS EARLY CHILDHOOD CENTER | \$1,309,947 | \$2,339,523 | \$127,447 | \$3,776,917 | \$36,143 | \$3,468,904 | \$4,715 | \$303,298 | (\$0 | 100% | + | 91.8% | 100.0% | 95.1% |
| 54 WHALE BRANCH ELEMENTARY | | | | | | | | | | | | | _ | |
| 51925354 552006 52001 Safety/Security | \$390,229 | \$7,783 | | \$398,012 | | \$376,571 | \$0 | \$21,441 | | | | | 100.0% | |
| 51925354 541000 52001 Radio Equipment <\$5,000 (from District level radio equip.) | | \$0 | | \$0 | | \$0 | | | \$0 | | | 0.0% | | |
| 51925354 539902 52005 Special Inspections (from District 01 Design Services) | | \$6,077 | | \$6,077 | | \$6,077 | | | \$0 | | — | 100.0% | | — |
| 51925354 544500 52005 Technology Items under \$5,000 51925354 554500 52005 Technology /Infrastructure | \$949,752 | \$56,738 \$1,371,635 | \$8,913 | \$65,651 \$2,321,387 | \$1,187 | \$61,103 \$1,997,705 | \$4,546 | \$323,682 | \$2 | | | | 100.0% | |
| 51925354 539904 52004 Demo Old Playground | \$949,752 | \$1,371,633 | | \$2,321,367 | | \$1,997,705 | | \$323,002 | \$0 | | | 100.0% | | |
| 51925354 553002 52004 Playgrounds | \$464.842 | (\$79.994) | | \$384.848 | | \$384.848 | | | \$0 | | | | 100.0% | |
| TOTAL WHALE BRANCH ELEMENTARY | \$1,804,823 | \$1,364,689 | \$8,913 | \$3,178,425 | | \$2,828,754 | \$4,546 | \$345,124 | | | | | 100.0% | 94.7% |
| | | | • | | | | | | | | | | | |
| | | | | | | | | | | | — | — | | |
| 62 HHI ELEMENTARY (RED & YELLOW) 51925362 552006 52001 Safety/Security | \$882,311 | \$552,975 | | \$1,435,286 | \$33,249 | \$1,429,470 | | \$5,816 | \$0 | 100% | 100% | 00.69/ | 100.0% | - |
| 51925362 554000 52001 Radio Equipment (from District level 52001 Safety Security) | | \$118,389 | | \$1,435,266 | \$33,249 | \$1,429,470 | | \$5,610 | \$0 | 100% | | | 100.0% | _ |
| 51925362 539902 52001 Special Inspections (from District 01 Design Services) | | \$3,485 | | \$3,485 | | \$3,485 | | | \$0 | 100% | | | | |
| 51925362 534500 52005 Technology software | | \$5,931 | | \$5,931 | | \$5,931 | | | \$0 | | | 100.0% | | |
| 51925362 544500 52005 Technology Items under \$5,000 | | \$2,883 | | \$2,883 | | \$927 | \$1,955 | | \$0 | | | | 100.0% | |
| 51925362 554500 52005 Technology /Infrastructure | \$1,111,672 | \$946,259 | | \$2,057,931 | | \$2,057,931 | | | \$0 | | | 100.0% | | |
| 51925362 553002 52004 Playgrounds TOTAL HHI ELEMENTARY | \$289,292 \$2,283,275 | \$1,629,921 | \$0 | \$289,292 \$3,913,196 | \$33,249 | \$289,292 \$3,905,425 | \$1,955 | \$5,816 | (\$0 6 \$0 | 100% | | 100.0% | 100.0% | 100.0% |
| TOTAL TITLE ELEMENTARY | \$2,203,270 | \$1,023,321 | φυ | \$3,513,150 | φ33,243 | \$3,500,420 | \$1,555 | \$3,010 | φυ | 100 /6 | 100 /6 | 33.0 /6 | 100.076 | 100.078 |
| 63 HHI SCHOOL FOR CREATIVE ARTS (BLUE) | | | | | | | | | | | - | | - | |
| 51925363 552006 52001 Safety/Security | \$742,699 | (\$0) | | \$742,699 | | \$742,699 | | | \$0 | | | | | |
| 51925363 554000 52001 Radio Equipment (from District level 52001 Safety Security) | | \$118,389 | | \$118,389 | | \$118,389 | | | \$0 | | | 100.0% | | |
| 51925363 539902 52001 Special Inspections (from District 01 Design Services) | | \$7,284 | | \$7,284 | | \$7,284 | 40.504 | | \$0 | | | 100.0% | | |
| 51925363 544500 52005 Technology Items under \$5,000 51925363 554500 52005 Technology /Infrastructure | \$1,111,671 | \$78,479 \$1,160,857 | | \$78,479 \$2,272,528 | \$1,170 | \$75,918 \$2,272,528 | \$2,561 | | (\$0 \$0 | | | 96.7% | 100.0% | \vdash |
| 51925363 553002 52004 Playgrounds | \$698,116 | (\$436,002) | | \$2,272,326 | | \$2,272,526 | | | \$0 | | | | | \vdash |
| TOTAL HHI SCHOOL FOR CREATIVE ARTS | \$2,552,486 | \$929,007 | \$0 | | | \$3,478,932 | \$2,561 | \$0 | | | | | 100.0% | 100.0% |
| | . , | | - | , . , | . , | , .,. | . ,,,,, | i i | | | | | | |
| 70 BLUFFTON ELEMENTARY & BLUFFTON ECC | | | | | | | | | | | \perp | | \perp | |
| 51925370 552006 52001 Safety/Security | \$712,120 | | | \$895,723 | | \$880,588 | | \$15,135 | | | 4 | | 100.0% | |
| 51925370 532100 52001 Utility Permits and Fees | | \$1,010 | | \$1,010 | | \$0 | \$1,010 | | \$0 | | | | 100.0% | \vdash |
| 51925370 554000 52001 Radio Equipment (from District level 52001 Safety Security) 51925370 539902 52005 Special Inspections (from District 01 Design Services) | | \$118,389 \$2,133 | | \$118,389 \$2,133 | | \$118,389 \$2,133 | | | \$0 \$0 | | | 100.0% | 100.0% | |
| 01020010 000302 02000 Opecial inspections (norm distinct of Design Services) | | φ2,133 | | ردا ,عب | φ1,134 | پر, اع <u>ی</u> | | | \$0 | 10070 | | 1 100.070 | 100.070 | |

3/31/2025 **=%PTD of Contingency is % used to date (F /E) Prem Amount Approved: \$31,100,000 July 2022 С Е F2 0 Ρ Q М Referendum Capital Projects 2019 BOND PREMIUM ENCLIMB REMAINING % % % % 2025 TOTAL TO P.O. % APPROP ADJSTMTS USE BUDGET JULY-MAR DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD CTD 544500 52005 Technology under \$5,000 51925370 \$117 729 \$117 729 \$4 547 \$110.385 \$7.344 \$0 100% 93.8% 100.0% 554500 52005 Technology /Infrastructure 539902 52004 Special Inspections (from District 01 Design Services) \$1,721,845 \$4,297,851 \$35.874 \$0 100% 99.2% 100.09 51925370 \$2,576,006 \$141.905 \$4,261,977 \$7,509 51925370 \$7,509 \$0 100% 100.0% 100.09 553002 52004 Playgrounds \$427,10 100% TOTAL BLUFFTON ELEMENTARY \$2,861,069 \$3,006,380 \$0 \$5,867,449 \$264,743 \$5,808,085 \$8,354 \$51,010 99.0% 100.0% 99.1% \$0 100% 72 OKATIF FI EMENTARY 552006 52001 Safety/Security \$551,230 \$471,872 \$904,713 \$454,830 \$449,883 \$0 100% 50.3% 100.0% 51925372 554000 52001 Radio Equipment (from 52001 at school level) 51925372 \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 52005 Technology under \$5,000 \$85,319 \$668 \$1,345 \$141,046 \$139,700 (\$0 554500 52005 Technology /Infrastructure 51925372 \$1,360,116 \$818,106 \$2,178,222 \$318,873 \$1,963,956 \$214,266 100% 532314 52004 Playground sidewalks \$438,493 \$471.890 51925372 553002 52004 Playgrounds \$33,397 \$471.890 \$0 100% TOTAL OKATIE ELEMENTARY \$2,349,839 \$1,375,297 \$319,541 \$1,345 \$664,149 82.6% 100.0% 95.8% \$93,092 \$3,818,229 \$3,152,734 \$0 100% 74 MC RILEY ELEMENTARY AND MC RILEY ECC 51925374 552006 52001 Safety/Security \$723,614 \$2.044.527 \$2,649,752 \$36,420 \$2,077,826 \$571,925.61 \$0 100% 78.4% 100.0% 539902 52001 Special Inspections (from District 01 Design Services) 554000 52001 Radio Equipment (from 52001 at school level) \$3,244 \$118,389 \$3,244 \$118,389 \$3,244 \$118,389 \$0 100% \$0 100% \$729 100.0% 100.0% 51925374 532100 52005 Utility Permits and Fees \$2.664 \$0 100% 51925374 \$3.324 \$3.324 \$660 19.9% 100.0% 51925374 544500 52005 Technology Items under \$5,000 554500 52005 Technology /Infrastructure \$69,046 \$3 149 457 \$65,812 \$2,599,880 234 95% \$0 100% \$69,046 \$3,234 \$1,668,220 \$1,736,391 \$549 578 51925374 541004 52004 Playground equip under \$5,000 \$0 100% 0.0% 0.0% \$0 \$368.895 51925374 553002 52004 Playgrounds \$410.93 \$368 895 100% 100% 6 100.0% 100.09 TOTAL MC RILEY ELEMENTARY \$3,712,747 \$37,149 \$3,235 100% 82.3% 99.9% 86.3% \$2,870,936 (\$221.576 \$6,362,107 \$5,234,705 \$0 \$1,124,167 76 RED CEDAR ELEMENTARY 552006 52001 Safety/Security 553003 52001 Roads/Parking lot security \$540,838 \$823,289 \$1,144,296 \$1,104,246 \$40,050 \$14 179 \$14,179 51925376 554000 52001 Radio Equipment (from 52001 at school level) \$118,389 \$118,389 \$118.389 \$0 100% 100% 100.0% 100.0% \$75.319 544500 52005 Technology Items under \$5,000 554500 52005 Technology /Infrastructure \$836 \$2,429 51925376 \$41.169 \$116.488 \$114.059 \$0 100% 97.9% 100.09 \$1,340,067 \$1,522,619 \$1,092,133 51925376 553002 52004 Playgrounds \$148,842 \$235,499 \$235,499 100.0% 100.0% \$86,657 100% TOTAL RED CEDAR ELEMENTARY \$2,029,747 \$1,315,247 \$898,608 \$4,243,602 \$609,647 \$3,108,990 \$2,429 \$1,132,183 \$0 100% 73.3% 100.0% 95.6% 78 PRITCHARDVII I F FI FMENTARY \$426,948 \$118,389 \$666,426 \$35,545 \$694,999 \$118,389 \$111,417 \$268,052 552006 52001 Safety/Security
554000 52001 Radio Equipment (from 52001 at school level) (\$0) 100% \$0 100% \$118,389 100.0% 100.0% 539902 52005 Special Inspections \$1,800 \$1,134 \$1,134 \$666 63% 51925378 \$1,800 63.0% 63.0% 544500 52005 Technology Items under \$5,000 554500 52005 Technology /Infrastructure \$142,538 \$2,252,601 \$91,372 \$214.540 \$139,439 \$1,980,663 \$44,303 \$98,235 \$702,774 \$3,098 100% 51925378 \$1.655.304 \$271.93 553002 52004 Playgrounds 51925378 \$436,159 \$321.184 \$321,184 \$0 100% 100% 100.0% 100.0% TOTAL PRITCHARDVILLE ELEMENTARY \$2,757,889 \$836,554 \$3,531,511 \$418,463 \$2,987,757 \$3,098 \$539,989 \$666 100% 84.6% 100.0% (\$62,93 79 RIVER RIDGE ACADEMY 51925379 51925379 \$9,882,10 \$8,727,324 \$8,727,324 541000 52001 Radio Equipment <\$5,000 \$0 100% 100% 0.0% 0.0% 554000 52001 Radio Equipment (from 52001 at school level) \$118.389 \$118,389 51925379 \$118,389 \$0 | 100% | 100% | 100.0% | 100.0% 539902 52001 Special Inspections \$2,133 \$0 100% \$2,133 51925379 \$2,133 \$2,133 0% 100.0% 100.09 52001 Safety/Security \$869,683 \$1,853,260 \$2,722,943 \$807,947 \$1,901,536 \$821,407 \$0 100% 69.8% 100.09 51925379 544500 52005 Technology Items under \$5,000 \$2.569 51925379 \$185 105 \$185 105 \$1.671 \$179 507 \$3,029 (\$0) 100% 97.0% 100.0% 51925379 532100 52008 Utility Permits and Fees \$12,490 \$12,490 100% 539902 52008 Special Inspections (from District 01 Design Services)*
553001 52008 Athletics 51925379 \$18,689 \$18,689 \$18,689 \$18,689 \$0 100% 100.0% 100.0% 51925379 \$1,324,90 \$726,928 \$778,974 \$1.977.481 \$0 100% 96.4% 100.0% \$2,051,830 553002 52004 Playgrounds 51925379 \$327,446 \$0 100% 0.0% 0.09 \$13,838,902 TOTAL RIVER RIDGE ACADEMY \$12,404,140 \$1,434,762 \$1,609,413 \$12,937,547 \$2,569 \$898,786 \$0 100% 93.5% 100.0% 91.0% 80 BEAUFORT MIDDLE 552006 52001 Safety/Security
541000 52001 Radio Equipment <\$5,000 (from District level radio equip.) \$727,751 \$680,165 \$11,999 \$1,286,984 \$1,274,985 \$0 100% \$0 100% 99.1% 100.09 552006 0.0% \$118,389 \$118,389 \$118,389 51925380 554000 52001 Radio Equipment (from 52001 at school level) \$0 100% 100% 100.0% 100.0% 51925380 51925380 539902 52005 Special Inspections (from District 01 Design Services)*
544500 52005 Technology Items under \$5,000 \$956 \$121,383 \$956 \$956 \$956 \$126,802 \$126,802 \$3,026 \$5,420 \$0 100% 100.09 \$1.801.111 \$2,189,780 \$187 184 51925380 554500 52005 Technology /Infrastructure \$2.998,402 \$573,783 \$2,811,218 \$0 100% 93.8% 100.0% 539902 52008 Special Inspections (from District 01 Design Services)*
553001 52008 Athletics \$19,131 \$1,518,910 51925380 51925380 \$19,131 \$4,248,822 \$3,960 \$84,636 \$19,131 \$4,100,620 \$0 100% \$0 100% 100.0% 100.09 \$2,729,91 \$148,202 TOTAL BEAUFORT MIDDLE \$5,258,774 \$670,768 \$2,869,945 \$8,799,487 \$666,360 \$8,446,681 \$5,420 \$0 100% 96.0% \$347.385 96.0% 100.0% 81 LADY'S ISLAND MIDDLE 552006 52001 Safety/Security \$722,097 \$792,729 \$70,632 \$792,729 \$70.632 \$0 100% 100% 100.0% 100.09 51925381 52001 Radio Equipment <\$5,000 (from District level radio equip.)
52001 Radio Equipment (from District level 52001 Safety Security) \$0 100% 100% 0.0% \$0 100% 100% 100.0% \$118,389 0.09 \$0 \$118,389 \$0 \$118,389 51925381 539902 52001 Special Inspections (from District 01 Design Services) \$5,059 \$5,059 \$5,059 \$0 100% 100% 100.0% 100.0% 534500 52005 Technology software \$8,897 \$8.897 \$8,897 \$0 | 100% | 100% | 100.0% | 100.09 544500 52005 Technology Items under \$5,000 \$0 100% 100% 100.0% 100.09 5192538 \$20.757 \$1,795,645 51925381 554500 52005 Technology /Infrastructure \$815,868 \$815.868 \$0 | 100% | 100% | 100.0% | 100.0%

3/31/2025 **=%PTD of Contingency is % used to date (F /E) Prem Amount Approved: \$31,100,000 July 2022 C Е F2 0 Ρ Q М Referendum Capital Projects 2019 BOND PREMIUM ENCUMB REMAINING % % % 2025 TOTAL TO PΩ % % APPROP ADJSTMTS USE BUDGET JULY-MAR DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD TOTAL LADY'S ISLAND MIDDLE \$2,517,742 \$0 \$1,761,698 \$70,632 \$1,761,698 \$0 \$0 100% 100.0% 100.0% 100.0% ROBERT SMALLS LEADERSHIP ACADEMY
 552005
 50000
 School Replacement

 554000
 52001
 Radio Equipment (from Owner contingency- 50000)
 \$62,195,973 \$7,756,626 \$69,952,599 \$1,400,807 \$68,469,943 \$13,266 \$1,469,390 100% 97.9% 100.0% 51925383 \$118,389 \$118,389 \$118,389 100% 100.0% 100.0% 553002 50000 Playgroun \$0 100% \$247,89 0.0% 97 9% 100 0% 100 0% TOTAL ROBERT SMALLS LEADERSHIP ACADEMY \$70,070,988 \$1,400,807 \$68 588 332 \$13 266 \$1 469 390 (\$0) 100% \$62 443 864 \$7.627.124 \$0 WHALE BRANCH MIDDLE 552006 52001 Safety/Security \$627,226 \$115,171 \$742 397 \$680.036 \$62,362 \$0 100% 91.6% 100.0% 51925385 539902 52005 Special Inspections (from District 01 Design Services)* \$5.584 \$5.584 \$5,584 \$0 100% 100.0% 100.0% 534500 52005 Technology software \$2,966 \$2,966 \$2,966 \$0 100% 100 6 100.0% 100.0% 544500 52005 Technology Items under \$5,000 \$15,440 \$2.524 51925385 \$104.913 \$120.352 \$113,767 \$5.003 \$1.582 99% 94.5% 98.7% 554500 52005 Technology /Infrastructure \$1,559,728 51925385 \$1,408,201 \$2,780,939 \$186,991 \$0 100% 93.7% 100.0% \$2.967.929 541004 52008 Athletics Equip Under \$5,000 \$15,371 \$15,371 553001 52008 Athletics \$991,36 \$107,098 \$0 100% TOTAL WHALE BRANCH MIDDLE \$3,178,316 \$1,124,144 \$15,440 \$4,317,900 \$2,524 \$3,954,863 \$5,003 \$356,451 \$1,582 100% 91.6% 100.0% 95.0% 87 HILTON HEAD ISLAND MIDDLE 51925387 552006 52001 Safety/Security \$707,020 \$0 100% 554000 52001 Radio Equipment (from 52001 at school level) \$118,389 \$118,389 \$118,389 \$0 100% 100% 100.0% 100.0% 552005 50000 Renovations \$26,056,73 \$4 221 629 \$8.550 \$2,097,283 \$69,135 100% \$0 \$29 597 63 \$27 422 663 92 7% 99 89 TOTAL HILTON HEAD ISLAND MIDDLE \$26,763,756 \$2.952.266 \$0 \$29,716,022 \$4,221,629 \$27.541.052 \$8.552 \$2.097.283 \$69,135 100% 92.7% 99.8% 94.8% 88 HE MCCRACKEN MIDDLE 552006 52001 Safety/Security \$830,412 \$830,412 \$830,412 \$0 100% 100% 100.0% 100.0% 541000 52001 Radio Equipment <\$5,000 (from District level radio equip.) \$1,198 \$1,198 \$1,198 \$0 100% 100% 100.0% 100.0% 534500 52005 Technology software \$20,759 \$0 100% 100% 100.0% 539902 52005 Special Inspections (from District 01 Design Services)* \$999 \$999 \$999 \$0 100% 100% 100.0% 100.0% \$8,511 51925388 544500 52005 Technology Items under \$5,000 \$76.962 \$76.962 \$2,709 \$68,451 100% 88.9% 100.0% 554500 52005 Technology /Infrastructure 541004 52008 Athletic Equip Under \$5,000 51925388 \$2,064,992 \$1,161,639 \$3,226,631 \$3,226,631 100% 6 100.0% 100.09 \$19,368 \$19,368 \$19,368 \$0 100% 100% 100.0% 100.0% 553001 52008 Athletics \$1,460,895 \$1,027,264 100% 100% 100.0% 100.09 TOTAL HE MCCRACKEN MIDDLE \$4,356,299 \$847,295 \$0 \$5,203,594 \$2,709 \$5,195,083 \$8,511 100% 99.8% 100.0% 100.0% 89 BI LIFFTON MIDDLE 52001 Safety/Security
52001 Special Inspections (from District 01 Design Services) \$754,346 \$46,299 \$0 100% \$0 100% 51925389 51925389 552006 539902 \$568,490 \$1,322,836 \$1,276,537 51925389 554000 52001 Radio Equipment (from 52001 at school level) \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% \$115,859
 544500
 52005
 Technology Items under \$5,000

 554500
 52005
 Technology /Infrastructure
 \$115,859 \$1,170 \$351,230 \$113,289 \$2,099,834 51925389 \$2,570 (\$0) 100% \$0 100% \$1.878.537 \$271.805 51925389 \$493,102 \$2,371,639 88.5% 100.09 553001 52008 Athletics 51925389 \$317.066 \$18.918 \$537.512 \$0 100% 100.0% 100.0% \$220,446 \$537.512 \$2,570 \$318,104 TOTAL BLUFFTON MIDDLE \$2,949,949 \$1,517,343 \$4,467,292 \$4,146,618 \$0 100% 92.8% 100.0% 90 BEAUFORT HIGH 51925390 51925390
 552006
 52001
 Safety/Security

 539902
 52001
 Special Inspections (from District 01 Design Services)
 \$18,074 \$0 100% \$0 100% \$1,378,30 \$1,526,126 \$18.886 \$1,517,525 \$18.886 \$8,601 \$18,886 100.0% 100.0% 51925390 534500 52005 Technology software \$14,828 \$14,828 \$0 100% 100% 100.0% 100.0% \$14.828 51925390 532100 52005 Utility Permits and Fees \$300 \$300 \$0 100% 100% 100.0% 100.0% \$300 51925390 544500 52005 Technology Items under \$5,000 \$24,189 \$24,189 \$1,582 100% 539902 52005 Special Inspections (from District 01 Design Services) 51925390 \$1.643 \$1.643 \$1.643 \$0 100% 100.0% 100.0% \$3,444,802 \$5,133,465 \$25,507 51925390 554500 52005 Technology /Infrastructure \$1,714,170 \$5,158,972 \$3,263 \$0 100% 99.5% 100.0% 51925390 532100 52008 Utility Permits and Fees \$1.351 \$1,351 \$1.351 \$0 100% 100.0% 100.0% 51925390 539902 52008 Special Inspections (from District 01 Design Services)* \$0 100% 100.0% 100.0% 539516 52008 Survey for Athletic Fields 51925390 \$5,445 \$5,445 \$5,445 \$0 100% 100.0% 100.09 553001 52008 Athletics \$4,206,79 \$2,266,451 \$6,473,244 \$76,860 99.5% 100.0% 100.0% TOTAL BEAUFORT HIGH \$9.029.903 \$4,222,902 \$0 \$13,252,805 \$99,464 \$13,180,881 \$1.582 \$70,342 (\$0) 100% 92 BATTERY CREEK HIGH 554000 52001 Radio Equipment (from Owner contingency- 50000) 51925392 \$118,389 \$0 \$118,389 \$118,389 \$0 \$0 100% 6 100.0% 100.0% \$835,432 \$46,298,330 \$0 100% 51925392 50000 Renovations Construction \$3,057,808 \$0 \$49,356,138 \$48,952,947 \$0 \$403,191 99.2% 100.0% 50000 Pre-Construction/Site Prep \$0 100% \$74,729 \$22,626 51925392 50000 Design Consultants \$3,473,749 \$0 \$3,288,546 \$3,276,348 \$12 198 \$0 100% 99.6% 100.09 51925392 50000 Various Vendors \$3,100,383 (\$2,672,20 \$0 \$428,179 \$0 \$428,179 SO. \$0 100% 100.0% 100.0% 50000 FF&E \$1,886,083 \$0 100% \$0 100% TOTAL BATTERY CREEK HIGH \$55,152,063 \$859,775 \$54,736,674 \$415,388 99.2% 100.0% 100.0% 94 WBECHS 552006 52001 Safety/Security 51925394 \$717.695 \$159,180 \$451,476 \$1,328,351 \$244.120 \$1,258,125 \$70,226 \$0 100% 554000 52001 Radio Equipment (from 52001 at school level)
534500 52005 Technology software 51925394 \$118,389 100.0% 100.0% \$118,389 \$0 100% \$118,389 \$0 51925394 \$2,966 \$4,170 \$2,966 \$2,966 \$0 100% 6 100.0% 100.09 52005 Special Inspections (from District 01 Design Services) \$819 51925394 544500 52005 Technology Items under \$5,000 \$118,962 \$12,238 \$131,200 \$3,008 \$127,012 \$4,188 (\$0) 100% 96.8% 100.0% \$247,154 95.4% 100.09 51925394 554500 52005 Technology /Infrastructure \$1,923,58 \$1,449,412 \$3,304,031 \$153,266 \$0 100% 539902 52008 Special Inspections (from District 01 Design Services) 51925394 \$1.392 \$1,392 \$1.392 \$0 100% 100.0% 100.09 \$371,301 \$51,608 \$358,539 \$1.613.260 \$1.984.561 \$1.626.022 51925394 553001 52008 Athletics \$0 100% 81.9% 100.0%

3/31/2025 Prem Amount Approved: \$31,100,000 July 2022 **=%PTD of Contingency is % used to date (F /E) Е F2 М 0 Q **Referendum Capital Projects 2019** BOND PREMIUM TOTAL TO ENCLIMB REMAINING % % % % 2025 P.O. % APPROP ADJSTMTS USE BUDGET JULY-MAR DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD TOTAL WHALE BRANCH EARLY COLLEGE HIGH \$3,012,577 \$6,875,060 \$1,949,357 \$1,913,126 \$546,709 \$6,288,841 \$4,188 \$582,031 \$0 100% 91.5% 100.0% 95.2% 96 HILTON HEAD ISLAND HIGH 552006 52001 Safety/Security 541000 52001 Equipment<\$5,000 \$1,378,308 \$1,149,842 \$95,440 \$922,133 \$227,709 \$0 100% 80.2% 100.0% 51925396 \$15,000 \$15,000 \$4,269 \$10,73 \$0 100% 28.5% 100.0%
 539902
 \$2001
 Special Inspections (from District 01 Design Services)

 554000
 \$2001 Radio Equipment (from 52001 at school level)

 539902
 \$2008
 Special Inspections (from District 01 Design Services)

 541004
 \$2008
 Special Inspections (from District 01 Design Services)

 541004
 \$2008
 Athletic Equipment <\$5,000</td>
 \$2,630 \$118,389 \$2,630 \$118.389 \$2,630 \$0 100% 100.09 51925396 \$118 389 \$0 100% 100.0% 100.0% 51925396 \$26,535 \$60,421 \$60,421 \$60,421 \$0 100% 100.0% 100.0% \$163,713 \$163,713 51925396 \$163,713 \$1,124 \$0 100% 100.0% 100.0% 553001 52008 Athletics \$5,612,86 \$1,753,564 \$2,410,068 \$9,776,493 \$2,697,642 \$890,507 \$0 100% 51925396 539523 50000 Pre-Con Fee for HHIHS \$94,500 \$94,500 \$70,875 \$70,875 \$23,625 \$0 100% 75.0% 100.0% 51925396 51925396 532100 50000 Utilities/Permit fees 539513 50000 Design for building renovations \$130 \$2,223,960 \$2 99% \$1 100% \$130 \$128 \$2.137.555 98.6% 98.6% \$6.274 \$3,145,246 \$86,404 96.1% 100.0% \$10,136,415 TOTAL HILTON HEAD ISLAND HIGH \$1,058,595 \$2,410,068 \$13,605,078 \$2,897,889 \$12,366,100 \$0 \$1,238,976 \$3 100% 90.9% 100.0% 97.1% 97 MAY RIVER HIGH 51925397 552005 50000 Building additions \$15,691,698 \$11,948,339 \$11,948,339 \$0 100% 51925397 51925397 552006 52001 Safety/Security 541000 52001 Radio Equipment <\$5,000 (from District level radio equip.) \$31.504 \$0 100% 100% 97.7% 100.0% \$0 100% 100% 0.0% 0.0% \$1,467,59 \$1,380,705 \$1,349,201 554000 52001 Radio Equipment (from 52001 at school level) \$118,389 \$118,389 \$118,389 51925397 \$0 100% 100% 100.0% 100.0% 51925397 51925397 544500 52005 Technology Items under \$5,000 554500 52005 Technology /Infrastructure \$106,643 \$518,400 \$106,643 \$518,400 \$104,893 \$518,400 \$1,750 98.4% 100.0% 100% 100.0% 100.0% \$0 100% 51925397 532100 52008 Utilities for Athletic Projects \$5,513 \$5,513 \$5,133 \$380 93% 93.1% 93.1% \$7,521,179 51925397 553001 52008 Athletics \$4,242,880 \$3,703,463 \$529,416 \$10,000 100% 87.3% 99.8% 539902 52008 Special Inspections (from District 01 Design Services) \$12.588 \$4.744 51925397 \$12.588 \$12.588 \$0 100% 100.0% 100.0% 539513 50001 Design for CATE expansion 51925397 \$239,750 \$239,750 \$120,623 100% 50.3% 100.0% 51925397 552005 50001 CATE expansion 0.0% 0.0% \$0 TOTAL MAY RIVER HIGH \$25,471,324 (\$6,898,118 \$0 \$18,573,206 \$4,744 \$17,881,028 \$0 \$681,797 \$10,380 100% 96.3% 99.9% 98 BLUFFTON HIGH 552006 52001 Safety/Security 554000 52001 Radio Equipment (from 52001 at school level) \$994,122 \$2,069,174 \$2,949,404 \$72,370 \$2,490,783 \$458,62 100% 84.5% 100.09 51925398 51925398 \$0 100% \$118,389 \$118,389 \$118,389 532100 52005 Utilities for Technology Projects \$0 100% 51925398 \$620 \$620 544500 52005 Technology Items under \$5,000 554500 52005 Technology /Infrastructure \$21,658 \$180,566 \$202,224 \$4,195 \$196,551 \$5,673 \$0 100% \$0 100% \$2,469,882 \$40 476 \$676.511 \$26,253 \$3 105 917 51925398 \$3 146 393 100.09 54/1004 52008 Athletic Equipment \$5,000
539902 52008 Special Inspections (from District 01 Design Services)
532100 52008 Utilities for Athletic Projects 51925398 6 100 0% 100 09 \$11.932 \$11.932 \$11.932 \$0 100% \$64,474 100% 100% 100.0% 100.0% 100% 100% 0.0% 0.0% 51925398 64,474.08 \$64,474 51925398 553001 52008 Athletics \$5,968,826 \$2,377,559 \$25,695 \$8,372,080 \$8,348,243 \$23,837 \$0 100% 100% 99.7% 100.0% \$102,819 \$5.673 TOTAL BLUFFTON HIGH \$9,432,830 \$3,157,251 \$2,275,435 \$14,865,516 \$14,336,909 \$522,934 \$0 100% 96.4% 100.0% **GRAND TOTAL Referendum 2019** \$344.610.000.00 \$31,100,000 \$375,710,001 \$17.780.959 \$354.098.936 \$17,489,253 \$4.006.367 99% 94.2% 98.9% \$115,444 Completed Projects \$0 Retainage outstanding New accounts added this report TOTAL TO ENCUMB % 2025 P.O. DATE JULY-JUNE **ENCUMB** CONT USED APPROP ADJSTMTS BUDGET BUDGET \$290.792.307 \$28.664.237 \$320.580.038 \$301.457.686 \$15.022.234 3.984.674 99% Referendum Question #1 \$1,123,494 \$13.854.047 \$115,444 Referendum Question #2 \$53,817,693 \$2,435,763 \$55,129,963 \$3,926,912 \$52,641,250 \$2,467,020 21,693 (\$1,123,494) 100% \$31,100,000