## May River High School Additions

4/30/2025 2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS	APPROP	TRANFRS ADJSTMTS	REVISED	2020	2021 JULY-JUNE	2022 JULY-JUNE	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
97 MRHS Additions	2019 PROJECTS	AFFROF	ADUSTINITS	BODGET	JULI-JUNE	JULI-JUNE	JULI-JUNE	DATE	ENCOMB	ENCOMB	BODGET	USED	CONFLE
					-    -								
CONSTRUCTION											-		_
51925397 552005 50000	BUILDING & SITE CONSTRUCTION	\$13,066,116		\$11,256,908		\$7,017,860		\$11,256,908			\$		-
51925397 569001 50000	CONSTRUCTION CONTINGENCY	\$608,826	(\$608,826)	\$0	\$0	\$0	\$0	\$0			\$		
	TOTAL CONSTRUCTION	\$13,674,942	(\$2,418,034)	\$11,256,908	\$4,239,048	\$7,017,860	\$0	\$11,256,908	\$0	\$0	\$	0 100.0%	Ď
PRE-CONST/SITE PREP													
51925397 539514 50000	GEOTECHNICAL CONSULTANT			\$0	\$0			\$0			\$	100.0%	b
51925397 539516 50000	WETLANDS & LAND SURVEY	\$80.627	(\$80.627)	\$0	\$0			\$0			\$1	100.0%	b
51925397 539522 50000	TRAFFIC ANALYSIS REPORT	1 / -	(	\$0	\$0			\$0			\$		b l
	TOTAL PRE-CONST/SITE PREP	\$80,627	(\$80,627)	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$	0 100.0%	Ď
DESIGN CONSULTANTS													+
51925397 539513 50000	A/E FEES	\$238.309	(\$142,125)	\$96,184	\$46.476	\$49.708		\$96,184			\$	100.0%	5
51925397 539521 50000	REIMBURSABLES	+=++,500	(+ · · =, · 20)	\$0	<i>,</i>	÷ , . 00		\$0			\$		
51925397 539500 50000	TECHNOLOGY CONSULTANTS			\$0				\$0			\$		
51925397 539519 50000	OTHER CONSULANTS			\$0				\$0			\$		
51925397 569003 50000	DESIGN CONTINGENCY			\$0				\$0			\$		
	TOTAL DESIGN CONSULTANTS	\$238,309	(\$142,125)	\$96,184	\$46,476	\$49,708	\$0	\$96,184	\$0	\$0			
VARIOUS VENDORS													
51925397 535000 50000	ADVERTISING			\$0				\$0	\$0		\$	100.0%	
51925397 536000 50000	PRINTING & BINDING			\$0				\$0	\$0		\$		
51925397 534500 50000	USER PURCHASED TECHNOLOGY			\$0				\$0	φU		\$		
51925397 539901 50000	CONSTRUCTION PERMITS & FEES			\$0				\$0			\$		
51925397 539902 50000	INSPECTION FEES	\$63,499	\$51,315	\$114,814	37,508.26	\$77.305		\$114.814			\$		
51925397 532400 50000	INSURANCE	<b>Φ03,499</b>	\$9,109	\$114,814	\$9,109	\$77,305		\$114,014			\$		
51925397 532100 50000	UTILITIES COST/FEES	\$97.754	49,109	\$97.754	\$97,754			\$97,754			\$		
51925597 552100 50000	TOTAL VARIOUS VENDORS	\$161,253	\$60,424	\$97,754 \$221,677	\$97,754 \$144,371	\$77,305	\$0	\$221,677	\$0	\$0			
FF&E													
51925397 541000 50000			¢044.754	¢044.754		¢000.050	¢04.000	<b>CO44 754</b>			¢0	100.0%	
51925397 541000 50000 51925397 541001 50000	FURNITURE PIECES UNDER & SUPPLIES OFFICE EQUIPMENT UNDER \$5,000		\$314,751	\$314,751 \$0		\$280,058	\$34,692	\$314,751 \$0			\$0 \$0		
51925397 541001 50000	ATHLETIC EQUIPMENT/PLAYGROUND			\$0				\$0 \$0			\$0		
51925397 541004 50000	ATHLETIC EQUIPMENT/PLAYGROUND ATHLETIC EQUIPMENT OVER \$5,000			\$0				\$0 \$0			\$0		
51925397 554000 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$806,265	(\$747 445)	\$58,820		¢1 500	¢E7 000	\$58,820			\$0		
51925397 544500 50000 51925397 554500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$806,265	(\$747,445)			\$1,588	\$57,232	<u>\$58,820</u> \$0			\$0		
51925397 554500 50000	TOTAL FF&E	\$0 \$806,265	(\$432,694)	\$0 \$373,571	\$0	\$281,646	\$91,925	\$0 \$373,571	\$0	\$0			
		£4.000 45 4	(**********	\$C04 (04	£400.047	£400.000	¢04.005	#CO4 404		**		400.00	,
	TOTAL INDIRECT COST	\$1,286,454	(\$595,023)	\$691,431	\$190,847	\$408,660	\$91,925	\$691,431	\$0	\$0	\$0	100.0%	0
51925397 569004 50000	PROJECT CONTINGENCY	\$730,302	(\$730,302)	\$0							\$		ļ
	TOTAL MRHS ADDITIONS			****	A4 400 005	\$7.426.519	\$91.925	\$11.948.339	\$0	\$0	\$0	100.0%	