

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2025



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard

Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$55,203,146
Transfers/Adjustments:	(\$872,627)	Paid to Date:	\$55,127,170
Revised Budget:	\$55,203,146	Available Budget:	\$0

2019 Bond Referendum Renovation


Project ID: 51925392-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletics

CATE expansion

Design Consultants

Design Services (BCHS)

FF&E

Pre-Construction/Site Prep

Renovations

Renovations Construction

Safety/Security

Technology /Infrastructure

Various Vendors

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Project is complete.