

Measure BB Bond

21st Century Classroom Improvements
June 24, 2025




CUMMING
GROUP




HLPUSD MEASURE BB - SUMMARY

SCHOOLS IN PROGRESS



IN PROGRESS CONSTRUCTION

California ES
Baldwin ES
Los Molinos ES
Grazide ES
Kwis ES
Fairgrove K-8
Lassalette ES
Sierra Vista MS



BID COMPLETE, AWARD PENDING

Palm ES
Valinda ES
Sparks ES
Wing Lane ES



DSA PLAN REVIEW

Valley Alternative School



COMPLETED

Nelson ES
Los Altos ES
Workman ES
Mesa Robles K-8
Cedarlane K-8
Sparks MS
Grandview MS
Newton MS
Stimson EC
Workman HS
La Puente HS
Wilson HS
Los Altos HS

PHASE B PROGRESS

	PROJECT STARTS	CONSTRUCTION DOCUMENTS TO DSA	DSA PLAN REVIEWS COMPLETED	PROJECTS BID	CONSTRUCTION STARTS (COMPLETED*)
Baldwin ES	●	●	●	●	●
California ES	●	●	●	●	●
Grazide ES	●	●	●	●	●
Los Molinos	●	●	●	●	●
Kwis ES	●	●	●	●	●
Lassalette ES	●	●	●	●	●
Fairgrove Academy	●	●	●	●	●
Sierra Vista MS	●	●	●	●	●
Sparks ES	●	●	●	●	○
Palm ES	●	●	●	●	○
Valinda ES	●	●	●	●	○
Wing Lane ES	●	●	●	●	○
Valley Alternative School	●	●	▪	▪	▪
Orange Grove	●	▪	▪	▪	▪

Measure BB 21st Century Classroom Improvements California Elementary School Phases 3 & 4



ESTIMATED COMPLETION AUGUST 20, 2025

Measure BB 21st Century
Classroom Improvements
Baldwin Academy School
Phase 2 Completed Phase 3 Begun



ESTIMATED PROJECT COMPLETION JULY 25, 2025

Measure BB 21st Century Classroom Improvements Los Molinos Elementary Phase 3



ESTIMATED COMPLETION JULY 30, 2025

Measure BB 21st Century Classroom Improvements Grazide Elementary Phase 1



ESTIMATED COMPLETION JANUARY 23, 2026

Measure BB 21st Century Classroom Improvements Kwis Elementary Phase 1



ESTIMATED COMPLETION OCTOBER 25, 2025

Measure BB 21st Century Classroom Improvements Lassalette Elementary Phase 1



ESTIMATED COMPLETION OCTOBER 25, 2025

Measure BB 21st Century Classroom Improvements Sierra Vista Middle School Phase 1



ESTIMATED COMPLETION OCTOBER 25, 2025

Measure BB 21st Century Classroom Improvements Fairgrove K-8 Phase 1



ESTIMATED COMPLETION DECEMBER 31, 2025

Measure BB 21st Century Classroom Improvements Palm, Valinda, Wing Lane, Sparks ES Mandatory Pre-Bid Job Walk for Pre-Qualified Bidders





QUESTIONS