2023 REFERENDUM - 513

6/30/2025 Amount Approved: \$439,035,000 (Nov. 2023) KEY

L = % PTD = Percent Paid To Date (M = VG)
M = % WCTD = Percentage Work Committed To Date (N = (I+J+K) / G)
N = %TCTD = Percent Completed to Date(Weighted Calculation by line item Completion%)

H I	J	K	L M	
-----	---	---	-----	--

A B C D	Е	F	G		N = %TCTD = Percent Completed to Date(Weighted Calculation by line item Completion H I J K L M							
REFERENDUM CAPITAL PROJECTS 2023				2024	2025	TOTAL TO	P.O.	ENCUMB	REMAINING	%	%	%
	APPROP	ADJSTMTS	BUDGET	JULY- JUNE	JULY- JUNE	DATE	ENCUMB	CONT	BUDGET	PTD	WCTD	TCTD
DISTRICT LEVEL												
51325301 531500 51000 PROJECT MANAGEMENT	\$12,400,000	(\$5.636)	\$12,394,364	\$174.805	\$1,322,306	\$1,497,111		\$8,211,619	\$2,685,634	12.1%	78%	15.7%
51325301 51&52 51000 PROJECT ACCOUNTING/DIST PM'S	\$330,000	\$0		\$39,232	\$264,766	\$303,998		**,=::,*::	\$26,002		92%	92.1%
51325301 531900 51000 LEGAL	\$50,000	(\$23,416		\$928	\$7,300	\$8,228			\$18,357		31%	
51325301 534500 51000 PM SOFTWARE LICENSE	\$424,600	\$0		\$2,107	\$112,751	\$114,858	\$73,074	\$175.373			86%	
51325301 535000 51000 ADVERTISING	\$35,000	\$0		\$418	, , ,	\$418	,.	, .,,	\$34,582	1.2%	1%	
51325301 539500 51000 TECHNOLOGY CONSULTANT	\$25,400	\$0				\$0			\$25,400	0.0%	0%	0.0%
51325301 544500 51000 TECHNOLOGY EQUIPMENT	, ., .,	\$5,636		\$3,067	\$2,545	\$5,612			\$24	99.6%	100%	
51325301 569001 51000 PROGRAM CONTINGENCY	\$11,500,000	\$246,970	\$11,746,970			\$0			\$11,746,970	0.0%	0%	0.0%
TOTAL DISTRICT LEVEL BUDGETS	\$24,765,000	\$223,554	\$24,988,554	\$220,556	\$1,709,668	\$1,930,224	\$73,074	\$8,386,992	\$14,598,264	7.8%	42%	9.6%
SAFETY SECURITY & TECHNOLOGY ENHANCEMENT PROJECTS					****	****				0.00/	00.00/	
51325301 50000 TECHNOLOGY WAREHOUSE & IMAGING CENTER	\$3,325,581	\$188,494		\$0	\$282,641	\$282,641	\$15,000	\$2,955,689		8.0%	92.6%	8.3%
51325301 50003 COMMAND CENTER	\$614,500	\$0		\$0	\$0	\$0	\$0	\$0			0.0%	0.0%
Location 01-98 52001 SAFETY & SECURITY AND TECHNOLOGY ENHANCEMENTS	\$17,334,850	\$0		\$0	\$2,361,727	\$2,361,727	\$0	\$717,597		13.6%	17.8%	14.8%
TOTAL SAFETY SECURITY & TECHNOLOGY ENHANCEMENT PROJECTS	\$21,274,931	\$188,494	\$21,463,425	\$0	\$2,644,368	\$2,644,368	\$15,000	\$3,673,286	\$15,130,772	12.4%	30%	13.3%
CAPITAL BUILDING IMPROVEMENTS & ADDITIONS												$\overline{}$
51325309 50000 RIGHT CHOICES KITCHEN ADDITION	\$2,315,841	\$0	\$2,315,841	\$0	\$2,750	\$2,750	\$0	\$0	\$2,313,091	0.1%	0.1%	0.1%
51325320 50000 RIVERVIEW CHARTER SCHOOL GYM ADDITION & RENO	\$17,920,809	\$0		\$0	\$1,150	\$1,150	\$0	\$773.360		0.0%	4.3%	0.0%
51325371 50000 NEW - MAY RIVER ELEMENTARY	\$58,597,000	\$146.634	\$58,743,634	\$901,404	\$4,442,246	\$5,343,651	\$0	\$50,176,126	\$3,223,858	9.1%	94.5%	10.6%
51325379 50000 NEW EARLY LEARNING CENTER (RRA CAMPUS)	\$27,772,212	\$23,416		\$339	\$291,524	\$291,864	\$268,000	\$1,169,028		1.1%	6.2%	1.1%
51325381 50000 NEW LADY'S ISLAND MIDDLE & DEMO OLD SCHOOL	\$61,513,076	(\$64,716)		\$339	\$571,841	\$572,180	\$293,000	\$2,478,608		0.9%	5.4%	1.2%
51325396 50000 HILTON HEAD ISLAND HIGH NEW CONST. RENO & DEMO	\$157,522,935	\$0	\$157.522.935	\$1,753,472	\$35,216,898	\$36,970,370	\$0	\$48,049,019		23.5%	54.0%	27.2%
TOTAL CAPITAL BUILDING IMPROVEMENTS & ADDITIONS	\$325,641,873	\$105,334	\$325,747,207	\$2,655,556	\$40,526,409	\$43,181,965	\$561,000	\$102,646,141	\$179,358,101	13.3%	45%	15.4%
SCHOOL FURNITURE REPLACEMENT												
51325337 52002 MOSSY OAKS ELEMENTARY FF&E	\$800,000	\$0		\$211,212	\$45,429	\$256,642	\$15,239	\$0			34.0%	34.0%
51325338 52002 PORT ROYAL ELEMENTARY FF&E	\$342,000	\$0		\$0	\$158,426	\$158,426	\$19,105	\$0			51.9%	51.9%
53125344 52002 J. SHANKLIN ELEMENTARY FF&E	\$664,000	\$0		\$0	\$240,134	\$240,134	\$0	\$0		36.2%	36.2%	36.2%
TOTAL SCHOOL FURNITURE REPLACEMENT	\$1,806,000	\$0	\$1,806,000	\$211,212	\$443,989	\$655,202	\$34,344	\$0	\$1,116,454	36.3%	38%	38.2%
HVAC REPLACEMENTS												
51325338 52010 PORT ROYAL ELEMENTARY HVAC REPLACEMENTS	\$1,762,000	\$752,468	\$2,514,468	\$591	\$697,709	\$698,299	\$0	\$1,754,752	\$61,416	27.8%	97.6%	31.2%
51325354 52010 WHALE BRANCH ELEMENTARY HVAC REPLACEMENTS	\$1,173,500	(\$295,029	\$878,471	\$0	\$144,748	\$144,748	\$0	\$720,847	\$12,875		98.5%	32.4%
51325380 52010 BEAUFORT MIDDLE HVAC REPLACEMENTS	\$5,721,000	(\$479.537	\$5,241,463	\$0	\$0	\$0	\$0	\$0		0.0%	0.0%	0.0%
51325390 52010 BEAUFORT HIGH HVAC REPLACEMENTS	\$7,700,500	\$0		\$0	\$0	\$0	\$0	\$367.000		0.0%	4.8%	0.2%
TOTAL HVAC REPLACEMENTS	\$16,357,000	(\$22,098)		\$591	\$842,457	\$843,048	\$0	\$2,842,600			23%	6.7%
CTE PROGRAM EXPANSION PROJECTS												
51325390 50001 BEAUFORT HIGH CTE NEW CONSTRUCTION & RENOVATION	\$7,655,713	\$124,716		\$0	\$122,212	\$122,212	\$199,425	\$210,306		1.6%	6.8%	1.7%
51325397 50001 MAY RIVER HIGH CTE NEW CONSTRUCTION & RENOVATION		\$0		\$0	\$2,847,656	\$2,847,656	\$0	\$11,798,377		17.6%	90.4%	21.3%
51325398 50001 BLUFFTON HIGH CTE NEW CONSTRUCTION	\$11,899,200	(\$60,000)	\$11,839,200	\$0	\$1,158	\$1,158	\$0	\$31,675		0.0%	0.3%	0.0%
TOTAL CTE PROGRAM EXPANSION PROJECTS	\$35,765,159	\$64,716	\$35,829,875	\$0	\$2,971,026	\$2,971,026	\$199,425	\$12,040,358	\$20,619,066	8.3%	42%	10.0%
PARKING LOT RECONFIGURATION & PAVING PROJECTS			-									
51325339 50002 ST HELENA ELEMENTARY & ECC- PARKING LOT RECONFIGU	F \$9,118,656	\$0	\$9,118,656	\$0	\$0	\$0	\$0	\$43,890	\$9,074,766	0.0%	0.5%	0.0%
51325359 50002 JJ DAVIS ECC - PARKING LOT ADDITION AND RESURFACING	\$2,342,576	\$0		\$0	\$0	\$0	\$0	\$95,969		0.0%	4.1%	0.0%
51325392 50002 BATTERY CREEK HS PARKING LOT RESURFACING	\$1,963,805	(\$560,000	\$1,403,805	\$195.487	\$743.741	\$939,228	\$0	\$1.982			67.0%	67.0%
TOTAL PARKTING LOT RECONFIGURATION & PAVING PROJECTS	\$13,425,037	(\$560,000		\$195,487	\$743,741	\$939,228	\$0	\$141,841				
	, .,	(,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	, ,,,,,,,,	, ,	,	, , , , , , ,	,,,	. ,	. , , ,			
GRAND TOTAL REFERENDUM 2023	\$439,035,000	\$0	\$439,035,000	\$3,283,402	\$49,881,658	\$53,165,060	\$882,843	\$129,731,217	\$255,255,880	12.1%	41.9%	14.04%

Completed Projects
Retainage Outstanding

\$17,060,756 **(\$3,408,742)** \$13,652,014 Project Level Contingency