



<b>PROJECT BUDGET NO:</b>	<b>1806</b>	<b>REPORT DATE:</b>	<b>6/25 - BSR</b>
<b>PROJECT NAME:</b>	<b>Classroom Furniture Replacement</b>	<b>REPORT BY:</b>	<b>Tom Mullins</b>
<b>SCHOOL/SITE LOCATION:</b>	<b>Multiple Sites</b>	<b>FUNDING SOURCE:</b>	<b>Levy 2018</b>
<b>PROJECT STATUS:</b>	<b>In Progress</b>	<b>ESTIMATED COMPLETION:</b>	<b>Aug 2025</b>
		<b>FINAL COMPLETION:</b>	<b>TBD</b>

<b>PROJECT SCOPE DESCRIPTION:</b>
Replacement of classroom furniture throughout the district.

<b>STATISTICS:</b>	<b>PROJECT TEAM:</b>
Project Delivery Method: N/A	ISD Cap Projects PM: Debbie Rossen
Project Type: Furniture	Architect/Designer: N/A
G.S.F. of Construction: N/A	Civil Engineer: N/A
MACC/Bid (Construction Contract): N/A	Structural Engineer: N/A
Contingency Rate: 10.00%	Mechanical Engineer: N/A
Construction Costs/SF (MACC/GSF): N/A	Electrical Engineer: N/A
Project Cost/GSF: N/A	Contractor: SBI (KCDA) Schoolsin Lakeshore Learning Materials
<b>BUDGET:</b>	
<b>As-of:</b>	
Original Estimated Project Budget: 11/20 \$ 150,000	
Estimated Cost to Completion: 6/25 - BSR \$ 150,000	
Expended To Date: 6/25 - BSR \$ 136,217	
Estimated Budget Remaining: 6/25 - BSR \$ 13,783	
Project Budget Remaining: 6/25 - BSR 9.19%	
Board Approved Change Orders: 6/25 - BSR \$ -	
Land Acquisition Cost: \$ -	

<b>SCHEDULE:</b>	<b>ORIGINAL ESTIMATED SCHEDULE:</b>	<b>CURRENT / ACTUAL SCHEDULE:</b>	<b>DELTA</b>
<b>ACTIVITY</b>	<b>ACTIVITY</b>	<b>ACTIVITY</b>	<b>CALENDAR</b>
	<b>START</b>	<b>FINISH</b>	<b>CALENDAR</b>
	<b>DAYS</b>	<b>DAYS</b>	<b>DAYS</b>
1. PREDESIGN/PLANNING	Multiple smaller projects covered by this budget code. See "Project Status Update" below for individual project status updates.		
2. DESIGN			
3. PERMITTING			
4. BIDDING			
5. NOTICE TO PROCEED			
6. CONSTRUCTION			
7. SUBSTANTIAL COMPLETION			
8. PUNCHLIST			
9. WARRANTY PERIOD			

<b>PROJECT STATUS UPDATE</b>
06/12/25: Project #13 - Issaquah Valley ES will receive two kidney tables and four room dividers for their LAP Intervention Program scheduled for delivery this summer.
05/02/25: Project #12 - Pacific Cascade MS will receive 20ea new desks and chairs, scheduled for delivery in summer 2025.
03/28/25: Project #11 - Issaquah MS cafeteria tables were ordered and delivered, this project is complete.
01/14/25: Project #10 - Pacific Cascade received one lunchroom table, this project is complete.
12/23/24:
Project #9 - Maple Hills ES received one lunchroom table, this project is complete.
11/12/24:
Project #10 - Pacific Cascade will receive one lunchroom table, scheduled for delivery in December 2024.

Project #9 - Maple Hills ES will receive one lunchroom table, scheduled for delivery in December 2024.

Project #8 -Apollo ES Kindergarten tables were delivered, this project is complete.

9/30/24:

Project #9 - Maple Hills ES will receive one lunchroom table, it has been ordered.

Project #8 -Apollo ES will receive two tables for kindergarten, they have been ordered.

Project #7 - Pinelake MS lunch room tables and teaching stations were delivered, this project is complete.

Project #4 - Grand Ridge ES library chairs were reupholstered, this project is complete.

Project #2 - Gibson Ek's new furniture has been delivered, this project is complete.

7/25/24:

Project #7 - Pinelake MS will receive (4) lunch room tables and (2) teaching stations to be delivered this summer.

Project #6 - Pacific Cascade MS lunchroom tables have been repaired and chair seats have been replaced; this project is completed.

Project #5 - Challenger ES has received resused district furniture, this project is complete.

Project #4 - Grand Ridge ES library chairs will be reupholstered this summer.

Project #3 - Creekside ES library tables have been delivered; this project is completed.

Project #2 - Gibson Ek's new furniture has been ordered and delivery is expected this summer.

Project #1 - Liberty HS lunch tables were repaired, this project is complete.

03/14/24:

Project #7 - Pinelake MS will meet with furniture vendor this month to discuss replacement of damaged furniture.

Project #6 - Pacific Cascade MS lunchroom tables will be repaired and 300 replacement seats have been ordered for failing chairs.

Project #5 - Challenger ES has received resused district furniture.

Project #4 - Grand Ridge ES library chairs will be reupholstered, purchase order has been processed, waiting on ETA from the vendor, SBI.

Project #3 - Creekside ES library tables will be replaced once color selection is chosen.

Project #2 - Gibson Ek will be receiving new lounge furniture, meeting has been set up, later this month, to select colors.

Project #1 - Liberty HS needed lunch tables repaired, parts have been ordered and are expected to be installed during Spring Break.

02/27/24 - School furniture needs have been narrowed down to Gibson Ek, Challenger ES, Creekside ES, Grand Ridge ES and Liberty HS. School meetings are being set up to determine what furniture is needed and costs. Liberty HS needed lunch tables repaired, parts have been ordered and are expected to be installed during Spring Break.

01/25/24 - Furniture requests have come in from several schools. All requests are being looked at and evaluated for priority and need.