

New Elementary School on Greendale Road



➤ Completed Work:

- Rough grading continues.
- Trenching and placement of footings continues.
- Installation of below slab piping has begun.

➤ Upcoming Work / Look Ahead:

- Existing utility along the street relocation to commence. (No schedule has been set).
- Drilling for the geothermal wells is scheduled to start on September 2, 2025.
- Completion of footing placement.

New Elementary School on Greendale Road



Mass Grading Continues



Week Ending August 22, 2025

New Elementary School on Greendale Road



Grading along Greendale Road



Week Ending August 22, 2025

New Elementary School on Greendale Road



Building pad. Installation of footings and plumbing ongoing.



Week Ending August 22, 2025

New Elementary School on Greendale Road



Footings in-place with reinforcing bars



Week Ending August 22, 2025

New Elementary School on Greendale Road



Placing underslab pLumbing



Week Ending August 22, 2025