

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2025



District Educational Services Center 2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$8,527,515
Transfers/Adjustments:	(\$5,316,382)	Paid to Date:	\$8,010,288
Revised Budget:	\$8,718,264	Available Budget:	\$190,749

2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Bid and Award

Phase %: 60%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
CM Pre-Con Services (BES)
Design Services (BES)
Safety/Security

Project Details: Scope of work includes various safety/security enhancements to administrative office facilities.
Monthly Progress: Design is complete. Pricing in progress. Pending scope evaluation by District.