



# Livonia Public Schools | 2021 Bond Program | August 2023 Dashboard Report



## Bond Program Goals & Objectives

### PLAN

#### Addressing Critical Infrastructure

### PROTECT

#### Enhancing Technology and Safety

### PROVIDE

#### Future-Forward Learning Opportunities

## Critical Items

- Continue to monitor ongoing construction cost escalations and supply chain issues
- Complete Summer of 2023 renovations and classroom air conditioning startup on schedule
- Timely completion and closeout of the LCTC/Robotics schedule for Fall of 2023 opening.
- Maintain the construction schedule at the LPS Early Childhood Center to achieve opening in the Fall of 2024.

## Proposed Program Phasing

**Phase 1A:** LCTC / Robotics Renovations and Building Addition – Construction Phase

**Phase 2:** 2023 Renovations and Air Conditioning Upgrades – Construction Phase

**Phase 2A:** Livonia Early Childhood Center – Procurement & Construction Phase

**Phase 2B:** Doors and Hardware Upgrades – Design & Bidding Phase

**Phase 3:** 2024 Renovations – Design Phase

## Cost Summary

| Category              | A<br>Current Budget | B<br>Current<br>Contracts &<br>Purchase<br>Orders | C<br>Actuals Paid | D<br>(B - C)<br>Remaining Cost<br>To Complete | E<br>Forecasted<br>Contracts &<br>Purchase<br>Orders | F<br>(A - B - E)<br>Unallocated<br>Reserve | G<br>(B + E + F - A)<br>Forecasted<br>Over/(Under) |
|-----------------------|---------------------|---------------------------------------------------|-------------------|-----------------------------------------------|------------------------------------------------------|--------------------------------------------|----------------------------------------------------|
| Professional Services | \$11,399,340        | \$11,397,293                                      | \$6,398,234       | \$4,999,059                                   | \$2,047                                              | \$0                                        | \$0                                                |
| Site Costs            | \$1,794,391         | \$1,794,391                                       | \$1,794,391       | \$0                                           | \$0                                                  | \$0                                        | \$0                                                |
| Regulatory            | \$314,141           | \$75,436                                          | \$74,121          | \$1,315                                       | \$238,705                                            | \$0                                        | \$0                                                |
| Owner Cost            | \$500,000           | \$256,807                                         | \$152,896         | \$103,911                                     | \$243,193                                            | \$0                                        | \$0                                                |
| Construction          | \$129,773,670       | \$94,755,567                                      | \$46,437,371      | \$48,318,196                                  | \$35,018,103                                         | \$0                                        | \$0                                                |
| Furniture & Fixtures  | \$7,300,000         | \$6,583,750                                       | \$4,475,994       | \$2,107,757                                   | \$716,250                                            | \$0                                        | \$0                                                |
| Equipment             | \$5,000,000         | \$1,376,158                                       | \$631,963         | \$744,195                                     | \$3,623,842                                          | \$0                                        | \$0                                                |
| Technology            | \$26,443,170        | \$1,774,004                                       | \$1,399,870       | \$374,133                                     | \$24,669,166                                         | \$0                                        | \$0                                                |
| Financing             | \$2,788,032         | \$498,773                                         | \$498,773         | \$0                                           | \$2,289,259                                          | \$0                                        | \$0                                                |
| Contingency           | \$1,975,288         | \$0                                               | \$0               | \$0                                           | \$0                                                  | \$1,975,288                                | \$0                                                |
| Grand Totals          | \$187,288,032       | \$118,512,178                                     | \$61,863,612      | \$56,648,566                                  | \$66,800,566                                         | \$1,975,288                                | \$0                                                |

Costs reconciled with LPS through 6/30/2023 \* Preliminary Reconciliation - Will be finalized once FYE Audit is complete / Actuals Paid = Actuals Approved in eBuilder  
A portion of the scope of the 2021 Bond Program is being supplemented by funds from the Sinking Fund, Food Service Fund, Funded Projects Fund and Capital Projects Fund. Use of these additional funds will be reflected in proposed and amended district budgets that are reviewed and voted on by the Board of Education and available for viewing on the Transparency page of the district's website."

## Cash Flow Finances

| Description               | Series I<br>2021 * | Series II<br>2023 * | Series III<br>2025 ** | Totals        |
|---------------------------|--------------------|---------------------|-----------------------|---------------|
| BOND SERIES TOTAL         | \$77,997,355       | \$69,999,299        | \$38,003,346          | \$186,000,000 |
| Construction Proceeds     | \$77,997,355       | \$69,999,299        | \$0                   | \$147,996,654 |
| Actuals Earned - Int/Fees | \$1,288,032        | \$0                 | \$0                   | \$1,288,032   |
| Total Funds Available     | \$79,285,387       | \$69,999,299        | \$0                   | \$149,284,686 |
| Actuals Paid              | \$61,863,612       | \$0                 | \$0                   | \$61,863,612  |
| Current Funds Available   | \$17,421,775       | \$69,999,299        | \$0                   | \$87,421,074  |

\*Actual Value \*\* Forecasted Value updated PFM 3.28.2023