

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2025



## Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek      Principal: Denise Lessard

|                          |              |                      |              |
|--------------------------|--------------|----------------------|--------------|
| Original Appropriations: | \$56,075,773 | Encumbered and Paid: | \$55,207,134 |
| Transfers/Adjustments:   | (\$868,639)  | Paid to Date:        | \$55,194,936 |
| Revised Budget:          | \$55,207,134 | Available Budget:    | \$0          |

### 2019 Bond Referendum Renovation


Project ID: 51925392-1

Current Phase: Complete

Phase %: 100%      Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



#### Scope: 2019 Bond Referendum

Athletics  
CATE expansion  
Design Consultants  
Design Services ( BCHS)  
FF&E  
Pre-Construction/Site Prep  
Renovations  
Renovations Construction  
Safety/Security  
Technology /Infrastructure  
Various Vendors

**Project Details:** Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

**Monthly Progress:** Project is complete.