

**Proposed Budgets
WEST CONTRA COSTA UNIFIED SCHOOL
DISTRICT**

School Facility Improvement Program

**Capital Assets Management Plan
Measure M, D and J**

April 28, 2010

No. 47

From: Bill Savidge
Engineering Officer

Prepared by: The Seville Group, Inc.
1300 Potrero Avenue
Richmond, CA 94801

CAMP Budget and Cost Comparison/Analysis

(December 2009 Vs. April 2010)

(A) (B) (C) (D) = (A-B) (E) = (B-C)

Approved

Commitments

Encumbered

Invoiced

To date

Budget/

Commitment

Balance

Commitment/

Balance

December 2009

Budgeted

1.) Measure M	\$328,204,008	\$328,204,004	\$328,158,498	\$4	\$45,506	Detail Page 1
2.) Measure D	\$329,375,504	\$261,608,634	\$247,082,541	\$67,766,870	\$14,526,093	Detail Page 37
3.) Measure J	\$384,350,944	\$133,970,615	\$74,308,532	\$250,380,329	\$59,662,083	Detail Page 57
	\$1,041,930,456	\$723,783,253	\$649,549,571	\$318,147,203	\$74,233,682	

April 2010

4.) Measure M	\$331,269,870	\$329,628,613	\$329,050,381	\$1,641,257	\$578,232	Detail Page 1
5.) Measure D	\$340,306,697	\$265,635,483	\$255,086,575	\$74,671,214	\$10,548,908	Detail Page 37
6.) Measure J	\$356,053,276	\$142,294,941	\$88,372,865	\$213,758,335	\$53,922,076	Detail Page 58
7.)	\$1,027,629,843	\$737,559,037	\$672,509,821	\$290,070,806	\$65,049,216	

Variance Between December 2009 & April 2010

8.) Measure M	\$3,065,862	\$1,424,609	\$891,883
9.) Measure D	\$10,931,193	\$4,026,849	\$8,004,034
10.) Measure J	-\$28,297,668	\$8,324,326	\$14,064,333
11.) Total	-\$14,300,613	\$13,775,784	\$22,960,250

Transfers

December 2009

14.) Measure D to M	\$100,429,757	Summary Page II
15.) Measure J to D	\$90,597,862	Summary Page III

April 2010

14.) Measure D to M	\$103,495,619	Summary Page II
15.) Measure J to D	\$98,069,660	Summary Page III

Variance

16.) Measure D to M	-\$3,065,862
17.) Measure J to D	-\$7,471,798

Program Contingency

18.) December 2009	\$7,057,139	Summary Page IV
19.) April 2010	\$7,370,472	Summary Page IV
20.) Variance	\$313,333	

Major Budget Changes: Geotechnical Studies for Elementary Schools, PO Close-Out and Additional State Funding

**School Facility Improvement Program
Capital Assets Management Plan
Measure M, D and J**

Table of Contents

No.	Report Description	Page
1.	Program Budget Summary	I
2.	Measure M Program Budget and Revenues	II
3.	Measure D Program Budget and Revenues	III
4.	Measure J Program Budget and Revenues	IV
5.	Measure M Phase 1-A Cost Breakdown Summary	V
6.	Measure M Phase 1-B Cost Breakdown Summary	VI
7.	Measure D Phase 1-A Cost Breakdown Summary	VII
8.	Measure J Elementary School Cost Breakdown Summary	VIII
9.	Measure J Middle/High School Cost Breakdown Summary	IX
Elementary School Modernization and New Construction		
10.	Summary of All Programs	1
11.	Measure M Modernization and New Construction Phase 1A	
a.	Summary Of Phase 1-A Schools	2
b.	Summary Of Phase 1-A by Cost Type	3
12.	Budget and Expenditure Reports By School Sites	
a.	Lupine Hills ES Modernizat on and New Construction	4
b.	Harding ES Modernization and New Construction	5
c.	Lincoln ES Modernization and New Construction	6
d.	Madera ES Modernization and New Construction	7
e.	Montalvin ES Modernizat on and New Construction	8
f.	Peres ES Modernization and New Construction	9
g.	Riverside ES Modernization and New Construction	10
h.	Stewart ES Modernization and New Construction	11
i.	Verde ES Modernization and New Construction	12
13.	Measure M Modernization and New Construction Phase 1B	
a.	Summary Of Phase 1-B Schools	13
b.	Summary Of Phase 1-B by Cost Type	14
14.	Budget and Expenditure Reports By School Sites	
a.	Bayview ES Modernizat on and New Construction	15
b.	Downer ES Modernization and New Construction	16
c.	Ellerhorst ES Modernization and New Construction	17
d.	Kensington ES Modernization and New Construction	18
e.	Mira Vista ES Modernizat on and New Construction	19
f.	Murphy ES Modernization and New Construction	20

Table of Contents
(Continuation page 2)

No.	Report Description	Page
	g. Sheldon ES Modernization and New Construction	21
	h. Tara Hills ES Modernization and New Construction	22
	i. Washington ES Modernization and New Construction	23
15.	Measure M Expenditures Phase 2A-3	24
16.	Stewart ES Portable Classrooms	25
17.	Quick Start Projects	26-27
18.	Chavez ES and Hannah Ranch ES Renovation	28
19.	Network Technology E-Rate Projects	29-30
20.	Furniture and Equipment	31
21.	Additional Bond Funded Projects	32
22.	Community Kitchens Projects	33
23.	Program Coordination and Contingency	34-36

Middle and High School Modernization and New Construction

24.	Summary of All Programs	37
25.	Measure D Modernization and New Construction Phase 1A	
	a. Summary Of Phase 1-A Schools	38
	b. Summary Of Phase 1-A by Cost Type	39-40
26.	Budget and Expenditure Reports By School Sites	
	a. Helms MS Modernization and New Construction	41
	b. Pinole MS Modernization and New Construction	42-43
	c. Portola MS Modernization and New Construction	44
	d. El Cerrito HS Modernization and New Construction	45-46
27.	Other Bond Funded Projects	
	a. Summary by School	47
	b. Summary by Cost Type	48
28.	Budget and Expenditure Reports By School Sites	
	a. Kennedy High School (Athletic Field)	49
	b. Pinole Valley High School (Athletic Field)	50
	c. Richmond High School (Athletic Field)	51
29.	Measure D Expenditures Phase 2A-3	52
30.	Network Technology E-Rate Projects	53
31.	Furniture and Equipment	54
32.	Program Coordination and Contingency	55-57

Table of Contents
(Continuation page 3)

No.	Report Description	Page
Measure J Elementary, Middle and High School Modernization and New Construction		
33.	Summary of All Programs	58
34.	Measure J Elementary Schools - New Construction	
a.	Summary Of Phase 1 Schools	59
b.	Summary Of Phase 1 by Cost Type	60
35.	Budget and Expenditure Reports By School Sites	
a.	Castro ES Modernizat on and New Construction	61
b.	Coronado ES Modernizat on and New Construction	62
c.	Dover ES Modernization and New Construction	63
d.	Ford ES Modernization and New Construction	64
e.	King ES Modernization and New Construction	65
f.	Nystrom ES Modernization and New Construction	66
g.	Ohlone ES Modernization and New Construction	67
36.	Measure J Middle/High Schools Modernization and New School Constr	
a.	Summary Of Middle/High Schools	68
b.	Summary Of Middle/High Schools by Cost Type	69-70
37.	Budget and Expenditure Reports By School Sites	
a.	De Anza HS Modernizat on and New Construction	71
b.	Kennedy HS Modernization and New Construction	72
c.	Pinole Valley HS Modernization and New Construction	73
d.	Richmond HS Modernization and New Construction	74
38.	Additional Bond Funded Projects	75
a.	Leadership Public School	76
b.	Richmond College Prep	77
39.	Network Technology E-Rate Projects	78
40.	Furniture and Equipment	79
41.	Program Coordination and Contingency	80-83

WEST CONTRA COSTA COUNTY UNIFIED SCHOOL DISTRICT

PROGRAM BUDGET SUMMARY

MEASURE M ELEMENTARY SCHOOLS PROGRAM REVENUE	\$331,269,870
MEASURE M ELEMENTARY SCHOOLS PROGRAM BUDGET	\$331,269,870
REMAINING BALANCE	\$0
MEASURE D MIDDLE AND HIGH SCHOOL PROGRAM REVENUE	\$340,306,699
MEASURE D MIDDLE AND HIGH SCHOOL PROGRAM BUDGET	\$340,306,699
REMAINING BALANCE	\$0
MEASURE J ES, MS AND HS PROGRAM REVENUE	\$356,053,276
MEASURE J ES, MS AND HS PROGRAM BUDGET	\$353,711,042
REMAINING BALANCE	\$2,342,234
TOTAL PROGRAM REVENUE	\$1,027,629,845
TOTAL PROGRAM BUDGET	\$1,027,629,845
PROGRAM BALANCE/NET FUNDS	\$0

WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT

Measure M Bond Program Elementary Schools

PROGRAM BUDGET

PROGRAM REVENUE	2008 Master Plan Budget	Project Reconciliation Adjustments	Proposed Project Adjustments	Adjusted Master Plan Budget	Reference
MEASURE M SALE OF BONDS	\$150,000,000	\$0		\$150,000,000	
Measure D Transfer	\$100,429,757	\$3,065,862	\$0	\$103,495,619	Adjust to Balance Exp.
E-Rate Reimbursement (Elementary Schools)	\$2,413,150	\$0		\$2,413,150	Appr'd Reimbursement
Developer Fees Growth 1A and 1B	\$24,900,038	\$0		\$24,900,038	See Growth Worksheet
Projected Interest Income	\$4,967,794	\$0	\$0	\$4,967,794	Total M Interest 03/31/08
Total State Funds (with Reconciled Revenues)	\$43,593,269	\$0	\$0	\$43,593,269	
FEMA Reimbursement (Riverside ES)	\$1,000,000	\$0		\$1,000,000	Appr'd Reimbursement
County Funding Verde Project	\$900,000	\$0		\$900,000	
SUB-TOTAL PROGRAM REVENUE	\$328,204,008	\$3,065,862	\$0	\$331,269,870	

BUDGET/EXPENSE

	BUDGET				
Measure M Modernization and New Construction Phase 1A	\$125,810,749	\$103,508		\$125,914,257	Additional Geotechnical Studies
Measure M Modernization and New Construction Phase 1B	\$143,662,101	\$264,251		\$143,926,352	AE Fees for Downer ES
Measure M1-A/B Potential Change Orders/Delay Costs	\$0	\$0		\$0	
Measure M Expenditures Phase 2A Thru. 3	\$2,122,790	(\$25,589)		\$2,097,201	PO Close-Out and Reconciliation
Stewart ES Portable Classrooms	\$2,989,661	\$0		\$2,989,661	
QUICK STARTS Projects	\$6,705,327	\$0		\$6,705,327	
Chavez ES and Hannah Ranch ES Renovation	\$1,137,728	\$0		\$1,137,728	
Program Coordination	\$8,035,760	\$0		\$8,035,760	
Furniture and Equipment**	\$6,231,394	(\$10,287)		\$6,221,107	PO Close-Out and Reconciliation
Technology E-Rate Projects	\$5,685,270	\$32,731		\$5,718,001	PO Close-Out and Reconciliation
Additional Bond Funded Projects	\$21,111,908	\$2,695,916	\$0	\$23,807,824	PO Close-Out and Reconciliation
Community Kitchen Projects	\$4,711,320	\$5,331		\$4,716,651	DSA Close-Out
SUB-TOTAL PROGRAM BUDGET	\$328,204,008	\$3,065,862	\$0	\$331,269,870	

REMAINING BALANCE Measure M Elementary Schools

\$0

WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT

Measure D Bond Program Middle and High Schools

PROGRAM BUDGET				
PROGRAM REVENUE	2008 Master Plan Budget	Project Reconciliation Adjustments	Proposed Project Adjustments	Adjusted Master Plan Budget
MEASURE D SALE OF BONDS	\$300,000,000		\$0	\$300,000,000
Measure J Transfer to Complete D	\$90,597,862	\$7,471,798	\$0	\$98,069,660
Transfer to Complete Measure M	(\$100,429,757)	(\$3,065,862)	\$0	(\$103,495,619)
E-Rate Reimbursement (Middle and High Schools)	\$888,654		\$0	\$888,654
Developer Fees Hercules M/HS Projects	\$2,885,528		\$0	\$2,885,528
Deferred Maintenance Contribution	\$1,200,000		\$0	\$1,200,000
Projected Interest Income	\$13,666,472	\$2,136,571	\$0	\$15,803,043
Potential Joint-Use/Community Projects Revenue	\$4,250,000		\$0	\$4,250,000
Projected State Funds Eligibility Secondary Measure D Project	\$16,316,744	\$4,388,689	\$0	\$20,705,433
SUB-TOTAL PROGRAM REVENUE	\$329,375,503	\$10,931,196	\$0	\$340,306,699
BUDGET/EXPENSE				
Measure D Projects Middle/High	\$301,521,119	\$5,674,368	\$0	\$307,195,487
Secondary School Field Projects	\$9,030,903	(\$16,718)	\$0	\$9,014,185
Measure D Expenditures Phase 2A Thru. 3	\$4,805,068	(\$8,265)	\$0	\$4,796,803
Program Coordination	\$8,402,918	\$0	\$0	\$8,402,918
Furniture and Equipment**	\$3,250,000	\$1,702,897	\$0	\$4,952,897
Technology E-Rate Projects	\$2,365,495	\$3,578,913	\$0	\$5,944,408
SUB-TOTAL PROGRAM BUDGET	\$329,375,503	\$10,931,196	\$0	\$340,306,699
REMAINING BALANCE Measure D Middle and High Schools				
				\$0

WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT

Measure J Bond Program Elementary and Secondary Schools

PROGRAM BUDGET

PROGRAM REVENUE	2008 Master Plan Budget	Project Reconciliation Adjustments	Proposed Project Adjustments	Proposed New Master Plan Budget	Reference
MEASURE J SALE OF BONDS	\$400,000,000	\$0		\$400,000,000	4 Sales over 8 years
Measure J Transfer to Complete M and D Schools	(\$90,597,863)	(\$7,471,798)		(\$98,069,661)	Elementary School Change Orders
Developer Fee Income	\$10,500,000	(\$10,500,000)		\$0	Growth Schools over 8 years
Projected Interest Income	\$14,000,000	(\$10,750,000)		\$3,250,000	Over 8 Years
State Funds Interest	\$1,283,442	\$144,187		\$1,427,629	Over 8 Years
Potential Joint-Use/Community Projects Revenue	\$3,000,000	\$0		\$3,000,000	City/District Projects
Projected State Funding Secondary Schools	\$15,064,985		\$0	\$15,064,985	Modernization Eligibility
Current Eligibility State Funds Elementary Phase I	\$12,600,381	(\$117,460)	\$0	\$12,482,921	Modernization Eligibility
Additional State and Charter Revenue		\$0	\$0	\$0	Defer LPS/Gompers.
Additional Revenue Charter	\$0	\$0	\$0	\$0	Maritime: CCHE Grant, City Funds, NPS
Portola Middle School Reconstruction Hardship	\$12,000,000	\$0		\$12,000,000	Portola Hardship Funds to reconstruct
Projected Additional State: Career Tech, High Perf.	\$4,500,000	\$0		\$4,500,000	Measure J State Fund anticipated Rev. inc.
Projected Additional State Revenue	\$2,000,000	\$397,402	\$0	\$2,397,402	\$13 Million adjustment applied to M Projects
SUB-TOTAL PROGRAM REVENUE	\$384,350,945	(\$28,297,669)	\$0	\$356,053,276	

BUDGET/EXPENSE

BUDGET

Measure J MS/HS Renovation New Construction	\$176,870,740	(\$17,816,897)		\$159,053,843	
Measure J Modernization and New Construction Phase I	\$169,719,289	(\$18,607,797)		\$151,111,492	
Measure J Charter Schools and Gompers	\$5,861,958	\$4,962,735		\$10,824,693	
Program Coordination	\$8,541,819	\$1,200,000		\$9,741,819	
Furniture and Equipment**	\$8,500,000	(\$691,277)		\$7,808,723	District management costs
Technology E-Rate Projects	\$7,800,000	\$0		\$7,800,000	
Deferred Capital Projects	\$0	\$2,342,234	\$0	\$2,342,234	
Project Contingency	\$7,057,139	\$313,333	\$0	\$7,370,472	
SUB-TOTAL PROGRAM BUDGET	\$384,350,945	(\$28,297,669)	\$0	\$356,053,276	

REMAINING BALANCE Measure J ES, MS and HS Schools:

\$0

TOTAL PROGRAM REVENUE

\$1,027,629,845

TOTAL PROGRAM BUDGET

\$1,027,629,845

TOTAL PROGRAM BUDGET

\$0

PROPOSED REVISED BUDGET
MEASURE M PHASE 1-A
COST BREAKDOWN

Design Costs										Total	
Pre-Design Services											
Site Surveys											
Geotechnical Report	\$1,348										
CCTV Sewer/Drain Lines	\$26,058										
Other Design Costs	\$966										
	\$23,126										
Subtotal	\$51,498										
Design Phase Services											
Bond Program Manager	\$233,184										
Master Architect	\$614,812										
Construction Manager	\$913,284										
A/E of Record	\$1,114,231										
Specialty Consultants	\$45,866										
Division of State Architect (DSA) Fe	\$56,311										
CA Dept. of Education Fees	\$4,523										
Reproduction Costs	\$40,295										
Hazardous Materials and IH Monitorin	\$141,411										
Other Planning Costs	\$259,072										
Subtotal	\$3,422,987										
Construction Phase Services											
Material Testing	\$62,923										
Special Inspections	\$24,546										
DSA Inspectors	\$275,378										
Contract Compliance	\$47,281										
Security	\$38,716										
Subtotal	\$448,844										
Soft Cost Total	\$3,932,329										
Construction Costs											
Modernization / New Construction											
General Site Work	\$746,895										
Other Construction Costs	\$69,698										
General Construction	\$9,037,250										
Construction Contingency	\$3,018,000										
Subtotal	\$12,871,843										
Temporary Housing											
Temporary Housing	\$979,563										
TH Contingency	\$296,404										
Subtotal	\$1,275,967										
HardCost Total	\$14,147,809										
Project Budget	\$18,071,136										

**PROPOSED REVISED BUDGET
MEASURE M PHASE 1-B
COST BREAKDOWN**

Design Costs

Pre-Design Services

	Bayview ES	Ellerhorst ES	Kensington ES	Mira Vista ES	Murphy ES	Sheldon ES	Tara Hills ES	Washington ES	Downer ES	Total
Site Surveys	\$0	\$0	\$0	\$0	\$0	\$4,525	\$0	\$0	\$6,064	\$10,589
Geotechnical Report	\$12,651	\$23,349	\$24,290	\$21,657	\$13,059	\$23,024	\$15,635	\$23,108	\$301,671	\$458,444
CCTV Sewer/Drain Lines	\$0	\$0	\$10,420	\$0	\$0	\$0	\$0	\$0	\$1,100	\$11,520
Other Design Costs	\$0	\$601	\$0	\$0	\$401	\$887	\$4,757	\$0	\$52,558	\$59,203
Subtotal	\$12,651	\$23,950	\$34,710	\$21,657	\$13,460	\$28,437	\$20,392	\$23,108	\$361,392	\$539,755

Design Phase Services

Bond Program Manager	\$460,863	\$136,062	\$207,154	\$393,239	\$159,220	\$139,622	\$200,223	\$134,637	\$239,859	\$2,070,878
Master Architect	\$544,186	\$425,053	\$562,263	\$461,977	\$456,290	\$491,408	\$459,402	\$494,375	\$691,266	\$4,586,219
Design Manager	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$236,869	\$236,869
Construction Manager	\$418,000	\$499,726	\$767,115	\$512,718	\$642,125	\$511,282	\$628,934	\$603,988	\$1,369,537	\$5,953,424
A/E of Record	\$1,024,557	\$695,956	\$1,198,619	\$940,654	\$836,797	\$898,317	\$797,431	\$894,961	\$1,558,486	\$8,845,777
Specialty Consultants	\$90,601	\$58,932	\$68,782	\$86,359	\$73,151	\$60,907	\$73,806	\$49,575	\$121,574	\$683,686
Division of State Architect (DSA) Fe	\$71,212	\$52,453	\$74,355	\$61,065	\$62,570	\$57,842	\$45,900	\$64,166	\$122,917	\$612,480
CA Dept. of Education Fees	\$4,997	\$3,496	\$5,372	\$3,933	\$3,978	\$4,618	\$3,896	\$4,503	\$14,379	\$49,172
Reproduction Costs	\$24,569	\$17,092	\$20,137	\$16,021	\$14,872	\$16,500	\$19,780	\$16,636	\$8,575	\$154,182
Hazardous Materials and IH Monitorin	\$84,647	\$68,663	\$118,883	\$54,159	\$48,712	\$55,055	\$67,566	\$36,194	\$286,226	\$820,104
Other Planning Costs	\$83,216	\$77,254	\$292,728	\$57,214	\$57,083	\$126,088	\$98,074	\$138,132	\$663,102	\$1,592,890
Subtotal	\$2,806,849	\$2,034,687	\$3,315,407	\$2,587,337	\$2,354,797	\$2,361,638	\$2,395,012	\$2,437,166	\$5,312,790	\$25,605,682

Construction Phase Services

Material Testing	\$23,578	\$45,774	\$62,476	\$57,053	\$31,493	\$33,968	\$28,003	\$31,331	\$88,259	\$401,935
Special Inspections	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$12,202	\$0	\$12,202
DSA Inspectors	\$257,885	\$175,514	\$213,798	\$213,807	\$199,780	\$199,532	\$231,024	\$116,626	\$446,742	\$2,054,709
Contract Compliance	\$82,883	\$61,037	\$85,185	\$62,019	\$67,773	\$60,963	\$65,667	\$70,861	\$32,962	\$589,350
Security	\$179,714	\$38,444	\$82,036	\$93,721	\$95,499	\$66,458	\$90,667	\$62,524	\$44,472	\$753,535
Subtotal	\$544,061	\$320,769	\$443,494	\$426,600	\$394,545	\$360,921	\$415,361	\$293,544	\$612,435	\$3,811,730
Soft Cost Total	\$3,363,560	\$2,379,405	\$3,793,612	\$3,035,595	\$2,762,802	\$2,750,995	\$2,830,765	\$2,753,818	\$6,286,617	\$29,957,168

Construction Costs

Modernization / New Construction

General Site Work	\$13,228	\$0	\$11,020	\$0	\$0	\$0	\$0	\$92,894	\$1,447,781	\$1,564,923
Other Construction Costs	\$37,210	\$17,807	\$53,917	\$45,679	\$30,533	\$52,934	\$186,065	\$38,611	\$0	\$462,756
General Construction	\$10,413,000	\$7,712,500	\$11,077,762	\$7,711,830	\$7,650,000	\$8,561,650	\$7,298,895	\$8,809,000	\$21,296,150	\$90,530,787
Construction Contingency	\$824,562	\$528,697	\$1,278,128	\$1,399,278	\$1,532,108	\$556,729	\$392,242	\$1,894,652	\$1,928,243	\$10,334,640
Subtotal	\$11,288,000	\$8,259,004	\$12,420,827	\$9,156,787	\$9,212,642	\$9,171,313	\$7,877,202	\$10,835,157	\$24,672,173	\$102,893,105

Temporary Housing

Temporary Housing	\$1,354,803	\$268,411	\$1,410,138	\$1,170,157	\$1,205,598	\$1,091,774	\$1,106,360	\$815,548	\$321,103	\$8,743,893
TH Contingency	\$406,136	\$139,219	\$429,983	\$376,804	\$256,678	\$31,148	\$292,280	\$80,165	\$319,772	\$2,332,187
Subtotal	\$1,760,939	\$407,631	\$1,840,121	\$1,546,962	\$1,462,277	\$1,122,922	\$1,398,640	\$895,713	\$640,875	\$11,076,079
Project Budget	\$16,412,499	\$11,046,039	\$18,054,560	\$13,739,343	\$13,437,720	\$13,045,230	\$12,106,607	\$14,484,688	\$31,599,665	\$143,926,352

PROPOSED REVISED BUDGET
MEASURE D PHASE 1-A
COST BREAKDOWN

Design Costs

Pre-Design Services

Site Surveys	\$32,316	\$89,643				\$33,904	\$172,534
Geotechnical Report	\$473,371	\$163,382				\$241,469	\$1,272,681
Invasive Testing	\$12,629	\$19,149			\$0	\$0	\$31,778
CCTV Sewer/Drain Lines	\$2,450	\$3,785			\$0	\$8,500	\$14,735
Other Design Costs	\$8,592	\$12,618			\$16,865	\$92,610	\$130,685
Subtotal	\$529,358	\$288,577			\$427,995	\$376,483	\$1,622,413

Design Phase Services

Bond Program Manager	\$1,135,931	\$395,048				\$774,774	\$2,976,408
Master Architect	\$1,829,618	\$1,424,134			\$1,700,000	\$1,244,827	\$6,198,579
Design Manager	\$927,118	\$441,782			\$602,816	\$716,791	\$2,688,507
Construction Manager	\$4,942,119	\$2,573,114			\$3,308,458	\$3,340,513	\$14,164,204
A/E of Record	\$8,636,336	\$2,912,138			\$4,824,068	\$3,690,769	\$20,063,311
Specialty Consultants	\$279,831	\$391,778			\$134,506	\$179,087	\$985,202
Division of State Architect (DSA) Fe	\$408,709	\$94,588			\$274,434	\$236,497	\$1,014,229
CA Dept. of Education Fees	\$45,178	\$8,706			\$7,777	\$10,175	\$71,836
Reproduction Costs	\$173,826	\$79,063			\$11,723	\$3,888	\$268,500
Hazardous Materials and IH Monitorin	\$215,902	\$74,729			\$277,467	\$144,677	\$712,775
Other Planning Costs	\$549,311	\$139,789			\$288,800	\$320,434	\$1,298,334
Subtotal	\$19,143,879	\$8,534,867			\$12,100,704	\$10,662,432	\$50,441,883

Construction Phase Services

Material Testing	\$841,347	\$223,770				\$217,176	\$1,938,098
Special Inspections	\$66,925	\$73,581			\$0	\$2,464	\$142,970
DSA Inspectors	\$1,042,603	\$518,266			\$1,117,043	\$655,579	\$3,333,491
Contract Compliance	\$417,121	\$164,254			\$230,214	\$190,008	\$1,001,597
Security	\$173,032	\$347,614			\$0	\$44,577	\$565,223
Subtotal	\$2,541,028	\$1,327,485			\$2,003,062	\$1,109,804	\$6,981,379
Soft Cost Total	\$22,214,265	\$10,150,929			\$14,531,761	\$12,148,719	\$59,045,675

Construction Costs

Modernization / New Construction

General Site Work	\$1,972,863	\$0			\$0	\$983,650	\$2,956,513
Other Construction Costs	\$2,080,083	\$329,559			\$0	\$0	\$2,409,642
General Construction	\$82,287,089	\$42,479,977			\$57,217,418	\$32,413,329	\$214,397,813
Construction Contingency	\$3,048,573	\$3,158,583			\$2,840,909	\$3,187,228	\$12,235,293
Subtotal	\$89,388,608	\$45,968,119			\$60,058,327	\$36,584,207	\$231,999,261

Temporary Housing

Temporary Housing	\$8,998,810	\$0			\$0	\$1,387,005	\$10,385,815
TH Contingency	\$1,471,283	\$0			\$0	\$412,500	\$1,883,783
Subtotal	\$10,470,093	\$0			\$0	\$1,799,505	\$12,269,598
Hard Cost Total	\$99,858,701	\$49,849,071			\$60,058,327	\$38,383,712	\$248,149,811

Project Budget

	\$122,072,966	\$60,000,000			\$74,590,088	\$50,532,431	\$307,195,486
--	---------------	--------------	--	--	--------------	--------------	---------------

**MEASURE J PHASE 1 SUMMARY
ELEMENTARY SCHOOLS**

Design Costs	Castro ES	Dover ES	Ford ES	King ES	Nystrom ES	Ohlone ES	Total
Pre-Design Services							
Site Surveys	\$32,309	\$27,062	\$26,017	\$20,515	\$38,175	\$26,131	\$170,209
Geotechnical Report	\$18,287	\$134,665	\$93,081	\$147,717	\$62,540	\$55,533	\$511,823
Other Design Costs	\$0	\$9,436	\$9,626	\$9,640	\$9,461	\$10,208	\$48,371
Subtotal	\$50,596	\$171,163	\$128,724	\$177,872	\$110,176	\$91,872	\$730,403
Design Phase Services							
Bond Program Manager	\$35,515	\$1,213,978	\$892,365	\$1,008,795	\$894,418	\$1,070,548	\$5,115,619
Master Architect	\$96,556	\$184,115	\$150,509	\$223,074	\$143,305	\$265,436	\$1,062,995
Design Manager	\$0	\$289,197	\$329,333	\$248,320	\$148,711	\$144,980	\$1,160,541
Construction Manager	\$0	\$1,414,098	\$1,011,932	\$1,097,368	\$1,217,055	\$1,040,650	\$5,781,103
A/E of Record	\$139,854	\$2,795,027	\$2,229,542	\$1,884,249	\$2,660,279	\$1,845,739	\$11,554,690
Specialty Consultants	\$7,683	\$130,286	\$235,151	\$276,142	\$237,727	\$157,834	\$1,044,823
Division of State Architect (DSA) Fe	\$0	\$157,300	\$123,439	\$128,277	\$121,260	\$117,392	\$647,668
CA Dept. of Education Fees	\$0	\$15,421	\$16,026	\$16,845	\$10,644	\$11,484	\$70,419
Reproduction Costs	\$2,066	\$59,795	\$49,144	\$38,811	\$53,218	\$57,420	\$260,454
Hazardous Materials and IH Monitorin	\$0	\$147,445	\$49,201	\$147,215	\$54,711	\$158,862	\$557,435
Other Planning Costs	\$17,730	\$225,055	\$439,098	\$158,353	\$110,810	\$217,569	\$1,168,615
Subtotal	\$299,404	\$6,631,717	\$5,525,740	\$5,227,449	\$5,652,138	\$5,087,915	\$28,424,362
Construction Phase Services							
Material Testing		\$174,111	\$142,472	\$150,618	\$147,828	\$159,500	\$774,529
DSA Inspectors		\$453,385	\$299,139	\$392,210	\$334,943	\$415,339	\$1,895,016
Contract Compliance		\$123,967	\$107,084	\$107,240	\$104,903	\$113,564	\$556,759
Other Testing & Inspection Costs		\$0	\$0	\$0	\$0	\$3,200	\$3,200
Security		\$223,537	\$192,116	\$36,966	\$248,350	\$267,961	\$968,930
Subtotal		\$974,999	\$740,811	\$687,035	\$836,024	\$959,565	\$4,198,434
Soft Cost Total	\$350,000	\$7,777,880	\$6,395,275	\$6,092,355	\$6,598,338	\$6,139,351	\$33,353,199
Construction Costs							
Modernization / New Construction							
General Construction		\$22,271,715	\$17,612,545	\$16,079,230	\$20,139,000	\$26,384,291	\$102,486,781
Construction Contingency		\$1,978,954	\$1,473,421	\$1,559,500	\$2,013,900	\$2,538,429	\$9,564,204
Subtotal		\$24,250,669	\$19,085,966	\$17,638,730	\$22,152,900	\$28,922,720	\$112,050,985
Temporary Housing							
Temporary Housing		\$0	\$2,003,461	\$0	\$0	\$0	\$2,003,461
TH Contingency		\$0	\$34,539	\$0	\$0	\$0	\$34,539
Subtotal		\$0	\$2,038,000	\$0	\$0	\$0	\$2,038,000
Hard Cost Total		\$24,250,669	\$21,123,966	\$17,638,730	\$22,947,208	\$28,922,720	\$114,883,293

Project Budget	\$350,000	\$32,028,549	\$27,519,241	\$23,731,085	\$29,545,546	\$35,062,072	\$148,236,492
----------------	-----------	--------------	--------------	--------------	--------------	--------------	---------------

**MEASURE J SUMMARY
SECONDARY SCHOOLS**

	De Anza HS	Kennedy HS	Pinole Valley HS	Richmond HS	Total
Design Costs					
Pre-Design Services					
Site Surveys	\$99,058	\$2,838	\$35,742	\$0	\$137,638
Geotechnical Report	\$347,938	\$23,111	\$210,050	\$77,359	\$658,458
CCTV Sewer/Drain Lines	\$270	\$0	\$0	\$0	\$270
Other Design Costs	\$82,000	\$3,879	\$0	\$25,000	\$110,879
Subtotal	\$29,266	\$29,828	\$245,791	\$102,359	\$907,244
Design Phase Services					
Bond Program Manager	\$3,979,136	\$376,116	\$26,872	\$237,226	\$4,619,350
Master Architect	\$2,662,216	\$9,170	\$0	\$8,700	\$2,680,086
Design Manager	\$1,023,733	\$169,721	\$32,095	\$102,014	\$1,327,563
Construction Manager	\$3,241,132	\$499,811	\$38,455	\$514,665	\$4,294,063
A/E of Record	\$10,625,043	\$1,210,015	\$362,107	\$591,906	\$12,789,071
Specialty Consultants	\$814,987	\$86,918	\$1,280	\$13,898	\$917,083
Division of State Architect (DSA) Fe	\$676,163	\$41,731	\$0	\$29,422	\$747,316
CA Dept. of Education Fees	\$66,146	\$3,649	\$0	\$0	\$69,796
Reproduction Costs	\$330,732	\$13,901	\$1,868	\$0	\$346,501
Hazardous Materials and IH Monitorin	\$659,812	\$124,291	\$17,880	\$5,735	\$807,718
Other Planning Costs	\$620,703	\$143,065	\$1,483	\$67,288	\$832,539
Subtotal	\$24,699,803	\$2,678,388	\$482,039	\$1,570,854	\$29,431,084

Construction Phase Services					
Material Testing	\$918,700	\$5,000		\$161,231	\$1,084,931
DSA Inspectors	\$2,392,294	\$20,119		\$0	\$2,412,413
Contract Compliance	\$654,114	\$20,000		\$30,000	\$704,114
Other Testing & Inspection Costs	\$3,703,716	\$0		\$0	\$3,703,716
Security	\$1,543,416	\$10,147		\$0	\$1,553,563
Subtotal	\$9,212,239	\$55,266		\$191,231	\$9,458,737
Soft Cost Total	\$34,441,309	\$2,763,483	\$732,372	\$1,864,444	\$39,801,608

Construction Costs					
Modernization / New Construction					
Track & Field Project	\$3,719,351	\$691,720	\$0	\$0	\$4,411,071
General Construction	\$92,261,051	\$7,627,095	\$340,887	\$6,704,000	\$106,933,033
Construction Contingency	\$6,068,622	\$811,893	\$0	\$551,215	\$7,431,730
Temporary Housing	\$445,680	\$19,621	\$0	\$11,100	\$476,401
Subtotal	\$102,494,704	\$9,150,329	\$340,887	\$7,266,315	\$119,252,235
Hard Cost Total	\$102,494,704	\$9,150,329	\$340,887	\$7,266,315	\$119,252,235

Project Budget	\$136,936,013	\$11,913,812	\$1,073,259	\$9,130,759	\$159,053,843
----------------	---------------	--------------	-------------	-------------	---------------

PROGRAM DETAIL INFORMATION

Elementary School Modernization and New Construction

Summary of All Programs

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Measure M Modernization & New Construction Phase 1A	\$125,914,257	\$106,621,385		\$19,292,872	\$125,854,526	\$0
Measure M Modernization & New Construction Phase 1B	\$143,926,352	\$130,480,051		\$13,446,301	\$143,909,658	\$1
Measure M Expenditures Phase 2A - 3	\$2,097,201	\$2,096,201		\$1,000	\$2,097,201	\$0
Stewart ES Portable Classrooms	\$2,989,661	\$2,989,661		\$0	\$2,989,661	\$0
Quick Start Projects	\$6,705,327	\$6,708,662		(\$3,335)	\$6,705,327	\$0
Chavez ES & Hannah ES Ranch Renovation	\$1,137,728	\$1,139,854		(\$2,126)	\$1,137,728	(\$1)
Network/Telecom Technology E-Rate Projects	\$5,718,001	\$5,705,246		\$12,755	\$5,718,001	\$0
Furniture & Equipment	\$6,221,107	\$6,433,600		(\$212,493)	\$6,221,107	\$0
Additional Bond Funded Projects	\$23,807,824	\$19,237,599		\$2,928,968	\$21,664,761	\$1,641,257
Community Kitchens	\$4,716,651	\$4,732,452		(\$15,800)	\$4,716,651	\$0
Program Coordination & Contingency	\$8,035,760	\$8,035,760	\$0	\$0	\$8,035,760	\$0
Totals:	\$331,269,870	\$294,180,471	\$0	\$35,448,142	\$329,050,381	\$1,641,257

Elementary School Modernization and New Construction

Summary of School

School	Project	A			B		C		D		E	F (A - (B + C + D))
		Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance					
Lupine Hills ES	New School	\$13,639,735	\$12,878,372			\$761,363				\$13,639,735	\$0	
Harding ES	Modernization	\$18,071,138	\$14,145,945			\$3,925,193				\$18,064,738	\$0	
Lincoln ES	Modernization	\$16,045,692	\$13,480,093			\$2,565,599				\$16,028,392	\$0	
Madera ES	Modernization	\$11,276,678	\$9,753,292			\$1,523,385				\$11,270,278	\$0	
Montalvin ES	Modernization	\$11,605,862	\$9,781,782			\$1,824,080				\$11,605,862	\$0	
Peres ES	Modernization	\$17,921,219	\$15,334,916			\$2,586,302				\$17,921,219	\$0	
Riverside ES	Modernization	\$12,648,581	\$10,991,714			\$1,656,867				\$12,625,350	\$0	
Stewart ES	Modernization	\$10,731,864	\$8,608,284			\$2,123,580				\$10,731,864	\$0	
Verde ES	Modernization	\$13,973,489	\$11,646,987			\$2,326,502				\$13,967,089	\$0	
Totals:		\$125,914,257	\$106,621,385			\$19,292,872				\$125,854,526	\$0	

Elementary School Modernization and New Construction

4/30/2010

Summary by Cost Type

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Site Surveys	\$35,971	\$37,101	\$0	(\$1,130)	\$35,971	\$0
Geotechnical Report	\$471,883	\$447,425	\$0	\$24,458	\$423,052	\$0
CCTV Sewer/Drain Lines	\$5,953	\$5,953	\$0	\$0	\$5,953	\$0
Other Design Costs	\$50,807	\$50,807	\$0	\$0	\$50,807	\$0
Subtotal: (Pre-Design)	\$564,614	\$541,286	\$0	\$23,328	\$515,783	\$0
Design Phase Services						
Bond Program Manager	\$1,299,114	\$1,299,114	\$0	\$0	\$1,299,114	\$0
Master Architect	\$4,578,465	\$4,583,448	\$0	(\$4,984)	\$4,578,465	\$0
Construction Manager	\$5,052,146	\$5,052,146	\$0	\$0	\$5,052,146	\$0
A/E of Record	\$7,627,059	\$5,222,042	\$0	\$2,405,018	\$7,627,059	\$0
Specialty Consultants	\$420,995	\$423,465	\$0	(\$2,469)	\$420,995	\$0
Division of State Architect (DSA) Fe	\$420,760	\$420,760	\$0	\$0	\$420,760	\$0
CA Dept. of Education Fees	\$47,206	\$47,206	\$0	\$0	\$47,206	\$0
Reproduction Costs	\$242,010	\$234,993	\$0	\$7,017	\$242,010	\$0
Hazardous Materials and IH Monitorin	\$793,568	\$655,511	\$0	\$138,057	\$793,568	\$0
Other Planning Costs	\$1,225,943	\$953,124	\$0	\$272,819	\$1,225,943	\$0
Subtotal: (Design Phase Services)	\$21,707,266	\$18,891,809	\$0	\$2,815,458	\$21,707,266	\$0
Construction Phase Services						
Material Testing	\$570,392	\$175,541	\$0	\$394,851	\$570,392	\$0
Special Inspections	\$152,395	\$188,645	\$0	(\$36,250)	\$152,395	\$0
DSA Inspectors	\$1,601,164	\$1,605,887	\$0	(\$4,723)	\$1,601,164	\$0
Contract Compliance	\$371,000	\$484,432	\$0	(\$113,432)	\$371,000	\$0
Security	\$1,080,083	\$932,036	\$0	\$148,048	\$1,080,083	\$0
Subtotal: (Construction Phase Services)	\$3,775,034	\$3,386,540	\$0	\$388,494	\$3,775,034	\$0
Modernization / New Construction						
General Site Work	\$1,751,503	\$1,307,409	\$0	\$444,094	\$1,751,503	\$0
Other Construction Costs	\$594,701	\$625,235	\$0	(\$30,533)	\$594,701	\$0
General Construction	\$75,848,800	\$75,848,800	\$0	\$0	\$75,837,900	\$0
Construction Contingency	\$15,420,614	\$0	\$0	\$15,420,614	\$15,420,614	\$0
Subtotal: (Modernization / New Construction)	\$93,615,618	\$77,781,444	\$0	\$15,834,174	\$93,604,718	\$0
Temporary Housing						
Temporary Housing	\$5,115,515	\$4,884,097	\$0	\$231,418	\$5,115,515	\$0
TH Contingency	\$1,136,210	\$1,136,210	\$0	\$0	\$1,136,210	\$0
Subtotal: (Temporary Housing)	\$6,251,724	\$6,020,306	\$0	\$231,418	\$6,251,724	\$0

Measure M Modernization and New Construction Phase 1A

4/30/2010

Lupine Hills ES

New School

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Geotechnical Report	\$34,460	\$35,221	\$0	(\$761)	\$34,460	\$0
Other Design Costs	\$7,693	\$7,693	\$0	\$0	\$7,693	\$0
Subtotal: (Pre-Design)	\$42,153	\$42,914	\$0	(\$761)	\$42,153	\$0
Design Phase Services						
Bond Program Manager	\$121,651	\$121,651	\$0	\$0	\$121,651	\$0
Master Architect	\$478,596	\$475,846	\$0	\$2,750	\$478,596	\$0
Construction Manager	\$528,017	\$528,017	\$0	\$0	\$528,017	\$0
A/E of Record	\$806,554	\$583,935	\$0	\$222,619	\$806,554	\$0
Specialty Consultants	\$45,034	\$44,418	\$0	\$616	\$45,034	\$0
Division of State Architect (DSA) Fe	\$49,005	\$49,005	\$0	\$0	\$49,005	\$0
CA Dept. of Education Fees	\$6,539	\$6,539	\$0	\$0	\$6,539	\$0
Reproduction Costs	\$34,957	\$34,957	\$0	\$0	\$34,957	\$0
Hazardous Materials and IH Monitorin	\$27,048	\$26,889	\$0	\$159	\$27,048	\$0
Other Planning Costs	\$99,123	\$56,272	\$0	\$42,850	\$99,123	\$0
Subtotal: (Design Phase Services)	\$2,196,524	\$1,927,529	\$0	\$268,995	\$2,196,524	\$0
Construction Phase Services						
Material Testing	\$78,709	\$8,258	\$0	\$70,452	\$78,709	\$0
DSA Inspectors	\$174,943	\$178,654	\$0	(\$3,710)	\$174,943	\$0
Contract Compliance	\$40,200	\$54,143	\$0	(\$13,943)	\$40,200	\$0
Security	\$11,398	\$16,866	\$0	(\$5,468)	\$11,398	\$0
Subtotal: (Construction Phase Services)	\$305,250	\$257,920	\$0	\$47,330	\$305,250	\$0
Modernization / New Construction						
Other Construction Costs	\$15,587	\$18,229	\$0	(\$2,642)	\$15,587	\$0
General Construction	\$10,377,450	\$10,377,450	\$0	\$0	\$10,377,450	\$0
Construction Contingency	\$446,496	\$0	\$0	\$446,496	\$446,496	\$0
Subtotal: (Modernization / New Construction)	\$10,839,533	\$10,395,679	\$0	\$443,854	\$10,839,533	\$0
Temporary Housing						
Temporary Housing	\$247,286	\$245,342	\$0	\$1,944	\$247,286	\$0
TH Contingency	\$8,989	\$8,989	\$0	\$0	\$8,989	\$0
Subtotal: (Temporary Housing)	\$256,275	\$254,330	\$0	\$1,944	\$256,275	\$0
Total:	\$13,639,735	\$12,878,372	\$0	\$761,363	\$13,639,735	\$0

Measure M Modernization and New Construction Phase 1A

4/30/2010

Harding ES
Modernization

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Pre-Design Services						
Site Surveys	\$1,348	\$1,348	\$0	\$0	\$1,348	\$0
Geotechnical Report	\$26,058	\$26,819	\$0	(\$761)	\$19,658	\$0
CCTV Sewer/Drain Lines	\$966	\$966	\$0	\$0	\$966	\$0
Other Design Costs	\$23,126	\$23,126	\$0	\$0	\$23,126	\$0
Subtotal: (Pre-Design)	\$51,498	\$52,259	\$0	(\$761)	\$45,098	\$0
Design Phase Services						
Bond Program Manager	\$233,184	\$233,184	\$0	\$0	\$233,184	\$0
Master Architect	\$614,812	\$617,388	\$0	(\$2,577)	\$614,812	\$0
Construction Manager	\$913,284	\$913,284	\$0	\$0	\$913,284	\$0
A/E of Record	\$1,114,231	\$665,135	\$0	\$449,096	\$1,114,231	\$0
Specialty Consultants	\$45,866	\$47,851	\$0	(\$1,985)	\$45,866	\$0
Division of State Architect (DSA) Fe	\$56,311	\$56,311	\$0	\$0	\$56,311	\$0
CA Dept. of Education Fees	\$4,523	\$4,523	\$0	\$0	\$4,523	\$0
Reproduction Costs	\$40,295	\$36,670	\$0	\$3,625	\$40,295	\$0
Hazardous Materials and IH Monitorin	\$141,411	\$133,299	\$0	\$8,112	\$141,411	\$0
Other Planning Costs	\$259,072	\$200,990	\$0	\$58,082	\$259,072	\$0
Subtotal: (Design Phase Services)	\$3,422,987	\$2,908,634	\$0	\$514,353	\$3,422,987	\$0
Construction Phase Services						
Material Testing	\$62,923	\$28,194	\$0	\$34,729	\$62,923	\$0
Special Inspections	\$24,546	\$31,265	\$0	(\$6,719)	\$24,546	\$0
DSA Inspectors	\$275,378	\$274,700	\$0	\$679	\$275,378	\$0
Contract Compliance	\$47,281	\$60,915	\$0	(\$13,634)	\$47,281	\$0
Security	\$38,716	\$44,459	\$0	(\$5,743)	\$38,716	\$0
Subtotal: (Construction Phase Services)	\$448,844	\$439,533	\$0	\$9,312	\$448,844	\$0
Modernization / New Construction						
General Site Work	\$746,895	\$448,210	\$0	\$298,685	\$746,895	\$0
Other Construction Costs	\$69,698	\$84,542	\$0	(\$14,844)	\$69,698	\$0
General Construction	\$9,037,250	\$9,037,250	\$0	\$0	\$9,037,250	\$0
Construction Contingency	\$3,018,000	\$0	\$0	\$3,018,000	\$3,018,000	\$0
Subtotal: (Modernization / New Construction)	\$12,871,843	\$9,570,002	\$0	\$3,301,841	\$12,871,843	\$0
Temporary Housing						
Temporary Housing	\$979,563	\$879,114	\$0	\$100,449	\$979,563	\$0
TH Contingency	\$296,404	\$296,404	\$0	\$0	\$296,404	\$0
Subtotal: (Temporary Housing)	\$1,275,967	\$1,175,518	\$0	\$100,449	\$1,275,967	\$0
Total:	\$18,071,138	\$14,145,945	\$0	\$3,925,193	\$18,064,738	\$0

Measure M Modernization and New Construction Phase 1A

4/30/2010

Lincoln ES

Modernization

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$1,470	\$1,470	\$0	\$0	\$1,470	\$0
Geotechnical Report	\$43,189	\$43,950	\$0	(\$761)	\$36,789	\$0
CCTV Sewer/Drain Lines	\$713	\$713	\$0	\$0	\$713	\$0
Other Design Costs	\$2,000	\$2,000	\$0	\$0	\$2,000	\$0
Subtotal: (Pre-Design)	\$47,372	\$48,133	\$0	(\$761)	\$40,972	\$0
Design Phase Services						
Bond Program Manager	\$156,576	\$156,576	\$0	\$0	\$156,576	\$0
Master Architect	\$626,011	\$618,064	\$0	\$7,947	\$626,011	\$0
Construction Manager	\$657,014	\$657,014	\$0	\$0	\$657,014	\$0
A/E of Record	\$829,617	\$661,721	\$0	\$167,896	\$829,617	\$0
Specialty Consultants	\$41,238	\$41,238	\$0	\$0	\$41,238	\$0
Division of State Architect (DSA) Fe	\$42,992	\$42,992	\$0	\$0	\$42,992	\$0
CA Dept. of Education Fees	\$7,007	\$7,007	\$0	\$0	\$7,007	\$0
Reproduction Costs	\$8,862	\$8,862	\$0	\$0	\$8,862	\$0
Hazardous Materials and IH Monitorin	\$36,640	\$37,302	\$0	(\$662)	\$36,640	\$0
Other Planning Costs	\$63,752	\$62,017	\$0	\$1,735	\$63,752	\$0
Subtotal: (Design Phase Services)	\$2,469,710	\$2,292,795	\$0	\$176,916	\$2,469,710	\$0
Construction Phase Services						
Material Testing	\$100,323	\$19,294	\$0	\$81,030	\$100,323	\$0
Special Inspections	\$12,822	\$21,075	\$0	(\$8,253)	\$12,822	\$0
DSA Inspectors	\$216,363	\$218,672	\$0	(\$2,309)	\$216,363	\$0
Contract Compliance	\$39,728	\$56,934	\$0	(\$17,205)	\$39,728	\$0
Security	\$185,233	\$195,467	\$0	(\$10,234)	\$185,233	\$0
Subtotal: (Construction Phase Services)	\$554,470	\$511,441	\$0	\$43,029	\$554,470	\$0
Modernization / New Construction						
General Construction	\$9,385,900	\$9,385,900	\$0	\$0	\$9,375,000	\$0
Construction Contingency	\$2,399,196	\$0	\$0	\$2,399,196	\$2,399,196	\$0
Subtotal: (Modernization / New Construction)	\$11,785,096	\$9,385,900	\$0	\$2,399,196	\$11,774,196	\$0
Temporary Housing						
Temporary Housing	\$1,074,118	\$1,126,898	\$0	(\$52,780)	\$1,074,118	\$0
TH Contingency	\$114,926	\$114,926	\$0	\$0	\$114,926	\$0
Subtotal: (Temporary Housing)	\$1,189,044	\$1,241,824	\$0	(\$52,780)	\$1,189,044	\$0
Total:	\$16,045,692	\$13,480,093	\$0	\$2,565,599	\$16,028,392	\$0

Measure M Modernization and New Construction Phase 1A

4/30/2010

Madera ES

Modernization

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Site Surveys	\$1,593	\$1,593	\$0	\$0	\$1,593	\$0
Geotechnical Report	\$31,950	\$32,752	\$0	(\$802)	\$25,550	\$0
CCTV Sewer/Drain Lines	\$713	\$713	\$0	\$0	\$713	\$0
Other Design Costs	\$2,401	\$2,401	\$0	\$0	\$2,401	\$0
Subtotal: (Pre-Design)	\$36,656	\$37,458	\$0	(\$802)	\$30,256	\$0
Design Phase Services						
Bond Program Manager	\$123,265	\$123,265	\$0	\$0	\$123,265	\$0
Master Architect	\$444,513	\$444,094	\$0	\$419	\$444,513	\$0
Construction Manager	\$470,146	\$470,146	\$0	\$0	\$470,146	\$0
A/E of Record	\$729,972	\$508,022	\$0	\$221,950	\$729,972	\$0
Specialty Consultants	\$22,500	\$22,500	\$0	\$0	\$22,500	\$0
Division of State Architect (DSA) Fe	\$44,003	\$44,003	\$0	\$0	\$44,003	\$0
C.A Dept. of Education Fees	\$3,592	\$3,592	\$0	\$0	\$3,592	\$0
Reproduction Costs	\$37,149	\$36,526	\$0	\$623	\$37,149	\$0
Hazardous Materials and IH Monitorin	\$35,106	\$36,413	\$0	(\$1,307)	\$35,106	\$0
Other Planning Costs	\$93,059	\$67,153	\$0	\$25,905	\$93,059	\$0
Subtotal: (Design Phase Services)	\$2,003,304	\$1,755,715	\$0	\$247,589	\$2,003,304	\$0
Construction Phase Services						
Material Testing	\$49,392	\$23,624	\$0	\$25,768	\$49,392	\$0
Special Inspections	\$31,120	\$43,830	\$0	(\$12,710)	\$31,120	\$0
DSA Inspectors	\$126,592	\$130,248	\$0	(\$3,656)	\$126,592	\$0
Contract Compliance	\$41,191	\$52,539	\$0	(\$11,348)	\$41,191	\$0
Security	\$57,067	\$37,088	\$0	\$19,979	\$57,067	\$0
Subtotal: (Construction Phase Services)	\$305,361	\$287,328	\$0	\$18,033	\$305,361	\$0
Modernization / New Construction						
General Site Work	\$323,546	\$319,500	\$0	\$4,046	\$323,546	\$0
Other Construction Costs	\$182,052	\$182,052	\$0	\$0	\$182,052	\$0
General Construction	\$6,591,200	\$6,591,200	\$0	\$0	\$6,591,200	\$0
Construction Contingency	\$1,183,912	\$0	\$0	\$1,183,912	\$1,183,912	\$0
Subtotal: (Modernization / New Construction)	\$8,280,710	\$7,092,752	\$0	\$1,187,958	\$8,280,710	\$0
Temporary Housing						
Temporary Housing	\$500,114	\$429,507	\$0	\$70,607	\$500,114	\$0
TH Contingency	\$150,533	\$150,533	\$0	\$0	\$150,533	\$0
Subtotal: (Temporary Housing)	\$650,647	\$580,039	\$0	\$70,607	\$650,647	\$0
Total:	\$11,276,678	\$9,753,292	\$0	\$1,523,385	\$11,270,278	\$0

Measure M Modernization and New Construction Phase 1A

Montalvin ES Modernization

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$7,215	\$7,215	\$0	\$0	\$7,215	\$0
Geotechnical Report	\$21,217	\$21,978	\$0	(\$761)	\$21,217	\$0
CCTV Sewer/Drain Lines	\$713	\$713	\$0	\$0	\$713	\$0
Other Design Costs	\$4,638	\$4,638	\$0	\$0	\$4,638	\$0
Subtotal: (Pre-Design)	\$33,783	\$34,544	\$0	(\$761)	\$33,783	\$0
Design Phase Services						
Bond Program Manager	\$121,717	\$121,717	\$0	\$0	\$121,717	\$0
Master Architect	\$437,444	\$440,419	\$0	(\$2,975)	\$437,444	\$0
Construction Manager	\$442,050	\$442,050	\$0	\$0	\$442,050	\$0
A/E of Record	\$712,065	\$429,898	\$0	\$282,167	\$712,065	\$0
Specialty Consultants	\$99,204	\$100,594	\$0	(\$1,390)	\$99,204	\$0
Division of State Architect (DSA) Fe	\$48,307	\$48,307	\$0	\$0	\$48,307	\$0
CA Dept. of Education Fees	\$4,024	\$4,024	\$0	\$0	\$4,024	\$0
Reproduction Costs	\$19,220	\$17,278	\$0	\$1,942	\$19,220	\$0
Hazardous Materials and IH Monitorin	\$168,896	\$130,479	\$0	\$38,417	\$168,896	\$0
Other Planning Costs	\$116,779	\$95,339	\$0	\$21,441	\$116,779	\$0
Subtotal: (Design Phase Services)	\$2,169,705	\$1,830,103	\$0	\$339,602	\$2,169,705	\$0
Construction Phase Services						
Material Testing	\$46,820	\$17,185	\$0	\$29,635	\$46,820	\$0
DSA Inspectors	\$116,141	\$103,864	\$0	\$12,277	\$116,141	\$0
Contract Compliance	\$40,241	\$48,844	\$0	(\$8,603)	\$40,241	\$0
Security	\$109,525	\$106,508	\$0	\$3,018	\$109,525	\$0
Subtotal: (Construction Phase Services)	\$312,728	\$276,401	\$0	\$36,327	\$312,728	\$0
Modernization / New Construction						
General Site Work	\$485,302	\$348,377	\$0	\$136,925	\$485,302	\$0
General Construction	\$6,823,000	\$6,823,000	\$0	\$0	\$6,823,000	\$0
Construction Contingency	\$1,295,366	\$0	\$0	\$1,295,366	\$1,295,366	\$0
Subtotal: (Modernization / New Construction)	\$8,603,668	\$7,171,377	\$0	\$1,432,291	\$8,603,668	\$0
Temporary Housing						
Temporary Housing	\$469,657	\$453,036	\$0	\$16,621	\$469,657	\$0
TH Contingency	\$16,322	\$16,322	\$0	\$0	\$16,322	\$0
Subtotal: (Temporary Housing)	\$485,979	\$469,358	\$0	\$16,621	\$485,979	\$0
Total:	\$11,605,862	\$9,781,782	\$0	\$1,824,080	\$11,605,862	\$0

Measure M Modernization and New Construction Phase 1A

4/30/2010

Peres ES

Modernization

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Pre-Design Services						
Site Surveys	\$1,960	\$1,960	\$0	\$0	\$1,960	\$0
Geotechnical Report	\$39,911	\$40,672	\$0	(\$761)	\$39,911	\$0
CCTV Sewer/Drain Lines	\$712	\$712	\$0	\$0	\$712	\$0
Other Design Costs	\$2,888	\$2,888	\$0	\$0	\$2,888	\$0
Subtotal: (Pre-Design)	\$45,471	\$46,232	\$0	(\$761)	\$45,471	\$0
Design Phase Services						
Bond Program Manager	\$179,105	\$179,105	\$0	\$0	\$179,105	\$0
Master Architect	\$614,895	\$618,740	\$0	(\$3,845)	\$614,895	\$0
Construction Manager	\$719,465	\$719,465	\$0	\$0	\$719,465	\$0
A/E of Record	\$969,361	\$801,231	\$0	\$168,130	\$969,361	\$0
Specialty Consultants	\$51,671	\$51,671	\$0	\$0	\$51,671	\$0
Division of State Architect (DSA) Fe	\$72,033	\$72,033	\$0	\$0	\$72,033	\$0
C A Dept. of Education Fees	\$8,964	\$8,964	\$0	\$0	\$8,964	\$0
Reproduction Costs	\$29,237	\$29,237	\$0	\$0	\$29,237	\$0
Hazardous Materials and IH Monitorin	\$53,551	\$98,520	\$0	(\$44,970)	\$53,551	\$0
Other Planning Costs	\$163,803	\$106,001	\$0	\$57,801	\$163,803	\$0
Subtotal: (Design Phase Services)	\$2,862,084	\$2,684,967	\$0	\$177,117	\$2,862,084	\$0
Construction Phase Services						
Material Testing	\$54,844	\$21,850	\$0	\$32,994	\$54,844	\$0
Special Inspections	\$83,907	\$92,476	\$0	(\$8,569)	\$83,907	\$0
DSA Inspectors	\$192,452	\$193,188	\$0	(\$736)	\$192,452	\$0
Contract Compliance	\$41,787	\$58,999	\$0	(\$17,212)	\$41,787	\$0
Security	\$249,324	\$200,983	\$0	\$48,341	\$249,324	\$0
Subtotal: (Construction Phase Services)	\$622,313	\$567,495	\$0	\$54,819	\$622,313	\$0
Modernization / New Construction						
General Site Work	\$18,106	\$18,265	\$0	(\$159)	\$18,106	\$0
Other Construction Costs	\$186,211	\$190,066	\$0	(\$3,855)	\$186,211	\$0
General Construction	\$10,949,000	\$10,949,000	\$0	\$0	\$10,949,000	\$0
Construction Contingency	\$2,332,009	\$0	\$0	\$2,332,009	\$2,332,009	\$0
Subtotal: (Modernization / New Construction)	\$13,485,326	\$11,157,331	\$0	\$2,327,995	\$13,485,326	\$0
Temporary Housing						
Temporary Housing	\$855,688	\$828,555	\$0	\$27,133	\$855,688	\$0
TH Contingency	\$50,337	\$50,337	\$0	\$0	\$50,337	\$0
Subtotal: (Temporary Housing)	\$906,025	\$878,892	\$0	\$27,133	\$906,025	\$0
Total:	\$17,921,219	\$15,334,916	\$0	\$2,586,302	\$17,921,219	\$0

Measure M Modernization and New Construction Phase 1A

4/30/2010

Riverside ES

Modernization

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Site Surveys	\$6,073	\$6,423	\$0	(\$350)	\$6,073	\$0
Geotechnical Report	\$191,825	\$155,172	\$0	\$36,653	\$168,594	\$0
CCTV Sewer/Drain Lines	\$712	\$712	\$0	\$0	\$712	\$0
Other Design Costs	\$2,000	\$2,000	\$0	\$0	\$2,000	\$0
Subtotal: (Pre-Design)	\$200,610	\$164,307	\$0	\$36,303	\$177,378	\$0
Design Phase Services						
Bond Program Manager	\$152,212	\$152,212	\$0	\$0	\$152,212	\$0
Master Architect	\$479,032	\$482,145	\$0	(\$3,113)	\$479,032	\$0
Construction Manager	\$502,493	\$502,493	\$0	\$0	\$502,493	\$0
A/E of Record	\$806,438	\$491,611	\$0	\$314,828	\$806,438	\$0
Specialty Consultants	\$27,979	\$27,979	\$0	\$0	\$27,979	\$0
Division of State Architect (DSA) Fe	\$35,175	\$35,175	\$0	\$0	\$35,175	\$0
CA Dept. of Education Fees	\$4,453	\$4,453	\$0	\$0	\$4,453	\$0
Reproduction Costs	\$33,830	\$33,830	\$0	\$0	\$33,830	\$0
Hazardous Materials and IH Monitorin	\$107,640	\$39,669	\$0	\$67,971	\$107,640	\$0
Other Planning Costs	\$171,894	\$133,851	\$0	\$38,042	\$171,894	\$0
Subtotal: (Design Phase Services)	\$2,321,146	\$1,903,418	\$0	\$417,728	\$2,321,146	\$0
Construction Phase Services						
Material Testing	\$91,864	\$8,711	\$0	\$83,153	\$91,864	\$0
DSA Inspectors	\$212,863	\$223,005	\$0	(\$10,142)	\$212,863	\$0
Contract Compliance	\$41,983	\$51,861	\$0	(\$9,878)	\$41,983	\$0
Security	\$184,666	\$121,101	\$0	\$63,565	\$184,666	\$0
Subtotal: (Construction Phase Services)	\$531,375	\$404,678	\$0	\$126,698	\$531,375	\$0
Modernization / New Construction						
General Site Work	\$5,359	\$5,359	\$0	\$0	\$5,359	\$0
Other Construction Costs	\$26,959	\$35,859	\$0	(\$8,900)	\$26,959	\$0
General Construction	\$7,772,000	\$7,772,000	\$0	\$0	\$7,772,000	\$0
Construction Contingency	\$1,045,170	\$0	\$0	\$1,045,170	\$1,045,170	\$0
Subtotal: (Modernization / New Construction)	\$8,849,488	\$7,813,218	\$0	\$1,036,270	\$8,849,488	\$0
Temporary Housing						
Temporary Housing	\$488,694	\$448,825	\$0	\$39,869	\$488,694	\$0
TH Contingency	\$257,268	\$257,268	\$0	\$0	\$257,268	\$0
Subtotal: (Temporary Housing)	\$745,962	\$706,093	\$0	\$39,869	\$745,962	\$0
Total:	\$12,648,581	\$10,991,714	\$0	\$1,656,867	\$12,625,350	\$0

Measure M Modernization and New Construction Phase 1A

4/30/2010

Stewart ES

Modernization

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Pre-Design Services						
Site Surveys	\$13,129	\$13,909	\$0	(\$780)	\$13,129	\$0
Geotechnical Report	\$46,011	\$46,772	\$0	(\$761)	\$46,011	\$0
CCTV Sewer/Drain Lines	\$712	\$712	\$0	\$0	\$712	\$0
Other Design Costs	\$4,063	\$4,063	\$0	\$0	\$4,063	\$0
Subtotal: (Pre-Design)	\$63,914	\$65,455	\$0	(\$1,541)	\$63,914	\$0
Design Phase Services						
Bond Program Manager	\$89,869	\$89,869	\$0	\$0	\$89,869	\$0
Master Architect	\$367,523	\$366,950	\$0	\$573	\$367,523	\$0
Construction Manager	\$334,809	\$334,809	\$0	\$0	\$334,809	\$0
A/E of Record	\$803,759	\$540,914	\$0	\$262,844	\$803,759	\$0
Specialty Consultants	\$42,846	\$42,846	\$0	\$0	\$42,846	\$0
Division of State Architect (DSA) Fe	\$38,776	\$38,776	\$0	\$0	\$38,776	\$0
CA Dept. of Education Fees	\$3,762	\$3,762	\$0	\$0	\$3,762	\$0
Reproduction Costs	\$24,753	\$23,926	\$0	\$827	\$24,753	\$0
Hazardous Materials and IH Monitorin	\$139,057	\$110,227	\$0	\$28,830	\$139,057	\$0
Other Planning Costs	\$145,880	\$151,792	\$0	(\$5,912)	\$145,880	\$0
Subtotal: (Design Phase Services)	\$1,991,033	\$1,703,871	\$0	\$287,161	\$1,991,033	\$0
Construction Phase Services						
Material Testing	\$31,535	\$20,174	\$0	\$11,361	\$31,535	\$0
DSA Inspectors	\$108,829	\$100,886	\$0	\$7,944	\$108,829	\$0
Contract Compliance	\$39,114	\$48,499	\$0	(\$9,385)	\$39,114	\$0
Security	\$39,447	\$38,841	\$0	\$606	\$39,447	\$0
Subtotal: (Construction Phase Services)	\$218,925	\$208,400	\$0	\$10,526	\$218,925	\$0
Modernization / New Construction						
General Site Work	\$172,294	\$167,698	\$0	\$4,596	\$172,294	\$0
Other Construction Costs	\$104,611	\$104,834	\$0	(\$222)	\$104,611	\$0
General Construction	\$6,226,000	\$6,226,000	\$0	\$0	\$6,226,000	\$0
Construction Contingency	\$1,845,417	\$0	\$0	\$1,845,417	\$1,845,417	\$0
Subtotal: (Modernization / New Construction)	\$8,348,323	\$6,498,532	\$0	\$1,849,791	\$8,348,323	\$0
Temporary Housing						
Temporary Housing	\$10,999	\$33,356	\$0	(\$22,357)	\$10,999	\$0
TH Contingency	\$98,671	\$98,671	\$0	\$0	\$98,671	\$0
Subtotal: (Temporary Housing)	\$109,669	\$132,027	\$0	(\$22,357)	\$109,669	\$0
Total:	\$10,731,864	\$8,608,284	\$0	\$2,123,580	\$10,731,864	\$0

Measure M Modernization and New Construction Phase 1A

4/30/2010

Verde ES

Modernization

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Site Surveys	\$3,185	\$3,185	\$0	\$0	\$3,185	\$0
Geotechnical Report	\$37,262	\$44,089	\$0	(\$6,827)	\$30,862	\$0
CCTV Sewer/Drain Lines	\$712	\$712	\$0	\$0	\$712	\$0
Other Design Costs	\$2,000	\$2,000	\$0	\$0	\$2,000	\$0
Subtotal: (Pre-Design)	\$43,159	\$49,986	\$0	(\$6,827)	\$36,759	\$0
Design Phase Services						
Bond Program Manager	\$121,535	\$121,535	\$0	\$0	\$121,535	\$0
Master Architect	\$515,640	\$519,803	\$0	(\$4,163)	\$515,640	\$0
Construction Manager	\$484,867	\$484,867	\$0	\$0	\$484,867	\$0
A/E of Record	\$855,063	\$539,575	\$0	\$315,488	\$855,063	\$0
Specialty Consultants	\$44,658	\$44,368	\$0	\$290	\$44,658	\$0
Division of State Architect (DSA) Fe	\$34,158	\$34,158	\$0	\$0	\$34,158	\$0
CA Dept. of Education Fees	\$4,344	\$4,344	\$0	\$0	\$4,344	\$0
Reproduction Costs	\$13,708	\$13,708	\$0	\$0	\$13,708	\$0
Hazardous Materials and IH Monitorin	\$84,219	\$42,712	\$0	\$41,507	\$84,219	\$0
Other Planning Costs	\$112,583	\$79,708	\$0	\$32,875	\$112,583	\$0
Subtotal: (Design Phase Services)	\$2,270,774	\$1,884,777	\$0	\$385,997	\$2,270,774	\$0
Construction Phase Services						
Material Testing	\$53,981	\$28,251	\$0	\$25,730	\$53,981	\$0
DSA Inspectors	\$177,603	\$182,672	\$0	(\$5,069)	\$177,603	\$0
Contract Compliance	\$39,475	\$51,699	\$0	(\$12,224)	\$39,475	\$0
Security	\$204,708	\$170,723	\$0	\$33,984	\$204,708	\$0
Subtotal: (Construction Phase Services)	\$475,767	\$433,346	\$0	\$42,421	\$475,767	\$0
Modernization / New Construction						
Other Construction Costs	\$9,583	\$9,653	\$0	(\$70)	\$9,583	\$0
General Construction	\$8,687,000	\$8,687,000	\$0	\$0	\$8,687,000	\$0
Construction Contingency	\$1,855,048	\$0	\$0	\$1,855,048	\$1,855,048	\$0
Subtotal: (Modernization / New Construction)	\$10,551,632	\$8,696,653	\$0	\$1,854,978	\$10,551,632	\$0
Temporary Housing						
Temporary Housing	\$489,396	\$439,464	\$0	\$49,932	\$489,396	\$0
TH Contingency	\$142,761	\$142,761	\$0	\$0	\$142,761	\$0
Subtotal: (Temporary Housing)	\$632,158	\$582,226	\$0	\$49,932	\$632,158	\$0
Total:	\$13,973,489	\$11,646,987	\$0	\$2,326,502	\$13,967,089	\$0

Elementary School Modernization and New Construction

Summary of School

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F Budget Balance (A - (B + C + D))
Bayview ES	Modernization and New Construction	\$16,412,499	\$15,331,569		\$1,080,930	\$16,412,499	\$0
Downer ES	New School	\$31,599,665	\$28,720,815		\$2,878,850	\$31,582,971	\$0
Ellerhorst ES	Modernization and New Construction	\$11,046,039	\$10,554,666		\$491,373	\$11,046,039	\$0
Kensington ES	Modernization and New Construction	\$18,054,560	\$16,248,815		\$1,805,746	\$18,054,560	\$0
Mira Vista ES	Modernization and New Construction	\$13,739,343	\$11,789,172		\$1,950,171	\$13,739,343	\$0
Murphy ES	Modernization and New Construction	\$13,437,720	\$11,540,112		\$1,897,608	\$13,437,720	\$0
Sheldon ES	Modernization and New Construction	\$13,045,230	\$12,326,591		\$718,639	\$13,045,230	\$0
Tara Hills ES	Modernization and New Construction	\$12,106,607	\$11,587,401		\$519,205	\$12,106,607	\$0
Washington ES	Modernization and New Construction	\$14,484,688	\$12,380,911		\$2,103,778	\$14,484,688	\$0
Totals:		\$143,926,352	\$130,480,051		\$13,446,301	\$143,909,658	\$1

Elementary School Modernization and New Construction

4/30/2010

Summary by Cost Type

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Site Surveys	\$10,589	\$42,949	\$0	(\$32,360)	\$10,589	\$0
Geotechnical Report	\$458,444	\$254,514	\$0	\$203,930	\$458,444	\$0
CCTV Sewer/Drain Lines	\$11,520	\$13,600	\$0	(\$2,080)	\$11,520	\$0
Other Design Costs	\$59,203	\$58,943	\$0	\$260	\$59,203	\$0
Subtotal: (Pre-Design)	\$539,755	\$370,005	\$0	\$169,750	\$539,755	\$0
Design Phase Services						
Bond Program Manager	\$2,070,878	\$2,070,878	\$0	\$0	\$2,070,878	\$0
Master Architect	\$4,586,219	\$4,671,789	\$0	(\$85,570)	\$4,586,219	\$0
Design Manager	\$236,869	\$45,324	\$0	\$191,545	\$236,869	\$0
Construction Manager	\$5,953,424	\$5,858,424	\$0	\$95,000	\$5,953,424	\$0
A/E of Record	\$8,845,777	\$7,030,732	\$0	\$1,815,045	\$8,831,537	\$0
Specialty Consultants	\$683,686	\$683,316	\$0	\$370	\$683,686	\$0
Division of State Architect (DSA) Fe	\$612,480	\$619,953	\$0	(\$7,473)	\$612,480	\$0
CA Dept. of Education Fees	\$49,172	\$49,172	\$0	\$0	\$49,172	\$0
Reproduction Costs	\$154,182	\$134,402	\$0	\$19,781	\$154,182	\$0
Hazardous Materials and IH Monitorin	\$820,104	\$1,106,235	\$0	(\$286,131)	\$820,104	\$0
Other Planning Costs	\$1,592,890	\$1,503,800	\$0	\$89,091	\$1,592,890	\$0
Subtotal: (Design Phase Services)	\$25,605,682	\$23,774,025	\$0	\$1,831,658	\$25,591,442	\$0
Construction Phase Services						
Material Testing	\$401,935	\$150,628	\$0	\$251,307	\$401,935	\$0
Special Inspections	\$12,202	\$10,492	\$0	\$1,710	\$12,202	\$0
DSA Inspectors	\$2,054,709	\$2,247,530	\$0	(\$192,821)	\$2,054,709	\$0
Contract Compliance	\$589,350	\$589,350	\$0	\$0	\$589,350	\$0
Security	\$753,535	\$777,356	\$0	(\$23,821)	\$753,535	\$0
Subtotal: (Construction Phase Services)	\$3,811,730	\$3,775,356	\$0	\$36,374	\$3,811,730	\$0
Modernization / New Construction						
General Site Work	\$1,564,923	\$1,471,427	\$0	\$93,496	\$1,564,923	\$0
Other Construction Costs	\$462,756	\$716,307	\$0	(\$253,551)	\$462,756	\$0
General Construction	\$90,530,787	\$90,724,189	\$0	(\$193,402)	\$90,528,332	\$0
Construction Contingency	\$10,334,640	\$0	\$0	\$10,334,640	\$10,334,640	\$0
Subtotal: (Modernization / New Construction)	\$102,893,105	\$92,911,923	\$0	\$9,981,182	\$102,890,651	\$0
Temporary Housing						
Temporary Housing	\$8,743,893	\$7,316,555	\$0	\$1,427,338	\$8,743,893	\$0
TH Contingency	\$2,332,187	\$2,332,187	\$0	\$0	\$2,332,187	\$0

Measure M Modernization and New Construction Phase 1B

4/30/2010

Bayview ES

Modernization and New Construction

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Pre-Design Services						
Site Surveys	\$0	\$7,300	\$0	(\$7,300)	\$0	\$0
Geotechnical Report	\$12,651	\$13,412	\$0	(\$761)	\$12,651	\$0
Subtotal: (Pre-Design)	\$12,651	\$20,712	\$0	(\$8,061)	\$12,651	\$0
Design Phase Services						
Bond Program Manager	\$460,863	\$460,863	\$0	\$0	\$460,863	\$0
Master Architect	\$544,186	\$563,580	\$0	(\$19,394)	\$544,186	\$0
Construction Manager	\$418,000	\$418,000	\$0	\$0	\$418,000	\$0
A/E of Record	\$1,024,557	\$933,285	\$0	\$91,272	\$1,024,557	\$0
Specialty Consultants	\$90,601	\$77,620	\$0	\$12,981	\$90,601	\$0
Division of State Architect (DSA) Fe	\$71,212	\$71,212	\$0	\$0	\$71,212	\$0
CA Dept. of Education Fees	\$4,997	\$4,997	\$0	\$0	\$4,997	\$0
Reproduction Costs	\$24,569	\$17,594	\$0	\$6,975	\$24,569	\$0
Hazardous Materials and IH Monitorin	\$84,647	\$112,900	\$0	(\$28,252)	\$84,647	\$0
Other Planning Costs	\$83,216	\$81,548	\$0	\$1,668	\$83,216	\$0
Subtotal: (Design Phase Services)	\$2,806,849	\$2,741,599	\$0	\$65,250	\$2,806,849	\$0
Construction Phase Services						
Material Testing	\$23,578	\$13,534	\$0	\$10,045	\$23,578	\$0
DSA Inspectors	\$257,885	\$259,023	\$0	(\$1,137)	\$257,885	\$0
Contract Compliance	\$82,883	\$82,883	\$0	\$0	\$82,883	\$0
Security	\$179,714	\$247,659	\$0	(\$67,945)	\$179,714	\$0
Subtotal: (Construction Phase Services)	\$544,061	\$603,098	\$0	(\$59,037)	\$544,061	\$0
Modernization / New Construction						
General Site Work	\$13,228	\$13,228	\$0	\$0	\$13,228	\$0
Other Construction Costs	\$37,210	\$37,110	\$0	\$100	\$37,210	\$0
General Construction	\$10,413,000	\$10,413,000	\$0	\$0	\$10,413,000	\$0
Construction Contingency	\$824,562	\$0	\$0	\$824,562	\$824,562	\$0
Subtotal: (Modernization / New Construction)	\$11,288,000	\$10,463,338	\$0	\$824,662	\$11,288,000	\$0
Temporary Housing						
Temporary Housing	\$1,354,803	\$1,096,686	\$0	\$258,117	\$1,354,803	\$0
TH Contingency	\$406,136	\$406,136	\$0	\$0	\$406,136	\$0
Subtotal: (Temporary Housing)	\$1,760,939	\$1,502,822	\$0	\$258,117	\$1,760,939	\$0
Total:	\$16,412,499	\$15,331,569	\$0	\$1,080,930	\$16,412,499	\$0

Measure M Modernization and New Construction Phase 1B

4/30/2010

Downer ES
New School

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance

Pre-Design Services

Site Surveys	\$6,064	\$9,864	\$0	(\$3,800)	\$6,064	\$0
Geotechnical Report	\$301,671	\$78,762	\$0	\$222,909	\$301,671	\$0
CCTV Sewer/Drain Lines	\$1,100	\$3,000	\$0	(\$1,900)	\$1,100	\$0
Other Design Costs	\$52,558	\$52,558	\$0	\$0	\$52,558	\$0
Subtotal: (Pre-Design)	\$361,392	\$144,183	\$0	\$217,209	\$361,392	\$0

Design Phase Services

Bond Program Manager	\$239,859	\$239,859	\$0	\$0	\$239,859	\$0
Master Architect	\$691,266	\$703,854	\$0	(\$12,589)	\$691,266	\$0
Design Manager	\$236,869	\$45,324	\$0	\$191,545	\$236,869	\$0
Construction Manager	\$1,369,537	\$1,369,537	\$0	\$0	\$1,369,537	\$0
A/E of Record	\$1,558,486	\$1,129,780	\$0	\$428,706	\$1,544,246	\$0
Specialty Consultants	\$121,574	\$121,574	\$0	\$0	\$121,574	\$0
Division of State Architect (DSA) Fe	\$122,917	\$130,391	\$0	(\$7,473)	\$122,917	\$0
CA Dept. of Education Fees	\$14,379	\$14,379	\$0	\$0	\$14,379	\$0
Reproduction Costs	\$8,575	\$6,060	\$0	\$2,515	\$8,575	\$0
Hazardous Materials and IH Monitorin	\$286,226	\$247,381	\$0	\$38,846	\$286,226	\$0
Other Planning Costs	\$663,102	\$586,376	\$0	\$76,726	\$663,102	\$0
Subtotal: (Design Phase Services)	\$5,312,790	\$4,594,515	\$0	\$718,275	\$5,298,550	\$0

Construction Phase Services

Material Testing	\$88,259	\$31,939	\$0	\$56,321	\$88,259	\$0
DSA Inspectors	\$446,742	\$446,742	\$0	\$0	\$446,742	\$0
Contract Compliance	\$32,962	\$32,962	\$0	\$0	\$32,962	\$0
Security	\$44,472	\$44,862	\$0	(\$391)	\$44,472	\$0
Subtotal: (Construction Phase Services)	\$612,435	\$556,505	\$0	\$55,930	\$612,435	\$0

Modernization / New Construction

General Site Work	\$1,447,781	\$1,354,285	\$0	\$93,496	\$1,447,781	\$0
General Construction	\$21,296,150	\$21,489,552	\$0	(\$193,402)	\$21,293,696	\$0
Construction Contingency	\$1,928,243	\$0	\$0	\$1,928,243	\$1,928,243	\$0
Subtotal: (Modernization / New Construction)	\$24,672,173	\$22,843,837	\$0	\$1,828,336	\$24,669,719	\$0

Temporary Housing

Temporary Housing	\$321,103	\$262,003	\$0	\$59,100	\$321,103	\$0
TH Contingency	\$319,772	\$319,772	\$0	\$0	\$319,772	\$0
Subtotal: (Temporary Housing)	\$640,875	\$581,775	\$0	\$59,100	\$640,875	\$0
Total:	\$31,599,665	\$28,720,815	\$0	\$2,878,850	\$31,582,971	\$0

Measure M Modernization and New Construction Phase 1B

4/30/2010

Ellerhorst ES

Modernization and New Construction

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Site Surveys	\$0	\$7,300	\$0	(\$7,300)	\$0	\$0
Geotechnical Report	\$23,349	\$25,740	\$0	(\$2,391)	\$23,349	\$0
Other Design Costs	\$601	\$601	\$0	\$0	\$601	\$0
Subtotal: (Pre-Design)	\$23,950	\$33,641	\$0	(\$9,691)	\$23,950	\$0
Design Phase Services						
Bond Program Manager	\$136,062	\$136,062	\$0	\$0	\$136,062	\$0
Master Architect	\$425,053	\$432,443	\$0	(\$7,391)	\$425,053	\$0
Construction Manager	\$499,726	\$499,726	\$0	\$0	\$499,726	\$0
A/E of Record	\$695,956	\$648,956	\$0	\$47,000	\$695,956	\$0
Specialty Consultants	\$58,932	\$66,322	\$0	(\$7,390)	\$58,932	\$0
Division of State Architect (DSA) Fe	\$52,453	\$52,453	\$0	\$0	\$52,453	\$0
CA Dept. of Education Fees	\$3,496	\$3,496	\$0	\$0	\$3,496	\$0
Reproduction Costs	\$17,092	\$15,585	\$0	\$1,507	\$17,092	\$0
Hazardous Materials and IH Monitorin	\$68,663	\$93,187	\$0	(\$24,525)	\$68,663	\$0
Other Planning Costs	\$77,254	\$68,675	\$0	\$8,579	\$77,254	\$0
Subtotal: (Design Phase Services)	\$2,034,687	\$2,016,905	\$0	\$17,781	\$2,034,686	\$0
Construction Phase Services						
Material Testing	\$45,774	\$13,543	\$0	\$32,231	\$45,774	\$0
DSA Inspectors	\$175,514	\$176,651	\$0	(\$1,137)	\$175,514	\$0
Contract Compliance	\$61,037	\$61,037	\$0	\$0	\$61,037	\$0
Security	\$38,444	\$56,958	\$0	(\$18,514)	\$38,444	\$0
Subtotal: (Construction Phase Services)	\$320,769	\$308,189	\$0	\$12,580	\$320,769	\$0
Modernization / New Construction						
Other Construction Costs	\$17,807	\$24,060	\$0	(\$6,253)	\$17,807	\$0
General Construction	\$7,712,500	\$7,712,500	\$0	\$0	\$7,712,500	\$0
Construction Contingency	\$528,697	\$0	\$0	\$528,697	\$528,697	\$0
Subtotal: (Modernization / New Construction)	\$8,259,004	\$7,736,560	\$0	\$522,444	\$8,259,004	\$0
Temporary Housing						
Temporary Housing	\$268,411	\$320,151	\$0	(\$51,740)	\$268,411	\$0
TH Contingency	\$139,219	\$139,219	\$0	\$0	\$139,219	\$0
Subtotal: (Temporary Housing)	\$407,631	\$459,371	\$0	(\$51,740)	\$407,631	\$0
Total:	\$11,046,039	\$10,554,666	\$0	\$491,373	\$11,046,039	\$0

Measure M Modernization and New Construction Phase 1B

4/30/2010

Kensington ES

Modernization and New Construction

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))

Pre-Design Services

Site Surveys	\$0	\$7,300	\$0	(\$7,300)	\$0	\$0
Geotechnical Report	\$24,290	\$25,051	\$0	(\$761)	\$24,290	\$0
CCTV Sewer/Drain Lines	\$10,420	\$10,600	\$0	(\$180)	\$10,420	\$0
Subtotal: (Pre-Design)	\$34,710	\$42,951	\$0	(\$8,241)	\$34,710	\$0

Design Phase Services

Bond Program Manager	\$207,154	\$207,154	\$0	\$0	\$207,154	\$0
Master Architect	\$562,263	\$578,068	\$0	(\$15,806)	\$562,263	\$0
Construction Manager	\$767,115	\$767,115	\$0	\$0	\$767,115	\$0
A/E of Record	\$1,198,619	\$554,692	\$0	\$643,927	\$1,198,619	\$0
Specialty Consultants	\$68,782	\$69,832	\$0	(\$1,050)	\$68,782	\$0
Division of State Architect (DSA) Fe	\$74,355	\$74,355	\$0	\$0	\$74,355	\$0
CA Dept. of Education Fees	\$5,372	\$5,372	\$0	\$0	\$5,372	\$0
Reproduction Costs	\$20,137	\$19,377	\$0	\$760	\$20,137	\$0
Hazardous Materials and IH Monitorin	\$118,883	\$154,405	\$0	(\$35,523)	\$118,883	\$0
Other Planning Costs	\$292,728	\$303,117	\$0	(\$10,389)	\$292,728	\$0
Subtotal: (Design Phase Services)	\$3,315,407	\$2,733,488	\$0	\$581,919	\$3,315,407	\$0

Construction Phase Services

Material Testing	\$62,476	\$30,080	\$0	\$32,395	\$62,476	\$0
DSA Inspectors	\$213,798	\$206,736	\$0	\$7,063	\$213,798	\$0
Contract Compliance	\$85,185	\$85,185	\$0	\$0	\$85,185	\$0
Security	\$82,036	\$98,477	\$0	(\$16,441)	\$82,036	\$0
Subtotal: (Construction Phase Services)	\$443,494	\$420,477	\$0	\$23,017	\$443,494	\$0

Modernization / New Construction

General Site Work	\$11,020	\$11,020	\$0	\$0	\$11,020	\$0
Other Construction Costs	\$53,917	\$302,908	\$0	(\$248,991)	\$53,917	\$0
General Construction	\$11,077,762	\$11,077,762	\$0	\$0	\$11,077,762	\$0
Construction Contingency	\$1,278,128	\$0	\$0	\$1,278,128	\$1,278,128	\$0
Subtotal: (Modernization / New Construction)	\$12,420,827	\$11,391,690	\$0	\$1,029,137	\$12,420,827	\$0

Temporary Housing

Temporary Housing	\$1,410,138	\$1,230,225	\$0	\$179,913	\$1,410,138	\$0
TH Contingency	\$429,983	\$429,983	\$0	\$0	\$429,983	\$0
Subtotal: (Temporary Housing)	\$1,840,121	\$1,660,208	\$0	\$179,913	\$1,840,121	\$0
Total:	\$18,054,560	\$16,248,815	\$0	\$1,805,746	\$18,054,560	\$0

Measure M Modernization and New Construction Phase 1B

Mira Vista ES

Modernization and New Construction

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Geotechnical Report	\$21,657	\$22,955	\$0	(\$1,298)	\$21,657	\$0
Subtotal: (Pre-Design)	\$21,657	\$22,955	\$0	(\$1,298)	\$21,657	\$0
Design Phase Services						
Bond Program Manager	\$393,239	\$393,239	\$0	\$0	\$393,239	\$0
Master Architect	\$461,977	\$470,219	\$0	(\$8,242)	\$461,977	\$0
Construction Manager	\$512,718	\$417,718	\$0	\$95,000	\$512,718	\$0
A/E of Record	\$940,654	\$814,903	\$0	\$125,750	\$940,654	\$0
Specialty Consultants	\$86,359	\$92,282	\$0	(\$5,923)	\$86,359	\$0
Division of State Architect (DSA) Fe	\$61,065	\$61,065	\$0	\$0	\$61,065	\$0
CA Dept. of Education Fees	\$3,933	\$3,933	\$0	\$0	\$3,933	\$0
Reproduction Costs	\$16,021	\$14,304	\$0	\$1,717	\$16,021	\$0
Hazardous Materials and IH Monitorin	\$54,159	\$104,425	\$0	(\$50,266)	\$54,159	\$0
Other Planning Costs	\$57,214	\$55,800	\$0	\$1,413	\$57,214	\$0
Subtotal: (Design Phase Services)	\$2,587,337	\$2,427,888	\$0	\$159,449	\$2,587,337	\$0
Construction Phase Services						
Material Testing	\$57,053	\$14,228	\$0	\$42,826	\$57,053	\$0
DSA Inspectors	\$213,807	\$200,211	\$0	\$13,596	\$213,807	\$0
Contract Compliance	\$62,019	\$62,019	\$0	\$0	\$62,019	\$0
Security	\$93,721	\$51,463	\$0	\$42,258	\$93,721	\$0
Subtotal: (Construction Phase Services)	\$426,600	\$327,920	\$0	\$98,680	\$426,600	\$0
Modernization / New Construction						
Other Construction Costs	\$45,679	\$45,179	\$0	\$500	\$45,679	\$0
General Construction	\$7,711,830	\$7,711,830	\$0	\$0	\$7,711,830	\$0
Construction Contingency	\$1,399,278	\$0	\$0	\$1,399,278	\$1,399,278	\$0
Subtotal: (Modernization / New Construction)	\$9,156,787	\$7,757,009	\$0	\$1,399,778	\$9,156,787	\$0
Temporary Housing						
Temporary Housing	\$1,170,157	\$876,595	\$0	\$293,562	\$1,170,157	\$0
TH Contingency	\$376,804	\$376,804	\$0	\$0	\$376,804	\$0
Subtotal: (Temporary Housing)	\$1,546,962	\$1,253,400	\$0	\$293,562	\$1,546,962	\$0
Total:	\$13,739,343	\$11,789,172	\$0	\$1,950,171	\$13,739,343	\$0

Measure M Modernization and New Construction Phase 1B

Murphy ES

Modernization and New Construction

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Geotechnical Report	\$13,059	\$13,820	\$0	(\$761)	\$13,059	\$0
Other Design Costs	\$401	\$401	\$0	\$0	\$401	\$0
Subtotal: (Pre-Design)	\$13,460	\$14,221	\$0	(\$761)	\$13,460	\$0
Design Phase Services						
Bond Program Manager	\$159,220	\$159,220	\$0	\$0	\$159,220	\$0
Master Architect	\$456,290	\$462,726	\$0	(\$6,436)	\$456,290	\$0
Construction Manager	\$642,125	\$642,125	\$0	\$0	\$642,125	\$0
A/E of Record	\$836,797	\$750,482	\$0	\$86,315	\$836,797	\$0
Specialty Consultants	\$73,151	\$72,425	\$0	\$726	\$73,151	\$0
Division of State Architect (DSA) Fe	\$62,570	\$62,570	\$0	\$0	\$62,570	\$0
CA Dept. of Education Fees	\$3,978	\$3,978	\$0	\$0	\$3,978	\$0
Reproduction Costs	\$14,872	\$13,815	\$0	\$1,057	\$14,872	\$0
Hazardous Materials and IH Monitorin	\$48,712	\$96,769	\$0	(\$48,058)	\$48,712	\$0
Other Planning Costs	\$57,083	\$38,521	\$0	\$18,562	\$57,083	\$0
Subtotal: (Design Phase Services)	\$2,354,797	\$2,302,631	\$0	\$52,166	\$2,354,797	\$0
Construction Phase Services						
Material Testing	\$31,493	\$7,629	\$0	\$23,864	\$31,493	\$0
DSA Inspectors	\$199,780	\$196,584	\$0	\$3,196	\$199,780	\$0
Contract Compliance	\$67,773	\$67,773	\$0	\$0	\$67,773	\$0
Security	\$95,499	\$64,095	\$0	\$31,403	\$95,499	\$0
Subtotal: (Construction Phase Services)	\$394,545	\$336,081	\$0	\$58,464	\$394,545	\$0
Modernization / New Construction						
Other Construction Costs	\$30,533	\$30,533	\$0	\$0	\$30,533	\$0
General Construction	\$7,650,000	\$7,650,000	\$0	\$0	\$7,650,000	\$0
Construction Contingency	\$1,532,108	\$0	\$0	\$1,532,108	\$1,532,108	\$0
Subtotal: (Modernization / New Construction)	\$9,212,642	\$7,680,533	\$0	\$1,532,108	\$9,212,642	\$0
Temporary Housing						
Temporary Housing	\$1,205,598	\$949,968	\$0	\$255,630	\$1,205,598	\$0
TH Contingency	\$256,678	\$256,678	\$0	\$0	\$256,678	\$0
Subtotal: (Temporary Housing)	\$1,462,277	\$1,206,646	\$0	\$255,630	\$1,462,277	\$0
Total:	\$13,437,720	\$11,540,112	\$0	\$1,897,608	\$13,437,720	\$0

Measure M Modernization and New Construction Phase 1B

4/30/2010

Sheldon ES

Modernization and New Construction

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Pre-Design Services						
Site Surveys	\$4,525	\$11,185	\$0	(\$6,660)	\$4,525	\$0
Geotechnical Report	\$23,024	\$30,269	\$0	(\$7,244)	\$23,024	\$0
Other Design Costs	\$887	\$887	\$0	\$0	\$887	\$0
Subtotal: (Pre-Design)	\$28,437	\$42,341	\$0	(\$13,904)	\$28,437	\$0
Design Phase Services						
Bond Program Manager	\$139,622	\$139,622	\$0	\$0	\$139,622	\$0
Master Architect	\$491,408	\$496,662	\$0	(\$5,254)	\$491,408	\$0
Construction Manager	\$511,282	\$511,282	\$0	\$0	\$511,282	\$0
A/E of Record	\$898,317	\$830,463	\$0	\$67,854	\$898,317	\$0
Specialty Consultants	\$60,907	\$60,877	\$0	\$30	\$60,907	\$0
Division of State Architect (DSA) Fe	\$57,842	\$57,842	\$0	\$0	\$57,842	\$0
CA Dept. of Education Fees	\$4,618	\$4,618	\$0	\$0	\$4,618	\$0
Reproduction Costs	\$16,500	\$14,889	\$0	\$1,611	\$16,500	\$0
Hazardous Materials and IH Monitorin	\$55,055	\$91,370	\$0	(\$36,316)	\$55,055	\$0
Other Planning Costs	\$126,088	\$122,397	\$0	\$3,692	\$126,088	\$0
Subtotal: (Design Phase Services)	\$2,361,638	\$2,330,020	\$0	\$31,618	\$2,361,638	\$0
Construction Phase Services						
Material Testing	\$33,968	\$7,759	\$0	\$26,209	\$33,968	\$0
DSA Inspectors	\$199,532	\$214,069	\$0	(\$14,537)	\$199,532	\$0
Contract Compliance	\$60,963	\$60,963	\$0	\$0	\$60,963	\$0
Security	\$66,458	\$67,327	\$0	(\$868)	\$66,458	\$0
Subtotal: (Construction Phase Services)	\$360,921	\$350,117	\$0	\$10,804	\$360,921	\$0
Modernization / New Construction						
Other Construction Costs	\$52,934	\$53,647	\$0	(\$714)	\$52,934	\$0
General Construction	\$8,561,650	\$8,561,650	\$0	\$0	\$8,561,650	\$0
Construction Contingency	\$556,729	\$0	\$0	\$556,729	\$556,729	\$0
Subtotal: (Modernization / New Construction)	\$9,171,313	\$8,615,297	\$0	\$556,015	\$9,171,313	\$0
Temporary Housing						
Temporary Housing	\$1,091,774	\$957,667	\$0	\$134,107	\$1,091,774	\$0
TH Contingency	\$31,148	\$31,148	\$0	\$0	\$31,148	\$0
Subtotal: (Temporary Housing)	\$1,122,922	\$988,815	\$0	\$134,107	\$1,122,922	\$0
Total:	\$13,045,230	\$12,326,591	\$0	\$718,639	\$13,045,230	\$0

Measure M Modernization and New Construction Phase 1B

4/30/2010

Tara Hills ES

Modernization and New Construction

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Geotechnical Report	\$15,635	\$16,396	\$0	(\$761)	\$15,635	\$0
Other Design Costs	\$4,757	\$4,497	\$0	\$260	\$4,757	\$0
Subtotal: (Pre-Design)	\$20,392	\$20,893	\$0	(\$501)	\$20,392	\$0
Design Phase Services						
Bond Program Manager	\$200,223	\$200,223	\$0	\$0	\$200,223	\$0
Master Architect	\$459,402	\$468,213	\$0	(\$8,812)	\$459,402	\$0
Construction Manager	\$628,934	\$628,934	\$0	\$0	\$628,934	\$0
A/E of Record	\$797,431	\$758,983	\$0	\$38,448	\$797,431	\$0
Specialty Consultants	\$73,806	\$73,977	\$0	(\$171)	\$73,806	\$0
Division of State Architect (DSA) Fe	\$45,900	\$45,900	\$0	\$0	\$45,900	\$0
CA Dept. of Education Fees	\$3,896	\$3,896	\$0	\$0	\$3,896	\$0
Reproduction Costs	\$19,780	\$18,010	\$0	\$1,771	\$19,780	\$0
Hazardous Materials and IH Monitorin	\$67,566	\$96,702	\$0	(\$29,135)	\$67,566	\$0
Other Planning Costs	\$98,074	\$110,362	\$0	(\$12,288)	\$98,074	\$0
Subtotal: (Design Phase Services)	\$2,395,012	\$2,405,199	\$0	(\$10,187)	\$2,395,012	\$0
Construction Phase Services						
Material Testing	\$28,003	\$12,738	\$0	\$15,265	\$28,003	\$0
DSA Inspectors	\$231,024	\$239,961	\$0	(\$8,937)	\$231,024	\$0
Contract Compliance	\$65,667	\$65,667	\$0	\$0	\$65,667	\$0
Security	\$90,667	\$86,360	\$0	\$4,307	\$90,667	\$0
Subtotal: (Construction Phase Services)	\$415,361	\$404,726	\$0	\$10,635	\$415,361	\$0
Modernization / New Construction						
Other Construction Costs	\$186,065	\$184,879	\$0	\$1,186	\$186,065	\$0
General Construction	\$7,298,895	\$7,298,895	\$0	\$0	\$7,298,895	\$0
Construction Contingency	\$392,242	\$0	\$0	\$392,242	\$392,242	\$0
Subtotal: (Modernization / New Construction)	\$7,877,202	\$7,483,774	\$0	\$393,428	\$7,877,202	\$0
Temporary Housing						
Temporary Housing	\$1,106,360	\$980,529	\$0	\$125,831	\$1,106,360	\$0
TH Contingency	\$292,280	\$292,280	\$0	\$0	\$292,280	\$0
Subtotal: (Temporary Housing)	\$1,398,640	\$1,272,809	\$0	\$125,831	\$1,398,640	\$0
Total:	\$12,106,607	\$11,587,401	\$0	\$519,205	\$12,106,607	\$0

Measure M Modernization and New Construction Phase 1B

4/30/2010

Washington ES

Modernization and New Construction

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Pre-Design Services						
Geotechnical Report	\$23,108	\$28,109	\$0	(\$5,001)	\$23,108	\$0
Subtotal: (Pre-Design)	\$23,108	\$28,109	\$0	(\$5,001)	\$23,108	\$0
Design Phase Services						
Bond Program Manager	\$134,637	\$134,637	\$0	\$0	\$134,637	\$0
Master Architect	\$494,375	\$496,023	\$0	(\$1,649)	\$494,375	\$0
Construction Manager	\$603,988	\$603,988	\$0	\$0	\$603,988	\$0
A/E of Record	\$894,961	\$609,188	\$0	\$285,773	\$894,961	\$0
Specialty Consultants	\$49,575	\$48,408	\$0	\$1,167	\$49,575	\$0
Division of State Architect (DSA) Fe	\$64,166	\$64,166	\$0	\$0	\$64,166	\$0
CA Dept. of Education Fees	\$4,503	\$4,503	\$0	\$0	\$4,503	\$0
Reproduction Costs	\$16,636	\$14,768	\$0	\$1,868	\$16,636	\$0
Hazardous Materials and IH Monitorin	\$36,194	\$109,096	\$0	(\$72,902)	\$36,194	\$0
Other Planning Costs	\$138,132	\$137,003	\$0	\$1,129	\$138,132	\$0
Subtotal: (Design Phase Services)	\$2,437,166	\$2,221,779	\$0	\$215,387	\$2,437,166	\$0
Construction Phase Services						
Material Testing	\$31,331	\$19,179	\$0	\$12,151	\$31,331	\$0
Special Inspections	\$12,202	\$10,492	\$0	\$1,710	\$12,202	\$0
DSA Inspectors	\$116,626	\$307,554	\$0	(\$190,928)	\$116,626	\$0
Contract Compliance	\$70,861	\$70,861	\$0	\$0	\$70,861	\$0
Security	\$62,524	\$60,154	\$0	\$2,370	\$62,524	\$0
Subtotal: (Construction Phase Services)	\$293,544	\$468,241	\$0	(\$174,697)	\$293,544	\$0
Modernization / New Construction						
General Site Work	\$92,894	\$92,894	\$0	\$0	\$92,894	\$0
Other Construction Costs	\$38,611	\$37,991	\$0	\$620	\$38,611	\$0
General Construction	\$8,809,000	\$8,809,000	\$0	\$0	\$8,809,000	\$0
Construction Contingency	\$1,894,652	\$0	\$0	\$1,894,652	\$1,894,652	\$0
Subtotal: (Modernization / New Construction)	\$10,835,157	\$8,939,885	\$0	\$1,895,272	\$10,835,157	\$0
Temporary Housing						
Temporary Housing	\$815,548	\$642,730	\$0	\$172,817	\$815,548	\$0
TH Contingency	\$80,165	\$80,165	\$0	\$0	\$80,165	\$0
Subtotal: (Temporary Housing)	\$895,713	\$722,896	\$0	\$172,817	\$895,713	\$0
Total:	\$14,484,688	\$12,380,911	\$0	\$2,103,778	\$14,484,688	\$0

Measure M Expenditures Phase 2A-3

4/30/2010

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F (A - (B + C + D)) Budget Balance
Cameron ES	Site Survey	\$2,441	\$2,441	\$0	\$0	\$2,441	\$0
Collins ES	Site Survey	\$162,041	\$162,041	\$0	\$0	\$162,041	\$0
Coronado ES	Site Survey	\$119,573	\$119,573	\$0	\$0	\$119,573	\$0
El Sobrante ES	Site Survey	\$130,750	\$130,750	\$0	\$0	\$130,750	\$0
Highland ES	Site Survey	\$158,384	\$158,384	\$0	\$0	\$158,384	\$0
Fairmont ES	Site Survey	\$138,480	\$138,480	\$0	\$0	\$138,480	\$0
Grant ES	Site Survey	\$162,902	\$162,902	\$0	\$0	\$162,902	\$0
Lake ES	Site Survey	\$146,353	\$146,353	\$0	\$0	\$146,353	\$0
Olinda ES	Site Survey	\$125,058	\$124,970	\$0	\$88	\$125,058	\$0
Seaview ES	Site Survey	\$149,886	\$149,886	\$0	\$0	\$149,886	\$0
Shannon ES	Site Survey	\$125,848	\$125,848	\$0	\$0	\$125,848	\$0
Steger ES	Site Survey	\$136,264	\$136,264	\$0	\$0	\$136,264	\$0
Valley View ES	Site Survey	\$136,445	\$135,533	\$0	\$912	\$136,445	\$0
Vista Hill	Site Survey	\$22,215	\$22,215	\$0	\$0	\$22,215	\$0
Wilson ES	Site Survey	\$138,913	\$138,913	\$0	\$0	\$138,913	\$0
Hercules ES (new)	Site Survey	\$216,685	\$216,685	\$0	\$0	\$216,685	\$0
Program	Site Survey	\$24,960	\$24,960	\$0	\$0	\$24,960	\$0
Totals (Measure M Expenditures Phase 2A-3:		\$2,097,201	\$2,096,201	\$0	\$1,000	\$2,097,201	\$0

Stewart ES Portable Classrooms

4/30/2010

School	Project	A	B	C	D	E	F
		Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D))
							Budget Balance
Stewart ES	Portable Classrooms	\$2,989,661	\$2,989,661	\$0	\$0	\$2,989,661	\$0
Totals (Stewart ES Portable Classrooms):		\$2,989,661	\$2,989,661	\$0	\$0	\$2,989,661	\$0

Measure M Quick Start Projects

School	Project	A	B	C	D	E	F (A - (B + C + D))
		Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Bavview ES	QuickStart	\$18,162	\$18,162	\$0	\$0	\$18,162	\$0
Chavez ES	QuickStart	\$15,426	\$15,426	\$0	\$0	\$15,426	\$0
Castro ES	QuickStart	\$282,471	\$282,471	\$0	\$0	\$282,471	\$0
Collins ES	QuickStart	\$253,242	\$253,718	\$0	(\$476)	\$253,242	\$0
Coronado ES	QuickStart	\$383,422	\$383,422	\$0	\$0	\$383,422	\$0
Dover ES	QuickStart	\$406,209	\$406,209	\$0	\$0	\$406,209	\$0
Downer ES	QuickStart	\$34,434	\$34,434	\$0	\$0	\$34,434	\$0
Ellerhorst ES	QuickStart	\$29,605	\$30,081	\$0	(\$476)	\$29,605	\$0
El Sobrante ES	QuickStart	\$348,821	\$349,297	\$0	(\$476)	\$348,821	\$0
Highland ES	QuickStart	\$16,474	\$16,474	\$0	\$0	\$16,474	\$0
Fairmont ES	QuickStart	\$537,671	\$537,671	\$0	\$0	\$537,671	\$0
Ford ES	QuickStart	\$321,682	\$321,682	\$0	\$0	\$321,682	\$0
Grant ES	QuickStart	\$454,698	\$454,698	\$0	\$0	\$454,698	\$0
Lupine Hills ES	QuickStart	\$14,649	\$15,125	\$0	(\$476)	\$14,649	\$0
Harding ES	QuickStart	\$5,157	\$5,157	\$0	\$0	\$5,157	\$0
Hanna Ranch ES	QuickStart	\$19,805	\$20,281	\$0	(\$476)	\$19,805	\$0
Kensington ES	QuickStart	\$5,428	\$5,428	\$0	\$0	\$5,428	\$0
King ES	QuickStart	\$93,960	\$93,960	\$0	\$0	\$93,960	\$0
Lake ES	QuickStart	\$414,408	\$414,408	\$0	\$0	\$414,408	\$0
Lincoln ES	QuickStart	\$106,457	\$106,457	\$0	\$0	\$106,457	\$0
Madera ES	QuickStart	\$16,011	\$16,011	\$0	\$0	\$16,011	\$0
Mira Vista ES	QuickStart	\$30,965	\$30,965	\$0	\$0	\$30,965	\$0
Montalvin ES	QuickStart	\$18,962	\$18,962	\$0	\$0	\$18,962	\$0
Murphy ES	QuickStart	\$22,586	\$23,063	\$0	(\$476)	\$22,586	\$0
Nvstrom ES	QuickStart	\$709,419	\$709,419	\$0	\$0	\$709,419	\$0
Olinda ES	QuickStart	\$295,736	\$295,736	\$0	\$0	\$295,736	\$0
Ohlone ES	QuickStart	\$15,126	\$15,603	\$0	(\$476)	\$15,126	\$0
Peres ES	QuickStart	\$35,176	\$35,176	\$0	\$0	\$35,176	\$0
Riverside ES	QuickStart	\$7,268	\$7,268	\$0	\$0	\$7,268	\$0
Seaview ES	QuickStart	\$283,153	\$283,153	\$0	\$0	\$283,153	\$0

Measure M Quick Start Projects

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F Budget Balance (A - (B + C + D))
Shannon ES	QuickStart	\$236,053	\$236,053	\$0	\$0	\$236,053	\$0
Sheldon ES	QuickStart	\$30,427	\$30,427	\$0	\$0	\$30,427	\$0
Steger ES	QuickStart	\$430,559	\$430,559	\$0	\$0	\$430,559	\$0
Stewart ES	QuickStart	\$513	\$513	\$0	\$0	\$513	\$0
Tara Hills ES	QuickStart	\$20,019	\$20,019	\$0	\$0	\$20,019	\$0
Valley View ES	QuickStart	\$351,094	\$351,094	\$0	\$0	\$351,094	\$0
Verde ES	QuickStart	\$26,252	\$26,252	\$0	\$0	\$26,252	\$0
Washington ES	QuickStart	\$21,889	\$21,889	\$0	\$0	\$21,889	\$0
Wilson ES	QuickStart	\$391,938	\$391,938	\$0	\$0	\$391,938	\$0
Totals (Quick Start Projects):		\$6,705,327	\$6,708,662	\$0	(\$3,335)	\$6,705,327	\$0

Chavez ES and Hanna Ranch ES Renovation

4/30/2010

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F Budget Balance (A - (B + C + D))
Chavez ES	Renovation	\$364,135	\$379,319	\$0	(\$15,183)	\$364,135	\$0
Hanna Ranch ES	Renovation	\$773,593	\$760,535	\$0	\$13,058	\$773,593	\$0
Totals (Chavez ES and Hanna Ranch ES Renovation):		\$1,137,728	\$1,139,854	\$0	(\$2,126)	\$1,137,728	(\$1)

Measure M

Network Telecom Technology E-Rate Projects

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F Budget Balance (A - (B + C + D))
Bavview ES	E-Rate	\$320,042	\$320,527	\$0	(\$484)	\$320,042	\$0
Chavez ES	E-Rate	\$182,148	\$179,688	\$0	\$2,460	\$182,148	\$0
Castro ES	E-Rate	\$19,486	\$22,445	\$0	(\$2,959)	\$19,486	\$0
Collins ES	E-Rate	\$51,294	\$51,294	\$0	\$0	\$51,294	\$0
Coronado ES	E-Rate	\$38,083	\$28,926	\$0	\$9,157	\$38,083	\$0
Dover ES	E-Rate	\$190,259	\$182,224	\$0	\$8,035	\$190,259	\$0
Downer ES	E-Rate	\$145,877	\$147,432	\$0	(\$1,555)	\$145,877	\$0
Ellerhorst ES	E-Rate	\$129,182	\$128,902	\$0	\$279	\$129,182	\$0
El Sobrante ES	E-Rate	\$25,811	\$30,011	\$0	(\$4,200)	\$25,811	\$0
Highland ES	E-Rate	\$183,231	\$175,179	\$0	\$8,052	\$183,231	\$0
Fairmont ES	E-Rate	\$31,670	\$34,913	\$0	(\$3,244)	\$31,670	\$0
Ford ES	E-Rate	\$166,390	\$158,198	\$0	\$8,192	\$166,390	\$0
Grant ES	E-Rate	\$263,946	\$256,647	\$0	\$7,298	\$263,946	\$0
Lupine Hills ES	E-Rate	\$181,348	\$182,067	\$0	(\$719)	\$181,348	\$0
Harding ES	E-Rate	\$157,122	\$156,974	\$0	\$147	\$157,122	\$0
Hanna Ranch ES	E-Rate	\$15,021	\$15,021	\$0	\$0	\$15,021	\$0
Kensington ES	E-Rate	\$164,617	\$164,526	\$0	\$91	\$164,617	\$0
King ES	E-Rate	\$226,287	\$223,292	\$0	\$2,995	\$226,287	\$0
Lake ES	E-Rate	\$169,315	\$173,090	\$0	(\$3,775)	\$169,315	\$0
Lincoln ES	E-Rate	\$136,285	\$138,184	\$0	(\$1,898)	\$136,285	\$0
Madera ES	E-Rate	\$91,879	\$91,682	\$0	\$197	\$91,879	\$0
Mira Vista ES	E-Rate	\$132,855	\$132,839	\$0	\$15	\$132,855	\$0
Montalvin ES	E-Rate	\$168,800	\$158,865	\$0	\$9,936	\$168,800	\$0
Murphy ES	E-Rate	\$135,540	\$135,444	\$0	\$97	\$135,540	\$0
Nvstrom ES	E-Rate	\$77,425	\$80,673	\$0	(\$3,248)	\$77,425	\$0
Olinda ES	E-Rate	\$53,255	\$53,255	\$0	\$0	\$53,255	\$0
Ohlone ES	E-Rate	\$52,483	\$52,483	\$0	\$0	\$52,483	\$0
Peres ES	E-Rate	\$269,835	\$300,376	\$0	(\$30,542)	\$269,835	\$0
Riverside ES	E-Rate	\$237,332	\$237,923	\$0	(\$591)	\$237,332	\$0
Seaview ES	E-Rate	\$67,310	\$67,310	\$0	\$0	\$67,310	\$0

Measure M

4/30/2010

Network Telecom Technology E-Rate Projects

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F (A - (B + C + D)) Budget Balance
Shannon ES	E-Rate	\$49,214	\$49,214	\$0	\$0	\$49,214	\$0
Sheldon ES	E-Rate	\$134,492	\$126,065	\$0	\$8,427	\$134,492	\$0
Steger ES	E-Rate	\$204,111	\$196,404	\$0	\$7,706	\$204,111	\$0
Stewart ES	E-Rate	\$194,215	\$194,213	\$0	\$2	\$194,215	\$0
Tara Hills ES	E-Rate	\$145,353	\$145,180	\$0	\$173	\$145,353	\$0
Valley View ES	E-Rate	\$37,366	\$37,366	\$0	\$0	\$37,366	\$0
Verde ES	E-Rate	\$184,749	\$211,127	\$0	(\$26,378)	\$184,749	\$0
Vista Hill	E-Rate	\$35,123	\$35,123	\$0	\$0	\$35,123	\$0
Washington ES	E-Rate	\$189,656	\$180,671	\$0	\$8,984	\$189,656	\$0
Wilson ES	E-Rate	\$18,876	\$18,876	\$0	\$0	\$18,876	\$0
Program	E-Rate	\$440,720	\$430,616	\$0	\$10,104	\$440,720	\$0
Totals (Network Telecom Technology E-Rate Projects):		\$5,718,001	\$5,705,246	\$0	\$12,755	\$5,718,001	\$0

Measure M

Furniture and Equipment

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F Budget Balance (A - (B + C + D))
Bavview ES	Furniture and Equipment	\$410,023	\$420,847	\$0	(\$10,824)	\$410,023	\$0
Downer ES	Furniture and Equipment	\$678,084	\$690,984	\$0	(\$12,900)	\$678,084	\$0
Ellerhorst ES	Furniture and Equipment	\$318,312	\$326,693	\$0	(\$8,381)	\$318,312	\$0
Lupine Hills ES	Furniture and Equipment	\$286,579	\$288,433	\$0	(\$1,854)	\$286,579	\$0
Harding ES	Furniture and Equipment	\$375,977	\$446,318	\$0	(\$70,341)	\$375,977	\$0
Kensington ES	Furniture and Equipment	\$351,847	\$348,267	\$0	\$3,580	\$351,847	\$0
Lincoln ES	Furniture and Equipment	\$305,315	\$281,159	\$0	\$24,155	\$305,315	\$0
Madera ES	Furniture and Equipment	\$269,723	\$241,593	\$0	\$28,130	\$269,723	\$0
Mira Vista ES	Furniture and Equipment	\$361,987	\$364,353	\$0	(\$2,366)	\$361,987	\$0
Montalvin ES	Furniture and Equipment	\$283,355	\$310,730	\$0	(\$27,375)	\$283,355	\$0
Murphy ES	Furniture and Equipment	\$333,706	\$291,141	\$0	\$42,564	\$333,706	\$0
Peres ES	Furniture and Equipment	\$328,275	\$393,890	\$0	(\$65,614)	\$328,275	\$0
Riverside ES	Furniture and Equipment	\$274,318	\$265,904	\$0	\$8,414	\$274,318	\$0
Sheldon ES	Furniture and Equipment	\$317,711	\$357,016	\$0	(\$39,305)	\$317,711	\$0
Stewart ES	Furniture and Equipment	\$378,364	\$420,790	\$0	(\$42,426)	\$378,364	\$0
Tara Hills ES	Furniture and Equipment	\$378,902	\$384,084	\$0	(\$5,182)	\$378,902	\$0
Verde ES	Furniture and Equipment	\$239,956	\$265,430	\$0	(\$25,474)	\$239,956	\$0
Washington ES	Furniture and Equipment	\$328,674	\$335,968	\$0	(\$7,294)	\$328,674	\$0
Totals (Furniture and Equipment):		\$6,221,107	\$6,433,600	\$0	(\$212,493)	\$6,221,107	\$0

Measure M Additional Bond Funded Projects

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F (A - (B + C + D)) Budget Balance
Bavview ES	Site Work	\$1,537,187	\$1,331,613	\$0	\$205,574	\$1,534,896	\$0
Collins ES	Site Work	\$62,868	\$62,868	\$0	\$0	\$5,516	\$0
Coronado ES	Site Work	\$54,064	\$54,064	\$0	\$0	\$53,653	\$0
Downer ES	Site Work	\$330,000	\$0	\$0	\$0	\$0	\$330,000
Ellerhorst ES	Site Work	\$75,681	\$78,221	\$0	(\$2,540)	\$75,681	\$0
Highland ES	Site Work	\$75,040	\$75,040	\$0	\$0	\$55,696	\$0
Grant ES	Site Work	\$68,597	\$68,222	\$0	\$374	\$41,865	\$0
Lupine Hills ES	Site Work	\$29,161	\$29,161	\$0	\$0	\$29,161	\$0
Harding ES	Site Work	\$2,330,700	\$2,112,311	\$0	\$218,389	\$2,323,695	\$0
Hanna Ranch ES	Site Work	\$71,033	\$71,033	\$0	\$0	\$51,911	\$0
Mira Vista ES	Site Work	\$1,856,904	\$1,484,675	\$0	\$372,229	\$1,838,617	\$0
Montalvin ES	Site Work	\$662,885	\$473,951	\$0	\$188,934	\$609,833	\$0
Murphy ES	Site Work	\$1,066,531	\$997,535	\$0	\$68,996	\$1,050,169	\$0
Peres ES	Site Work	\$130,688	\$130,688	\$0	\$0	\$112,989	\$0
Riverside ES	Site Work	\$846,032	\$786,814	\$0	\$59,218	\$829,159	\$0
Sheldon ES	Site Work	\$1,393,222	\$1,227,169	\$0	\$166,053	\$1,333,589	\$0
Steger ES	Site Work	\$88,351	\$83,137	\$0	\$5,214	\$90,277	\$0
Stewart ES	Site Work	\$2,003,920	\$1,741,321	\$0	\$262,599	\$1,991,009	\$0
Tara Hills ES	Site Work	\$1,970,104	\$1,853,102	\$0	\$117,002	\$1,914,756	\$0
Valley View ES	Site Work	\$155,416	\$144,644	\$0	\$10,772	\$84,477	\$0
Verde ES	Site Work	\$1,173,839	\$951,983	\$0	\$96,856	\$1,032,027	\$125,000
Vista Hill	Site Work	\$6,557,462	\$5,398,415	\$0	\$1,159,047	\$6,539,056	\$0
Washington ES	Site Work	\$28,977	\$31,269	\$0	(\$2,292)	\$28,977	\$0
Wilson ES	Site Work	\$46,100	\$43,557	\$0	\$2,543	\$37,752	\$0
Lovonva DeJean MS	Site Work	\$6,806	\$6,806	\$0	\$0	\$0	\$0
Program	Site Work	\$1,186,257	\$0	\$0	\$0	\$0	\$1,186,257
Totals (Additional Bond Funded Projects):		\$23,807,824	\$19,237,599	\$0	\$2,928,968	\$21,664,761	\$1,641,257

Community Kitchens

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F (A - (B + C + D)) Budget Balance
Bavview ES	Community Kitchen	\$232,820	\$234,432	\$0	(\$1,613)	\$232,820	\$0
Ellerhorst ES	Community Kitchen	\$319,055	\$323,683	\$0	(\$4,628)	\$319,055	\$0
Lupine Hills ES	Community Kitchen	\$278,016	\$277,762	\$0	\$254	\$278,016	\$0
Harding ES	Community Kitchen	\$341,863	\$335,346	\$0	\$6,517	\$341,863	\$0
Kensington ES	Community Kitchen	\$294,544	\$299,454	\$0	(\$4,910)	\$294,544	\$0
Lincoln ES	Community Kitchen	\$304,372	\$303,352	\$0	\$1,020	\$304,372	\$0
Madera ES	Community Kitchen	\$311,882	\$303,604	\$0	\$8,278	\$311,882	\$0
Mira Vista ES	Community Kitchen	\$237,741	\$238,872	\$0	(\$1,131)	\$237,741	\$0
Montalvin ES	Community Kitchen	\$265,989	\$277,653	\$0	(\$11,664)	\$265,989	\$0
Murphy ES	Community Kitchen	\$296,691	\$290,689	\$0	\$6,003	\$296,691	\$0
Peres ES	Community Kitchen	\$272,217	\$273,527	\$0	(\$1,310)	\$272,217	\$0
Riverside ES	Community Kitchen	\$321,163	\$316,716	\$0	\$4,447	\$321,163	\$0
Sheldon ES	Community Kitchen	\$247,834	\$248,111	\$0	(\$277)	\$247,834	\$0
Stewart ES	Community Kitchen	\$238,307	\$246,187	\$0	(\$7,880)	\$238,307	\$0
Tara Hills ES	Community Kitchen	\$229,521	\$235,279	\$0	(\$5,758)	\$229,521	\$0
Verde ES	Community Kitchen	\$247,146	\$248,814	\$0	(\$1,668)	\$247,146	\$0
Washington ES	Community Kitchen	\$277,490	\$278,971	\$0	(\$1,481)	\$277,490	\$0
Totals (Community Kitchens):		\$4,716,651	\$4,732,452	\$0	(\$15,800)	\$4,716,651	\$0

Program Coordination

Site 615/Central Account

Summary by Cost Type

Measure M

4/30/2010

	A	B	C	D	E (A - (B + C))
	Budgeted	Approved Commitments	Pending Commitments	Invoiced	Budget Balance
Legal/Bond Finance					
Bond Issuance	\$18,500	\$18,500	\$0	\$18,500	\$0
Fiscal Audit	\$28,773	\$28,773	\$0	\$28,773	\$0
Legal Fees Bond Program	\$675,442	\$675,442	\$0	\$675,442	\$0
Legal Fees Real Property	\$47,057	\$47,057	\$0	\$47,057	\$0
Bond Finance Consultant	\$42,339	\$42,339	\$0	\$42,339	\$0
Legal/Bond Finance Totals:	\$812,111	\$812,111	\$0	\$812,111	\$0
Master Planning					
Master Planning Costs	\$960,600	\$960,600	\$0	\$960,600	\$0
Master Planning Totals:	\$960,600	\$960,600	\$0	\$960,600	\$0
Office Expenses					
Office Equipment	\$113,185	\$113,185	\$0	\$113,185	\$0
Office Supplies	\$380,173	\$380,173	\$0	\$380,173	\$0
Administrative Support Staff	\$17,440	\$17,440	\$0	\$17,440	\$0
Security	\$7,378	\$7,378	\$0	\$7,378	\$0
Office Expenses Totals:	\$518,176	\$518,176	\$0	\$518,176	\$0
Operating Expenses					
Travel and Conference	\$20,084	\$20,084	\$0	\$20,084	\$0
Telephone and Conference	\$53,993	\$53,993	\$0	\$53,993	\$0
Communications	\$29,532	\$29,532	\$0	\$29,532	\$0
Legal Advertising	\$13,144	\$13,144	\$0	\$13,144	\$0
Office Equipment/Remodel	\$341,992	\$341,992	\$0	\$341,992	\$0

Program Coordination

Site 615/Central Account

Summary by Cost Type

Measure M

4/30/2010

	A	B	C	D	E
	Budgeted	Approved Commitments	Pending Commitments	Invoiced	(A - (B + C)) Budget Balance
Office Repairs	\$119,822	\$119,822	\$0	\$119,822	\$0
Postage and Delivery	\$14,753	\$14,753	\$0	\$14,753	\$0
Printing	\$207,933	\$207,933	\$0	\$207,933	\$0
Operating Expenses Totals:	\$801,253	\$801,253	\$0	\$801,253	\$0
Reconciled Fees/Reimbursables					
WLC Reimbursables	\$219,560	\$219,560	\$0	\$219,560	\$0
Reconciled Fees/Reimbursables Totals:	\$219,560	\$219,560	\$0	\$219,560	\$0
Reimbursables					
SGI Reimbursables	\$387,499	\$387,499	\$0	\$387,499	\$0
Reimbursables Totals:	\$387,499	\$387,499	\$0	\$387,499	\$0
Salaries/Benefits					
Engineering Officer	\$391,734	\$391,734	\$0	\$391,734	\$0
Regional Project Planner	\$603,701	\$603,701	\$0	\$603,701	\$0
Director Bond Facilities	\$401,196	\$401,196	\$0	\$401,196	\$0
Bond Network Planner	\$299,018	\$299,018	\$0	\$299,018	\$0
Bond Fiscal Fund Supervisor	\$215,428	\$215,428	\$0	\$215,428	\$0
Administrative Support Staff	\$549,513	\$549,513	\$0	\$549,513	\$0
Sr. Director of Bond Finance	\$429,284	\$429,284	\$0	\$429,284	\$0
Salaries/Benefits Totals:	\$2,889,874	\$2,889,874	\$0	\$2,889,874	\$0
Specialty Consultants					
Technology/Networking Consultant	\$702,682	\$702,682	\$0	\$702,682	\$0
Community Outreach	\$161,805	\$161,805	\$0	\$161,805	\$0

Program Coordination

Site 615/Central Account

Summary by Cost Type

Measure M

4/30/2010

	A	B	C	D	E (A - (B + C))
	Budgeted	Approved Commitments	Pending Commitments	Invoiced	Budget Balance
Cost Estimating, GC Pre-Qualificatio	\$34,282	\$34,282	\$0	\$34,282	\$0
Demographic Consultant	\$25,114	\$25,114	\$0	\$25,114	\$0
OPSC Consultant	\$26,785	\$26,785	\$0	\$26,785	\$0
Performance Auditor	\$444,260	\$444,260	\$0	\$444,260	\$0
Project Labor Agreement Consultant	\$51,759	\$51,759	\$0	\$51,759	\$0
Specialty Consultants Totals:	\$1,446,687	\$1,446,687	\$0	\$1,446,687	\$0
Totals (Measure M):	\$8,035,760	\$8,035,760	\$0	\$8,035,760	\$0

Measure D
Middle Schools and High Schools Major Renovation / New Schools

Summary of All Programs

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
						(A - (B + C + D))
Measure D MS/HS Major Renovation & New Schools Phase 1A	\$307,195,486	\$223,047,215		\$13,344,101	\$226,523,336	\$70,804,169
Additional Bond Funded Projects	\$9,014,185	\$8,361,716		\$652,469	\$9,014,185	\$0
Measure D Expenditures Phase 2A - 3	\$4,796,803	\$4,733,010		\$63,793	\$4,796,803	\$0
Network/Telecom Technology E-Rate Projects	\$5,944,408	\$3,254,937		\$761	\$2,660,839	\$2,688,710
Furniture & Equipment	\$4,952,897	\$3,792,956		(\$18,393)	\$3,688,494	\$1,178,335
Program Coordination & Contingency	\$8,402,918	\$8,402,918	\$0	\$0	\$8,402,918	\$0
Totals:	\$340,306,697	\$251,592,752	\$0	\$14,042,731	\$255,086,575	\$74,671,214

Measure D
MS/HS Major Renovation and New Schools Phase 1A

Summary of School

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F Budget Balance (A - (B + C+ D))
Helms MS	New School	\$74,590,088	\$61,349,257		\$5,655,273	\$66,170,671	\$7,585,559
Pinole MS	Renovation and New Construction	\$50,532,431	\$44,530,734		\$2,495,255	\$38,503,884	\$3,506,441
Portola MS	New School	\$60,000,000	\$4,329,770		\$1,197,484	\$4,525,991	\$54,472,746
El Cerrito HS	New School	\$122,072,966	\$112,837,454		\$3,996,090	\$117,322,791	\$5,239,423
Totals:		\$307,195,486	\$223,047,215		\$13,344,101	\$226,523,336	\$70,804,169

Measure D MS/HS Major Renovation and New Schools Phase 1A

4/30/2010

Summary by Cost Type

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$172,534	\$108,816	\$0	\$8,369	\$113,920	\$55,349
Geotechnical Report	\$1,272,681	\$843,626	\$0	\$393,070	\$1,197,594	\$35,985
Invasive Testing	\$31,778	\$12,629	\$0	\$0	\$8,658	\$19,149
CCTV Sewer/Drain Lines	\$14,735	\$14,860	\$0	(\$3,910)	\$10,950	\$3,785
Other Design Costs	\$130,685	\$116,621	\$0	\$0	\$30,844	\$14,063
Subtotal: (Pre-Design)	\$1,622,413	\$1,096,552	\$0	\$397,529	\$1,361,965	\$128,332
Design Phase Services						
Bond Program Manager	\$2,976,408	\$2,976,408	\$0	\$0	\$2,976,408	\$0
Master Architect	\$6,198,579	\$5,967,779	\$0	(\$24,485)	\$5,923,134	\$255,284
Design Manager	\$2,688,507	\$2,331,499	\$0	\$0	\$2,264,069	\$357,008
Construction Manager	\$14,164,204	\$10,930,577	\$0	\$0	\$10,639,499	\$3,233,627
A/E of Record	\$20,063,311	\$14,879,345	\$0	\$4,139,418	\$17,489,674	\$1,044,548
Specialty Consultants	\$985,202	\$769,657	\$0	\$30,834	\$737,225	\$184,711
Division of State Architect (DSA) Fe	\$1,014,229	\$914,899	\$0	(\$30,508)	\$833,919	\$129,839
CA Dept. of Education Fees	\$71,836	\$49,229	\$0	\$0	\$49,229	\$22,607
Reproduction Costs	\$268,500	\$26,973	\$0	\$12,082	\$39,055	\$229,445
Hazardous Materials and IH Monitorin	\$712,775	\$498,565	\$0	\$128,629	\$616,766	\$85,581
Other Planning Costs	\$1,298,334	\$1,121,211	\$0	\$22,638	\$996,947	\$154,485
Subtotal: (Design Phase Services)	\$50,441,883	\$40,466,142	\$0	\$4,278,608	\$42,565,924	\$5,697,133
Construction Phase Services						
Material Testing	\$1,938,098	\$731,689	\$0	\$888,226	\$1,610,405	\$318,182
Special Inspections	\$142,970	\$2,464	\$0	\$0	\$924	\$140,506
DSA Inspectors	\$3,333,491	\$2,320,460	\$0	\$284,550	\$2,545,031	\$728,481
Contract Compliance	\$1,001,597	\$816,885	\$0	\$0	\$785,749	\$184,711
Security	\$565,223	\$94,015	\$0	\$2,170	\$96,184	\$469,039
Subtotal: (Construction Phase Services)	\$6,981,379	\$3,965,513	\$0	\$1,174,946	\$5,038,293	\$1,840,920
Modernization / New Construction						
General Site Work	\$2,956,513	\$2,957,394	\$0	(\$881)	\$2,916,513	\$0
Other Construction Costs	\$2,409,642	\$2,157,684	\$0	\$134,073	\$2,187,365	\$117,884
General Construction	\$214,397,813	\$161,395,759	\$0	\$5,964	\$154,628,308	\$52,996,089
Construction Contingency	\$12,235,293	\$0	\$0	\$6,936,273	\$6,936,273	\$5,299,020
Subtotal: (Modernization / New Construction)	\$231,999,261	\$166,510,837	\$0	\$7,075,430	\$166,668,459	\$58,412,994
Temporary Housing						
Temporary Housing	\$14,266,767	\$9,124,388	\$0	\$417,590	\$9,004,911	\$4,724,790
TH Contingency	\$1,883,783	\$1,883,783	\$0	\$0	\$1,883,783	\$0
Subtotal: (Temporary Housing)	\$16,150,550	\$11,008,171	\$0	\$417,590	\$10,888,694	\$4,724,790

Measure D MS/HS Major Renovation and New Schools Phase 1 A

Summary by Cost Type					
A	B	C	D	E	F
Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Total: \$307,195,486	\$223,047,215	\$0	\$13,344,101	\$226,523,336	\$70,804,169

Measure D MS/HS Major Renovation and New Schools Phase 1A

Helms MS

	New School					F
	A	B	C	D	E	(A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$16,671	\$15,670	\$0	\$1,001	\$16,671	\$0
Geotechnical Report	\$394,459	\$282,072	\$0	\$112,388	\$356,758	\$0
CCTV Sewer/Drain Lines	\$0	\$3,000	\$0	(\$3,000)	\$0	\$0
Other Design Costs	\$16,865	\$16,865	\$0	\$0	\$16,865	\$0
Subtotal: (Pre-Design)	\$427,995	\$317,607	\$0	\$110,389	\$390,294	\$0
Design Phase Services						
Bond Program Manager	\$670,655	\$670,655	\$0	\$0	\$670,655	\$0
Master Architect	\$1,700,000	\$1,688,218	\$0	(\$6,500)	\$1,680,608	\$18,282
Design Manager	\$602,816	\$529,011	\$0	\$0	\$494,601	\$73,805
Construction Manager	\$3,308,458	\$3,027,320	\$0	\$0	\$2,993,236	\$281,138
A/E of Record	\$4,824,068	\$1,668,705	\$0	\$3,155,364	\$4,417,818	\$0
Specialty Consultants	\$134,506	\$86,641	\$0	\$0	\$82,010	\$47,865
Division of State Architect (DSA) Fe	\$274,434	\$274,434	\$0	\$0	\$274,434	\$0
CA Dept. of Education Fees	\$7,777	\$587	\$0	\$0	\$587	\$7,190
Reproduction Costs	\$11,723	\$6,713	\$0	\$1,455	\$8,168	\$3,555
Hazardous Materials and IH Monitorin	\$277,467	\$173,278	\$0	\$95,859	\$269,137	\$8,330
Other Planning Costs	\$288,800	\$295,617	\$0	(\$6,817)	\$254,936	\$0
Subtotal: (Design Phase Services)	\$12,100,704	\$8,421,180	\$0	\$3,239,360	\$11,146,191	\$440,164
Construction Phase Services						
Material Testing	\$655,805	\$412,673	\$0	\$243,132	\$651,696	\$0
DSA Inspectors	\$1,117,043	\$995,858	\$0	\$94,850	\$1,054,648	\$26,335
Contract Compliance	\$230,214	\$230,214	\$0	\$0	\$219,836	\$0
Subtotal: (Construction Phase Services)	\$2,003,062	\$1,638,745	\$0	\$337,982	\$1,926,179	\$26,335
Modernization / New Construction						
General Construction	\$57,217,418	\$50,971,726	\$0	\$0	\$50,740,466	\$6,245,692
Construction Contingency	\$2,840,909	\$0	\$0	\$1,967,541	\$1,967,541	\$873,368
Subtotal: (Modernization / New Construction)	\$60,058,327	\$50,971,726	\$0	\$1,967,541	\$52,708,007	\$7,119,060
Total:	\$74,590,088	\$61,349,257	\$0	\$5,655,273	\$66,170,671	\$7,585,559

Measure D MS/HS Major Renovation and New Schools Phase 1A

4/30/2010

Pinole MS

Renovation and New Construction

F
(A - (B + C + D))

E

Approved
CO's

Approved
Commitments

Pending
Commitments

Invoiced

Budget
Balance

Budgeted

Pre-Design Services

Site Surveys	\$33,904	\$30,903	\$0	\$3,001	\$33,904	\$0
Geotechnical Report	\$241,469	\$213,931	\$0	\$27,538	\$241,469	\$0
CCTV Sewer/Drain Lines	\$8,500	\$3,000	\$0	\$5,500	\$8,500	\$0
Other Design Costs	\$92,610	\$92,610	\$0	\$0	\$4,010	\$0
Subtotal: (Pre-Design)	\$376,483	\$340,444	\$0	\$36,039	\$287,883	\$0

Design Phase Services

Bond Program Manager	\$774,774	\$774,774	\$0	\$0	\$774,774	\$0
Master Architect	\$1,244,827	\$1,243,427	\$0	(\$6,000)	\$1,238,537	\$7,400
Design Manager	\$716,791	\$716,791	\$0	\$0	\$716,106	\$0
Construction Manager	\$3,340,513	\$3,078,881	\$0	\$0	\$2,985,623	\$261,632
A/E of Record	\$3,690,769	\$3,046,955	\$0	\$137,320	\$2,916,791	\$506,494
Specialty Consultants	\$179,087	\$163,384	\$0	\$14,281	\$134,120	\$1,422
Division of State Architect (DSA) Fe	\$236,497	\$267,006	\$0	(\$30,508)	\$186,026	\$0
CA Dept. of Education Fees	\$10,175	\$2,841	\$0	\$0	\$2,841	\$7,334
Reproduction Costs	\$3,888	\$1,967	\$0	\$1,922	\$3,888	\$0
Hazardous Materials and IH Monitorin	\$144,677	\$132,786	\$0	\$11,891	\$128,532	\$1
Other Planning Costs	\$320,434	\$305,684	\$0	\$14,750	\$243,463	\$0
Subtotal: (Design Phase Services)	\$10,662,432	\$9,734,493	\$0	\$143,655	\$9,330,701	\$784,283

Construction Phase Services

Material Testing	\$217,176	\$217,176	\$0	\$0	\$211,776	\$0
Special Inspections	\$2,464	\$2,464	\$0	\$0	\$924	\$0
DSA Inspectors	\$655,579	\$483,906	\$0	\$94,850	\$573,496	\$76,823
Contract Compliance	\$190,008	\$169,550	\$0	\$0	\$159,171	\$20,458
Security	\$44,577	\$29,981	\$0	\$2,170	\$32,151	\$12,426
Subtotal: (Construction Phase Services)	\$1,109,804	\$903,078	\$0	\$97,020	\$977,518	\$109,706

Modernization / New Construction

General Site Work	\$983,650	\$955,593	\$0	\$28,057	\$983,650	\$0
General Construction	\$32,413,329	\$31,401,911	\$0	\$5,964	\$23,545,377	\$1,005,454
Construction Contingency	\$3,187,228	\$0	\$0	\$2,129,250	\$2,129,250	\$1,057,978
Subtotal: (Modernization / New Construction)	\$36,584,207	\$32,357,504	\$0	\$2,163,271	\$26,658,277	\$2,063,432

Temporary Housing

Temporary Housing	\$1,387,005	\$782,714	\$0	\$55,271	\$837,005	\$549,020
TH Contingency	\$412,500	\$412,500	\$0	\$0	\$412,500	\$0
Subtotal: (Temporary Housing)	\$1,799,505	\$1,195,214	\$0	\$55,271	\$1,249,505	\$549,020

Measure D MS/HS Major Renovation and New Schools Phase 1A

Pinole MS

Renovation and New Construction		Pinole MS			
A	B	C	D	E	F
Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D))
\$50,532,431	\$44,530,734	\$0	\$2,495,255	\$38,503,884	Budget Balance
Total:					\$3,506,441

Measure D MS/HS Major Renovation and New Schools Phase 1A

4/30/2010

Portola MS

New School

F
(A - (B + C + D))

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$89,643	\$33,793	\$0	\$501	\$31,028	\$55,350
Geotechnical Report	\$163,382	\$31,620	\$0	\$127,245	\$158,865	\$4,516
Invasive Testing	\$19,149	\$0	\$0	\$0	\$0	\$19,149
CCTV Sewer/Drain Lines	\$3,785	\$3,000	\$0	(\$3,000)	\$0	\$3,785
Other Design Costs	\$12,618	\$0	\$0	\$0	\$8,822	\$12,618
Subtotal: (Pre-Design)	\$288,577	\$68,413	\$0	\$124,746	\$198,716	\$95,418
Design Phase Services						
Bond Program Manager	\$395,048	\$395,048	\$0	\$0	\$395,048	\$0
Master Architect	\$1,424,134	\$1,199,036	\$0	(\$4,504)	\$1,174,372	\$229,602
Design Manager	\$441,782	\$237,226	\$0	\$0	\$219,356	\$204,556
Construction Manager	\$2,573,114	\$50,512	\$0	\$0	\$0	\$2,522,602
A/E of Record	\$2,912,138	\$1,563,214	\$0	\$811,650	\$1,584,221	\$537,273
Specialty Consultants	\$391,778	\$375,224	\$0	\$16,553	\$380,004	\$0
Division of State Architect (DSA) Fe	\$94,588	\$32,636	\$0	\$0	\$32,636	\$61,952
CA Dept. of Education Fees	\$8,706	\$623	\$0	\$0	\$623	\$8,083
Reproduction Costs	\$79,063	\$8,672	\$0	(\$962)	\$7,710	\$71,353
Hazardous Materials and IH Monitorin	\$74,729	\$50,788	\$0	\$0	\$41,233	\$23,940
Other Planning Costs	\$139,789	\$133,016	\$0	\$0	\$128,916	\$6,773
Subtotal: (Design Phase Services)	\$8,534,867	\$4,045,996	\$0	\$822,738	\$3,964,118	\$3,666,134
Construction Phase Services						
Material Testing	\$223,770	\$0	\$0	\$0	\$0	\$223,770
Special Inspections	\$73,581	\$0	\$0	\$0	\$0	\$73,581
DSA Inspectors	\$518,266	\$0	\$0	\$0	\$0	\$518,266
Contract Compliance	\$164,254	\$0	\$0	\$0	\$0	\$164,254
Security	\$347,614	\$0	\$0	\$0	\$0	\$347,614
Subtotal: (Construction Phase Services)	\$1,327,485	\$0	\$0	\$0	\$0	\$1,327,485
Modernization / New Construction						
Other Construction Costs	\$329,559	\$79,559	\$0	\$250,000	\$227,354	\$0
General Construction	\$42,479,977	\$135,802	\$0	\$0	\$135,802	\$42,344,175
Construction Contingency	\$3,158,583	\$0	\$0	\$0	\$0	\$3,158,583
Subtotal: (Modernization / New Construction)	\$45,968,119	\$215,361	\$0	\$250,000	\$363,156	\$45,502,758
Temporary Housing						
Temporary Housing	\$3,880,952	\$0	\$0	\$0	\$0	\$3,880,952
Subtotal: (Temporary Housing)	\$3,880,952	\$0	\$0	\$0	\$0	\$3,880,952

Measure D MS/HS Major Renovation and New Schools Phase 1A

4/30/2010

Portola MS

New School
B

A

C

D

E

F

(A - (B + C + D))

	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Total:	\$60,000,000	\$4,329,770	\$0	\$1,197,484	\$4,525,991	\$54,472,746

Measure D MS/HS Major Renovation and New Schools Phase 1A

4/30/2010

El Cerrito HS
New SchoolF
(A - (B + C + D))

E

D

C

Approved
CO'sPending
CommitmentsApproved
Commitments

Budgeted

Invoiced

Budget
Balance**Pre-Design Services**

Site Surveys

Geotechnical Report

Invasive Testing

CCTV Sewer/Drain Lines

Other Design Costs

Subtotal: (Pre-Design)

Design Phase Services

Bond Program Manager

Master Architect

Design Manager

Construction Manager

A/E of Record

Specialty Consultants

Division of State Architect (DSA) Fe

CA Dept. of Education Fees

Reproduction Costs

Hazardous Materials and IH Monitorin

Other Planning Costs

Subtotal: (Design Phase Services)

Construction Phase Services

Material Testing

Special Inspections

DSA Inspectors

Contract Compliance

Security

Subtotal: (Construction Phase Services)

Modernization / New Construction

General Site Work

Other Construction Costs

General Construction

Construction Contingency

Subtotal: (Modernization / New Construction)

Temporary Housing

Temporary Housing

TH Contingency

Subtotal: (Temporary Housing)

Measure D MS/HS Major Renovation and New Schools Phase 1A

El Cerrito HS

New School					F (A - (B + C+ D))
A	B	C	D	E	
Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance

Total: \$122,072,966 \$112,837,454 \$0 \$3,996,090 \$117,322,791 \$5,239,423

Other Bond Funded Projects

Summary of School

School	Project	A	B	C	D	E	F (A - (B + C + D))
		Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Kennedy HS	Track and Field	\$3,181,061	\$3,094,448		\$86,614	\$3,181,061	\$0
Pinole Valley HS	Track and Field	\$1,657,106	\$1,576,377		\$80,729	\$1,657,106	\$0
Richmond HS	Track and Field	\$4,176,018	\$3,690,892		\$485,126	\$4,176,018	\$0
Totals:		\$9,014,185	\$8,361,716		\$652,469	\$9,014,185	\$0

Additional Bond Funded Projects

4/30/2010

Summary by Cost Type

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$8,509	\$8,509	\$0	\$0	\$8,509	\$0
Geotechnical Report	\$97,413	\$94,793	\$0	\$2,619	\$97,413	\$0
CCTV Sewer/Drain Lines	\$3,040	\$1,850	\$0	\$1,190	\$3,040	\$0
Other Design Costs	\$17,773	\$17,773	\$0	\$0	\$17,773	\$0
Subtotal: (Pre-Design)	\$126,735	\$122,926	\$0	\$3,809	\$126,735	\$0
Design Phase Services						
Bond Program Manager	\$253,548	\$138,201	\$0	\$115,347	\$253,548	\$0
Design Manager	\$59,226	\$59,226	\$0	\$0	\$59,226	\$0
A/E of Record	\$520,670	\$422,789	\$0	\$97,881	\$520,670	\$0
Specialty Consultants	\$2,104	\$2,104	\$0	\$0	\$2,104	\$0
Division of State Architect (DSA) Fe	\$25,647	\$25,647	\$0	\$0	\$25,647	\$0
Reproduction Costs	\$1,311	\$0	\$0	\$1,311	\$1,311	\$0
Hazardous Materials and IH Monitorin	\$4,970	\$3,258	\$0	\$1,712	\$4,970	\$0
Other Planning Costs	\$27,361	\$27,541	\$0	(\$180)	\$27,361	\$0
Subtotal: (Design Phase Services)	\$894,837	\$678,765	\$0	\$216,071	\$894,837	\$0
Construction Phase Services						
Material Testing	\$28,886	\$19,886	\$0	\$9,000	\$28,886	\$0
Security	\$2,075	\$2,075	\$0	\$0	\$2,075	\$0
Subtotal: (Construction Phase Services)	\$30,961	\$21,961	\$0	\$9,000	\$30,961	\$0
Modernization / New Construction						
General Site Work	\$7,961,653	\$7,538,065	\$0	\$423,588	\$7,961,653	\$0
Subtotal: (Modernization / New Construction)	\$7,961,653	\$7,538,065	\$0	\$423,588	\$7,961,653	\$0
Total:	\$9,014,185	\$8,361,716	\$0	\$652,469	\$9,014,185	\$0

Additional Bond Funded Projects

4/30/2010

Kennedy HS

Track and Field

F
(A - (B + C + D))

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Geotechnical Report	\$23,909	\$23,909	\$0	\$0	\$23,909	\$0
CCTV Sewer/Drain Lines	\$1,190	\$0	\$0	\$1,190	\$1,190	\$0
Other Design Costs	\$1,380	\$1,380	\$0	\$0	\$1,380	\$0
Subtotal: (Pre-Design)	\$26,479	\$25,289	\$0	\$1,190	\$26,479	\$0
Design Phase Services						
Bond Program Manager	\$85,158	\$106,557	\$0	(\$21,399)	\$85,158	\$0
Design Manager	\$27,975	\$27,975	\$0	\$0	\$27,975	\$0
A/E of Record	\$207,017	\$153,333	\$0	\$53,684	\$207,017	\$0
Division of State Architect (DSA) Fe	\$12,100	\$12,100	\$0	\$0	\$12,100	\$0
Hazardous Materials and IH Monitorin	\$2,620	\$1,103	\$0	\$1,517	\$2,620	\$0
Other Planning Costs	\$15,962	\$15,532	\$0	\$430	\$15,962	\$0
Subtotal: (Design Phase Services)	\$350,833	\$316,600	\$0	\$34,232	\$350,833	\$0
Construction Phase Services						
Material Testing	\$10,704	\$6,704	\$0	\$4,000	\$10,704	\$0
Subtotal: (Construction Phase Services)	\$10,704	\$6,704	\$0	\$4,000	\$10,704	\$0
Modernization / New Construction						
General Site Work	\$2,793,045	\$2,745,854	\$0	\$47,191	\$2,793,045	\$0
Subtotal: (Modernization / New Construction)	\$2,793,045	\$2,745,854	\$0	\$47,191	\$2,793,045	\$0
Total:	\$3,181,061	\$3,094,448	\$0	\$86,614	\$3,181,061	\$0

Additional Bond Funded Projects

4/30/2010

Pinole Valley HS

Track and Field

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance

Pre-Design Services

Geotechnical Report	\$29,679	\$29,260	\$0	\$419	\$29,679	\$0
Other Design Costs	\$15,013	\$15,013	\$0	\$0	\$15,013	\$0
Subtotal: (Pre-Design)	\$44,692	\$44,273	\$0	\$419	\$44,692	\$0

Design Phase Services

A/E of Record	\$31,137	\$27,028	\$0	\$4,109	\$31,137	\$0
Specialty Consultants	\$2,104	\$2,104	\$0	\$0	\$2,104	\$0
Reproduction Costs	\$1,311	\$0	\$0	\$1,311	\$1,311	\$0
Other Planning Costs	\$1,880	\$2,490	\$0	(\$610)	\$1,880	\$0
Subtotal: (Design Phase Services)	\$36,432	\$31,622	\$0	\$4,810	\$36,432	\$0

Modernization / New Construction

General Site Work	\$1,575,981	\$1,500,481	\$0	\$75,500	\$1,575,981	\$0
Subtotal: (Modernization / New Construction)	\$1,575,981	\$1,500,481	\$0	\$75,500	\$1,575,981	\$0

Total:

	\$1,657,106	\$1,576,377	\$0	\$80,729	\$1,657,106	\$0
--	-------------	-------------	-----	----------	-------------	-----

Additional Bond Funded Projects

Richmond HS

4/30/2010

Track and Field

F
(A - (B + C + D))

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$8,509	\$8,509	\$0	\$0	\$8,509	\$0
Geotechnical Report	\$43,824	\$41,624	\$0	\$2,200	\$43,824	\$0
CCTV Sewer/Drain Lines	\$1,850	\$1,850	\$0	\$0	\$1,850	\$0
Other Design Costs	\$1,380	\$1,380	\$0	\$0	\$1,380	\$0
Subtotal: (Pre-Design)	\$55,563	\$53,363	\$0	\$2,200	\$55,563	\$0
Design Phase Services						
Bond Program Manager	\$168,390	\$31,644	\$0	\$136,746	\$168,390	\$0
Design Manager	\$31,251	\$31,251	\$0	\$0	\$31,251	\$0
A/E of Record	\$282,515	\$242,427	\$0	\$40,088	\$282,515	\$0
Division of State Architect (DSA) Fe	\$13,547	\$13,547	\$0	\$0	\$13,547	\$0
Hazardous Materials and IH Monitorin	\$2,350	\$2,155	\$0	\$195	\$2,350	\$0
Other Planning Costs	\$9,518	\$9,518	\$0	\$0	\$9,518	\$0
Subtotal: (Design Phase Services)	\$507,572	\$330,543	\$0	\$177,029	\$507,572	\$0
Construction Phase Services						
Material Testing	\$18,181	\$13,181	\$0	\$5,000	\$18,181	\$0
Security	\$2,075	\$2,075	\$0	\$0	\$2,075	\$0
Subtotal: (Construction Phase Services)	\$20,256	\$15,256	\$0	\$5,000	\$20,256	\$0
Modernization / New Construction						
General Site Work	\$3,592,627	\$3,291,729	\$0	\$300,897	\$3,592,627	\$0
Subtotal: (Modernization / New Construction)	\$3,592,627	\$3,291,729	\$0	\$300,897	\$3,592,627	\$0
Total:	\$4,176,018	\$3,690,892	\$0	\$485,126	\$4,176,018	\$0

Measure D Expenditures Phase 2A-3

Summary of School

School	Project	A	B	C	D	E	F (A - (B + C + D))
		Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Transition LC	Site Survey	\$118,020	\$118,020			\$118,020	\$0
Harbour Way	Site Survey	\$121,639	\$121,639			\$121,639	\$0
Adams MS	Site Survey	\$487,018	\$487,018			\$487,018	\$0
Crespi MS	Site Survey	\$399,139	\$399,139			\$399,139	\$0
Hercules Mid/High	Site Survey	\$74,527	\$7,571		\$66,956	\$74,527	\$0
Gompers	Site Survey	\$532,994	\$532,994			\$532,994	\$0
Kennedy HS	Site Survey	\$644,818	\$644,818			\$644,818	\$0
Pinole Valley HS	Site Survey	\$687,058	\$690,220		(\$3,162)	\$687,058	\$0
Richmond HS	Site Survey	\$647,430	\$647,430			\$647,430	\$0
Vista HS	Site Survey	\$36,045	\$36,045			\$36,045	\$0
North Campus	Site Survey	\$125,032	\$125,032			\$125,032	\$0
Hercules Mid/High	Site Survey	\$431,346	\$431,346			\$431,346	\$0
Delta	Site Survey	\$152,564	\$152,564			\$152,564	\$0
Kappa	Site Survey	\$109,809	\$109,809			\$109,809	\$0
Omega	Site Survey	\$118,638	\$118,638			\$118,638	\$0
Sigma	Site Survey	\$110,728	\$110,728			\$110,728	\$0
Totals:		\$4,796,803	\$4,733,010		\$63,793	\$4,796,803	\$0

Measure D

Network / Telecom Technology E-Rate Projects

Summary of School

School	Project	A	B	C	D	E	F
		Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Adams MS	E-Rate	\$203,064	\$204,169		(\$1,105)	\$203,064	\$0
Crespi MS	E-Rate	\$47,106	\$55,506		(\$8,400)	\$47,106	\$0
Lovonya DeJean MS	E-Rate	\$214,532	\$214,532			\$214,532	\$0
Helms MS	E-Rate	\$1,150,712	\$1,030,133		\$7,707	\$477,567	\$112,872
Hercules Mid/High	E-Rate	\$6,623	\$6,623			\$6,623	\$0
Pinole MS	E-Rate	\$900,324	\$126,981			\$111,795	\$773,343
Portola MS	E-Rate	\$1,051,795	\$152,898		(\$1,103)	\$151,795	\$900,000
De Anza HS	E-Rate	\$124,320	\$124,320			\$124,320	\$0
El Cerrito HS	E-Rate	\$1,087,682	\$182,347		\$2,994	\$165,942	\$902,340
Gompers	E-Rate	\$182,918	\$185,932		(\$3,013)	\$182,918	\$0
Kennedy HS	E-Rate	\$546,974	\$548,918		(\$1,943)	\$546,974	\$0
Pinole Valley HS	E-Rate	\$59,855	\$59,855			\$59,855	\$0
Richmond HS	E-Rate	\$235,967	\$230,188		\$5,624	\$235,812	\$155
North Campus	E-Rate	\$76,630	\$76,630			\$76,630	\$0
Hercules Mid/High	E-Rate	\$3,028	\$3,028			\$3,028	\$0
Program	E-Rate	\$52,877	\$52,878			\$52,878	\$0
Totals:		\$5,944,408	\$3,254,937		\$761	\$2,660,839	\$2,688,710

Measure D

Furniture and Equipment

Summary of School

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F Budget Balance (A - (B + C + D))
Helms MS	Furniture and Equipment	\$791,402	\$774,765			\$750,083	\$16,637
Pinole MS	Furniture and Equipment	\$1,005,031	\$629,794		\$608	\$539,767	\$374,629
Portola MS	Furniture and Equipment	\$814,562	\$64,562			\$64,562	\$750,000
El Cerrito HS	Furniture and Equipment	\$2,341,902	\$2,323,835		(\$19,002)	\$2,334,083	\$37,069
Totals:		\$4,952,897	\$3,792,956		(\$18,393)	\$3,688,494	\$1,178,335

Program Coordination

Site 615/Central Account

Summary by Cost Type

Measure D

4/30/2010

	A	B	C	D	E (A - (B + C))
	Budgeted	Approved Commitments	Pending Commitments	Invoiced	Budget Balance
Legal/Bond Finance					
Fiscal Audit	\$28,773	\$28,773	\$0	\$28,773	\$0
Legal Fees Bond Program	\$1,021,561	\$1,021,561	\$0	\$1,021,561	\$0
Legal Fees Real Property	\$21,138	\$21,138	\$0	\$21,138	\$0
Bond Finance Consultant	\$8,778	\$8,778	\$0	\$8,778	\$0
Legal/Bond Finance Totals:	\$1,080,250	\$1,080,250	\$0	\$1,080,250	\$0
Master Planning					
Master Planning Costs	\$441,045	\$441,045	\$0	\$441,045	\$0
Master Planning Totals:	\$441,045	\$441,045	\$0	\$441,045	\$0
Office Expenses					
Office Supplies	\$125,560	\$125,560	\$0	\$125,560	\$0
Program Offices	\$5,431	\$5,431	\$0	\$5,431	\$0
Office Equipment	\$101,537	\$101,537	\$0	\$101,537	\$0
Administrative Support Staff	\$17,566	\$17,566	\$0	\$17,566	\$0
Security	\$66,710	\$66,710	\$0	\$66,710	\$0
Office Expenses Totals:	\$316,804	\$316,804	\$0	\$316,804	\$0
Operating Expenses					
Travel and Conference	\$30,506	\$30,506	\$0	\$30,506	\$0
Telephone and Fax	\$48,160	\$48,160	\$0	\$48,160	\$0
Communications	\$19,237	\$19,237	\$0	\$19,237	\$0
Legal Advertising	\$36,153	\$36,153	\$0	\$36,153	\$0
Office Repairs	\$121,844	\$121,844	\$0	\$121,844	\$0

Program Coordination
Site 615/Central Account
Summary by Cost Type
Measure D

	A	B	C	D	E
	Budgeted	Approved Commitments	Pending Commitments	Invoiced	(A - (B + C)) Budget Balance
Postage and Delivery	\$18,415	\$18,415	\$0	\$18,415	\$0
Printing	\$320,395	\$320,395	\$0	\$320,395	\$0
Operating Expenses Totals:	\$594,710	\$594,710	\$0	\$594,710	\$0
Reconciled Fees/Reimbursables					
WLC Reimbursables	\$291,536	\$291,536	\$0	\$291,536	\$0
Reconciled Fees/Reimbursables Totals:	\$291,536	\$291,536	\$0	\$291,536	\$0
Reimbursables					
SGI Reimbursables	\$2,036,824	\$2,036,824	\$0	\$2,036,824	\$0
Reimbursables Totals:	\$2,036,824	\$2,036,824	\$0	\$2,036,824	\$0
Salaries/Benefits					
Regional Project Planner	\$358,516	\$358,516	\$0	\$358,516	\$0
Sr. Director of Bond Finance	\$332,894	\$332,894	\$0	\$332,894	\$0
Engineering Officer	\$238,980	\$238,980	\$0	\$238,980	\$0
Director Bond Facilities	\$205,090	\$205,090	\$0	\$205,090	\$0
Bond Network Planner	\$142,340	\$142,340	\$0	\$142,340	\$0
Administrative Support Staff	\$473,200	\$473,200	\$0	\$473,200	\$0
Salaries/Benefits Totals:	\$1,751,020	\$1,751,020	\$0	\$1,751,020	\$0
Specialty Consultants					
Technology/Networking Consultant	\$548,806	\$548,806	\$0	\$548,806	\$0
Cost Estimating, GC Pre-Qualificatio	\$28,231	\$28,231	\$0	\$28,231	\$0
Demographic Consultant	\$62,376	\$62,376	\$0	\$62,376	\$0
OPSC Consultant	\$26,979	\$26,979	\$0	\$26,979	\$0

Program Coordination
Site 615/Central Account
Summary by Cost Type
Measure D

	A	B	C	D	E (A - (B + C))
	Budgeted	Approved Commitments	Pending Commitments	Invoiced	Budget Balance
Performance Auditor	\$952,995	\$952,995	\$0	\$952,995	\$0
Project Labor Agreement Consultant	\$38,215	\$38,215	\$0	\$38,215	\$0
Community Outreach	\$233,127	\$233,127	\$0	\$233,127	\$0
Specialty Consultants Totals:	\$1,890,729	\$1,890,729	\$0	\$1,890,729	\$0
Totals (Measure D):	\$8,402,918	\$8,402,918	\$0	\$8,402,918	\$0

Elementary, Middle and High Schools Major Renovation / New Schools for Measure J Summary of All Programs

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Measure J Elementary Schools	\$151,111,492	\$79,607,769		\$1,234,853	\$36,374,642	\$70,268,870
Measure J MS/HS Major Renovation & New Schools Phase 1B	\$159,053,843	\$38,620,649		\$2,961,644	\$36,838,022	\$117,471,550
Measure J Additional Bond Funded Projects	\$10,824,693	\$5,142,942		\$250,903	\$5,271,405	\$5,430,848
Network/Telecom Technology E-Rate Projects	\$7,800,000	\$3,811,807			\$3,811,807	\$3,988,194
Furniture & Equipment	\$7,808,723	\$493,393		\$12,833	\$461,499	\$7,302,497
Program Coordination	\$9,741,819	\$6,086,736	\$4,071,411	\$0	\$5,615,490	(\$416,328)
Program Contingency	\$7,370,472					\$7,370,472
Totals:	\$353,711,042	\$133,763,296	\$4,071,411	\$4,460,234	\$88,372,865	\$211,416,102

Measure J

Elementary School Modernization and New Construction

Summary of School

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F Budget Balance (A - (B + C+ D))
Castro ES	Site Survey	\$350,000	\$324,463		\$10,301	\$286,115	\$15,236
Coronado ES	New School	\$2,875,000	\$2,005,667		\$500	\$430,167	\$868,833
Dover ES	New School	\$32,028,549	\$27,329,476		\$519,273	\$11,428,346	\$4,179,799
Ford ES	New School	\$27,519,241	\$23,676,896		\$234,973	\$8,040,431	\$3,607,372
King ES	New School	\$23,731,085	\$20,273,759		\$214,698	\$10,706,564	\$3,242,628
Nystrom ES	New School	\$29,545,546	\$3,801,062		\$46,888	\$3,283,283	\$25,697,596
Ohlone ES	New School	\$35,062,072	\$2,196,447		\$208,220	\$2,199,737	\$32,657,405
Totals:		\$151,111,492	\$79,607,769		\$1,234,853	\$36,374,642	\$70,268,870

Elementary School New School Construction

4/30/2010

Summary by Cost Type

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Site Surveys	\$190,709	\$169,731	\$0	\$20,971	\$139,067	\$7
Geotechnical Report	\$741,323	\$458,106	\$0	\$10,200	\$303,366	\$273,017
Other Design Costs	\$48,371	\$0	\$0	\$0	\$0	\$48,371
Subtotal: (Pre-Design)	\$980,403	\$627,838	\$0	\$31,171	\$442,433	\$321,394
Design Phase Services						
Bond Program Manager	\$5,115,619	\$2,807,087	\$0	\$0	\$2,515,745	\$2,308,532
Master Architect	\$1,062,995	\$734,988	\$0	\$0	\$734,138	\$328,007
Design Manager	\$1,160,541	\$1,056,396	\$0	\$0	\$1,048,961	\$104,145
Construction Manager	\$5,781,103	\$1,857,179	\$0	\$0	\$1,363,316	\$3,923,924
A/E of Record	\$14,054,023	\$11,599,297	\$0	\$675,619	\$9,472,063	\$1,779,106
Specialty Consultants	\$1,044,823	\$860,556	\$0	\$10,000	\$551,350	\$174,267
Division of State Architect (DSA) Fe	\$647,668	\$530,276	\$0	\$0	\$530,276	\$117,393
CA Dept. of Education Fees	\$70,419	\$47,547	\$0	\$0	\$47,547	\$22,872
Reproduction Costs	\$260,454	\$76,172	\$0	\$0	\$76,172	\$184,282
Hazardous Materials and IH Monitorin	\$682,435	\$126,634	\$0	\$0	\$97,438	\$555,801
Other Planning Costs	\$1,169,282	\$908,079	\$0	\$51,006	\$736,787	\$210,197
Subtotal: (Design Phase Services)	\$31,049,362	\$20,604,211	\$0	\$736,625	\$17,173,793	\$9,708,525
Construction Phase Services						
Material Testing	\$774,529	\$240,784	\$0	\$0	\$173,788	\$533,746
DSA Inspectors	\$1,895,016	\$638,664	\$0	\$0	\$464,006	\$1,256,352
Contract Compliance	\$556,759	\$90,000	\$0	\$0	\$58,864	\$466,759
Other Testing & Inspection Costs	\$3,200	\$3,200	\$0	\$0	\$3,200	\$0
Security	\$968,930	\$0	\$0	\$0	\$0	\$968,930
Subtotal: (Construction Phase Services)	\$4,198,434	\$972,648	\$0	\$0	\$699,858	\$3,225,786
Modernization / New Construction						
General Construction	\$102,486,781	\$55,903,973	\$0	(\$1)	\$16,192,500	\$46,582,809
Construction Contingency	\$9,564,204	\$0	\$0	\$315,596	\$315,596	\$9,248,608
Subtotal: (Modernization / New Construction)	\$112,050,985	\$55,903,973	\$0	\$315,595	\$16,508,096	\$55,831,417
Temporary Housing						
Temporary Housing	\$2,003,461	\$1,499,100	\$0	\$151,461	\$1,550,462	\$352,900
Temporary Housing	\$794,308	\$0	\$0	\$0	\$0	\$794,308
TH Contingency	\$34,539	\$0	\$0	\$0	\$0	\$34,539
Subtotal: (Temporary Housing)	\$2,832,308	\$1,499,100	\$0	\$151,461	\$1,550,462	\$1,181,747

Elementary School New School Construction

Summary by Cost Type					
A	B	C	D	E	F
	Approved	Pending	Approved	Invoiced	(A - (B + C + D))
Budgeted	Commitments	Commitments	CO's		Budget
Total:	\$151,111,492	\$0	\$1,234,853	\$36,374,642	Balance
					\$70,268,870

Elementary School New School Construction

4/30/2010

Castro ES

Site Survey

A	B	C	D	E	F (A - (B + C + D))
Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance

Pre-Design Services

Site Surveys	\$32,309	\$22,000	\$0	\$10,301	\$22,608	\$8
Geotechnical Report	\$18,287	\$18,284	\$0	\$0	\$18,284	\$3
Subtotal: (Pre-Design)	\$50,596	\$40,284	\$0	\$10,301	\$40,892	\$11

Design Phase Services

Bond Program Manager	\$35,515	\$35,515	\$0	\$0	\$35,515	\$0
Master Architect	\$96,556	\$96,061	\$0	\$0	\$96,061	\$495
A/E of Record	\$139,854	\$134,664	\$0	\$0	\$95,708	\$5,190
Specialty Consultants	\$7,683	\$7,672	\$0	\$0	\$7,672	\$11
Reproduction Costs	\$2,066	\$2,066	\$0	\$0	\$2,066	\$0
Hazardous Materials and IH Monitorin	\$0	\$0	\$0	\$0	\$0	\$0
Other Planning Costs	\$17,730	\$8,200	\$0	\$0	\$8,200	\$9,530
Subtotal: (Design Phase Services)	\$299,404	\$284,179	\$0	\$0	\$245,222	\$15,225

Total: \$350,000 \$324,463 \$0 \$10,301 \$286,115 \$15,236

Elementary School New School Construction

4/30/2010

Coronado ES

New School

F
(A - (B + C + D))

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$20,500	\$20,000	\$0	\$500	\$20,500	\$0
Geotechnical Report	\$229,500	\$0	\$0	\$0	\$0	\$229,500
Subtotal: (Pre-Design)	\$250,000	\$20,000	\$0	\$500	\$20,500	\$229,500
Design Phase Services						
A/E of Record	\$2,499,333	\$1,985,000	\$0	\$0	\$409,000	\$514,333
Hazardous Materials and IH Monitorin	\$125,000	\$0	\$0	\$0	\$0	\$125,000
Other Planning Costs	\$667	\$667	\$0	\$0	\$667	\$0
Subtotal: (Design Phase Services)	\$2,625,000	\$1,985,667	\$0	\$0	\$409,667	\$639,333

Total: \$2,875,000 \$2,005,667 \$0 \$500 \$430,167 \$868,833

Elementary School New School Construction

4/30/2010

Dover ES

New School

F
(A - (B + C + D))

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$27,062	\$27,000	\$0	\$62	\$15,312	\$0
Geotechnical Report	\$134,665	\$134,665	\$0	\$0	\$73,923	\$0
Other Design Costs	\$9,436	\$0	\$0	\$0	\$0	\$9,436
Subtotal: (Pre-Design)	\$171,163	\$161,665	\$0	\$62	\$89,236	\$9,436
Design Phase Services						
Bond Program Manager	\$1,213,978	\$699,664	\$0	\$0	\$637,675	\$514,314
Master Architect	\$184,115	\$108,117	\$0	\$0	\$108,117	\$75,998
Design Manager	\$289,197	\$289,197	\$0	\$0	\$287,792	\$0
Construction Manager	\$1,414,098	\$566,766	\$0	\$0	\$438,916	\$847,332
A/E of Record	\$2,795,027	\$2,291,876	\$0	\$300,000	\$2,178,121	\$203,151
Specialty Consultants	\$130,286	\$78,504	\$0	\$0	\$40,984	\$51,782
Division of State Architect (DSA) Fe	\$157,300	\$157,300	\$0	\$0	\$157,300	\$0
CA Dept. of Education Fees	\$15,421	\$15,421	\$0	\$0	\$15,421	\$0
Reproduction Costs	\$59,795	\$32,842	\$0	\$0	\$32,842	\$26,953
Hazardous Materials and IH Monitorin	\$147,445	\$35,272	\$0	\$0	\$21,319	\$112,174
Other Planning Costs	\$225,055	\$212,411	\$0	\$12,644	\$188,599	\$0
Subtotal: (Design Phase Services)	\$6,631,717	\$4,487,369	\$0	\$312,644	\$4,107,085	\$1,831,704
Construction Phase Services						
Material Testing	\$174,111	\$62,245	\$0	\$0	\$60,703	\$111,866
DSA Inspectors	\$453,385	\$316,482	\$0	\$0	\$251,616	\$136,903
Contract Compliance	\$123,967	\$30,000	\$0	\$0	\$19,621	\$93,967
Security	\$223,537	\$0	\$0	\$0	\$0	\$223,537
Subtotal: (Construction Phase Services)	\$974,999	\$408,727	\$0	\$0	\$331,940	\$566,272
Modernization / New Construction						
General Construction	\$22,271,715	\$22,271,715	\$0	\$0	\$6,693,518	\$0
Construction Contingency	\$1,978,954	\$0	\$0	\$206,567	\$206,567	\$1,772,387
Subtotal: (Modernization / New Construction)	\$24,250,669	\$22,271,715	\$0	\$206,567	\$6,900,085	\$1,772,387
Total:	\$32,028,549	\$27,329,476	\$0	\$519,273	\$11,428,346	\$4,179,799

Elementary School New School Construction

4/30/2010

Ford ES

New School

F
(A - (B + C + D))

E

D

C

B

A

Approved
CommitmentsPending
CommitmentsApproved
CO's

Invoiced

Budget
Balance

Pre-Design Services

Site Surveys	\$26,017	\$26,000	\$0	\$17	\$20,517	\$0
Geotechnical Report	\$93,081	\$93,081	\$0	\$0	\$66,297	\$0
Other Design Costs	\$9,626	\$0	\$0	\$0	\$0	\$9,626
Subtotal: (Pre-Design)	\$128,724	\$119,081	\$0	\$17	\$86,814	\$9,625

Design Phase Services

Bond Program Manager	\$892,365	\$570,265	\$0	\$0	\$521,801	\$322,100
Master Architect	\$150,509	\$121,086	\$0	\$0	\$121,086	\$29,423
Design Manager	\$329,333	\$270,386	\$0	\$0	\$271,196	\$58,947
Construction Manager	\$1,011,932	\$586,862	\$0	\$0	\$414,529	\$425,070
A/E of Record	\$2,229,542	\$2,019,975	\$0	\$0	\$1,889,191	\$209,567
Specialty Consultants	\$235,151	\$235,151	\$0	\$0	\$198,581	\$0
Division of State Architect (DSA) Fe	\$123,439	\$123,439	\$0	\$0	\$123,439	\$0
CA Dept. of Education Fees	\$16,026	\$16,026	\$0	\$0	\$16,026	\$0
Reproduction Costs	\$49,144	\$12,187	\$0	\$0	\$12,187	\$36,957
Hazardous Materials and IH Monitorin	\$49,201	\$34,138	\$0	\$0	\$34,138	\$15,063
Other Planning Costs	\$439,098	\$414,605	\$0	\$24,494	\$309,552	\$0
Subtotal: (Design Phase Services)	\$5,525,740	\$4,404,120	\$0	\$24,494	\$3,911,727	\$1,097,127

Construction Phase Services

Material Testing	\$142,472	\$59,010	\$0	\$0	\$18,435	\$83,462
DSA Inspectors	\$299,139	\$32,700	\$0	\$0	\$10,940	\$266,439
Contract Compliance	\$107,084	\$30,000	\$0	\$0	\$19,621	\$77,084
Security	\$192,116	\$0	\$0	\$0	\$0	\$192,116
Subtotal: (Construction Phase Services)	\$740,811	\$121,710	\$0	\$0	\$48,996	\$619,101

Modernization / New Construction

General Construction	\$17,612,545	\$17,532,885	\$0	\$0	\$2,383,431	\$79,660
Construction Contingency	\$1,473,421	\$0	\$0	\$59,001	\$59,001	\$1,414,420
Subtotal: (Modernization / New Construction)	\$19,085,966	\$17,532,885	\$0	\$59,001	\$2,442,432	\$1,494,080

Temporary Housing

Temporary Housing	\$2,003,461	\$1,499,100	\$0	\$151,461	\$1,550,462	\$352,900
TH Contingency	\$34,539	\$0	\$0	\$0	\$0	\$34,539
Subtotal: (Temporary Housing)	\$2,038,000	\$1,499,100	\$0	\$151,461	\$1,550,462	\$387,439

Total:

\$27,519,241 \$23,676,896 \$0 \$234,973 \$8,040,431 \$3,607,372

Elementary School New School Construction

4/30/2010

King ES					
New School					
A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced
					Budget Balance
					(A - (B + C + D))

Pre-Design Services

Site Surveys	\$20,515	\$20,500	\$0	\$15	\$12,819	\$0
Geotechnical Report	\$147,717	\$137,517	\$0	\$10,200	\$70,303	\$0
Other Design Costs	\$9,640	\$0	\$0	\$0	\$0	\$9,640
Subtotal: (Pre-Design)	\$177,872	\$158,017	\$0	\$10,215	\$83,122	\$9,640

Design Phase Services

Bond Program Manager	\$1,008,795	\$603,778	\$0	\$0	\$552,362	\$405,018
Master Architect	\$223,074	\$132,862	\$0	\$0	\$132,012	\$90,212
Design Manager	\$248,320	\$205,944	\$0	\$0	\$205,944	\$42,376
Construction Manager	\$1,097,368	\$703,551	\$0	\$0	\$509,871	\$393,817
A/E of Record	\$1,884,249	\$1,366,028	\$0	\$141,955	\$1,335,113	\$376,266
Specialty Consultants	\$276,142	\$273,508	\$0	\$0	\$132,912	\$2,634
Division of State Architect (DSA) Fe	\$128,277	\$128,277	\$0	\$0	\$128,277	\$0
CA Dept. of Education Fees	\$16,845	\$16,100	\$0	\$0	\$16,100	\$745
Reproduction Costs	\$38,811	\$22,992	\$0	\$0	\$22,992	\$15,819
Hazardous Materials and IH Monitorin	\$147,215	\$22,988	\$0	\$0	\$16,397	\$124,227
Other Planning Costs	\$158,353	\$143,703	\$0	\$12,500	\$132,535	\$2,150
Subtotal: (Design Phase Services)	\$5,227,449	\$3,619,731	\$0	\$154,455	\$3,184,515	\$1,453,262

Construction Phase Services

Material Testing	\$150,618	\$119,529	\$0	\$0	\$94,650	\$31,090
DSA Inspectors	\$392,210	\$289,482	\$0	\$0	\$201,450	\$102,728
Contract Compliance	\$107,240	\$30,000	\$0	\$0	\$19,621	\$77,240
Security	\$36,966	\$0	\$0	\$0	\$0	\$36,966
Subtotal: (Construction Phase Services)	\$687,035	\$439,011	\$0	\$0	\$315,721	\$248,024

Modernization / New Construction

General Construction	\$16,079,230	\$16,057,000	\$0	\$0	\$7,073,178	\$22,230
Construction Contingency	\$1,559,500	\$0	\$0	\$50,028	\$50,028	\$1,509,472
Subtotal: (Modernization / New Construction)	\$17,638,730	\$16,057,000	\$0	\$50,028	\$7,123,206	\$1,531,702

Total:

\$23,731,085	\$20,273,759	\$0	\$214,698	\$10,706,564	\$3,242,628
--------------	--------------	-----	-----------	--------------	-------------

Elementary School New School Construction

4/30/2010

Nystrom ES

New School

A	B	C	D	E	F
Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))

Pre-Design Services

Site Surveys	\$38,175	\$28,100	\$0	\$10,075	\$27,721	\$0
Geotechnical Report	\$62,540	\$44,931	\$0	\$0	\$44,931	\$17,609
Other Design Costs	\$9,461	\$0	\$0	\$0	\$0	\$9,461
Subtotal: (Pre-Design)	\$110,176	\$73,031	\$0	\$10,075	\$72,652	\$27,070

Design Phase Services

Bond Program Manager	\$894,418	\$514,326	\$0	\$0	\$472,505	\$380,092
Master Architect	\$143,305	\$134,717	\$0	\$0	\$134,717	\$8,588
Design Manager	\$148,711	\$145,890	\$0	\$0	\$139,140	\$2,821
Construction Manager	\$1,217,055	\$0	\$0	\$0	\$0	\$1,217,055
A/E of Record	\$2,660,279	\$2,478,024	\$0	\$25,444	\$2,087,481	\$156,811
Specialty Consultants	\$237,727	\$144,497	\$0	\$10,000	\$104,277	\$83,230
Division of State Architect (DSA) Fe	\$121,260	\$121,260	\$0	\$0	\$121,260	\$0
CA Dept. of Education Fees	\$10,644	\$0	\$0	\$0	\$0	\$10,644
Reproduction Costs	\$53,218	\$3,266	\$0	\$0	\$3,266	\$49,952
Hazardous Materials and IH Monitorin	\$54,711	\$34,236	\$0	\$0	\$25,584	\$20,475
Other Planning Costs	\$110,810	\$109,441	\$0	\$1,368	\$80,027	\$0
Subtotal: (Design Phase Services)	\$5,652,138	\$3,685,658	\$0	\$36,813	\$3,168,257	\$1,929,667

Construction Phase Services

Material Testing	\$147,828	\$0	\$0	\$0	\$0	\$147,828
DSA Inspectors	\$334,943	\$0	\$0	\$0	\$0	\$334,943
Contract Compliance	\$104,903	\$0	\$0	\$0	\$0	\$104,903
Security	\$248,350	\$0	\$0	\$0	\$0	\$248,350
Subtotal: (Construction Phase Services)	\$836,024	\$0	\$0	\$0	\$0	\$836,024

Modernization / New Construction

General Construction	\$20,139,000	\$42,373	\$0	\$0	\$42,373	\$20,096,627
Construction Contingency	\$2,013,900	\$0	\$0	\$0	\$0	\$2,013,900
Subtotal: (Modernization / New Construction)	\$22,152,900	\$42,373	\$0	\$0	\$42,373	\$22,110,527

Temporary Housing

Temporary Housing	\$794,308	\$0	\$0	\$0	\$0	\$794,308
Subtotal: (Temporary Housing)	\$794,308	\$0	\$0	\$0	\$0	\$794,308

Total:

\$29,545,546	\$3,801,062	\$0	\$46,888	\$3,283,283	\$25,697,596
--------------	-------------	-----	----------	-------------	--------------

Elementary School New School Construction

4/30/2010

Ohlone ES

New School

F
(A - (B + C + D))

A

C

D

E

Approved
Commitments

Pending
Commitments

Approved
CO's

Invoiced

Budget
Balance

Pre-Design Services

Site Surveys	\$26,131	\$26,131	\$0	\$0	\$19,589	\$0
Geotechnical Report	\$55,533	\$29,628	\$0	\$0	\$29,628	\$25,905
Other Design Costs	\$10,208	\$0	\$0	\$0	\$0	\$10,208
Subtotal: (Pre-Design)	\$91,872	\$55,759	\$0	\$0	\$49,217	\$36,113

Design Phase Services

Bond Program Manager	\$1,070,548	\$383,539	\$0	\$0	\$295,887	\$687,008
Master Architect	\$265,436	\$142,145	\$0	\$0	\$142,145	\$123,291
Design Manager	\$144,980	\$144,980	\$0	\$0	\$144,890	\$0
Construction Manager	\$1,040,650	\$0	\$0	\$0	\$0	\$1,040,650
A/E of Record	\$1,845,739	\$1,323,730	\$0	\$208,220	\$1,477,450	\$313,789
Specialty Consultants	\$157,834	\$121,224	\$0	\$0	\$66,924	\$36,611
Division of State Architect (DSA) Fe	\$117,392	\$0	\$0	\$0	\$0	\$117,392
CA Dept. of Education Fees	\$11,484	\$0	\$0	\$0	\$0	\$11,484
Reproduction Costs	\$57,420	\$2,819	\$0	\$0	\$2,819	\$54,602
Hazardous Materials and IH Monitorin	\$158,862	\$0	\$0	\$0	\$0	\$158,862
Other Planning Costs	\$217,569	\$19,052	\$0	\$0	\$17,206	\$198,517
Subtotal: (Design Phase Services)	\$5,087,915	\$2,137,488	\$0	\$208,220	\$2,147,320	\$2,742,207

Construction Phase Services

Material Testing	\$159,500	\$0	\$0	\$0	\$0	\$159,500
DSA Inspectors	\$415,339	\$0	\$0	\$0	\$0	\$415,339
Contract Compliance	\$113,564	\$0	\$0	\$0	\$0	\$113,564
Other Testing & Inspection Costs	\$3,200	\$3,200	\$0	\$0	\$3,200	\$0
Security	\$267,961	\$0	\$0	\$0	\$0	\$267,961
Subtotal: (Construction Phase Services)	\$959,565	\$3,200	\$0	\$0	\$3,200	\$956,365

Modernization / New Construction

General Construction	\$26,384,291	\$0	\$0	\$0	\$0	\$26,384,291
Construction Contingency	\$2,538,429	\$0	\$0	\$0	\$0	\$2,538,429
Subtotal: (Modernization / New Construction)	\$28,922,720	\$0	\$0	\$0	\$0	\$28,922,720

Total:

\$35,062,072 \$2,196,447 \$0 \$208,220 \$2,199,737 \$32,657,405

Measure J

MS/HS Major Renovation and New Schools Construction

Summary of School

School	Project	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Invoiced	F Budget Balance (A - (B + C + D))
De Anza HS	New School	\$136,936,013	\$25,059,051		\$1,646,865	\$24,603,672	\$110,230,096
Kennedy HS	Renovation	\$11,913,812	\$5,143,524		\$441,037	\$3,881,114	\$6,329,250
Pinole Valley HS	Renovation	\$1,073,259	\$1,047,570		\$25,690	\$1,073,259	\$0
Richmond HS	Renovation	\$9,130,759	\$7,370,503		\$848,052	\$7,279,977	\$912,204
Totals:		\$159,053,843	\$38,620,649		\$2,961,644	\$36,838,022	\$117,471,550

Measure J MS/HS Major Renovation and New School Construction

4/30/2010

Summary by Cost Type

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$137,638	\$111,690	\$0	\$23,110	\$134,704	\$2,838
Geotechnical Report	\$658,458	\$538,382	\$0	\$9,720	\$458,972	\$110,355
CCTV Sewer/Drain Lines	\$270	\$0	\$0	\$0	\$270	\$270
Other Design Costs	\$110,879	\$76,233	\$0	\$0	\$76,233	\$34,646
Subtotal: (Pre-Design)	\$907,244	\$726,306	\$0	\$32,830	\$670,180	\$148,109
Design Phase Services						
Bond Program Manager	\$4,619,350	\$2,769,437	\$0	\$0	\$2,566,450	\$1,849,913
Master Architect	\$2,680,086	\$1,969,368	\$0	\$0	\$1,969,368	\$710,718
Design Manager	\$1,327,563	\$918,972	\$0	\$0	\$863,399	\$408,591
Construction Manager	\$4,294,063	\$1,231,474	\$0	\$492,920	\$1,172,718	\$2,569,669
A/E of Record	\$12,789,071	\$7,914,160	\$0	\$751,876	\$7,981,993	\$4,123,034
Specialty Consultants	\$917,083	\$286,212	\$0	\$7,896	\$291,082	\$622,974
Division of State Architect (DSA) Fe	\$747,316	\$582,223	\$0	\$0	\$582,223	\$165,093
CA Dept. of Education Fees	\$69,796	\$0	\$0	\$0	\$0	\$69,796
Reproduction Costs	\$346,501	\$21,462	\$0	(\$996)	\$20,466	\$326,035
Hazardous Materials and IH Monitorin	\$807,718	\$195,117	\$0	\$35,935	\$212,676	\$576,666
Other Planning Costs	\$832,539	\$753,182	\$0	\$79,356	\$613,677	\$0
Subtotal: (Design Phase Services)	\$29,431,084	\$16,641,609	\$0	\$1,366,986	\$16,274,053	\$11,422,490
Construction Phase Services						
Material Testing	\$1,089,473	\$202,388	\$0	\$9,600	\$190,829	\$877,484
DSA Inspectors	\$2,412,413	\$446,288	\$0	\$0	\$434,968	\$1,966,125
Contract Compliance	\$704,114	\$120,000	\$0	\$0	\$78,785	\$584,114
Other Testing & Inspection Costs	\$3,703,716	\$0	\$0	\$0	\$0	\$3,703,716
Security	\$1,553,563	\$36,596	\$0	\$0	\$37,136	\$1,516,967
Subtotal: (Construction Phase Services)	\$9,463,279	\$805,272	\$0	\$9,600	\$741,718	\$8,648,407
Modernization / New Construction						
Track & Field Project	\$4,411,071	\$3,746,646	\$0	\$45,813	\$3,747,206	\$618,612
General Construction	\$106,933,033	\$16,443,185	\$0	\$947,494	\$14,628,438	\$89,542,354
Construction Contingency	\$7,431,730	\$0	\$0	\$526,522	\$526,522	\$6,905,208
Temporary Housing	\$476,401	\$257,631	\$0	\$32,399	\$249,906	\$186,371
Subtotal: (Modernization / New Construction)	\$119,252,235	\$20,447,462	\$0	\$1,552,228	\$19,152,072	\$97,252,545

4/30/2010

F
B + C + D)))
Budget
Balance
71,550

Measure J MS/HS Major Renovation and New Schools Phase 1A

4/30/2010

De Anza HS
New SchoolF
(A - (B + C + D))

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design Services						
Site Surveys	\$99,058	\$76,023	\$0	\$23,035	\$98,963	\$0
Geotechnical Report	\$347,938	\$250,974	\$0	\$9,720	\$188,537	\$87,245
CCTV Sewer/Drain Lines	\$270	\$0	\$0	\$0	\$270	\$270
Other Design Costs	\$82,000	\$49,125	\$0	\$0	\$49,125	\$32,875
Subtotal: (Pre-Design)	\$529,266	\$376,122	\$0	\$32,755	\$336,895	\$120,389
Design Phase Services						
Bond Program Manager	\$3,979,136	\$2,257,301	\$0	\$0	\$2,158,765	\$1,721,835
Master Architect	\$2,662,216	\$1,962,908	\$0	\$0	\$1,962,908	\$699,308
Design Manager	\$1,023,733	\$639,852	\$0	\$0	\$617,349	\$383,881
Construction Manager	\$3,241,132	\$816,060	\$0	\$0	\$513,157	\$2,425,072
A/E of Record	\$10,625,043	\$5,904,505	\$0	\$647,944	\$6,315,816	\$4,072,594
Specialty Consultants	\$814,987	\$197,013	\$0	(\$5,000)	\$191,988	\$622,974
Division of State Architect (DSA) Fe	\$676,163	\$511,070	\$0	\$0	\$511,070	\$165,093
CA Dept. of Education Fees	\$66,146	\$0	\$0	\$0	\$0	\$66,146
Reproduction Costs	\$330,732	\$14,009	\$0	(\$996)	\$13,013	\$317,719
Hazardous Materials and IH Monitorin	\$659,812	\$101,851	\$0	\$2,705	\$99,124	\$555,256
Other Planning Costs	\$620,703	\$562,847	\$0	\$57,856	\$433,736	\$0
Subtotal: (Design Phase Services)	\$24,699,803	\$12,967,416	\$0	\$702,509	\$12,816,927	\$11,029,878
Construction Phase Services						
Material Testing	\$918,700	\$35,216	\$0	\$6,000	\$32,875	\$877,484
DSA Inspectors	\$2,392,294	\$429,288	\$0	\$0	\$424,028	\$1,963,006
Contract Compliance	\$654,114	\$70,000	\$0	\$0	\$46,083	\$584,114
Other Testing & Inspection Costs	\$3,703,716	\$0	\$0	\$0	\$0	\$3,703,716
Security	\$1,543,416	\$36,596	\$0	\$0	\$37,136	\$1,506,820
Subtotal: (Construction Phase Services)	\$9,212,239	\$571,099	\$0	\$6,000	\$540,121	\$8,635,140
Modernization / New Construction						
Track & Field Project	\$3,719,351	\$3,698,842	\$0	\$20,509	\$3,698,842	\$0
General Construction	\$92,261,051	\$7,208,782	\$0	\$855,485	\$6,994,357	\$84,196,784
Construction Contingency	\$6,068,622	\$0	\$0	\$0	\$0	\$6,068,622
Temporary Housing	\$445,680	\$236,791	\$0	\$29,606	\$216,530	\$179,283
Subtotal: (Modernization / New Construction)	\$102,494,704	\$11,144,414	\$0	\$905,600	\$10,909,728	\$90,444,689
Total:	\$136,936,013	\$25,059,051	\$0	\$1,646,865	\$24,603,672	\$110,230,096

Measure J MS/HS Major Renovation and New Schools Phase 1A

4/30/2010

Kennedy HS
RenovationF
(A - (B + C + D))

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance

Pre-Design Services

Site Surveys	\$2,838	\$0	\$0	\$0	\$0	\$2,838
Geotechnical Report	\$23,111	\$0	\$0	\$0	\$0	\$23,111
Other Design Costs	\$3,879	\$3,797	\$0	\$0	\$3,797	\$82
Subtotal: (Pre-Design)	\$29,828	\$3,797	\$0	\$0	\$3,797	\$26,031

Design Phase Services

Bond Program Manager	\$376,116	\$275,181	\$0	\$0	\$216,427	\$100,935
Master Architect	\$9,170	\$4,120	\$0	\$0	\$4,120	\$5,050
Design Manager	\$169,721	\$169,721	\$0	\$0	\$155,781	\$0
Construction Manager	\$499,811	\$66,900	\$0	\$288,314	\$174,925	\$144,597
A/E of Record	\$1,210,015	\$1,210,015	\$0	\$0	\$892,111	\$0
Specialty Consultants	\$86,918	\$74,022	\$0	\$12,896	\$83,917	\$0
Division of State Architect (DSA) Fe	\$41,731	\$41,731	\$0	\$0	\$41,731	\$0
CA Dept. of Education Fees	\$3,649	\$0	\$0	\$0	\$0	\$3,649
Reproduction Costs	\$13,901	\$5,585	\$0	\$0	\$5,585	\$8,316
Hazardous Materials and IH Monitorin	\$124,291	\$69,651	\$0	\$33,230	\$92,687	\$21,410
Other Planning Costs	\$143,065	\$129,065	\$0	\$14,000	\$113,195	\$0
Subtotal: (Design Phase Services)	\$2,678,388	\$2,045,991	\$0	\$348,440	\$1,780,479	\$283,957

Construction Phase Services

Material Testing	\$5,000	\$5,000	\$0	\$0	\$559	\$0
DSA Inspectors	\$20,119	\$17,000	\$0	\$0	\$10,940	\$3,119
Contract Compliance	\$20,000	\$20,000	\$0	\$0	\$13,081	\$0
Security	\$10,147	\$0	\$0	\$0	\$0	\$10,147
Subtotal: (Construction Phase Services)	\$55,266	\$42,000	\$0	\$0	\$24,580	\$13,266

Modernization / New Construction

Track & Field Project	\$691,720	\$47,805	\$0	\$25,304	\$48,365	\$618,612
General Construction	\$7,627,095	\$2,991,798	\$0	\$66,894	\$2,001,617	\$4,568,403
Construction Contingency	\$811,893	\$0	\$0	\$0	\$0	\$811,893
Temporary Housing	\$19,621	\$12,133	\$0	\$400	\$22,277	\$7,088
Subtotal: (Modernization / New Construction)	\$9,150,329	\$3,051,736	\$0	\$92,598	\$2,072,258	\$6,005,996

Total:

\$11,913,812	\$5,143,524	\$0	\$441,037	\$3,881,114	\$6,329,250
--------------	-------------	-----	-----------	-------------	-------------

73

Measure J MS/HS Major Renovation and New Schools Phase 1A

4/30/2010

Richmond HS

	A	Renovation		C	D	E	F
		B					(A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance	
Pre-Design Services							
Geotechnical Report	\$77,359	\$77,359	\$0	\$0	\$60,385	\$0	
Other Design Costs	\$25,000	\$23,311	\$0	\$0	\$23,311	\$1,689	
Subtotal: (Pre-Design)	\$102,359	\$100,671	\$0	\$0	\$83,696	\$1,689	
Design Phase Services							
Bond Program Manager	\$237,226	\$210,083	\$0	\$0	\$164,386	\$27,143	
Master Architect	\$8,700	\$2,340	\$0	\$0	\$2,340	\$6,360	
Design Manager	\$102,014	\$77,304	\$0	\$0	\$58,174	\$24,710	
Construction Manager	\$514,665	\$310,059	\$0	\$204,606	\$446,181	\$0	
A/E of Record	\$591,906	\$438,034	\$0	\$103,431	\$411,959	\$50,440	
Specialty Consultants	\$13,898	\$13,898	\$0	\$0	\$13,898	\$1	
Division of State Architect (DSA) Fe	\$29,422	\$29,422	\$0	\$0	\$29,422	\$0	
Hazardous Materials and IH Monitorin	\$5,735	\$5,735	\$0	\$0	\$2,985	\$0	
Other Planning Costs	\$67,288	\$59,788	\$0	\$7,500	\$65,264	\$0	
Subtotal: (Design Phase Services)	\$1,570,854	\$1,146,662	\$0	\$315,537	\$1,194,607	\$108,655	
Construction Phase Services							
Material Testing	\$161,231	\$157,631	\$0	\$3,600	\$152,853	\$0	
Contract Compliance	\$30,000	\$30,000	\$0	\$0	\$19,621	\$0	
Subtotal: (Construction Phase Services)	\$191,231	\$187,631	\$0	\$3,600	\$172,474	\$0	
Modernization / New Construction							
General Construction	\$6,704,000	\$5,926,833	\$0	\$0	\$5,291,578	\$777,167	
Construction Contingency	\$551,215	\$0	\$0	\$526,522	\$526,522	\$24,693	
Temporary Housing	\$11,100	\$8,707	\$0	\$2,393	\$11,099	\$0	
Subtotal: (Modernization / New Construction)	\$7,266,315	\$5,935,540	\$0	\$528,915	\$5,829,199	\$801,860	
Total:	\$9,130,759	\$7,370,503	\$0	\$848,052	\$7,279,977	\$912,204	

Measure J Charter Schools and Gompers Projects

Summary of School

School	Project	A	B	C	D	E	F
		Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Richmond College Prep	Site Survey	\$3,800,570	\$2,327,747		\$96,015	\$2,306,854	\$1,376,808
Leadership Public Schools	Site Survey	\$7,024,123	\$2,815,195		\$154,888	\$2,964,551	\$4,054,040
	Totals:	\$10,824,693	\$5,142,942		\$250,903	\$5,271,405	\$5,430,848

Measure J Charter School Renovation

4/30/2010

Richmond College Prep

A	B	C	D	E	F
Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance

Design Phase Services

Bond Program Manager	\$53,530	\$53,530	\$0	\$53,530	\$0
Construction Manager	\$142,500	\$142,500	\$0	\$142,500	\$0
A/E of Record	\$868,165	\$850,771	\$17,394	\$751,256	\$0
Division of State Architect (DSA) Fe	\$2,933	\$2,933	\$0	\$2,933	\$0
Other Planning Costs	\$8,153	\$8,153	\$0	\$8,153	\$0
Subtotal: (Design Phase Services)	\$1,075,281	\$1,057,887	\$17,394	\$958,372	\$1

Construction Phase Services

Material Testing	\$2,806	\$2,806	\$0	\$2,806	\$0
Subtotal: (Construction Phase Services)	\$2,806	\$2,806	\$0	\$2,806	\$0

Modernization / New Construction

General Construction	\$1,376,807	\$909,288	\$0	\$3,950	\$388,897
Temporary Housing	\$1,345,676	\$357,766	\$0	\$1,341,726	\$987,910
Subtotal: (Modernization / New Construction)	\$2,722,483	\$1,267,054	\$0	\$1,345,676	\$1,376,807
Total:	\$3,800,570	\$2,327,747	\$0	\$2,306,854	\$1,376,808

Measure J Charter School Renovation

4/30/2010

Leadership Public Schools

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design Services						
Site Surveys	\$19,944	\$18,504	\$0	\$0	\$18,504	\$1,440
Geotechnical Report	\$24,108	\$24,000	\$0	\$108	\$24,108	\$0
Subtotal: (Pre-Design)	\$44,052	\$42,504	\$0	\$108	\$42,612	\$1,440
Design Phase Services						
Bond Program Manager	\$18,940	\$18,940	\$0	\$0	\$18,940	\$0
Construction Manager	\$142,500	\$142,500	\$0	\$0	\$142,500	\$0
A/E of Record	\$783,454	\$272,451	\$0	\$0	\$283,723	\$511,003
Specialty Consultants	\$122,992	\$97,385	\$0	\$25,607	\$122,992	\$0
Division of State Architect (DSA) Fe	\$17,560	\$0	\$0	\$0	\$0	\$17,560
Hazardous Materials and IH Monitorin	\$15,323	\$4,390	\$0	\$0	\$4,390	\$10,933
Other Planning Costs	\$30,117	\$24,598	\$0	\$5,025	\$29,623	\$494
Subtotal: (Design Phase Services)	\$1,130,886	\$560,265	\$0	\$30,632	\$602,169	\$539,989
Construction Phase Services						
Material Testing	\$1,865	\$1,865	\$0	\$0	\$1,865	\$0
Security	\$9,715	\$6,424	\$0	\$3,290	\$9,715	\$0
Subtotal: (Construction Phase Services)	\$11,580	\$8,289	\$0	\$3,290	\$11,580	\$0
Modernization / New Construction						
General Site Work	\$1,815,310	\$0	\$0	\$0	\$1,789,369	\$1,815,310
General Construction	\$3,326,396	\$1,694,451	\$0	\$120,858	\$25,940	\$1,511,087
Temporary Housing	\$695,900	\$509,686	\$0	\$0	\$492,882	\$186,214
Subtotal: (Modernization / New Construction)	\$5,837,605	\$2,204,137	\$0	\$120,858	\$2,308,191	\$3,512,610
Total:	\$7,024,123	\$2,815,195	\$0	\$154,888	\$2,964,551	\$4,054,040

Network Telecom Technology Projects

4/30/2010

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Dover ES Technology Project	\$420,000	\$1,708	\$0	\$0	\$1,708	\$418,293
Ford ES Technology Project	\$410,000	\$0	\$0	\$0	\$0	\$410,000
King ES Technology Project	\$410,000	\$0	\$0	\$0	\$0	\$410,000
Nvstrom ES Technology Project	\$430,000	\$0	\$0	\$0	\$0	\$430,000
Ohlone ES Technology Project	\$410,000	\$0	\$0	\$0	\$0	\$410,000
De Anza HS Technology Project	\$1,450,000	\$0	\$0	\$0	\$0	\$1,450,000
Kennedv HS Technology Project	\$450,000	\$0	\$0	\$0	\$0	\$450,000
Program Technology Project	\$3,820,000	\$3,810,099	\$0	\$0	\$3,810,099	\$9,901
Totals (Network Telecom Technology E-Rate Projects):	\$7,800,000	\$3,811,807	\$0	\$0	\$3,811,807	\$3,988,194

Furniture and Equipment

4/30/2010

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Dover ES Furniture and Equipment	\$800,000	\$9,374	\$0	\$0	\$9,331	\$790,626
Ford ES Furniture and Equipment	\$750,000	\$40,928	\$0	\$0	\$40,928	\$709,072
King ES Furniture and Equipment	\$700,000	\$0	\$0	\$0	\$0	\$700,000
Nystrom ES Furniture and Equipment	\$700,000	\$67,408	\$0	\$0	\$67,408	\$632,592
Ohlone ES Furniture and Equipment	\$700,000	\$0	\$0	\$0	\$0	\$700,000
De Anza HS Furniture and Equipment	\$1,262,180	\$174,061	\$0	\$0	\$174,061	\$1,088,119
Kennedy HS Furniture and Equipment	\$675,000	\$172,382	\$0	\$10,723	\$138,421	\$491,895
Pinole Valley HS Furniture and Equipment	\$30,000	\$18,029	\$0	\$2,110	\$20,139	\$9,861
Richmond HS Furniture and Equipment	\$675,000	\$11,211	\$0	\$0	\$11,211	\$663,789
Program Furniture and Equipment	\$1,516,543	\$0	\$0	\$0	\$0	\$1,516,543
Totals (Furniture and Equipment):	\$7,808,723	\$493,393	\$0	\$12,833	\$461,499	\$7,302,497

Program Coordination

Site 615/Central Account

Summary by Cost Type

Measure J

4/30/2010

	A	B	C	D	E
	Budgeted	Approved Commitments	Pending Commitments	Invoiced	(A - (B + C)) Budget Balance
Legal/Bond Finance					
Bond Issuance	\$19,442	\$4,472	\$14,970	\$4,472	\$0
Fiscal Audit	\$49,131	\$5,400	\$43,731	\$5,400	\$0
Legal Fees Bond Program	\$704,531	\$722,156	(\$17,625)	\$722,156	\$0
Legal Fees Real Property	\$29,045	\$0	\$29,045	\$0	\$0
Bond Finance Consultant	\$46,500	\$104,625	(\$58,125)	\$104,625	\$0
Legal/Bond Finance Totals:	\$848,649	\$836,653	\$11,996	\$836,653	\$0
Master Planning					
Master Planning Costs	\$206,583	\$491,964	(\$285,381)	\$491,964	\$0
Master Planning Totals:	\$206,583	\$491,964	(\$285,381)	\$491,964	\$0
Office Expenses					
Office Supplies	\$271,714	\$18,765	\$252,949	\$18,765	\$0
Program Offices	\$85,356	\$0	\$85,356	\$0	\$0
Office Equipment	\$189,153	\$24,543	\$164,610	\$24,543	\$0
Administrative Support Staff	\$16,540	\$0	\$16,540	\$0	\$0
Security	\$82,869	\$40,260	\$42,609	\$40,260	\$0
Office Expenses Totals:	\$645,632	\$83,568	\$562,064	\$83,568	\$0
Operating Expenses					
Travel and Conference	\$28,531	\$0	\$28,531	\$0	\$0
Communications	\$39,863	\$0	\$39,863	\$0	\$0
Legal Advertising	\$20,895	\$23,227	(\$2,332)	\$23,227	\$0
Office Equipment/Remodel	\$174,353	\$0	\$174,353	\$0	\$0

Program Coordination

Site 615/Central Account

Summary by Cost Type

Measure J

	A	B	C	D	E
	Budgeted	Approved Commitments	Pending Commitments	Invoiced	(A - (B + C)) Budget Balance
Office Repairs	\$113,639	\$0	\$113,639	\$0	\$0
Postage and Delivery	\$37,709	\$21,017	\$16,692	\$21,017	\$0
Printing	\$228,211	\$231,821	(\$3,610)	\$231,821	\$0
Telephone and Fax	\$170,376	\$0	\$170,376	\$0	\$0
Operating Expenses Totals:	\$813,577	\$276,065	\$537,512	\$276,065	\$0
Reconciled Fees/Reimbursables					
SGI Reimbursables	\$1,299,653	\$1,299,653	\$440,869	\$858,784	(\$440,869)
WLC Reimbursables	\$169,053	\$194,093	(\$25,040)	\$194,093	\$0
Reconciled Fees/Reimbursables Totals:	\$1,468,706	\$1,493,746	\$415,829	\$1,052,877	(\$440,869)
Salaries/Benefits					
Engineering Officer	\$704,081	\$380,682	\$323,398	\$380,682	\$1
Regional Project Planner	\$1,099,741	\$490,188	\$609,553	\$490,188	\$0
Director of Restricted Programs	\$241,903	\$0	\$241,903	\$0	\$0
Director Bond Facilities	\$682,060	\$162,149	\$519,911	\$162,149	\$0
Bond Network Planner	\$531,534	\$84,315	\$447,219	\$84,315	\$0
Bond Fiscal Fund Supervisor	\$433,411	\$0	\$433,411	\$0	\$0
Administrative Support Staff	\$172,472	\$616,055	(\$443,583)	\$585,678	\$0
Sr. Director of Bond Finance	\$593,571	\$499,715	\$93,856	\$499,715	\$0
Salaries/Benefits Totals:	\$4,458,773	\$2,233,104	\$2,225,668	\$2,202,727	\$1
Specialty Consultants					
Technology/Networking Consultant	\$419,921	\$0	\$419,921	\$0	\$0
Communications	\$57,025	\$0	\$57,025	\$0	\$0

Program Coordination

Site 615/Central Account

Summary by Cost Type

Measure J

4/30/2010

	A	B	C	D	E (A - (B + C))
	Budgeted	Approved Commitments	Pending Commitments	Invoiced	Budget Balance
Community Outreach	\$162,172	\$24,932	\$137,240	\$24,932	\$0
Cost Estimating, GC Pre-Qualificatio	\$153,646	\$0	\$153,646	\$0	\$0
Demographic Consultant	\$52,270	\$0	\$52,270	\$0	\$0
OPSC Consultant	\$32,515	\$0	\$32,515	\$0	\$0
Performance Auditor	\$357,943	\$638,746	(\$305,343)	\$638,746	\$24,540
Project Labor Agreement Consultant	\$64,407	\$7,958	\$56,449	\$7,958	\$0
Specialty Consultants Totals:	\$1,299,899	\$671,636	\$603,723	\$671,636	\$24,540
Totals (Measure J):	\$9,741,819	\$6,086,736	\$4,071,411	\$5,615,490	(\$416,328)

Program Contingency

Program	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
	\$7,370,472	\$0	\$0	\$0	\$0	\$7,370,472
Totals (Program Coordination and Contingency):	\$7,370,472	\$0	\$0	\$0	\$0	\$7,370,472