

DRAFT

WEST CONTRA COSTA COUNTY UNIFIED SCHOOL DISTRICT

School Facility Improvement Program

**Capital Assets Management Plan/
Reconciliation Report**

October 20, 2004

Vol. 0-0

**From: Bill Savidge
Engineering Officer**

**Prepared By: The Seville Group, Inc.
1300 Potrero Avenue
Richmond, CA 94801**

School Facility Improvement Program Capital Assets Management Plan

Table of Contents

No.	Report Description	Page
1.	Program Budget Summary	I
2.	Program Budget	II
3.	All Projects & Program Cost Summary	III
4.	Measure M Phase 1-A Cost Breakdown Summary	IV
5.	Measure M Phase 1-B Cost Breakdown Summary	V
6.	Measure D Phase 1-A Cost Breakdown Summary	VI
Elementary School Modernization & New Construction		
7.	Summary of All Programs	1
8.	Measure M Modernization & New Construction Phase 1A	
a.	Summary Of Phase 1-A Schools	2
b.	Summary Of Phase 1-A by Cost Type	3 - 4
9.	Budget and Expenditure Reports By School Sites	
a.	Lupine Hills E. S. Modernization & New Construction	5 - 6
b.	Harding E. S. Modernization & New Construction	7 - 8
c.	Lincoln E. S. Modernization & New Construction	9 - 10
d.	Madera E. S. Modernization & New Construction	11 - 12
e.	Montalvin E. S. Modernization & New Construction	13 - 14
f.	Pares E. S. Modernization & New Construction	15 - 16
g.	Riverside E. S. Modernization & New Construction	17 - 18
h.	Stewart E. S. Modernization & New Construction	19 - 20
i.	Verde E. S. Modernization & New Construction	21 - 22
10.	Measure M Modernization & New Construction Phase 1B	
a.	Summary Of Phase 1-A Schools	23
b.	Summary Of Phase 1-M by Cost Type	24 - 25
11.	Budget and Expenditure Reports By School Sites	
a.	Bayview E. S. Modernization & New Construction	26 - 27
b.	Downer E. S. Modernization & New Construction	28 - 29
c.	Ellerhorst E. S. Modernization & New Construction	30 - 31
d.	Kensington E. S. Modernization & New Construction	32 - 33
e.	Mira Vista E. S. Modernization & New Construction	34 - 35
f.	Murphy E. S. Modernization & New Construction	36 - 37
g.	Sheldon E. S. Modernization & New Construction	38 - 39
h.	Tara Hills E. S. Modernization & New Construction	40 - 41
i.	Washington E. S. Modernization & New Construction	42 - 43

School Facility Improvement Program
Capital Assets Management Plan

Table of Contents
(Continuation page 2)

No.	Report Description	Page
12.	Measure M Expenditures Phase 2A - 3	44 - 45
13.	Stewart ES Portable Classrooms	46
14.	Quick Start Projects	47 - 49
15.	Chavez ES & Hannah Ranch ES Renovations	50
16.	Network Technology E-Rate Projects	51 - 55
17.	Furniture & Equipment	56
18.	Program Coordination & Contingency	57
19.	Program Coordination & Contingency (Summary by Cost Type)	58 - 61
Middle and High School Modernization & New Construction		
20.	Summary of All Programs	62
21.	Measure D Modernization & New Construction Phase 1A	
a.	Summary Of Phase 1-A Schools	63
b.	Summary Of Phase 1-A by Cost Type	64 - 65
22.	Budget and Expenditure Reports By School Sites	
a.	Helms M. S. Modernization & New Construction	66 - 67
b.	Pinole M. S. Modernization & New Construction	68 - 69
c.	Portola M. S. Modernization & New Construction	70 - 71
d.	De Anza H. S. Modernization & New Construction	72 - 73
e.	El Cerrito H. S. Modernization & New Construction	74 - 75
23.	Measure D Expenditures Phase 2A - 3	76
24.	Network Technology E-Rate Projects	77 - 78
25.	Furniture & Equipment	79
26.	Lovonya DeJean HS	80
27.	Program Coordination & Contingency	81
28.	Program Coordination & Contingency (by Cost Type)	82 - 84
29.	APPENDIX A -- Bitech & P/PACS Review (9/04)	
30.	APPENDIX B -- Fund Ballances	

WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT

PROGRAM BUDGET SUMMARY

ELEMENTARY SCHOOLS PROGRAM REVENUE	\$277,098,514
ELEMENTARY SCHOOL PROGRAM BUDGET	\$277,098,514
REMAINING BALANCE	\$0
MIDDLE & HIGH SCHOOL PROGRAM REVENUE	\$242,329,059
MIDDLE & HIGH SCHOOL PROGRAM BUDGET	\$242,329,059
REMAINING BALANCE	\$0
TOTAL PROGRAM REVENUE	\$519,427,573
TOTAL PROGRAM BUDGET	\$519,427,573
PROGRAM BALANCE/NET FUNDS	\$0

WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT

PROGRAM BUDGET

Measure M Bond Program Elementary Schools

PROGRAM REVENUE	Current Approved Budget	Proposed Budget Adjustments	Proposed Budget	Reference
MEASURE M SALE OF BONDS	\$150,000,000	\$0	\$150,000,000	
Measure D Transfer	\$88,505,357	-\$3,429,018	\$85,076,339	Msr. D Transfer
State Funding Phase 1A	\$9,801,004	\$0	\$9,801,004	
Projected State Funding Phase 1B*	\$15,182,245	\$0	\$15,182,245	
State Reimbursement for Lincoln ES Structural Upgrade	\$0	\$540,000	\$540,000	OPSC Hardship Funds
State Reimbursement for OPSC/Labor Compliance	\$0	\$322,327	\$322,327	SAB authorized riemb.
State Reimburesment Quick Start	\$3,863,449	\$0	\$3,863,449	
Developer Fees for Growth Portions of Projects	\$1,000,000	\$1,000,000	\$2,000,000	Portable Replace.
E-Rate Reimbursement (Elementary Schools)	\$0	\$2,413,150	\$2,413,150	Appr'd Reimbursement
FEMA Reimbursement (Riverside Elementary School)	\$0	\$1,000,000	\$1,000,000	Appr'd Reimbursement
Projected Interest Income	\$6,000,000	\$0	\$6,000,000	
County Funding Verde Project	\$900,000	\$0	\$900,000	
SUB-TOTAL PROGRAM REVENUE	\$275,252,055	\$1,846,459	\$277,098,514	

BUDGET/EXPENSE

Measure M Modernization & New Construction Phase 1A	\$115,310,421	-\$1,150,623	\$114,159,798	Preliminary Budget
Measure M Modernization & New Construction Phase 1B	\$130,930,002	-\$3,153,995	\$127,776,007	Preliminary Budget
Measure M Expenditures Phase 2A Thru. 3	\$1,912,604	\$1,240,716	\$3,153,320	Reconciled Expenses
Stewart ES Portable Classrooms	\$3,250,000	-\$222,313	\$3,027,687	Reconciled Expenses
QUICKSTARTS Projects	\$7,200,000	-\$684,163	\$6,515,837	Reconciled Expenses
Chavez ES & Hannah Ranch ES Renovation	\$750,000	\$249,976	\$999,976	Bid Adjusted Budget
Network/Telecom Technology E-Rate Projects	\$4,000,000	\$1,000,000	\$5,000,000	Reconciled Expenses
Furniture and Equipment**	\$3,825,000	\$0	\$3,825,000	
Measure M (Lovonya DeJean Expenditures)	\$0	\$497,402	\$497,402	Reconciled Expenses
Program Coordination	\$13,826,274	-\$1,682,789	\$12,143,485	Preliminary Budget
SUB-TOTAL PROGRAM BUDGET	\$281,004,301	-\$3,905,787	\$277,098,514	

REMAINING BALANCE (Elementary Schools): **\$0**

Measure D Bond Program Middle & High Schools

PROGRAM REVENUE	Current Approved Budget	Proposed Budget Adjustments	Proposed Budget	Reference
MEASURE D SALE OF BONDS	\$300,000,000	\$0	\$300,000,000	
Measure D Transfer	-\$88,505,357	\$3,429,018	-\$85,076,339	Transfer Reduced
State Potential and Available Funds (El Cerrito HS)*	\$8,947,720	\$0	\$8,947,720	
State Potential and Available Funds (Pinole MS)*	\$3,179,932	\$0	\$3,179,932	
State Potential and Available Funds (Helms MS)*	\$1,991,813	\$0	\$1,991,813	
State Potential and Available Funds (Portola MS)*	\$2,197,279	\$0	\$2,197,279	
Deferred Maintenance Reimbursement	\$0	\$1,200,000	\$1,200,000	Reimburse transfer
E-Rate Reimbursement (Middle & High Schools)	\$0	\$888,654	\$888,654	Appr's. Reimbursement
Projected Interest Income	\$6,000,000	\$0	\$6,000,000	
Potential Joint-Use/Community Projects Revenue	\$2,000,000	\$1,000,000	\$3,000,000	Anticipated funding
SUB-TOTAL PROGRAM REVENUE	\$235,811,387	\$6,517,672	\$242,329,059	

BUDGET/EXPENSE

Measure D MS/HS Major Renovation & New Schools Phase 1A	\$216,770,901	\$5,081,957	\$221,852,858	Preliminary Budget
Measure D Expenditures Phase 2A Thru. 3	\$7,338,745	-\$123,231	\$7,215,514	Reconciled Expenses
Network/Telecom Technology E-Rate Projects	\$2,500,000	\$0	\$2,500,000	
Furniture and Equipment**	\$3,250,000	\$0	\$3,250,000	
Measure D (Lovonya DeJean Expenditures)	\$1,284,709	\$492,039	\$1,776,748	Reconciled Expenses
Program Coordination	\$4,667,032	\$1,066,906	\$5,733,938	Preliminary Budget
SUB-TOTAL PROGRAM BUDGET	\$235,811,387	\$6,517,672	\$242,329,059	

REMAINING BALANCE (Middle Schools and High Schools): **\$0**

TOTAL PROGRAM REVENUE **\$519,427,573**

TOTAL PROGRAM BUDGET **\$519,427,573**

PROGRAM BALANCE/NET FUNDS **\$0**

*Funding dependent upon availability of State Funds.

**State Funds may be used to fund Furniture and Equipment

PROPOSED REVISED BUDGET **MEASURE M PHASE 1-A** **COST BREAKDOWN**

	Harding ES	Hercules ES	Lincoln ES	Madera ES	Montalvin ES	Peres ES	Riverside ES	Stewart ES	Verde ES	Totals
A. Design Costs										
1. Pre-Design Services										
Site Surveys	\$1,347	\$0	\$1,470	\$1,593	\$1,715	\$1,960	\$2,572	\$5,329	\$3,185	\$19,171
Geotechnical Report	\$17,419	\$32,221	\$19,760	\$16,852	\$16,328	\$21,742	\$10,008	\$38,272	\$18,188	\$190,791
Invasive Testing	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CCTV Sewer/Drain Lines	\$713	\$0	\$713	\$713	\$713	\$712	\$712	\$712	\$712	\$5,700
Other Costs	\$2,000	\$2,000	\$2,000	\$2,000	\$4,063	\$2,000	\$2,000	\$4,062	\$2,000	\$22,125
Subtotal	\$21,479	\$34,221	\$23,943	\$21,157	\$22,818	\$26,414	\$15,292	\$48,375	\$24,086	\$237,787
2. Design Phase Services										
Bond Program Manager	\$705,182	\$655,986	\$765,535	\$525,895	\$482,252	\$762,718	\$554,272	\$388,355	\$542,910	\$5,383,104
Master Architect	\$600,251	\$479,566	\$602,895	\$440,850	\$437,995	\$612,240	\$480,918	\$361,461	\$513,704	\$4,529,879
A/E of Record	\$931,811	\$864,257	\$984,906	\$717,206	\$707,873	\$1,117,032	\$820,749	\$663,333	\$910,006	\$7,717,173
Specialty Consultants	\$48,929	\$42,199	\$49,291	\$36,553	\$110,647	\$58,102	\$38,033	\$152,301	\$52,421	\$588,476
Division of State Architect (DSA) Fees	\$39,998	\$173,805	\$42,842	\$33,348	\$39,097	\$53,950	\$35,175	\$38,776	\$34,008	\$490,999
CA Dept. of Education Fees	\$4,523	\$6,539	\$7,007	\$3,592	\$4,024	\$8,964	\$4,453	\$3,762	\$4,344	\$47,206
Reproduction Costs	\$36,670	\$34,957	\$8,862	\$36,526	\$17,278	\$29,237	\$33,830	\$23,926	\$13,708	\$234,993
General Conditions	\$0	\$11,186	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$11,186
Hazardous Materials & Monitoring	\$32,591	\$18,341	\$33,943	\$25,591	\$69,624	\$34,091	\$162,956	\$30,755	\$76,903	\$484,795
Other Costs	\$98,678	\$31,497	\$46,928	\$40,911	\$85,455	\$60,430	\$78,398	\$88,943	\$51,529	\$582,768
Subtotal	\$2,498,631	\$2,318,332	\$2,542,210	\$1,860,472	\$1,954,243	\$2,736,763	\$2,208,783	\$1,751,611	\$2,199,533	\$20,070,580
3. Construction Phase Services										
Material Testing	\$0	\$98,666	\$81,011	\$0	\$88,339	\$34,823	\$57,981	\$32,240	\$77,732	\$450,791
Special Inspections	\$31,265	\$0	\$21,075	\$43,830	\$0	\$92,476	\$0	\$0	\$0	\$188,645
DSA Inspectors	\$206,817	\$49,062	\$198,628	\$154,293	\$106,207	\$176,263	\$198,628	\$103,570	\$176,522	\$1,369,992
Contract Compliance	\$37,945	\$37,945	\$37,945	\$37,945	\$37,945	\$37,945	\$37,945	\$36,440	\$37,945	\$340,000
Other	\$18,505	\$17,575	\$17,960	\$12,750	\$9,730	\$18,540	\$12,590	\$26,332	\$13,005	\$146,987
Security	\$29,982	\$11,964	\$123,434	\$13,324	\$73,212	\$122,637	\$75,237	\$18,125	\$121,167	\$589,083
Subtotal	\$324,513	\$215,211	\$480,052	\$262,143	\$295,433	\$482,683	\$382,381	\$216,707	\$426,372	\$3,085,498
Soft Cost Total	\$2,844,624	\$2,567,765	\$3,046,206	\$2,143,772	\$2,272,495	\$3,245,861	\$2,606,457	\$2,016,693	\$2,649,992	\$23,393,864
B. Construction Costs										
1. Modernization/New Construction										
General Construction	\$8,917,000	\$10,272,500	\$9,375,000	\$6,591,200	\$6,823,000	\$10,949,000	\$7,772,000	\$6,226,000	\$8,687,000	\$75,612,703
Contingency	\$1,073,762	\$581,730	\$1,583,257	\$615,444	\$536,544	\$1,316,305	\$724,865	\$1,690,152	\$200,790	\$8,322,649
Subtotal:	\$9,990,763	\$10,854,230	\$10,958,257	\$7,206,644	\$7,359,544	\$12,265,305	\$8,496,865	\$7,916,152	\$8,887,790	\$83,935,352
2. Temporary Housing										
Temporary Housing	\$979,383	\$300,850	\$1,074,118	\$500,114	\$469,657	\$855,688	\$488,694	\$15,000	\$488,694	\$5,172,200
Contingency	\$316,785	\$8,989	\$255,284	\$155,844	\$169,677	\$167,410	\$339,759	\$63,185	\$181,442	\$1,658,375
Subtotal:	\$1,296,168	\$309,839	\$1,329,402	\$655,958	\$639,334	\$1,023,098	\$828,453	\$78,185	\$670,136	\$6,830,575
Hard Cost Total	\$11,286,931	\$11,164,070	\$12,287,659	\$7,862,603	\$7,998,878	\$13,288,404	\$9,325,119	\$7,994,337	\$9,557,926	\$90,765,927
New Project Budget	\$14,131,555	\$13,731,835	\$15,333,865	\$10,006,375	\$10,271,374	\$16,534,265	\$11,931,576	\$10,011,031	\$12,207,918	\$114,159,791
Original Budget	\$13,946,715	\$14,808,451	\$14,881,849	\$10,105,182	\$10,452,213	\$16,871,237	\$11,824,492	\$9,060,298	\$13,359,982	\$115,310,421
Variance	-\$184,839	\$1,076,617	-\$452,015	\$98,807	\$180,839	\$336,972	-\$107,084	-\$950,732	\$1,152,065	\$1,150,629

PROPOSED REVISED BUDGET

MEASURE M PHASE 1-B COST BREAKDOWN

Bayview ES Ellerhorst ES Kensington ES Mira Vista ES Murphy ES Sheldon ES Tara Hills ES Washington ES Downer ES Totals

A Design Costs

1 Pre-Design Services										
Site Surveys	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$29,578
Geotechnical Report	\$10,649	\$9,093	\$10,408	\$10,693	\$11,067	\$11,014	\$9,968	\$8,806	\$18,302	\$100,000
Invasive Testing	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$19,719	\$19,719
CCTV Sewer/Drain Lines	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$19,719	\$19,719
Other Costs	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$84,509	\$84,509
Subtotal (1)	\$10,649	\$9,093	\$10,408	\$10,693	\$11,067	\$11,014	\$9,968	\$8,806	\$171,827	\$253,525

2 Design Phase Services										
Bond Program Manager	\$380,157	\$682,895	\$946,116	\$329,626	\$653,360	\$612,505	\$588,360	\$754,365	\$1,528,079	\$6,475,462
Master Architect	\$559,854	\$430,860	\$580,962	\$469,216	\$461,929	\$494,742	\$467,765	\$495,020	\$713,219	\$4,673,567
Construction Manager	\$362,000	\$0	\$0	\$424,770	\$0	\$0	\$0	\$0	\$0	\$786,770
A/E of Record (inc. Temp Housing)	\$826,514	\$646,311	\$985,851	\$684,374	\$636,448	\$713,831	\$623,831	\$702,408	\$1,951,375	\$7,770,943
Specialty Consultants	\$86,881	\$70,873	\$68,714	\$85,000	\$69,925	\$60,877	\$57,338	\$49,575	\$124,274	\$673,456
Division of State Architect (DSA) Fees	\$58,738	\$42,940	\$60,386	\$46,139	\$49,003	\$46,434	\$45,500	\$47,821	\$71,411	\$468,371
CA Dept. of Education Fees	\$4,997	\$1,342	\$5,372	\$3,933	\$1,393	\$1,547	\$1,332	\$1,544	\$1,830	\$23,290
Reproduction Costs	\$19,179	\$15,585	\$20,348	\$14,304	\$14,093	\$15,647	\$18,010	\$15,822	\$23,802	\$156,590
Hazardous Materials & Monitoring	\$111,023	\$96,275	\$144,311	\$104,425	\$99,950	\$110,969	\$96,286	\$110,796	\$135,853	\$1,009,887
Other Costs	\$14,631	\$10,356	\$17,010	\$23,139	\$10,751	\$15,167	\$18,146	\$11,917	\$16,997	\$138,113
Subtotal (2)	\$2,423,974	\$1,997,436	\$2,829,069	\$2,184,925	\$1,996,851	\$2,071,718	\$1,916,567	\$2,189,069	\$4,566,839	\$22,176,449

3 Construction Phase Services										
Material Testing	\$41,419	\$33,471	\$45,161	\$35,662	\$35,131	\$40,106	\$33,167	\$40,028	\$54,215	\$358,360
Special Inspections	\$10,000	\$10,000	\$10,000	\$10,000	\$10,000	\$21,848	\$18,823	\$21,814	\$10,000	\$122,486
DSA Inspectors	\$167,295	\$144,683	\$177,489	\$163,400	\$144,683	\$163,400	\$144,683	\$159,243	\$300,000	\$1,564,876
Contract Compliance	\$76,289	\$53,996	\$80,938	\$56,717	\$56,058	\$62,238	\$53,619	\$62,141	\$38,004	\$539,999
Other	\$18,073	\$10,000	\$19,000	\$15,000	\$10,000	\$12,902	\$10,000	\$12,000	\$10,000	\$116,975
Security	\$184,382	\$23,175	\$68,712	\$23,175	\$49,042	\$49,042	\$49,042	\$23,176	\$84,382	\$554,128
Subtotal (3)	\$497,458	\$275,326	\$401,299	\$303,954	\$304,913	\$349,536	\$309,335	\$318,401	\$496,601	\$3,256,824

Soft Cost Total (A)	\$2,932,081	\$2,281,855	\$3,240,777	\$2,499,572	\$2,312,831	\$2,432,268	\$2,235,870	\$2,516,276	\$5,235,268	\$25,686,798
----------------------------	--------------------	--------------------	--------------------	--------------------	--------------------	--------------------	--------------------	--------------------	--------------------	---------------------

B Construction Costs

1. Modernization/New Construction										
General Construction	\$10,413,000	\$7,712,500	\$11,077,762	\$7,711,830	\$7,650,000	\$8,561,650	\$7,243,895	\$8,809,000	\$16,043,320	\$85,222,959
Contingency	\$907,189	\$668,200	\$927,985	\$762,604	\$683,956	\$743,097	\$667,859	\$712,265	\$903,165	\$6,976,319
Subtotal (1)	\$11,320,190	\$8,380,700	\$12,005,747	\$8,474,434	\$8,333,956	\$9,304,747	\$7,911,754	\$9,521,265	\$16,946,485	\$92,199,278

2. Temporary Housing										
Temporary Housing	\$1,382,907	\$303,637	\$1,480,575	\$1,171,093	\$1,205,553	\$1,093,736	\$1,107,946	\$835,403	\$130,200	\$8,711,050
Contingency	\$81,324	\$23,324	\$83,248	\$63,432	\$59,905	\$59,682	\$64,633	\$33,518	\$13,020	\$482,086
Subtotal (2)	\$1,464,231	\$326,961	\$1,563,823	\$1,234,525	\$1,265,458	\$1,153,418	\$1,172,579	\$868,921	\$143,220	\$9,193,136

Hard Cost Total (B)	\$12,784,421	\$8,707,661	\$13,569,570	\$9,708,959	\$9,599,414	\$10,458,166	\$9,084,333	\$10,390,187	\$17,089,705	\$101,392,414
----------------------------	---------------------	--------------------	---------------------	--------------------	--------------------	---------------------	--------------------	---------------------	---------------------	----------------------

Escalation	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$696,788	\$696,788
-------------------	------------	------------	------------	------------	------------	------------	------------	------------	------------------	------------------

New Project Budget	\$15,716,502	\$10,989,516	\$16,810,347	\$12,208,531	\$11,912,245	\$12,890,434	\$11,320,203	\$12,906,463	\$23,021,761	\$127,776,000
---------------------------	---------------------	---------------------	---------------------	---------------------	---------------------	---------------------	---------------------	---------------------	---------------------	----------------------

Original Budget	\$16,494,364	\$11,205,798	\$17,368,744	\$12,398,745	\$12,188,693	\$13,298,173	\$11,648,235	\$13,168,403	\$23,158,846	\$130,930,002
------------------------	---------------------	---------------------	---------------------	---------------------	---------------------	---------------------	---------------------	---------------------	---------------------	----------------------

Variance	\$777,862	\$216,282	\$558,397	\$190,214	\$276,448	\$407,740	\$328,033	\$261,940	\$137,085	\$3,154,002
-----------------	------------------	------------------	------------------	------------------	------------------	------------------	------------------	------------------	------------------	--------------------

PROPOSED REVISED BUDGET
MEASURE D PHASE 1-A 10-04-04
COST BREAKDOWN

10/20/2004

	El Cerrito HS	Portola MS	De Anza HS	Helms MS	Pinole MS	Totals
A. Design Costs						
Site Surveys	\$44,827	\$15,177	\$0	\$23,227	\$16,770	\$100,000
Geotechnical Report	\$71,385	\$24,168	\$4,500	\$36,987	\$26,705	\$163,744
DTSC approval	\$44,827	\$15,177	\$0	\$23,227	\$16,770	\$100,000
Invasive Testing	\$0	\$0	\$0	\$0	\$0	\$0
CCTV Sewer/Drain Lines	\$0	\$0	\$0	\$0	\$0	\$0
Other Costs	\$16,901	\$5,722	\$0	\$8,757	\$6,323	\$37,703
Subtotal (A)	\$177,941	\$60,243	\$4,500	\$92,197	\$66,566	\$401,447
B. Plan Preparation & Approval Costs						
Bond Program Manager	\$5,782,302	\$2,664,862	\$667,966	\$3,693,930	\$2,531,305	\$15,340,365
Master Architect	\$3,360,819	\$1,491,747	\$1,946,709	\$2,241,582	\$1,533,744	\$10,574,601
Design Manager	\$1,042,301	\$352,880	\$0	\$540,052	\$389,918	\$2,325,150
A/E of Record (inc. Temp Housing)	\$7,713,669	\$2,025,000	\$7,200	\$3,695,450	\$2,550,452	\$15,991,771
Specialty Consultants	\$323,188	\$127,546	\$66,569	\$185,651	\$135,044	\$838,000
Division of State Architect (DSA) Fees	\$409,419	\$138,612	\$0	\$212,134	\$153,161	\$913,327
CA Dept. of Education Fees	\$20,380	\$6,900	\$0	\$10,559	\$7,624	\$45,463
Reproduction Costs	\$185,081	\$62,661	\$6,451	\$95,897	\$69,238	\$419,328
General Conditions	\$0	\$0	\$0	\$0	\$0	\$0
Haz Mat Design and Monitoring	\$205,324	\$81,259	\$23,819	\$106,385	\$81,259	\$498,046
Other Costs	\$7,277	\$194	\$12	\$8,165	\$125	\$15,774
Subtotal (B)	\$19,049,761	\$6,951,661	\$2,718,726	\$10,789,806	\$7,451,869	\$46,961,824
C. Construction Testing & Inspections						
Material Testing	\$400,556	\$135,612	\$0	\$207,542	\$149,845	\$893,556
Special Inspections	\$172,249	\$58,316	\$0	\$89,248	\$64,437	\$384,250
DSA Inspectors	\$1,177,784	\$410,749	\$0	\$610,251	\$440,601	\$2,639,384
Contract Compliance	\$384,507	\$130,178	\$0	\$199,227	\$143,842	\$857,754
Other	\$123,275	\$41,736	\$0	\$63,873	\$46,116	\$275,000
Security	\$275,500	\$275,500	\$0	\$275,500	\$275,500	\$1,102,000
Subtotal ©	\$2,533,871	\$1,052,091	\$0	\$1,445,640	\$1,120,341	\$6,151,944
Soft Cost (A + B + C)	\$21,761,573	\$8,063,995	\$2,723,226	\$12,327,644	\$8,638,777	\$53,515,216
D. Construction Costs						
1. Modernization/New Construction						
Construction	\$62,451,580	\$22,723,800	\$0	\$36,115,659	\$25,406,276	146,697,315
Contingency	\$3,286,925	\$2,270,380	\$0	\$1,939,691	\$976,563	8,473,559
Subtotal (1)	\$65,738,505	\$24,994,180	\$0	\$38,055,350	\$26,382,839	\$155,170,874
2. Temporary Housing						
Temporary Housing	\$5,177,844	\$660,086	\$0	\$0	\$412,500	6,250,430
Contingency	\$575,316	\$66,009	\$0	\$0	\$41,250	682,575
Subtotal (2)	\$5,753,160	\$726,095	\$0	\$0	\$453,750	\$6,933,004
Total Hard Cost (D)	\$71,491,665	\$25,720,275	\$0	\$38,055,350	\$26,836,589	\$162,103,878
Escalation	\$2,629,540	\$960,247		\$1,522,214	\$1,121,763	\$6,233,764
New Project Budget	\$95,882,778	\$34,744,517	\$2,723,226	\$51,905,208	\$36,597,129	\$221,852,858
Original Project Budget	\$96,500,000	\$32,670,901	\$1,500,000	\$50,000,000	\$36,100,000	\$216,770,901
Variance	\$617,222	-\$2,073,616	-\$1,223,226	-\$1,905,208	-\$497,129	-\$5,081,957

PROGRAM DETAIL INFORMATION

Elementary School Modernization & New Construction

Summary of All Programs

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Measure M Modernization & New Construction Phase 1A	\$114,159,798	\$98,951,496	\$6,387,899	\$7,603,279	\$89,251,665	\$1,217,123
Measure M Modernization & New Construction Phase 1B	\$127,776,007	\$89,336,549	\$11,703,048	\$0	\$24,090,552	\$26,736,410
Measure M Expenditures Phase 2A - 3	\$3,153,320	\$3,153,320	\$0	\$0	\$3,069,329	\$0
Stewart ES Portable Classrooms	\$3,027,687	\$3,027,687	\$0	\$0	\$3,027,687	\$0
Quick Start Projects	\$6,515,837	\$6,515,837	\$0	\$0	\$6,515,837	\$0
Chavez ES & Hannah ES Ranch Renovation	\$999,976	\$316,796	\$0	\$0	\$272,117	\$683,179
Network/Telecom Technology E-Rate Projects	\$5,000,000	\$4,631,622	\$0	\$0	\$1,215,870	\$368,377
Furniture & Equipment	\$3,825,000	\$1,165,711	\$2,659,288	\$0	\$0	\$0
High School and Middle School Expenditures	\$497,402	\$497,402	\$0	\$0	\$497,402	\$0
Program Coordination & Contingency	\$12,143,485	\$5,072,708	\$7,070,777	\$0	\$5,072,708	\$-0
Totals:	\$277,098,515	\$212,669,132	\$27,821,013	\$7,603,279	133,013,172	\$29,005,090

Summary by School

	A Budgeted	B Approved Commitments	C Pending Commitments	D Approved CO's	E Involved	F (A - (B + C + D))		Project % Complete
						Budget Balance		
Lupine Hills Elementary	\$13,731,835	\$12,463,197	\$530,987	\$592,482	\$12,795,899	\$145,168		98%
Harding Elementary	\$14,131,555	\$12,104,996	\$774,214	\$1,107,218	\$9,231,179	\$145,125		59%
Lincoln Elementary	\$15,333,865	\$12,843,202	\$747,732	\$1,613,778	\$12,056,761	\$129,152		75%
Madera Elementary	\$10,006,375	\$8,791,847	\$475,084	\$612,653	\$6,636,912	\$126,790		70%
Montalvin Elementary	\$10,271,374	\$9,012,663	\$496,111	\$635,067	\$8,662,118	\$127,531		85%
Peres Elementary	\$16,534,265	\$14,465,230	\$907,082	\$1,017,394	\$13,037,762	\$144,557		72%
Riverside Elementary	\$11,931,576	\$10,177,091	\$741,250	\$860,233	\$8,910,777	\$153,000		88%
Stewart Elementary	\$10,011,031	\$7,908,887	\$1,289,726	\$714,128	\$8,422,621	\$98,287		99%
Verde Elementary	\$12,207,918	\$11,184,379	\$425,708	\$450,321	\$9,497,634	\$147,508		80%
Totals:	<u>\$114,159,798</u>	<u>\$98,951,496</u>	<u>\$6,387,899</u>	<u>\$7,603,279</u>	<u>\$89,251,665</u>	<u>\$1,217,123</u>		

Summary by Cost Type

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design						
Site Surveys	\$19,171.25	\$19,171	\$0	\$0	\$19,171	\$0
Geotechnical Report	\$190,791.30	\$190,791	\$0	\$0	\$190,791	\$0
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0
CCTV Sewer/Drain Lines	\$5,700.00	\$5,700	\$0	\$0	\$5,700	\$0
Other Design Costs	\$22,125.00	\$22,125	\$0	\$0	\$22,125	\$0
Subtotal: (Pre-Design):	\$237,787	\$237,787	\$0	\$0	\$237,787	\$0
Design Phase Services						
Bond Program Manager	\$5,383,103.70	\$3,800,582	\$1,582,521	\$0	\$3,800,582	\$0
Master Architect	\$4,529,879.49	\$4,203,888	\$325,991	\$0	\$4,203,888	\$0
A/E of Record	\$7,717,172.65	\$5,466,140	\$701,560	\$1,549,471	\$6,567,374	\$0
Specialty Consultants	\$588,476.58	\$551,846	\$0	\$36,630	\$559,175	\$0
Division of State Architect (DSA) Fees	\$490,999.22	\$490,999	\$0	\$0	\$474,518	\$0
CA Dept. of Education Fees	\$47,205.79	\$47,205	\$0	\$0	\$47,205	\$0
Reproduction Costs	\$234,993.15	\$234,993	\$0	\$0	\$234,993	\$0
General Conditions	\$11,186.00	\$11,186	\$0	\$0	\$11,186	\$0
Hazardous Materials and IH Monitoring	\$484,795.42	\$257,943	\$0	\$226,852	\$315,229	\$0
Other Planning Costs	\$582,770.70	\$574,557	\$0	\$8,212	\$523,722	\$0
Subtotal: (Design Phase Services):	\$20,070,582	\$15,639,343	\$2,610,073	\$1,821,166	\$16,737,876	\$0
Construction Phase Services						
Material Testing	\$450,790.94	\$137,911	\$0	\$312,879	\$364,031	\$0
Special Inspections	\$188,645.00	\$188,645	\$0	\$0	\$119,113	\$0
DSA Inspectors	\$1,369,991.97	\$1,112,931	\$233,056	\$24,003	\$1,012,649	\$0
Contract Compliance	\$340,000.00	\$340,000	\$0	\$0	\$219,132	\$0
Other Testing & Inspection Costs	\$146,986.56	\$146,986	\$0	\$0	\$33,922	\$0
Security	\$589,083.56	\$589,083	\$0	\$0	\$583,023	\$0
Subtotal: (Construction Phase Services):	\$3,085,498	\$2,515,557	\$233,056	\$336,883	\$2,331,873	\$0

Summary by Cost Type

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Modernization/New Construction						
General Construction & Contingency	\$83,935,354.08	\$75,612,700	\$2,226,442	\$5,106,959	\$64,757,983	\$989,253
Subtotal: (Modernization/New	\$83,935,354	\$75,612,700	\$2,226,442	\$5,106,959	\$64,757,983	\$989,253
Temporary Housing						
Temporary Housing & Contingency	\$6,830,576.32	\$4,946,108	\$1,318,327	\$338,269	\$5,186,145	\$227,870
Subtotal: (Temporary Housing):	\$6,830,576	\$4,946,108	\$1,318,327	\$338,269	\$5,186,145	\$227,870
Totals:	114,159,798	\$98,951,496	\$6,387,899	\$7,603,279	\$89,251,665	\$1,217,123

by School Site

Lupine Hills ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
	(A	(B	(C	(D	(E	(F
						(A - (B + C + D)

Pre-Design

Geotechnical Report	\$32,221.14	\$32,221	\$0	\$0	\$32,221	\$0.00
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Other Design Costs	\$2,000.00	\$2,000	\$0	\$0	\$2,000	\$0.00
Subtotal: (Pre-Design):	\$34,221	\$34,221	\$0	\$0	\$34,221	\$0

Design Phase Services

Bond Program Manager	\$655,985.63	\$430,210	\$225,775	\$0	\$430,210	\$0.00
Master Architect	\$479,566.38	\$447,695	\$31,870	\$0	\$447,695	\$0.00
A/E of Record	\$864,256.95	\$602,556	\$78,568	\$183,131	\$710,221	\$0.00
Specialty Consultants	\$42,198.54	\$42,198	\$0	\$0	\$38,814	\$0.00
Division of State Architect (DSA)	\$173,805.30	\$173,805	\$0	\$0	\$157,325	\$0.00
CA Dept. of Education Fees	\$6,538.70	\$6,538	\$0	\$0	\$6,538	\$0.00
Reproduction Costs	\$34,956.79	\$34,956	\$0	\$0	\$34,956	\$0.00
General Conditions	\$11,186.00	\$11,186	\$0	\$0	\$11,186	\$0.00
Hazardous Materials and IH	\$18,341.00	\$18,341	\$0	\$0	\$15,509	\$0.00
Other Planning Costs	\$31,496.98	\$31,496	\$0	\$0	\$24,865	\$0.00
Subtotal: (Design Phase Services):	\$2,318,332	\$1,798,985	\$336,214	\$183,131	\$1,877,324	\$0

Construction Phase Services

Material Testing	\$98,665.50	\$28,214	\$0	\$70,451	\$75,266	\$0.00
Special Inspections	\$0.00	\$0	\$0	\$0	\$0	\$0.00
DSA Inspectors	\$49,062.42	\$20,856	\$28,206	\$0	\$20,856	\$0.00
Contract Compliance	\$37,945.00	\$37,945	\$0	\$0	\$24,480	\$0.00
Other Testing & Inspection Costs	\$17,575.00	\$17,575	\$0	\$0	\$1,836	\$0.00
Security	\$11,963.94	\$11,963	\$0	\$0	\$2,937	\$0.00
Subtotal: (Construction Phase	\$215,211	\$116,553	\$28,206	\$70,451	\$125,376	\$0

Modernization/New Construction

by School Site
Lupine Hills ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
General Construction &	\$10,854,230.79	\$10,272,500	\$141,567	\$312,237	\$10,476,603	\$127,926.79
Subtotal: (Modernization/New	\$10,854,230	\$10,272,500	\$141,567	\$312,237	\$10,476,603	\$127,926
Temporary Housing						
Temporary Housing & Contingency	\$309,839.87	\$240,936	\$25,000	\$26,661	\$282,373	\$17,241.69
Subtotal: (Temporary Housing):	\$309,839	\$240,936	\$25,000	\$26,661	\$282,373	\$17,241
Totals:	\$13,731,835	\$12,463,197	\$530,987	\$592,482	\$12,795,899	\$145,168

by School Site

Harding ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))

Pre-Design

Site Surveys	\$1,347.50	\$1,347	\$0	\$0	\$1,347	\$0.00
Geotechnical Report	\$17,419.15	\$17,419	\$0	\$0	\$17,419	\$0.00
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$713.00	\$713	\$0	\$0	\$713	\$0.00
Other Design Costs	\$2,000.00	\$2,000	\$0	\$0	\$2,000	\$0.00
Subtotal: (Pre-Design):	\$21,479	\$21,479	\$0	\$0	\$21,479	\$0

Design Phase Services

Bond Program Manager	\$705,181.60	\$470,454	\$234,727	\$0	\$470,454	\$0.00
Master Architect	\$600,251.09	\$544,897	\$55,353	\$0	\$544,897	\$0.00
A/E of Record	\$931,810.79	\$684,347	\$84,710	\$162,752	\$815,977	\$0.00
Specialty Consultants	\$48,928.81	\$48,928	\$0	\$0	\$46,648	\$0.00
Division of State Architect (DSA)	\$39,998.00	\$39,998	\$0	\$0	\$39,998	\$0.00
CA Dept. of Education Fees	\$4,522.56	\$4,522	\$0	\$0	\$4,522	\$0.00
Reproduction Costs	\$36,669.96	\$36,669	\$0	\$0	\$36,669	\$0.00
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$32,591.00	\$32,591	\$0	\$0	\$28,240	\$0.00
Other Planning Costs	\$98,677.79	\$98,677	\$0	\$0	\$95,254	\$0.00
Subtotal: (Design Phase Services):	\$2,498,631	\$1,961,087	\$374,791	\$162,752	\$2,082,662	\$0

Construction Phase Services

Material Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Special Inspections	\$31,264.87	\$31,264	\$0	\$0	\$24,373	\$0.00
DSA Inspectors	\$206,816.81	\$173,165	\$21,966	\$11,685	\$150,975	\$0.00
Contract Compliance	\$37,945.00	\$37,945	\$0	\$0	\$24,480	\$0.00
Other Testing & Inspection Costs	\$18,505.00	\$18,505	\$0	\$0	\$3,075	\$0.00
Security	\$29,981.93	\$29,981	\$0	\$0	\$24,618	\$0.00
Subtotal: (Construction Phase	\$324,513	\$290,861	\$21,966	\$11,685	\$227,523	\$0

by School Site

Harding ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Modernization/New Construction						
General Construction &	\$9,990,762.15	\$8,917,000	\$122,013	\$833,999	\$5,866,229	\$117,750.04
Subtotal: (Modernization/New	\$9,990,762	\$8,917,000	\$122,013	\$833,999	\$5,866,229	\$117,750
Temporary Housing						
Temporary Housing & Contingency	\$1,296,168.55	\$914,567	\$255,444	\$98,781	\$1,033,284	\$27,375.57
Subtotal: (Temporary Housing):	\$1,296,168	\$914,567	\$255,444	\$98,781	\$1,033,284	\$27,375
Totals:	\$14,131,555	\$12,104,996	\$774,214	\$1,107,218	\$9,231,179	\$145,125

by School Site

Lincoln ES

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design						
Site Surveys	\$1,470.00	\$1,470	\$0	\$0	\$1,470	\$0.00
Geotechnical Report	\$19,760.30	\$19,760	\$0	\$0	\$19,760	\$0.00
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$713.00	\$713	\$0	\$0	\$713	\$0.00
Other Design Costs	\$2,000.00	\$2,000	\$0	\$0	\$2,000	\$0.00
Subtotal: (Pre-Design):	\$23,943	\$23,943	\$0	\$0	\$23,943	\$0
Design Phase Services						
Bond Program Manager	\$765,535.33	\$503,618	\$261,917	\$0	\$503,618	\$0.00
Master Architect	\$602,894.85	\$561,270	\$41,624	\$0	\$561,270	\$0.00
A/E of Record	\$984,906.09	\$769,739	\$89,536	\$125,629	\$830,932	\$0.00
Specialty Consultants	\$49,291.37	\$49,291	\$0	\$0	\$48,814	\$0.00
Division of State Architect (DSA)	\$42,842.00	\$42,842	\$0	\$0	\$42,842	\$0.00
CA Dept. of Education Fees	\$7,007.00	\$7,007	\$0	\$0	\$7,007	\$0.00
Reproduction Costs	\$8,862.24	\$8,862	\$0	\$0	\$8,862	\$0.00
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$33,942.99	\$33,942	\$0	\$0	\$29,064	\$0.00
Other Planning Costs	\$46,928.19	\$46,928	\$0	\$0	\$42,884	\$0.00
Subtotal: (Design Phase Services):	\$2,542,210	\$2,023,502	\$393,078	\$125,629	\$2,075,295	\$0
Construction Phase Services						
Material Testing	\$81,010.89	\$18,506	\$0	\$62,504	\$80,042	\$0.00
Special Inspections	\$21,074.63	\$21,074	\$0	\$0	\$12,821	\$0.00
DSA Inspectors	\$198,628.02	\$168,342	\$30,286	\$0	\$148,556	\$0.00
Contract Compliance	\$37,945.00	\$37,945	\$0	\$0	\$24,480	\$0.00
Other Testing & Inspection Costs	\$17,960.00	\$17,960	\$0	\$0	\$1,365	\$0.00
Security	\$123,433.90	\$123,433	\$0	\$0	\$126,623	\$0.00
Subtotal: (Construction Phase	\$480,052	\$387,261	\$30,286	\$62,504	\$393,889	\$0

by School Site

Lincoln ES

A	B	C	D	E	F
	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance

Modernization/New Construction

General Construction &

Subtotal: (Modernization/New

\$10,958,257.84	\$9,375,000	\$33,512	\$1,420,593	\$8,550,305	\$129,152.84
\$10,958,257	\$9,375,000	\$33,512	\$1,420,593	\$8,550,305	\$129,152

Temporary Housing

Temporary Housing & Contingency

Subtotal: (Temporary Housing):

\$1,329,402.00	\$1,033,495	\$290,856	\$5,050	\$1,013,327	\$-0.07
\$1,329,402	\$1,033,495	\$290,856	\$5,050	\$1,013,327	\$-0

Totals:

\$15,333,865	\$12,843,202	\$747,732	\$1,613,778	\$12,056,761	\$129,152
--------------	--------------	-----------	-------------	--------------	-----------

by School Site

Madera ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Site Surveys	\$1,592.50	\$1,592	\$0	\$0	\$1,592	\$0.00
Geotechnical Report	\$16,851.69	\$16,851	\$0	\$0	\$16,851	\$0.00
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$713.00	\$713	\$0	\$0	\$713	\$0.00
Other Design Costs	\$2,000.00	\$2,000	\$0	\$0	\$2,000	\$0.00
Subtotal: (Pre-Design):	\$21,157	\$21,157	\$0	\$0	\$21,157	\$0
Design Phase Services						
Bond Program Manager	\$525,894.82	\$355,188	\$170,706	\$0	\$355,188	\$0.00
Master Architect	\$440,849.59	\$400,125	\$40,724	\$0	\$400,125	\$0.00
A/E of Record	\$717,206.23	\$541,564	\$65,200	\$110,441	\$647,375	\$0.00
Specialty Consultants	\$36,553.10	\$36,553	\$0	\$0	\$35,430	\$0.00
Division of State Architect (DSA)	\$33,348.00	\$33,348	\$0	\$0	\$33,348	\$0.00
CA Dept. of Education Fees	\$3,591.73	\$3,591	\$0	\$0	\$3,591	\$0.00
Reproduction Costs	\$36,526.13	\$36,526	\$0	\$0	\$36,526	\$0.00
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$25,591.00	\$25,591	\$0	\$0	\$22,175	\$0.00
Other Planning Costs	\$40,911.83	\$40,911	\$0	\$0	\$36,898	\$0.00
Subtotal: (Design Phase Services):	\$1,860,472	\$1,473,399	\$276,631	\$110,441	\$1,570,659	\$0
Construction Phase Services						
Material Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Special Inspections	\$43,830.00	\$43,830	\$0	\$0	\$29,936	\$0.00
DSA Inspectors	\$154,293.02	\$120,008	\$21,966	\$12,318	\$117,948	\$0.00
Contract Compliance	\$37,945.00	\$37,945	\$0	\$0	\$24,480	\$0.00
Other Testing & Inspection Costs	\$12,750.00	\$12,750	\$0	\$0	\$2,012	\$0.00
Security	\$13,324.42	\$13,324	\$0	\$0	\$7,088	\$0.00
Subtotal: (Construction Phase	\$262,142	\$227,857	\$21,966	\$12,318	\$181,466	\$0

by School Site

Madera ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Modernization/New Construction						(A - (B + C + D))
General Construction &	\$7,206,644.73	\$6,591,200	\$54,403	\$476,105	\$4,362,564	\$84,936.73
Subtotal: (Modernization/New	\$7,206,644	\$6,591,200	\$54,403	\$476,105	\$4,362,564	\$84,936
Temporary Housing						
Temporary Housing & Contingency	\$655,958.69	\$478,232	\$122,084	\$13,788	\$501,065	\$41,853.64
Subtotal: (Temporary Housing):	\$655,958	\$478,232	\$122,084	\$13,788	\$501,065	\$41,853
Totals:	\$10,006,375	\$8,791,847	\$475,084	\$612,653	\$6,636,912	\$126,790

by School Site

Montalvin ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Site Surveys	\$1,715.00	\$1,715	\$0	\$0	\$1,715	\$0.00
Geotechnical Report	\$16,327.88	\$16,327	\$0	\$0	\$16,327	\$0.00
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$713.00	\$713	\$0	\$0	\$713	\$0.00
Other Design Costs	\$4,062.50	\$4,062	\$0	\$0	\$4,062	\$0.00
Subtotal: (Pre-Design):	\$22,818	\$22,818	\$0	\$0	\$22,818	\$0
Design Phase Services						
Bond Program Manager	\$482,251.85	\$363,690	\$118,561	\$0	\$363,690	\$0.00
Master Architect	\$437,994.71	\$407,367	\$30,627	\$0	\$407,367	\$0.00
A/E of Record	\$707,872.62	\$455,768	\$64,352	\$187,752	\$599,384	\$0.00
Specialty Consultants	\$110,647.42	\$110,647	\$0	\$0	\$107,536	\$0.00
Division of State Architect (DSA)	\$39,097.30	\$39,097	\$0	\$0	\$39,097	\$0.00
CA Dept. of Education Fees	\$4,023.60	\$4,023	\$0	\$0	\$4,023	\$0.00
Reproduction Costs	\$17,277.71	\$17,277	\$0	\$0	\$17,277	\$0.00
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$69,623.75	\$26,949	\$0	\$42,674	\$52,741	\$0.00
Other Planning Costs	\$85,454.50	\$85,454	\$0	\$0	\$67,960	\$0.00
Subtotal: (Design Phase Services):	\$1,954,243	\$1,510,275	\$213,540	\$230,427	\$1,659,079	\$0
Construction Phase Services						
Material Testing	\$68,338.75	\$11,500	\$0	\$56,838	\$41,148	\$0.00
Special Inspections	\$0.00	\$0	\$0	\$0	\$0	\$0.00
DSA Inspectors	\$106,207.42	\$84,241	\$21,966	\$0	\$84,241	\$0.00
Contract Compliance	\$37,945.00	\$37,945	\$0	\$0	\$24,480	\$0.00
Other Testing & Inspection Costs	\$9,730.00	\$9,730	\$0	\$0	\$1,737	\$0.00
Security	\$73,212.17	\$73,212	\$0	\$0	\$75,110	\$0.00
Subtotal: (Construction Phase	\$295,433	\$216,628	\$21,966	\$56,838	\$226,717	\$0

by School Site

Montalvin ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Modernization/New Construction						(A - (B + C + D))
General Construction &	\$7,359,544.80	\$6,823,000	\$126,586	\$323,220	\$6,295,330	\$86,738.80
Subtotal: (Modernization/New	\$7,359,544	\$6,823,000	\$126,586	\$323,220	\$6,295,330	\$86,738
Temporary Housing						
Temporary Housing & Contingency	\$639,334.41	\$439,941	\$134,018	\$24,581	\$458,173	\$40,792.91
Subtotal: (Temporary Housing):	\$639,334	\$439,941	\$134,018	\$24,581	\$458,173	\$40,792
Totals:	\$10,271,374	\$9,012,663	\$496,111	\$635,067	\$8,662,118	\$127,531

by School Site

Peres ES

F
(A - (B + C + D))

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design						
Site Surveys	\$1,960.00	\$1,960	\$0	\$0	\$1,960	\$0.00
Geotechnical Report	\$21,742.38	\$21,742	\$0	\$0	\$21,742	\$0.00
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$712.00	\$712	\$0	\$0	\$712	\$0.00
Other Design Costs	\$2,000.00	\$2,000	\$0	\$0	\$2,000	\$0.00
Subtotal: (Pre-Design):	\$26,414	\$26,414	\$0	\$0	\$26,414	\$0
Design Phase Services						
Bond Program Manager	\$762,717.83	\$528,237	\$234,480	\$0	\$528,237	\$0.00
Master Architect	\$612,239.61	\$582,259	\$29,979	\$0	\$582,259	\$0.00
A/E of Record	\$1,117,032.06	\$887,677	\$101,548	\$127,806	\$930,949	\$0.00
Specialty Consultants	\$58,101.93	\$58,101	\$0	\$0	\$57,357	\$0.00
Division of State Architect (DSA)	\$53,950.00	\$53,950	\$0	\$0	\$53,950	\$0.00
CA Dept. of Education Fees	\$8,963.50	\$8,963	\$0	\$0	\$8,963	\$0.00
Reproduction Costs	\$29,237.01	\$29,237	\$0	\$0	\$29,237	\$0.00
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$34,091.00	\$34,091	\$0	\$0	\$32,156	\$0.00
Other Planning Costs	\$60,430.60	\$60,430	\$0	\$0	\$56,994	\$0.00
Subtotal: (Design Phase Services):	\$2,736,763	\$2,242,948	\$366,008	\$127,806	\$2,280,105	\$0
Construction Phase Services						
Material Testing	\$34,822.56	\$21,850	\$0	\$12,972	\$34,542	\$0.00
Special Inspections	\$92,475.50	\$92,475	\$0	\$0	\$51,982	\$0.00
DSA Inspectors	\$176,263.42	\$148,057	\$28,206	\$0	\$131,577	\$0.00
Contract Compliance	\$37,945.00	\$37,945	\$0	\$0	\$24,480	\$0.00
Other Testing & Inspection Costs	\$18,540.00	\$18,540	\$0	\$0	\$1,938	\$0.00
Security	\$122,636.98	\$122,636	\$0	\$0	\$126,607	\$0.00
Subtotal: (Construction Phase	\$482,683	\$441,504	\$28,206	\$12,972	\$371,128	\$0

by School Site

Peres ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Modernization/New Construction						
General Construction &	\$12,265,305.04	\$10,949,000	\$366,588	\$805,159	\$9,602,627	\$144,557.56
Subtotal: (Modernization/New	\$12,265,305	\$10,949,000	\$366,588	\$805,159	\$9,602,627	\$144,557
Temporary Housing						
Temporary Housing & Contingency	\$1,023,099.26	\$805,362	\$146,280	\$71,456	\$757,487	\$0.00
Subtotal: (Temporary Housing):	\$1,023,099	\$805,362	\$146,280	\$71,456	\$757,487	\$0
Totals:	\$16,534,265	\$14,465,230	\$907,082	\$1,017,394	\$13,037,762	\$144,557

by School Site

Riverside ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Site Surveys	\$2,572.50	\$2,572	\$0	\$0	\$2,572	\$0.00
Geotechnical Report	\$10,008.04	\$10,008	\$0	\$0	\$10,008	\$0.00
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$712.00	\$712	\$0	\$0	\$712	\$0.00
Other Design Costs	\$2,000.00	\$2,000	\$0	\$0	\$2,000	\$0.00
Subtotal: (Pre-Design):	\$15,292	\$15,292	\$0	\$0	\$15,292	\$0
Design Phase Services						
Bond Program Manager	\$554,271.66	\$400,824	\$153,446	\$0	\$400,824	\$0.00
Master Architect	\$480,918.23	\$440,031	\$40,886	\$0	\$440,031	\$0.00
A/E of Record	\$820,749.45	\$522,792	\$74,613	\$223,343	\$704,065	\$0.00
Specialty Consultants	\$38,032.59	\$38,032	\$0	\$0	\$37,829	\$0.00
Division of State Architect (DSA)	\$35,175.00	\$35,175	\$0	\$0	\$35,175	\$0.00
CA Dept. of Education Fees	\$4,452.70	\$4,452	\$0	\$0	\$4,452	\$0.00
Reproduction Costs	\$33,829.78	\$33,829	\$0	\$0	\$33,829	\$0.00
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$162,956.44	\$22,341	\$0	\$140,615	\$79,878	\$0.00
Other Planning Costs	\$78,397.73	\$78,397	\$0	\$0	\$74,669	\$0.00
Subtotal: (Design Phase Services):	\$2,208,783	\$1,575,877	\$268,946	\$363,959	\$1,810,757	\$0
Construction Phase Services						
Material Testing	\$57,981.00	\$8,711	\$0	\$49,270	\$57,549	\$0.00
Special Inspections	\$0.00	\$0	\$0	\$0	\$0	\$0.00
DSA Inspectors	\$198,628.02	\$168,342	\$30,286	\$0	\$145,056	\$0.00
Contract Compliance	\$37,945.00	\$37,945	\$0	\$0	\$24,480	\$0.00
Other Testing & Inspection Costs	\$12,590.00	\$12,590	\$0	\$0	\$3,322	\$0.00
Security	\$75,237.42	\$75,237	\$0	\$0	\$74,567	\$0.00
Subtotal: (Construction Phase	\$382,381	\$302,825	\$30,286	\$49,270	\$304,975	\$0

by School Site

Riverside ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Modernization/New Construction						
General Construction &	\$8,496,665.78	\$7,772,000	\$256,514	\$368,011	\$6,133,617	\$100,140.78
Subtotal: (Modernization/New	\$8,496,665	\$7,772,000	\$256,514	\$368,011	\$6,133,617	\$100,140
Temporary Housing						
Temporary Housing & Contingency	\$828,453.12	\$511,096	\$185,503	\$78,993	\$646,133	\$52,859.68
Subtotal: (Temporary Housing):	\$828,453	\$511,096	\$185,503	\$78,993	\$646,133	\$52,859
Totals:	\$11,931,576	\$10,177,091	\$741,250	\$860,233	\$8,910,777	\$153,000

by School Site

Stewart ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Site Surveys	\$5,328.75	\$5,328	\$0	\$0	\$5,328	\$0.00
Geotechnical Report	\$38,271.84	\$38,271	\$0	\$0	\$38,271	\$0.00
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$712.00	\$712	\$0	\$0	\$712	\$0.00
Other Design Costs	\$4,062.50	\$4,062	\$0	\$0	\$4,062	\$0.00
Subtotal: (Pre-Design):	\$48,375	\$48,375	\$0	\$0	\$48,375	\$0
Design Phase Services						
Bond Program Manager	\$388,354.97	\$313,558	\$74,796	\$0	\$313,558	\$0.00
Master Architect	\$361,460.67	\$339,957	\$21,503	\$0	\$339,957	\$0.00
A/E of Record	\$663,332.55	\$442,587	\$60,302	\$160,442	\$569,903	\$0.00
Specialty Consultants	\$152,301.43	\$115,671	\$0	\$36,630	\$136,376	\$0.00
Division of State Architect (DSA)	\$38,775.62	\$38,775	\$0	\$0	\$38,775	\$0.00
CA Dept. of Education Fees	\$3,761.80	\$3,761	\$0	\$0	\$3,761	\$0.00
Reproduction Costs	\$23,925.86	\$23,925	\$0	\$0	\$23,925	\$0.00
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$30,755.39	\$30,755	\$0	\$0	\$21,800	\$0.00
Other Planning Costs	\$88,943.60	\$88,943	\$0	\$0	\$77,100	\$0.00
Subtotal: (Design Phase Services):	\$1,751,611	\$1,397,936	\$156,602	\$197,072	\$1,525,160	\$0
Construction Phase Services						
Material Testing	\$32,239.80	\$20,879	\$0	\$11,360	\$28,793	\$0.00
Special Inspections	\$0.00	\$0	\$0	\$0	\$0	\$0.00
DSA Inspectors	\$103,570.42	\$81,604	\$21,966	\$0	\$81,604	\$0.00
Contract Compliance	\$36,440.00	\$36,440	\$0	\$0	\$23,288	\$0.00
Other Testing & Inspection Costs	\$26,331.56	\$26,331	\$0	\$0	\$17,244	\$0.00
Security	\$18,125.35	\$18,125	\$0	\$0	\$17,882	\$0.00
Subtotal: (Construction Phase	\$216,707	\$183,379	\$21,966	\$11,360	\$168,813	\$0

by School Site

Stewart ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Modernization/New Construction						
General Construction &	\$7,916,152.41	\$6,226,000	\$1,091,158	\$505,695	\$6,654,039	\$93,298.92
Subtotal: (Modernization/New	\$7,916,152	\$6,226,000	\$1,091,158	\$505,695	\$6,654,039	\$93,298
Temporary Housing						
Temporary Housing & Contingency	\$78,184.59	\$53,196	\$20,000	\$0	\$26,232	\$4,988.59
Subtotal: (Temporary Housing):	\$78,184	\$53,196	\$20,000	\$0	\$26,232	\$4,988
Totals:	\$10,011,031	\$7,908,887	\$1,289,726	\$714,128	\$8,422,621	\$98,287

by School Site

Verde ES

F
(A - (B + C + D))

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design						
Site Surveys	\$3,185.00	\$3,185	\$0	\$0	\$3,185	\$0.00
Geotechnical Report	\$18,188.88	\$18,188	\$0	\$0	\$18,188	\$0.00
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$712.00	\$712	\$0	\$0	\$712	\$0.00
Other Design Costs	\$2,000.00	\$2,000	\$0	\$0	\$2,000	\$0.00
Subtotal: (Pre-Design):	\$24,085	\$24,085	\$0	\$0	\$24,085	\$0
Design Phase Services						
Bond Program Manager	\$542,910.01	\$434,799	\$108,110	\$0	\$434,799	\$0.00
Master Architect	\$513,704.36	\$480,283	\$33,420	\$0	\$480,283	\$0.00
A/E of Record	\$910,005.91	\$559,107	\$82,727	\$268,170	\$758,565	\$0.00
Specialty Consultants	\$52,421.39	\$52,421	\$0	\$0	\$50,366	\$0.00
Division of State Architect (DSA)	\$34,008.00	\$34,008	\$0	\$0	\$34,008	\$0.00
CA Dept. of Education Fees	\$4,344.20	\$4,344	\$0	\$0	\$4,344	\$0.00
Reproduction Costs	\$13,707.67	\$13,707	\$0	\$0	\$13,707	\$0.00
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$76,902.85	\$33,341	\$0	\$43,561	\$33,663	\$0.00
Other Planning Costs	\$51,529.48	\$43,316	\$0	\$8,212	\$47,092	\$0.00
Subtotal: (Design Phase Services):	\$2,199,533	\$1,655,329	\$224,258	\$319,945	\$1,856,831	\$0
Construction Phase Services						
Material Testing	\$77,732.44	\$28,251	\$0	\$49,481	\$46,688	\$0.00
Special Inspections	\$0.00	\$0	\$0	\$0	\$0	\$0.00
DSA Inspectors	\$176,522.42	\$148,316	\$28,206	\$0	\$131,836	\$0.00
Contract Compliance	\$37,945.00	\$37,945	\$0	\$0	\$24,480	\$0.00
Other Testing & Inspection Costs	\$13,005.00	\$13,005	\$0	\$0	\$1,391	\$0.00
Security	\$121,167.45	\$121,167	\$0	\$0	\$127,586	\$0.00
Subtotal: (Construction Phase	\$426,372	\$348,684	\$28,206	\$49,481	\$331,982	\$0

by School Site

Verde ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
(A - (B + C + D))						

Modernization/New Construction

General Construction &

Subtotal: (Modernization/New

\$8,887,790.54	\$8,687,000	\$34,101	\$61,939	\$6,816,666	\$104,750.54
\$8,887,790	\$8,687,000	\$34,101	\$61,939	\$6,816,666	\$104,750

Temporary Housing

Temporary Housing & Contingency

Subtotal: (Temporary Housing):

\$670,135.83	\$469,279	\$139,142	\$18,956	\$468,067	\$42,758.21
\$670,135	\$469,279	\$139,142	\$18,956	\$468,067	\$42,758

Totals:

\$12,207,918	\$11,184,379	\$425,708	\$450,321	\$9,497,634	\$147,508
--------------	--------------	-----------	-----------	-------------	-----------

Elementary School Modernization & New Construction Phase 1B

10/20/2004

Summary by School

	A	B	C	D	E	F	
						(A - (B + C + D))	Project %
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance	Complete
Bayview Elementary	\$15,716,502	\$13,517,051	\$855,586	\$0	\$3,626,616	\$1,343,864	<14%
Downer Elementary	\$23,021,761	\$1,895,328	\$2,729,205	\$0	\$1,099,014	\$18,397,228	
Ellerhorst Elementary	\$10,989,516	\$9,432,198	\$789,418	\$0	\$2,130,935	\$767,900	9%
Kensington Elementary	\$16,810,347	\$13,233,961	\$1,864,505	\$0	\$3,185,309	\$1,711,881	11%
Mira Vista Elementary	\$12,208,531	\$10,397,395	\$858,873	\$0	\$2,769,818	\$952,262	<14%
Murphy Elementary	\$11,912,245	\$9,800,153	\$1,273,311	\$0	\$2,722,696	\$838,781	22%
Sheldon Elementary	\$12,890,434	\$10,809,484	\$1,137,597	\$0	\$3,174,441	\$943,353	30%
Tara Hillis Elementary	\$11,320,203	\$9,428,623	\$966,957	\$0	\$2,421,920	\$924,621	20%
Washington Elementary	\$12,906,463	\$10,822,353	\$1,227,592	\$0	\$2,959,800	\$856,516	12%
Totals:	<u>\$127,776,007</u>	<u>\$89,336,549</u>	<u>\$11,703,048</u>	<u>\$0</u>	<u>\$24,090,552</u>	<u>\$26,736,410</u>	

Measure M Modernization & New Construction Phase 1B

Summary by Cost Type

	F					
	A	B	C	D	E	(A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design						
Site Surveys	\$29,578.00	\$0	\$0	\$0	\$0	\$29,578
Geotechnical Report	\$100,000.03	\$97,772	\$0	\$0	\$97,772	\$2,227
Invasive Testing	\$19,719.00	\$0	\$0	\$0	\$0	\$19,719
CCTV Sewer/Drain Lines	\$19,719.00	\$0	\$0	\$0	\$0	\$19,719
Other Design Costs	\$84,509.00	\$0	\$0	\$0	\$0	\$84,509
Subtotal: (Pre-Design):	\$253,525	\$97,772	\$0	\$0	\$97,772	\$155,752
Design Phase Services						
Bond Program Manager	\$6,475,462.15	\$2,326,195	\$4,149,266	\$0	\$2,326,195	\$0
Master Architect	\$4,673,566.71	\$3,695,589	\$977,976	\$0	\$3,695,589	\$0
Construction Manager	\$786,770.00	\$786,770	\$0	\$0	\$0	\$0
A/E of Record	\$7,770,943.09	\$6,815,077	\$955,865	\$0	\$4,470,423	\$0
Specialty Consultants	\$673,455.74	\$673,455	\$0	\$0	\$645,525	\$0
Division of State Architect (DSA) Fees	\$468,371.48	\$386,597	\$0	\$0	\$386,597	\$81,774
CA Dept. of Education Fees	\$23,289.50	\$14,301	\$0	\$0	\$14,301	\$8,987
Reproduction Costs	\$156,590.01	\$134,736	\$0	\$0	\$143,122	\$21,853
Hazardous Materials and IH Monitoring	\$1,009,887.00	\$859,670	\$75,101	\$0	\$298,478	\$75,115
Other Planning Costs	\$138,116.89	\$113,266	\$0	\$0	\$79,930	\$24,850
Subtotal: (Design Phase Services):	\$22,176,452	\$15,805,661	\$6,158,210	\$0	\$12,060,165	\$212,580
Construction Phase Services						
Material Testing	\$358,359.69	\$91,626	\$37,618	\$0	\$9,838	\$229,114
Special Inspections	\$122,485.74	\$0	\$0	\$0	\$0	\$122,485
DSA Inspectors	\$1,564,875.78	\$0	\$1,246,890	\$0	\$0	\$317,984
Contract Compliance	\$540,000.01	\$0	\$0	\$0	\$0	\$540,000
Other Testing & Inspection Costs	\$116,975.24	\$0	\$0	\$0	\$0	\$116,975
Security	\$554,132.15	\$11,000	\$0	\$0	\$31,027	\$543,132
Subtotal: (Construction Phase Services):	\$3,256,828	\$102,626	\$1,284,509	\$0	\$40,866	\$1,869,692

Summary by Cost Type

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Modernization/New Construction						
General Construction & Contingency	\$92,199,275.90	\$69,179,637	\$161,415	\$0	\$8,246,749	\$22,858,223
Subtotal: (Modernization/New	\$92,199,275	\$69,179,637	\$161,415	\$0	\$8,246,749	\$22,858,223
Temporary Housing						
Temporary Housing & Contingency	\$9,193,137.46	\$4,150,852	\$4,098,913	\$0	\$3,645,000	\$943,372
Subtotal: (Temporary Housing):	\$9,193,137	\$4,150,852	\$4,098,913	\$0	\$3,645,000	\$943,372
Escalation						
Escalation	\$696,788.00	\$0	\$0	\$0	\$0	\$696,788
Subtotal: (Escalation):	\$696,788	\$0	\$0	\$0	\$0	\$696,788
Totals:	127,776,007	\$89,336,549	\$11,703,048	\$0	\$24,090,552	\$26,736,410

Measure M Modernization & New Construction Phase 1B

by School Site

Bayview ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
(A - (B + C + D))						

Pre-Design

Geotechnical Report

\$10,648.80	\$10,411	\$0	\$0	\$10,411	\$237.25
-------------	----------	-----	-----	----------	----------

Subtotal: (Pre-Design):

\$10,648	\$10,411	\$0	\$0	\$10,411	\$237
----------	----------	-----	-----	----------	-------

Design Phase Services

Bond Program Manager

\$380,156.62	\$316,264	\$63,891	\$0	\$316,264	\$0.00
--------------	-----------	----------	-----	-----------	--------

Master Architect

\$559,854.17	\$450,020	\$109,833	\$0	\$450,020	\$0.00
--------------	-----------	-----------	-----	-----------	--------

Construction Manager

\$362,000.00	\$362,000	\$0	\$0	\$0	\$0.00
--------------	-----------	-----	-----	-----	--------

A/E of Record

\$826,514.00	\$826,514	\$0	\$0	\$642,738	\$0.00
--------------	-----------	-----	-----	-----------	--------

Specialty Consultants

\$86,881.24	\$86,881	\$0	\$0	\$86,197	\$0.00
-------------	----------	-----	-----	----------	--------

Division of State Architect (DSA)

\$58,737.85	\$58,737	\$0	\$0	\$58,737	\$0.00
-------------	----------	-----	-----	----------	--------

CA Dept. of Education Fees

\$4,996.64	\$4,996	\$0	\$0	\$4,996	\$0.00
------------	---------	-----	-----	---------	--------

Reproduction Costs

\$19,179.36	\$17,928	\$0	\$0	\$20,983	\$1,250.37
-------------	----------	-----	-----	----------	------------

Hazardous Materials and IH

\$111,023.19	\$95,740	\$0	\$0	\$28,772	\$15,282.87
--------------	----------	-----	-----	----------	-------------

Other Planning Costs

\$14,631.05	\$7,618	\$0	\$0	\$6,339	\$7,012.48
-------------	---------	-----	-----	---------	------------

Subtotal: (Design Phase Services):

\$2,423,974	\$2,226,702	\$173,725	\$0	\$1,615,051	\$23,545
-------------	-------------	-----------	-----	-------------	----------

Construction Phase Services

Material Testing

\$41,418.76	\$14,952	\$0	\$0	\$1,986	\$26,466.76
-------------	----------	-----	-----	---------	-------------

Special Inspections

\$10,000.00	\$0	\$0	\$0	\$0	\$10,000.00
-------------	-----	-----	-----	-----	-------------

DSA Inspectors

\$167,295.46	\$0	\$163,399	\$0	\$0	\$3,895.84
--------------	-----	-----------	-----	-----	------------

Contract Compliance

\$76,289.39	\$0	\$0	\$0	\$0	\$76,289.39
-------------	-----	-----	-----	-----	-------------

Other Testing & Inspection Costs

\$18,073.24	\$0	\$0	\$0	\$0	\$18,073.24
-------------	-----	-----	-----	-----	-------------

Security

\$184,382.10	\$0	\$0	\$0	\$2,118	\$184,382.10
--------------	-----	-----	-----	---------	--------------

Subtotal: (Construction Phase

\$497,458	\$14,952	\$163,399	\$0	\$4,104	\$319,107
-----------	----------	-----------	-----	---------	-----------

Modernization/New Construction

General Construction &

\$11,320,189.10	\$10,413,000	\$2,875	\$0	\$1,217,050	\$904,314.10
-----------------	--------------	---------	-----	-------------	--------------

by School Site

Bayview ES

	A	B		C		D		E		F (A - (B + C + D))
	Budgeted	Approved Commitments		Pending Commitments		Approved CO's		Invoiced		Budget Balance
Subtotal: (Modernization/New	\$11,320,189	\$10,413,000		\$2,875		\$0		\$1,217,050		\$904,314
Temporary Housing										
Temporary Housing & Contingency	\$1,464,231.21	\$851,984		\$515,586		\$0		\$780,000		\$96,660.23
Subtotal: (Temporary Housing);	\$1,464,231	\$851,984		\$515,586		\$0		\$780,000		\$96,660
Totals:	\$15,716,502	\$13,517,051		\$855,586		\$0		\$3,626,616		\$1,343,864

by School Site

Downer ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Site Surveys	\$29,578.00	\$0	\$0	\$0	\$0	\$29,578.00
Geotechnical Report	\$18,302.29	\$17,894	\$0	\$0	\$17,894	\$407.77
Invasive Testing	\$19,719.00	\$0	\$0	\$0	\$0	\$19,719.00
CCTV Sewer/Drain Lines	\$19,719.00	\$0	\$0	\$0	\$0	\$19,719.00
Other Design Costs	\$84,509.00	\$0	\$0	\$0	\$0	\$84,509.00
Subtotal: (Pre-Design):	\$171,827	\$17,894	\$0	\$0	\$17,894	\$153,932
Design Phase Services						
Bond Program Manager	\$1,528,079.22	\$163,814	\$1,364,265	\$0	\$163,814	\$0.00
Master Architect	\$713,219.47	\$516,454	\$196,764	\$0	\$516,454	\$0.00
A/E of Record	\$1,951,375.09	\$995,509	\$955,865	\$0	\$220,645	\$0.00
Specialty Consultants	\$124,273.62	\$124,273	\$0	\$0	\$116,173	\$0.00
Division of State Architect (DSA)	\$71,411.33	\$0	\$0	\$0	\$0	\$71,411.33
CA Dept. of Education Fees	\$1,829.64	\$0	\$0	\$0	\$0	\$1,829.64
Reproduction Costs	\$23,801.54	\$6,060	\$0	\$0	\$2,396	\$17,741.37
Hazardous Materials and IH	\$135,852.80	\$60,751	\$75,101	\$0	\$60,751	\$0.00
Other Planning Costs	\$16,996.99	\$4,558	\$0	\$0	\$558	\$12,438.78
Subtotal: (Design Phase Services):	\$4,566,839	\$1,871,422	\$2,591,996	\$0	\$1,080,795	\$103,421
Construction Phase Services						
Material Testing	\$54,215.21	\$0	\$0	\$0	\$0	\$54,215.21
Special Inspections	\$10,000.00	\$0	\$0	\$0	\$0	\$10,000.00
DSA Inspectors	\$300,000.00	\$0	\$0	\$0	\$0	\$300,000.00
Contract Compliance	\$38,004.57	\$0	\$0	\$0	\$0	\$38,004.57
Other Testing & Inspection Costs	\$10,000.00	\$0	\$0	\$0	\$0	\$10,000.00
Security	\$84,382.00	\$0	\$0	\$0	\$325	\$84,382.00
Subtotal: (Construction Phase	\$496,601	\$0	\$0	\$0	\$325	\$496,601
Modernization/New Construction						

by School Site

Downer ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
General Construction &	\$16,946,485.00	\$0	\$0	\$0	\$0	\$16,946,485.00
Subtotal: (Modernization/New	\$16,946,485	\$0	\$0	\$0	\$0	\$16,946,485
Temporary Housing						
Temporary Housing & Contingency	\$143,220.00	\$6,011	\$137,209	\$0	\$0	\$-0.63
Subtotal: (Temporary Housing):	\$143,220	\$6,011	\$137,209	\$0	\$0	\$-0
Escalation						
Escalation	\$696,788.00	\$0	\$0	\$0	\$0	\$696,788.00
Subtotal: (Escalation):	\$696,788	\$0	\$0	\$0	\$0	\$696,788
Totals:	\$23,021,761	\$1,895,328	\$2,729,205	\$0	\$1,099,014	\$18,397,228

by School Site

Ellerhorst ES

	A	B	C	D	E	F
						(A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design						
Geotechnical Report	\$9,092.59	\$8,890	\$0	\$0	\$8,890	\$202.58
Subtotal: (Pre-Design):	\$9,092	\$8,890	\$0	\$0	\$8,890	\$202
Design Phase Services						
Bond Program Manager	\$682,894.92	\$218,550	\$464,344	\$0	\$218,550	\$0.00
Master Architect	\$430,859.60	\$343,788	\$87,071	\$0	\$343,788	\$0.00
A/E of Record	\$646,311.00	\$646,311	\$0	\$0	\$497,938	\$0.00
Specialty Consultants	\$70,873.05	\$70,873	\$0	\$0	\$62,195	\$0.00
Division of State Architect (DSA)	\$42,940.00	\$42,940	\$0	\$0	\$42,940	\$0.00
CA Dept. of Education Fees	\$1,341.80	\$0	\$0	\$0	\$0	\$1,341.80
Reproduction Costs	\$15,585.48	\$15,585	\$0	\$0	\$17,076	\$0.00
Hazardous Materials and IH	\$96,274.88	\$78,847	\$0	\$0	\$38,033	\$17,426.90
Other Planning Costs	\$10,355.60	\$8,261	\$0	\$0	\$6,117	\$2,094.38
Subtotal: (Design Phase Services):	\$1,997,436	\$1,425,157	\$551,416	\$0	\$1,226,639	\$20,863
Construction Phase Services						
Material Testing	\$33,471.15	\$13,010	\$0	\$0	\$0	\$20,460.85
Special Inspections	\$10,000.00	\$0	\$0	\$0	\$0	\$10,000.00
DSA Inspectors	\$144,683.22	\$0	\$144,683	\$0	\$0	\$0.00
Contract Compliance	\$53,996.33	\$0	\$0	\$0	\$0	\$53,996.33
Other Testing & Inspection Costs	\$10,000.00	\$0	\$0	\$0	\$0	\$10,000.00
Security	\$23,175.85	\$0	\$0	\$0	\$10,318	\$23,175.85
Subtotal: (Construction Phase	\$275,326	\$13,010	\$144,683	\$0	\$10,318	\$117,633
Modernization/New Construction						
General Construction &	\$8,380,700.30	\$7,712,500	\$38,998	\$0	\$685,087	\$629,201.49
Subtotal: (Modernization/New	\$8,380,700	\$7,712,500	\$38,998	\$0	\$685,087	\$629,201

Measure M Modernization & New Construction Phase 1B

by School Site

Ellerhorst ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Temporary Housing						
Temporary Housing & Contingency	\$326,961.13	\$272,641	\$54,320	\$0	\$200,000	\$0.00
Subtotal: (Temporary Housing):	\$326,961	\$272,641	\$54,320	\$0	\$200,000	\$0
Totals:	\$10,989,516	\$9,432,198	\$789,418	\$0	\$2,130,935	\$767,900

by School Site

Kensington ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Geotechnical Report	\$10,408.29	\$10,176	\$0	\$0	\$10,176	\$231.89
Subtotal: (Pre-Design):	\$10,408	\$10,176	\$0	\$0	\$10,176	\$231
Design Phase Services						
Bond Program Manager	\$946,115.86	\$310,369	\$635,745	\$0	\$310,369	\$0.00
Master Architect	\$580,961.71	\$455,546	\$125,415	\$0	\$455,546	\$0.00
A/E of Record	\$985,851.00	\$985,851	\$0	\$0	\$760,691	\$0.00
Specialty Consultants	\$68,713.53	\$68,713	\$0	\$0	\$66,672	\$0.00
Division of State Architect (DSA)	\$60,385.89	\$56,747	\$0	\$0	\$56,747	\$3,638.89
CA Dept. of Education Fees	\$5,372.37	\$5,372	\$0	\$0	\$5,372	\$0.00
Reproduction Costs	\$20,347.94	\$19,376	\$0	\$0	\$19,985	\$971.02
Hazardous Materials and IH	\$144,310.95	\$126,385	\$0	\$0	\$60,712	\$17,925.57
Other Planning Costs	\$17,010.70	\$17,010	\$0	\$0	\$16,723	\$0.00
Subtotal: (Design Phase Services):	\$2,829,069	\$2,045,373	\$761,161	\$0	\$1,752,821	\$22,535
Construction Phase Services						
Material Testing	\$45,160.94	\$29,030	\$0	\$0	\$0	\$16,130.64
Special Inspections	\$10,000.00	\$0	\$0	\$0	\$0	\$10,000.00
DSA Inspectors	\$177,488.60	\$0	\$163,399	\$0	\$0	\$14,088.98
Contract Compliance	\$80,937.63	\$0	\$0	\$0	\$0	\$80,937.63
Other Testing & Inspection Costs	\$19,000.00	\$0	\$0	\$0	\$0	\$19,000.00
Security	\$68,712.70	\$0	\$0	\$0	\$2,591	\$68,712.70
Subtotal: (Construction Phase	\$401,299	\$29,030	\$163,399	\$0	\$2,591	\$208,869
Modernization/New Construction						
General Construction &	\$12,005,746.75	\$11,077,762	\$83,666	\$0	\$1,419,720	\$844,318.31
Subtotal: (Modernization/New	\$12,005,746	\$11,077,762	\$83,666	\$0	\$1,419,720	\$844,318

by School Site

Kensington ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Temporary Housing						
Temporary Housing & Contingency	\$1,563,822.88	\$71,619	\$856,278	\$0	\$0	\$635,925.75
Subtotal: (Temporary Housing):	\$1,563,822	\$71,619	\$856,278	\$0	\$0	\$635,925
Totals:	\$16,810,347	\$13,233,961	\$1,864,505	\$0	\$3,185,309	\$1,711,881

by School Site

Mira Vista ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Geotechnical Report	\$10,693.45	\$10,455	\$0	\$0	\$10,455	\$238.25
Subtotal: (Pre-Design):	\$10,693	\$10,455	\$0	\$0	\$10,455	\$238
Design Phase Services						
Bond Program Manager	\$329,625.60	\$265,733	\$63,891	\$0	\$265,733	\$0.00
Master Architect	\$469,215.77	\$377,169	\$92,046	\$0	\$377,169	\$0.00
Construction Manager	\$424,770.00	\$424,770	\$0	\$0	\$0	\$0.00
A/E of Record	\$684,374.00	\$684,374	\$0	\$0	\$526,214	\$0.00
Specialty Consultants	\$84,999.94	\$84,999	\$0	\$0	\$81,494	\$0.00
Division of State Architect (DSA)	\$46,138.59	\$46,138	\$0	\$0	\$46,138	\$0.00
CA Dept. of Education Fees	\$3,932.84	\$3,932	\$0	\$0	\$3,932	\$0.00
Reproduction Costs	\$14,304.19	\$14,304	\$0	\$0	\$15,452	\$0.00
Hazardous Materials and IH	\$104,424.68	\$104,424	\$0	\$0	\$30,761	\$0.00
Other Planning Costs	\$23,139.47	\$23,139	\$0	\$0	\$20,877	\$0.00
Subtotal: (Design Phase Services):	\$2,184,925	\$2,028,986	\$155,938	\$0	\$1,367,774	\$0
Construction Phase Services						
Material Testing	\$35,661.80	\$0	\$15,305	\$0	\$0	\$20,356.00
Special Inspections	\$10,000.00	\$0	\$0	\$0	\$0	\$10,000.00
DSA Inspectors	\$163,399.62	\$0	\$163,399	\$0	\$0	\$0.00
Contract Compliance	\$56,717.38	\$0	\$0	\$0	\$0	\$56,717.38
Other Testing & Inspection Costs	\$15,000.00	\$0	\$0	\$0	\$0	\$15,000.00
Security	\$23,175.85	\$10,000	\$0	\$0	\$1,934	\$13,175.85
Subtotal: (Construction Phase	\$303,954	\$10,000	\$178,705	\$0	\$1,934	\$115,249
Modernization/New Construction						
General Construction &	\$8,474,433.55	\$7,711,830	\$31,375	\$0	\$789,654	\$731,228.55

by School Site

Mira Vista ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Subtotal: (Modernization/New	\$8,474,433	\$7,711,830	\$31,375	\$0	\$789,654	\$731,228
Temporary Housing						
Temporary Housing & Contingency	\$1,234,524.81	\$636,123	\$492,855	\$0	\$600,000	\$105,546.68
Subtotal: (Temporary Housing):	\$1,234,524	\$636,123	\$492,855	\$0	\$600,000	\$105,546
Totals:	\$12,208,531	\$10,397,395	\$858,873	\$0	\$2,769,818	\$952,262

by School Site

Murphy ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design						
Geotechnical Report	\$11,066.61	\$10,820	\$0	\$0	\$10,820	\$246.56
Subtotal: (Pre-Design):	\$11,066	\$10,820	\$0	\$0	\$10,820	\$246
Design Phase Services						
Bond Program Manager	\$653,359.52	\$274,208	\$379,150	\$0	\$274,208	\$0.00
Master Architect	\$461,928.94	\$368,118	\$93,810	\$0	\$368,118	\$0.00
A/E of Record	\$636,448.00	\$636,448	\$0	\$0	\$488,483	\$0.00
Specialty Consultants	\$69,925.30	\$69,925	\$0	\$0	\$67,620	\$0.00
Division of State Architect (DSA)	\$49,003.00	\$49,003	\$0	\$0	\$49,003	\$0.00
CA Dept. of Education Fees	\$1,393.02	\$0	\$0	\$0	\$0	\$1,393.02
Reproduction Costs	\$14,093.01	\$13,814	\$0	\$0	\$14,871	\$278.06
Hazardous Materials and IH	\$99,949.99	\$96,769	\$0	\$0	\$15,452	\$3,180.67
Other Planning Costs	\$10,750.91	\$8,125	\$0	\$0	\$5,669	\$2,625.46
Subtotal: (Design Phase Services):	\$1,996,851	\$1,516,413	\$472,961	\$0	\$1,283,428	\$7,477
Construction Phase Services						
Material Testing	\$35,130.57	\$0	\$7,628	\$0	\$0	\$27,501.77
Special Inspections	\$10,000.00	\$0	\$0	\$0	\$0	\$10,000.00
DSA Inspectors	\$144,683.22	\$0	\$144,683	\$0	\$0	\$0.00
Contract Compliance	\$56,057.53	\$0	\$0	\$0	\$0	\$56,057.53
Other Testing & Inspection Costs	\$10,000.00	\$0	\$0	\$0	\$0	\$10,000.00
Security	\$49,042.60	\$1,000	\$0	\$0	\$5,998	\$48,042.60
Subtotal: (Construction Phase	\$304,913	\$1,000	\$152,312	\$0	\$5,998	\$151,601
Modernization/New Construction						
General Construction &	\$8,333,955.50	\$7,650,000	\$4,500	\$0	\$851,449	\$679,455.50
Subtotal: (Modernization/New	\$8,333,955	\$7,650,000	\$4,500	\$0	\$851,449	\$679,455

by School Site

Murphy ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Temporary Housing						
Temporary Housing & Contingency	\$1,265,458.27	\$621,920	\$643,538	\$0	\$571,000	\$0.00
Subtotal: (Temporary Housing):	\$1,265,458	\$621,920	\$643,538	\$0	\$571,000	\$0
Totals:	\$11,912,245	\$9,800,153	\$1,273,311	\$0	\$2,722,696	\$838,781

by School Site

Sheldon ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design						
Geotechnical Report	\$11,014.20	\$10,768	\$0		\$10,768	\$245.39
Subtotal: (Pre-Design):	\$11,014	\$10,768	\$0		\$10,768	\$245
Design Phase Services						
Bond Program Manager	\$612,504.72	\$240,485	\$372,019		\$240,485	\$0.00
Master Architect	\$494,742.03	\$410,548	\$84,193		\$410,548	\$0.00
A/E of Record	\$713,831.00	\$713,831	\$0		\$426,326	\$0.00
Specialty Consultants	\$60,876.55	\$60,876	\$0		\$59,460	\$0.00
Division of State Architect (DSA)	\$46,434.18	\$39,710	\$0		\$39,710	\$6,724.18
CA Dept. of Education Fees	\$1,546.59	\$0	\$0		\$0	\$1,546.59
Reproduction Costs	\$15,646.70	\$14,888	\$0		\$16,047	\$757.83
Hazardous Materials and IH	\$110,968.97	\$91,370	\$0		\$17,188	\$19,598.86
Other Planning Costs	\$15,167.77	\$15,167	\$0		\$11,992	\$0.00
Subtotal: (Design Phase Services):	\$2,071,718	\$1,586,878	\$456,212		\$1,221,759	\$28,627
Construction Phase Services						
Material Testing	\$40,105.99	\$14,752	\$0		\$6,948	\$25,353.09
Special Inspections	\$21,848.45	\$0	\$0		\$0	\$21,848.45
DSA Inspectors	\$163,399.62	\$0	\$163,399		\$0	\$0.00
Contract Compliance	\$62,237.59	\$0	\$0		\$0	\$62,237.59
Other Testing & Inspection Costs	\$12,902.00	\$0	\$0		\$0	\$12,902.00
Security	\$49,042.60	\$0	\$0		\$1,589	\$49,042.60
Subtotal: (Construction Phase	\$349,536	\$14,752	\$163,399		\$8,537	\$171,383
Modernization/New Construction						
General Construction &	\$9,304,746.85	\$8,561,650	\$0		\$1,362,374	\$743,096.85
Subtotal: (Modernization/New	\$9,304,746	\$8,561,650	\$0		\$1,362,374	\$743,096

by School Site

Sheldon ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Temporary Housing						
Temporary Housing & Contingency	\$1,153,418.92	\$635,433	\$517,985	\$0	\$571,000	\$0.00
Subtotal: (Temporary Housing):	\$1,153,418	\$635,433	\$517,985	\$0	\$571,000	\$0
Totals:	\$12,890,434	\$10,809,484	\$1,137,597	\$0	\$3,174,441	\$943,353

Measure M Modernization & New Construction Phase 1B

by School Site

Tara Hills ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Geotechnical Report	\$9,968.22	\$9,746	\$0	\$0	\$9,746	\$222.09
Subtotal: (Pre-Design):	\$9,968	\$9,746	\$0	\$0	\$9,746	\$222
Design Phase Services						
Bond Program Manager	\$588,360.35	\$261,769	\$326,591	\$0	\$261,769	\$0.00
Master Architect	\$467,764.54	\$370,969	\$96,795	\$0	\$370,969	\$0.00
A/E of Record	\$623,831.00	\$623,831	\$0	\$0	\$380,074	\$0.00
Specialty Consultants	\$57,337.50	\$57,337	\$0	\$0	\$56,646	\$0.00
Division of State Architect (DSA)	\$45,499.64	\$45,499	\$0	\$0	\$45,499	\$-0.05
CA Dept. of Education Fees	\$1,332.42	\$0	\$0	\$0	\$0	\$1,332.42
Reproduction Costs	\$18,009.50	\$18,009	\$0	\$0	\$19,673	\$0.00
Hazardous Materials and IH	\$96,285.67	\$96,285	\$0	\$0	\$26,404	\$0.00
Other Planning Costs	\$18,146.88	\$18,146	\$0	\$0	\$7,200	\$0.00
Subtotal: (Design Phase Services):	\$1,916,567	\$1,491,848	\$423,386	\$0	\$1,168,237	\$1,332
Construction Phase Services						
Material Testing	\$33,167.44	\$0	\$14,684	\$0	\$904	\$18,483.24
Special Inspections	\$18,822.93	\$0	\$0	\$0	\$0	\$18,822.93
DSA Inspectors	\$144,683.22	\$0	\$144,683	\$0	\$0	\$0.00
Contract Compliance	\$53,619.09	\$0	\$0	\$0	\$0	\$53,619.09
Other Testing & Inspection Costs	\$10,000.00	\$0	\$0	\$0	\$0	\$10,000.00
Security	\$49,042.60	\$0	\$0	\$0	\$0	\$49,042.60
Subtotal: (Construction Phase	\$309,335	\$0	\$159,367	\$0	\$904	\$149,967
Modernization/New Construction						
General Construction &	\$7,911,754.10	\$7,243,895	\$0	\$0	\$625,032	\$667,859.10
Subtotal: (Modernization/New	\$7,911,754	\$7,243,895	\$0	\$0	\$625,032	\$667,859

by School Site

Tara Hills ES

A

B

C

D

E

F

(A - (B + C + D))

	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Temporary Housing						
Temporary Housing & Contingency	\$1,172,578.53	\$683,134	\$384,204	\$0	\$618,000	\$105,240.40
Subtotal: (Temporary Housing):	\$1,172,578	\$683,134	\$384,204	\$0	\$618,000	\$105,240
Totals:	\$11,320,203	\$9,428,623	\$966,957	\$0	\$2,421,920	\$924,621

Measure M Modernization & New Construction Phase 1B

by School Site

Washington ES

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
						(A - (B + C + D))
Pre-Design						
Geotechnical Report	\$8,805.58	\$8,609	\$0	\$0	\$8,609	\$196.18
Subtotal: (Pre-Design):	\$8,805	\$8,609	\$0	\$0	\$8,609	\$196
Design Phase Services						
Bond Program Manager	\$754,365.34	\$274,999	\$479,365	\$0	\$274,999	\$0.00
Master Architect	\$495,020.48	\$402,974	\$92,046	\$0	\$402,974	\$0.00
A/E of Record	\$702,408.00	\$702,408	\$0	\$0	\$527,310	\$0.00
Specialty Consultants	\$49,575.01	\$49,575	\$0	\$0	\$49,065	\$0.00
Division of State Architect (DSA)	\$47,821.00	\$47,821	\$0	\$0	\$47,821	\$0.00
CA Dept. of Education Fees	\$1,544.18	\$0	\$0	\$0	\$0	\$1,544.18
Reproduction Costs	\$15,622.29	\$14,767	\$0	\$0	\$16,635	\$854.72
Hazardous Materials and IH	\$110,795.87	\$109,095	\$0	\$0	\$20,400	\$1,700.28
Other Planning Costs	\$11,917.52	\$11,238	\$0	\$0	\$4,451	\$678.94
Subtotal: (Design Phase Services):	\$2,189,069	\$1,612,879	\$571,411	\$0	\$1,343,658	\$4,778
Construction Phase Services						
Material Testing	\$40,027.83	\$19,880	\$0	\$0	\$0	\$20,147.13
Special Inspections	\$21,814.36	\$0	\$0	\$0	\$0	\$21,814.36
DSA Inspectors	\$159,242.82	\$0	\$159,242	\$0	\$0	\$0.00
Contract Compliance	\$62,140.50	\$0	\$0	\$0	\$0	\$62,140.50
Other Testing & Inspection Costs	\$12,000.00	\$0	\$0	\$0	\$0	\$12,000.00
Security	\$23,175.85	\$0	\$0	\$0	\$6,154	\$23,175.85
Subtotal: (Construction Phase	\$318,401	\$19,880	\$159,242	\$0	\$6,154	\$139,277
Modernization/New Construction						
General Construction &	\$9,521,264.75	\$8,809,000	\$0	\$0	\$1,296,379	\$712,264.75
Subtotal: (Modernization/New	\$9,521,264	\$8,809,000	\$0	\$0	\$1,296,379	\$712,264

by School Site

Washington ES

(A - (B + C + D))

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Temporary Housing						
Temporary Housing & Contingency	\$868,921.71	\$371,983	\$496,938	\$0	\$305,000	\$0.00
Subtotal: (Temporary Housing):	\$868,921	\$371,983	\$496,938	\$0	\$305,000	\$0
Totals:	\$12,906,463	\$10,822,353	\$1,227,592	\$0	\$2,959,800	\$856,516

	A		B		C		D		E		F	
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance	(A - (B + C + D))					
Cameron ES ():	\$2,441	\$2,441	\$0	\$0	\$2,441	\$0						
Castro ES (128000):	\$139,147	\$139,147	\$0	\$0	\$139,147	\$0						
Collins ES (121500):	\$156,198	\$156,198	\$0	\$0	\$156,198	\$0						
Coronado ES (128100):	\$119,573	\$119,573	\$0	\$0	\$119,573	\$0						
Dover ES (128200):	\$149,298	\$149,298	\$0	\$0	\$149,298	\$0						
El Sobrante ES (121200):	\$130,750	\$130,750	\$0	\$0	\$130,750	\$0						
Highland ES (128700):	\$158,384	\$158,384	\$0	\$0	\$158,384	\$0						
Fairmont ES (128400):	\$127,369	\$127,369	\$0	\$0	\$127,369	\$0						
Ford ES (128500):	\$141,860	\$141,860	\$0	\$0	\$141,860	\$0						
Grant ES (128600):	\$162,902	\$162,902	\$0	\$0	\$162,902	\$0						
King ES (129200):	\$170,276	\$170,276	\$0	\$0	\$170,276	\$0						
Lake ES (128900):	\$137,123	\$137,123	\$0	\$0	\$137,123	\$0						
Nystrom ES (122100):	\$183,706	\$183,706	\$0	\$0	\$183,706	\$0						
Olinda ES (129600):	\$122,454	\$122,454	\$0	\$0	\$122,454	\$0						
Ohlone ES (129500):	\$251,197	\$251,197	\$0	\$0	\$251,197	\$0						
Seaview ES (129700):	\$148,975	\$148,975	\$0	\$0	\$148,975	\$0						

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Shannon ES (129800):	\$110,105	\$110,105	\$0	\$0	\$110,105	\$0
Stage ES (130000):	\$136,263	\$136,263	\$0	\$0	\$135,549	\$0
Valley View ES (130200):	\$136,657	\$136,657	\$0	\$0	\$136,444	\$0
Vista Hill ES (122200):	\$2,000	\$2,000	\$0	\$0	\$2,000	\$0
Wilson ES (130400):	\$138,913	\$138,913	\$0	\$0	\$138,913	\$0
Hercules ES (new) ES (222300):	\$216,685	\$216,685	\$0	\$0	\$216,685	\$0
Lovonya DeJean MS (991000):	\$82,574	\$82,574	\$0	\$0	\$0	\$0
Central Account PR (LABOR):	\$24,960	\$24,960	\$0	\$0	\$24,960	\$0
Central Account PR (615000):	\$3,500	\$3,500	\$0	\$0	\$3,011	\$0
Totals (Measure M Expenditures Phase 2A - 3):	\$3,153,320	\$3,153,320	\$0	\$0	\$3,069,329	\$0

						F
						(A - (B + C + D))
						Invoiced
						Budget Balance
A	B	C	D	E		
Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced		
Stewart ES (121801):	\$3,027,687	\$0	\$0	\$3,027,687		\$0
Totals (Stewart ES Portable Classrooms):	\$3,027,687	\$0	\$0	\$3,027,687		\$0

	A		B		C		D		E		F (A - (B + C + D))
	Budgeted	Approved Commitments	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance				
Bayview ES (127901):	\$18,477	\$18,477	\$0	\$0	\$0	\$18,477	\$0				
Chavez ES (220401):	\$15,619	\$15,619	\$0	\$0	\$0	\$15,619	\$0				
Castro ES (128001):	\$284,158	\$284,158	\$0	\$0	\$0	\$284,158	\$0				
Collins ES (121501):	\$249,664	\$249,664	\$0	\$0	\$0	\$249,664	\$0				
Coronado ES (128101):	\$374,870	\$374,870	\$0	\$0	\$0	\$374,870	\$0				
Dover ES (128201):	\$393,958	\$393,958	\$0	\$0	\$0	\$393,958	\$0				
Downer ES (121001):	\$34,749	\$34,749	\$0	\$0	\$0	\$34,749	\$0				
Ellerhorst ES (128301):	\$30,044	\$30,044	\$0	\$0	\$0	\$30,044	\$0				
El Sobrante ES (121201):	\$336,588	\$336,588	\$0	\$0	\$0	\$336,588	\$0				
Highland ES (128701):	\$16,474	\$16,474	\$0	\$0	\$0	\$16,474	\$0				
Fairmont ES (128401):	\$487,131	\$487,131	\$0	\$0	\$0	\$487,131	\$0				
Ford ES (128501):	\$306,781	\$306,781	\$0	\$0	\$0	\$306,781	\$0				
Grant ES (128601):	\$433,197	\$433,197	\$0	\$0	\$0	\$433,197	\$0				
Lupine Hills ES (122001):	\$14,648	\$14,648	\$0	\$0	\$0	\$14,648	\$0				
Harding ES (121301):	\$5,156	\$5,156	\$0	\$0	\$0	\$5,156	\$0				
Hanna Ranch ES (220301):	\$24,917	\$24,917	\$0	\$0	\$0	\$24,917	\$0				

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Kensington ES (128801):	\$5,427	\$5,427	\$0	\$0	\$5,427	\$0
King ES (129201):	\$93,960	\$93,960	\$0	\$0	\$93,960	\$0
Lake ES (128901):	\$399,003	\$399,003	\$0	\$0	\$399,003	\$0
Lincoln ES (129001):	\$106,456	\$106,456	\$0	\$0	\$106,456	\$0
Madera ES (129101):	\$16,327	\$16,327	\$0	\$0	\$16,327	\$0
Mira Vista ES (129301):	\$32,091	\$32,091	\$0	\$0	\$32,091	\$0
Montalvin ES (121901):	\$19,278	\$19,278	\$0	\$0	\$19,278	\$0
Murphy ES (129401):	\$23,012	\$23,012	\$0	\$0	\$23,012	\$0
Nystrom ES (122101):	\$698,109	\$698,109	\$0	\$0	\$698,109	\$0
Olinda ES (129601):	\$298,103	\$298,103	\$0	\$0	\$298,103	\$0
Ohlone ES (129501):	\$15,319	\$15,319	\$0	\$0	\$15,319	\$0
Peres ES (121101):	\$35,491	\$35,491	\$0	\$0	\$35,491	\$0
Riverside ES (121701):	\$7,584	\$7,584	\$0	\$0	\$7,584	\$0
Seaview ES (129701):	\$270,258	\$270,258	\$0	\$0	\$270,258	\$0
Shannon ES (129801):	\$238,267	\$238,267	\$0	\$0	\$238,267	\$0
Sheldon ES (129901):	\$30,935	\$30,935	\$0	\$0	\$30,935	\$0

F
(A - (B + C + D))

E

D

C

B

A

	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
--	----------	-------------------------	------------------------	------------------	----------	-------------------

Stegs ES (130001):

\$410,885	\$410,885	\$0	\$0	\$0	\$410,885	\$0
-----------	-----------	-----	-----	-----	-----------	-----

Stewart ES (STW_QS):

\$513	\$513	\$0	\$0	\$0	\$513	\$0
-------	-------	-----	-----	-----	-------	-----

Tara Hills ES (130101):

\$20,540	\$20,540	\$0	\$0	\$0	\$20,540	\$0
----------	----------	-----	-----	-----	----------	-----

Valley View ES (130201):

\$338,913	\$338,913	\$0	\$0	\$0	\$338,913	\$0
-----------	-----------	-----	-----	-----	-----------	-----

Verde ES (121401):

\$26,568	\$26,568	\$0	\$0	\$0	\$26,568	\$0
----------	----------	-----	-----	-----	----------	-----

Washington ES (130301):

\$22,205	\$22,205	\$0	\$0	\$0	\$22,205	\$0
----------	----------	-----	-----	-----	----------	-----

Wilson ES (130401):

\$375,897	\$375,897	\$0	\$0	\$0	\$375,897	\$0
-----------	-----------	-----	-----	-----	-----------	-----

Central Account PR (615_qs):

\$4,248	\$4,248	\$0	\$0	\$0	\$4,248	\$0
---------	---------	-----	-----	-----	---------	-----

Totals (Quick Start Projects):

\$6,515,837	\$6,515,837	\$0	\$0	\$0	\$6,515,837	\$0
-------------	-------------	-----	-----	-----	-------------	-----

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Chavez ES (220400):	\$499,988	\$162,399	\$0	\$0	\$145,060	\$337,588
Hanna Ranch ES (220300):	\$499,988	\$154,396	\$0	\$0	\$127,056	\$345,591
Totals (Chavez ES & Hannah ES Ranch Renovation):	\$999,976	\$316,796	\$0	\$0	\$272,117	\$683,179

Network/Telecom Technology E-Rate Projects

10/20/2004

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Bayview ES (224701):	\$326,711	\$302,505	\$0	\$0	\$56,369	\$24,206
Chavez ES (224702):	\$193,801	\$179,442	\$0	\$0	\$24,718	\$14,358
Castro ES (224717):	\$24,096	\$22,311	\$0	\$0	\$16,627	\$1,785
Coronado ES (224718):	\$14,014	\$12,975	\$0	\$0	\$10,262	\$1,038
Dover ES (224719):	\$197,087	\$182,485	\$0	\$0	\$23,528	\$14,602
Downer ES (224720):	\$34,458	\$31,905	\$0	\$0	\$27,650	\$2,553
Ellerhorst ES (224740):	\$5,389	\$4,990	\$0	\$0	\$4,990	\$399
El Sobrante ES (224721):	\$32,271	\$29,880	\$0	\$0	\$22,952	\$2,391
Highland ES (224741):	\$179,354	\$166,066	\$0	\$0	\$16,467	\$13,288

	A			B		C		D		E		F	
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D))		Budget Balance					

Fairmont ES (224742):

\$126,104	\$116,761	\$0	\$0	\$0	\$0			\$9,343					
-----------	-----------	-----	-----	-----	-----	--	--	---------	--	--	--	--	--

Ford ES (224722):

\$177,945	\$164,761	\$0	\$0	\$17,933	\$13,184								
-----------	-----------	-----	-----	----------	----------	--	--	--	--	--	--	--	--

Grant ES (224703):

\$275,644	\$255,221	\$0	\$0	\$91,858	\$20,422								
-----------	-----------	-----	-----	----------	----------	--	--	--	--	--	--	--	--

Lupine Hills ES (224743):

\$192,882	\$178,592	\$0	\$0	\$0	\$14,290								
-----------	-----------	-----	-----	-----	----------	--	--	--	--	--	--	--	--

Harding ES (224744):

\$169,454	\$156,899	\$0	\$0	\$0	\$12,554								
-----------	-----------	-----	-----	-----	----------	--	--	--	--	--	--	--	--

Hanna Ranch ES (224723):

\$12,596	\$11,662	\$0	\$0	\$8,946	\$933								
----------	----------	-----	-----	---------	-------	--	--	--	--	--	--	--	--

Kensington ES (224745):

\$90,837	\$84,107	\$0	\$0	\$84,107	\$6,730								
----------	----------	-----	-----	----------	---------	--	--	--	--	--	--	--	--

King ES (224704):

\$241,292	\$223,414	\$0	\$0	\$56,499	\$17,877								
-----------	-----------	-----	-----	----------	----------	--	--	--	--	--	--	--	--

Lake ES (224746):

\$138,829	\$128,543	\$0	\$0	\$0	\$10,285								
-----------	-----------	-----	-----	-----	----------	--	--	--	--	--	--	--	--

	A	B		C	D		E	F	
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance	(A - (B + C + D))		

Lincoln ES (224724):

\$149,059	\$138,015	\$0	\$0	\$0	\$7,686	\$11,043		
-----------	-----------	-----	-----	-----	---------	----------	--	--

Madera ES (224747):

\$98,443	\$91,149	\$0	\$0	\$0	\$0	\$7,293		
----------	----------	-----	-----	-----	-----	---------	--	--

Mira Vista ES (224748):

\$5,389	\$4,990	\$0	\$0	\$4,990		\$399		
---------	---------	-----	-----	---------	--	-------	--	--

Montalvin ES (224725):

\$182,188	\$168,690	\$0	\$0	\$19,688		\$13,498		
-----------	-----------	-----	-----	----------	--	----------	--	--

Murphy ES (224749):

\$5,389	\$4,990	\$0	\$0	\$4,990		\$399		
---------	---------	-----	-----	---------	--	-------	--	--

Nystrom ES (224705):

\$73,530	\$68,082	\$0	\$0	\$41,101		\$5,447		
----------	----------	-----	-----	----------	--	---------	--	--

Peres ES (224726):

\$340,110	\$314,911	\$0	\$0	\$5,916		\$25,199		
-----------	-----------	-----	-----	---------	--	----------	--	--

Riverside ES (224752):

\$266,674	\$246,916	\$0	\$0	\$0		\$19,758		
-----------	-----------	-----	-----	-----	--	----------	--	--

Seaview ES (224727):

\$43,721	\$40,481	\$0	\$0	\$37,661		\$3,239		
----------	----------	-----	-----	----------	--	---------	--	--

F
(A - (B + C + D))

E

D

C

B

A

Budget
Balance

Invoiced

Approved
CO's

Pending
Commitments

Approved
Commitments

Budgeted

Sheldon ES (224754):

\$399

\$4,990

\$0

\$0

\$5,389

Siege ES (224706):

\$15,185

\$43,750

\$0

\$0

\$189,776

\$204,961

Stewart ES (224728):

\$15,524

\$18,594

\$0

\$0

\$194,006

\$209,531

Tara Hills ES (224755):

\$1,117

\$13,960

\$0

\$0

\$13,960

\$15,077

Valley View ES (224729):

\$933

\$8,752

\$0

\$0

\$11,662

\$12,596

Verde ES (224730):

\$17,365

\$131,227

\$0

\$0

\$217,010

\$234,375

Vista Hill ES (224731):

\$933

\$8,842

\$0

\$0

\$11,662

\$12,596

Washington ES (224756):

\$12,754

\$14,387

\$0

\$0

\$159,391

\$172,145

Wilson ES (224732):

\$1,021

\$10,041

\$0

\$0

\$12,766

\$13,788

Network/Telecom Technology E-Rate Projects

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Lovonya DeJean MS (224707):	\$93,222	\$86,315	\$0	\$0	\$86,315	\$6,906
Central Account PR (615000):	\$429,035	\$399,324	\$0	\$0	\$290,060	\$29,710
Totals (Network/Telecom Technology E-Rate	\$5,000,000	\$4,631,622	\$0	\$0	\$1,215,870	\$368,377

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Bayview ES (BFE104):	\$308,694	\$0	\$308,694	\$0	\$0	\$0
Downer ES (BFE116):	\$412,651	\$0	\$412,651	\$0	\$0	\$0
Ellerhorst ES (BFE117):	\$210,256	\$0	\$210,256	\$0	\$0	\$0
Lupine Hills ES (AFE126):	\$187,939	\$187,939	\$0	\$0	\$0	\$0
Harding ES (AFE127):	\$211,048	\$0	\$211,048	\$0	\$0	\$0
Kensington ES (BFE130):	\$327,653	\$0	\$327,653	\$0	\$0	\$0
Madera ES (AFE137):	\$151,276	\$151,276	\$0	\$0	\$0	\$0
Mira Vista ES (BFE139):	\$234,434	\$0	\$234,434	\$0	\$0	\$0
Montalvin ES (AFE140):	\$175,718	\$175,718	\$0	\$0	\$0	\$0
Murphy ES (BFE142):	\$231,789	\$0	\$231,789	\$0	\$0	\$0
Peres ES (AFE147):	\$172,832	\$172,832	\$0	\$0	\$0	\$0
Riverside ES (AFE150):	\$166,382	\$166,382	\$0	\$0	\$0	\$0
Sheldon ES (BFE155):	\$252,524	\$0	\$252,524	\$0	\$0	\$0
Stewart ES (AFE158):	\$166,589	\$166,589	\$0	\$0	\$0	\$0
Tara Hills ES (BFE159):	\$219,351	\$0	\$219,351	\$0	\$0	\$0
Verde ES (AFE162):	\$144,971	\$144,971	\$0	\$0	\$0	\$0
Washington ES (BFE164):	\$250,883	\$0	\$250,883	\$0	\$0	\$0
Totals (Furniture & Equipment):	\$3,825,000	\$1,165,711	\$2,659,288	\$0	\$0	\$0

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Lovonya DeJean MS (991000):	\$496,506	\$496,506	\$0	\$0	\$496,506	\$0
Omega HS (214200):	\$895	\$895	\$0	\$0	\$895	\$0
Totals (High School and Middle School Expenditures):	\$497,402	\$497,402	\$0	\$0	\$497,402	\$0

Program Coordination & Contingency

Program Coordination & Contingency

**Program Coordination
Site 615/Central Account
Summary by Cost Type
Measure M**

Cost Description	A	B	C	D	E
	Budgeted	Approved	Pending	Invoiced	(A - (B + C)) Budget Balance
		Commitments	Commitments		
Accounting Adjustment					
Accounting Adjustments	\$-38,500	\$-38,500	\$0	\$-38,500	\$0
Totals (Accounting Adjustment):	\$-38,500	\$-38,500	\$0	\$-38,500	\$0
Legal/Bond Finance					
Bond Finance Consultant	\$48,070	\$27,570	\$20,500	\$27,570	\$0
Bond Issuance	\$20,500	\$10,500	\$10,000	\$10,500	\$0
Fiscal Audit	\$39,233	\$19,233	\$20,000	\$19,233	\$0
Legal Fees Bond Program	\$855,594	\$580,594	\$275,000	\$580,594	\$0
Legal Fees Real Property	\$41,097	\$21,597	\$19,500	\$21,597	\$0
Totals (Legal/Bond Finance):	\$1,004,496	\$659,496	\$345,000	\$659,496	\$0
Master Planning					
Master Planning Costs	\$1,201,285	\$931,285	\$270,000	\$931,285	\$0
Totals (Master Planning):	\$1,201,285	\$931,285	\$270,000	\$931,285	\$0
Office Expenses					
Administrative Support Staff	\$402,526	\$17,440	\$385,086	\$17,440	\$0
Office Equipment	\$221,344	\$107,644	\$113,700	\$107,644	\$0
Security	\$7,378	\$7,378	\$0	\$7,378	\$0

**Program Coordination
Site 615/Central Account
Summary by Cost Type**

Measure M

Cost Description	A				B		C		D		E	
	Budgeted	Approved	Pending	Committed	Committed	Committed	Committed	Committed	Invoiced	Invoiced	(A - (B + C))	Budget Balance
Office Supplies	\$636,116	\$389,888	\$246,228	\$389,888	\$389,888				\$389,888		\$0	
Totals (Office Expenses):	\$1,267,366	\$522,351	\$745,014	\$522,351	\$522,351				\$522,351		\$0	
Operating Expenses												
Communications	\$313,234	\$29,532	\$283,702	\$29,532	\$29,532				\$29,532		\$0	
Legal Advertising	\$22,032	\$9,532	\$12,500	\$9,532	\$9,532				\$9,532		\$0	
Postage & Delivery	\$75,099	\$14,761	\$60,338	\$14,761	\$14,761				\$14,761		\$0	
Printing	\$190,441	\$177,941	\$12,500	\$177,941	\$177,941				\$177,941		\$0	
Office Equipment/Remodel	\$341,992	\$341,992	\$0	\$341,992	\$341,992				\$341,992		\$0	
Office Repairs	\$119,822	\$119,822	\$0	\$119,822	\$119,822				\$119,822		\$0	
Telephone & Fax	\$350,391	\$61,310	\$289,081	\$61,310	\$61,310				\$61,310		\$0	
Travel & Conference	\$30,084	\$20,084	\$10,000	\$20,084	\$20,084				\$20,084		\$0	
Totals (Operating Expenses):	\$1,443,098	\$774,977	\$668,121	\$774,977	\$774,977				\$774,977		\$0	
Salaries/Benefits												
Administrative Support Staff	\$26,052	\$26,052	\$0	\$26,052	\$26,052				\$26,052		\$0	
Bond Fiscal Fund Supervisor	\$413,721	\$138,913	\$274,808	\$138,913	\$138,913				\$138,913		\$0	
Bond Network Planner	\$505,052	\$140,308	\$364,744	\$140,308	\$140,308				\$140,308		\$0	
Director Bond Facilities	\$650,498	\$204,566	\$445,932	\$204,566	\$204,566				\$204,566		\$0	

Program Coordination
Site 615/Central Account
Summary by Cost Type
Measure M

Cost Description	A	B	C	D	E
	Budgeted	Approved	Pending	Invoiced	(A - (B + C))
		Commitments	Commitments		Budget Balance
Director of Restricted Programs	\$255,064	\$0	\$255,064	\$0	\$0
Engineering Officer	\$659,715	\$139,715	\$520,000	\$139,715	\$0
Regional Project Planner	\$1,043,165	\$275,909	\$767,256	\$275,909	\$0
Sr. Director of Bond Finance	\$556,712	\$244,340	\$312,372	\$244,340	\$0
Totals (Salaries/Benefits):	\$4,109,981	\$1,169,805	\$2,940,176	\$1,169,805	\$0
Specialty Consultants					
Performance Auditor	\$501,460	\$176,460	\$325,000	\$176,460	\$0
Cost Estimating, GC Pre-Qualificati	\$41,602	\$41,602	\$0	\$41,602	\$0
Communications	\$67,500	\$0	\$67,500	\$0	\$0
Demographic Consulting	\$25,114	\$25,114	\$0	\$25,114	\$0
OPSC Consultant	\$34,285	\$26,785	\$7,500	\$26,785	\$0
Community Outreach	\$170,995	\$70,995	\$100,000	\$70,995	\$0
Project Labor Agreement Consultant	\$49,523	\$17,023	\$32,500	\$17,023	\$0
Technology/Networking Consultant	\$2,265,276	\$695,310	\$1,569,966	\$695,310	\$0
Totals (Specialty Consultants):	\$3,155,758	\$1,053,292	\$2,102,466	\$1,053,292	\$0
Totals (Measure M):	\$12,143,485	\$5,072,708	\$7,070,777	\$5,072,708	\$0

**Middle Schools and High Schools
Major Renovation/New Schools
Summary of All Programs**

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Measure D MS/HS Major Renovation & New Schools	\$221,852,858	\$9,375,407	\$37,676,547	\$0	\$9,573,236	\$174,800,903
Measure D Expenditures Phase 2A - 3	\$7,215,513	\$7,215,513	\$0	\$0	\$7,007,948	\$0
Network/Telecom Technology E-Rate Projects	\$2,500,000	\$1,895,637	\$0	\$7,441	\$869,432	\$596,921
Furniture & Equipment	\$3,250,000	\$0	\$3,250,000	\$0	\$0	\$0
Measure D (Lovonya DeJean)	\$1,776,748	\$1,776,748	\$0	\$0	\$1,776,748	\$0
Program Coordination & Contingency	\$5,733,937	\$3,530,942	\$2,202,995	\$0	\$3,530,942	\$-0
Totals:	\$242,329,058	\$23,794,249	\$43,129,543	\$7,441	\$22,758,309	\$175,397,824

Summary by School

	A	B		C		D		E		F	
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance	Project %	Complete			
Helms Elementary	\$51,905,208	\$1,706,544	\$9,121,941	\$0	\$1,791,029	\$41,076,721					
Pinole Middle Elementary	\$36,597,128	\$1,271,553	\$6,301,886	\$0	\$1,266,553	\$29,023,688					
Portola Elementary	\$34,744,516	\$1,215,989	\$5,902,755	\$0	\$1,346,334	\$27,625,770					
De Anza Elementary	\$2,723,226	\$2,692,207	\$31,019	\$0	\$2,687,207	\$-0					
El Cerrito Elementary	\$95,882,778	\$2,489,111	\$16,318,943	\$0	\$2,482,111	\$77,074,722					
Totals:	\$221,852,858	\$9,375,407	\$37,676,547	\$0	\$9,573,236	\$174,800,903					

Measure D MS/HS Major Renovation & New Schools Phase 1A

10/20/2004

Summary by Cost Type

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Site Surveys	\$100,000.00	\$0	\$0	\$0	\$0	\$100,000
Geotechnical Report	\$163,744.28	\$22,500	\$0	\$0	\$22,500	\$141,244
Invasive Testing	\$100,000.00	\$0	\$0	\$0	\$0	\$100,000
DTSC Approval	\$0.00	\$0	\$0	\$0	\$0	\$0
CCTV Sewer/Drain Lines	\$0.00	\$0	\$0	\$0	\$0	\$0
Other Design Costs	\$37,703.19	\$0	\$0	\$0	\$0	\$37,703
Subtotal: (Pre-Design):	\$401,447	\$22,500	\$0	\$0	\$22,500	\$378,947
Design Phase Services						
Bond Program Manager	\$15,340,365.32	\$2,151,377	\$13,188,988	\$0	\$2,151,377	\$0
Master Architect	\$10,574,600.57	\$6,699,950	\$3,874,650	\$0	\$6,699,950	\$0
Design Manager	\$2,325,150.00	\$0	\$2,325,150	\$0	\$0	\$0
A/E of Record	\$15,991,771.00	\$75,445	\$15,916,326	\$0	\$299,979	\$0
Specialty Consultants	\$837,999.63	\$381,551	\$0	\$0	\$369,846	\$456,447
Division of State Architect (DSA) Fees	\$913,327.20	\$0	\$0	\$0	\$0	\$913,327
CA Dept. of Education Fees	\$45,462.99	\$0	\$0	\$0	\$0	\$45,462
Reproduction Costs	\$419,328.07	\$28,808	\$0	\$0	\$28,808	\$390,519
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0
Hazardous Materials and IH Monitoring	\$498,045.83	\$0	\$411,679	\$0	\$0	\$86,366
Other Planning Costs	\$15,774.81	\$15,774	\$0	\$0	\$774	\$0
Subtotal: (Design Phase Services):	\$46,961,825	\$9,352,907	\$35,716,793	\$0	\$9,550,736	\$1,892,124
Construction Phase Services						
Material Testing	\$893,555.78	\$0	\$0	\$0	\$0	\$893,555
Special Inspections	\$384,250.01	\$0	\$0	\$0	\$0	\$384,250
DSA Inspectors	\$2,639,384.25	\$0	\$0	\$0	\$0	\$2,639,384
Contract Compliance	\$857,754.00	\$0	\$857,754	\$0	\$0	\$0
Other Testing & Inspection Costs	\$275,000.01	\$0	\$0	\$0	\$0	\$275,000
Security	\$1,102,000.00	\$0	\$1,102,000	\$0	\$0	\$0

Summary by Cost Type

	A	B	C	D	E	F (A - (B + C + D))
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Subtotal: (Construction Phase Services):	\$6,151,944	\$0	\$1,959,754	\$0	\$0	\$4,192,190
Modernization/New Construction						
General Construction & Contingency	155,170,874.19	\$0	\$0	\$0	\$0	155,170,874
Subtotal: (Modernization/New	155,170,874	\$0	\$0	\$0	\$0	155,170,874
Temporary Housing						
Temporary Housing & Contingency	\$6,933,003.66	\$0	\$0	\$0	\$0	\$6,933,003
Subtotal: (Temporary Housing):	\$6,933,003	\$0	\$0	\$0	\$0	\$6,933,003
Escalation						
Escalation	\$6,233,764.00	\$0	\$0	\$0	\$0	\$6,233,764
Subtotal: (Escalation):	\$6,233,764	\$0	\$0	\$0	\$0	\$6,233,764
Totals:	221,852,858	\$9,375,407	\$37,676,547	\$0	\$9,573,236	174,800,903

by School Site

Helms MS

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Site Surveys	\$23,226.55	\$0	\$0	\$0	\$0	\$23,226.55
Geotechnical Report	\$36,986.95	\$4,500	\$0	\$0	\$4,500	\$32,486.95
Invasive Testing	\$23,226.55	\$0	\$0	\$0	\$0	\$23,226.55
DTSC Approval	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Other Design Costs	\$8,757.15	\$0	\$0	\$0	\$0	\$8,757.15
Subtotal: (Pre-Design):	\$92,197	\$4,500	\$0	\$0	\$4,500	\$87,697
Design Phase Services						
Bond Program Manager	\$3,693,929.64	\$347,193	\$3,346,736	\$0	\$347,193	\$0.00
Master Architect	\$2,241,581.80	\$1,272,919	\$968,662	\$0	\$1,272,919	\$0.00
Design Manager	\$540,052.09	\$0	\$540,052	\$0	\$0	\$0.00
A/E of Record	\$3,695,450.00	\$450	\$3,695,000	\$0	\$92,934	\$0.00
Specialty Consultants	\$185,651.41	\$67,603	\$0	\$0	\$67,603	\$118,047.47
Division of State Architect (DSA)	\$212,134.38	\$0	\$0	\$0	\$0	\$212,134.38
CA Dept. of Education Fees	\$10,559.48	\$0	\$0	\$0	\$0	\$10,559.48
Reproduction Costs	\$95,897.07	\$5,713	\$0	\$0	\$5,713	\$90,183.87
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$106,385.45	\$0	\$96,764	\$0	\$0	\$9,621.45
Other Planning Costs	\$8,165.05	\$8,165	\$0	\$0	\$165	\$0.00
Subtotal: (Design Phase Services):	\$10,789,806	\$1,702,044	\$8,647,215	\$0	\$1,786,529	\$440,546
Construction Phase Services						
Material Testing	\$207,542.17	\$0	\$0	\$0	\$0	\$207,542.17
Special Inspections	\$89,248.01	\$0	\$0	\$0	\$0	\$89,248.01
DSA Inspectors	\$610,250.62	\$0	\$0	\$0	\$0	\$610,250.62
Contract Compliance	\$199,226.65	\$0	\$199,226	\$0	\$0	\$0.00
Other Testing & Inspection Costs	\$63,873.01	\$0	\$0	\$0	\$0	\$63,873.01
Security	\$275,500.00	\$0	\$275,500	\$0	\$0	\$0.00

by School Site

Helms MS

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Subtotal: (Construction Phase	\$1,445,640	\$0	\$474,726	\$0	\$0	\$970,913
Modernization/New Construction						
General Construction &	\$38,055,350.00	\$0	\$0	\$0	\$0	\$38,055,350.00
Subtotal: (Modernization/New	\$38,055,350	\$0	\$0	\$0	\$0	\$38,055,350
Temporary Housing						
Temporary Housing & Contingency	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Subtotal: (Temporary Housing):	\$0	\$0	\$0	\$0	\$0	\$0
Escalation						
Escalation	\$1,522,214.00	\$0	\$0	\$0	\$0	\$1,522,214.00
Subtotal: (Escalation):	\$1,522,214	\$0	\$0	\$0	\$0	\$1,522,214
Totals:	\$51,905,208	\$1,706,544	\$9,121,941	\$0	\$1,791,029	\$41,076,721

by School Site

Pinole Middle MS

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
						(A - (B + C + D))

Pre-Design

Site Surveys	\$16,769.57	\$0	\$0		\$0	\$16,769.57
Geotechnical Report	\$26,704.58	\$4,500	\$0		\$4,500	\$22,204.58
Invasive Testing	\$16,769.57	\$0	\$0		\$0	\$16,769.57
DTSC Approval	\$0.00	\$0	\$0		\$0	\$0.00
CCTV Sewer/Drain Lines	\$0.00	\$0	\$0		\$0	\$0.00
Other Design Costs	\$6,322.66	\$0	\$0		\$0	\$6,322.66
Subtotal: (Pre-Design):	\$66,566	\$4,500		\$0	\$4,500	\$62,066

Design Phase Services

Bond Program Manager	\$2,531,304.71	\$266,005	\$2,265,299		\$0	\$0.00
Master Architect	\$1,533,743.75	\$863,130	\$670,612		\$863,130	\$0.00
Design Manager	\$389,917.61	\$0	\$389,917		\$0	\$0.00
A/E of Record	\$2,550,452.00	\$74,995	\$2,475,457		\$74,995	\$0.00
Specialty Consultants	\$135,044.32	\$61,829	\$0		\$56,829	\$73,214.66
Division of State Architect (DSA)	\$153,161.03	\$0	\$0		\$0	\$153,161.03
CA Dept. of Education Fees	\$7,623.95	\$0	\$0		\$0	\$7,623.95
Reproduction Costs	\$69,237.69	\$966	\$0		\$966	\$68,271.18
General Conditions	\$0.00	\$0	\$0		\$0	\$0.00
Hazardous Materials and IH	\$81,258.53	\$0	\$81,258		\$0	\$0.00
Other Planning Costs	\$125.54	\$125	\$0		\$125	\$0.00
Subtotal: (Design Phase Services):	\$7,451,869	\$1,267,053	\$5,882,545	\$0	\$1,262,053	\$302,270

Construction Phase Services

Material Testing	\$149,845.44	\$0	\$0		\$0	\$149,845.44
Special Inspections	\$64,437.07	\$0	\$0		\$0	\$64,437.07
DSA Inspectors	\$440,600.94	\$0	\$0		\$0	\$440,600.94
Contract Compliance	\$143,841.64	\$0	\$143,841		\$0	\$0.00
Other Testing & Inspection Costs	\$46,116.32	\$0	\$0		\$0	\$46,116.32
Security	\$275,500.00	\$0	\$275,500		\$0	\$0.00

by School Site

Pinole Middle MS

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Subtotal: (Construction Phase	\$1,120,341	\$0	\$419,341	\$0	\$0	\$700,999
Modernization/New Construction						
General Construction &	\$26,382,839.00	\$0	\$0	\$0	\$0	\$26,382,839.00
Subtotal: (Modernization/New	\$26,382,839	\$0	\$0	\$0	\$0	\$26,382,839
Temporary Housing						
Temporary Housing & Contingency	\$453,750.00	\$0	\$0	\$0	\$0	\$453,750.00
Subtotal: (Temporary Housing):	\$453,750	\$0	\$0	\$0	\$0	\$453,750
Escalation						
Escalation	\$1,121,763.00	\$0	\$0	\$0	\$0	\$1,121,763.00
Subtotal: (Escalation):	\$1,121,763	\$0	\$0	\$0	\$0	\$1,121,763
Totals:	\$36,597,128	\$1,271,553	\$6,301,886	\$0	\$1,266,553	\$29,023,688

by School Site

Portola MS

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Pre-Design						
Site Surveys	\$15,176.65	\$0	\$0	\$0	\$0	\$15,176.65
Geotechnical Report	\$24,167.94	\$4,500	\$0	\$0	\$4,500	\$19,667.94
Invasive Testing	\$15,176.64	\$0	\$0	\$0	\$0	\$15,176.64
DTSC Approval	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Other Design Costs	\$5,722.08	\$0	\$0	\$0	\$0	\$5,722.08
Subtotal: (Pre-Design):	\$60,243	\$4,500	\$0	\$0	\$4,500	\$55,743
Design Phase Services						
Bond Program Manager	\$2,664,862.20	\$247,860	\$2,417,002	\$0	\$247,860	\$0.00
Master Architect	\$1,491,746.96	\$870,809	\$620,937	\$0	\$870,809	\$0.00
Design Manager	\$352,879.76	\$0	\$352,879	\$0	\$0	\$0.00
A/E of Record	\$2,025,000.00	\$0	\$2,025,000	\$0	\$132,050	\$0.00
Specialty Consultants	\$127,546.45	\$84,953	\$0	\$0	\$83,248	\$42,592.94
Division of State Architect (DSA)	\$138,612.43	\$0	\$0	\$0	\$0	\$138,612.43
CA Dept. of Education Fees	\$6,899.76	\$0	\$0	\$0	\$0	\$6,899.76
Reproduction Costs	\$62,660.88	\$7,672	\$0	\$0	\$7,672	\$54,988.44
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$81,258.53	\$0	\$81,258	\$0	\$0	\$0.00
Other Planning Costs	\$194.13	\$194	\$0	\$0	\$194	\$0.00
Subtotal: (Design Phase Services):	\$6,951,661	\$1,211,489	\$5,497,077	\$0	\$1,341,834	\$243,093
Construction Phase Services						
Material Testing	\$135,611.79	\$0	\$0	\$0	\$0	\$135,611.79
Special Inspections	\$58,316.26	\$0	\$0	\$0	\$0	\$58,316.26
DSA Inspectors	\$410,749.00	\$0	\$0	\$0	\$0	\$410,749.00
Contract Compliance	\$130,178.28	\$0	\$130,178	\$0	\$0	\$0.00
Other Testing & Inspection Costs	\$41,735.77	\$0	\$0	\$0	\$0	\$41,735.77
Security	\$275,500.00	\$0	\$275,500	\$0	\$0	\$0.00

by School Site

Portola MS

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Subtotal: (Construction Phase	\$1,052,091	\$0	\$405,678	\$0	\$0	\$646,412
Modernization/New Construction						
General Construction &	\$24,994,180.00	\$0	\$0	\$0	\$0	\$24,994,180.00
Subtotal: (Modernization/New	\$24,994,180	\$0	\$0	\$0	\$0	\$24,994,180
Temporary Housing						
Temporary Housing & Contingency	\$726,094.00	\$0	\$0	\$0	\$0	\$726,094.00
Subtotal: (Temporary Housing):	\$726,094	\$0	\$0	\$0	\$0	\$726,094
Escalation						
Escalation	\$960,247.00	\$0	\$0	\$0	\$0	\$960,247.00
Subtotal: (Escalation):	\$960,247	\$0	\$0	\$0	\$0	\$960,247
Totals:	\$34,744,516	\$1,215,989	\$5,902,755	\$0	\$1,346,334	\$27,625,770

by School Site

De Anza HS

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Site Surveys	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Geotechnical Report	\$4,500.00	\$4,500	\$0	\$0	\$4,500	\$0.00
Invasive Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
DTSC Approval	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Other Design Costs	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Subtotal: (Pre-Design):	\$4,500	\$4,500	\$0	\$0	\$4,500	\$0
Design Phase Services						
Bond Program Manager	\$667,966.45	\$667,966	\$0	\$0	\$667,966	\$0.00
Master Architect	\$1,946,708.62	\$1,946,708	\$0	\$0	\$1,946,708	\$0.00
Design Manager	\$0.00	\$0	\$0	\$0	\$0	\$0.00
A/E of Record	\$7,200.00	\$0	\$7,200	\$0	\$0	\$0.00
Specialty Consultants	\$66,569.00	\$66,569	\$0	\$0	\$61,569	\$-0.37
Division of State Architect (DSA)	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CA Dept. of Education Fees	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Reproduction Costs	\$6,451.08	\$6,451	\$0	\$0	\$6,451	\$0.00
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$23,819.42	\$0	\$23,819	\$0	\$0	\$0.00
Other Planning Costs	\$12.37	\$12	\$0	\$0	\$12	\$0.00
Subtotal: (Design Phase Services):	\$2,718,726	\$2,687,707	\$31,019	\$0	\$2,682,707	\$-0
Construction Phase Services						
Material Testing	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Special Inspections	\$0.00	\$0	\$0	\$0	\$0	\$0.00
DSA Inspectors	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Other Testing & Inspection Costs	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Subtotal: (Construction Phase	\$0	\$0	\$0	\$0	\$0	\$0

by School Site

De Anza HS

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Temporary Housing						
Temporary Housing & Contingency	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Subtotal: (Temporary Housing):	\$0	\$0	\$0	\$0	\$0	\$0
Totals:	\$2,723,226	\$2,692,207	\$31,019	\$0	\$2,687,207	\$-0

by School Site

El Cerrito HS

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Pre-Design						
Site Surveys	\$44,827.23	\$0	\$0	\$0	\$0	\$44,827.23
Geotechnical Report	\$71,384.81	\$4,500	\$0	\$0	\$4,500	\$66,884.81
Invasive Testing	\$44,827.24	\$0	\$0	\$0	\$0	\$44,827.24
DTSC Approval	\$0.00	\$0	\$0	\$0	\$0	\$0.00
CCTV Sewer/Drain Lines	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Other Design Costs	\$16,901.30	\$0	\$0	\$0	\$0	\$16,901.30
Subtotal: (Pre-Design):	\$177,940	\$4,500	\$0	\$0	\$4,500	\$173,440
Design Phase Services						
Bond Program Manager	\$5,782,302.32	\$622,351	\$5,159,950	\$0	\$622,351	\$0.00
Master Architect	\$3,360,819.44	\$1,746,382	\$1,614,437	\$0	\$1,746,382	\$0.00
Design Manager	\$1,042,300.54	\$0	\$1,042,300	\$0	\$0	\$0.00
A/E of Record	\$7,713,669.00	\$0	\$7,713,669	\$0	\$0	\$0.00
Specialty Consultants	\$323,188.45	\$100,595	\$0	\$0	\$100,595	\$222,593.28
Division of State Architect (DSA)	\$409,419.36	\$0	\$0	\$0	\$0	\$409,419.36
CA Dept. of Education Fees	\$20,379.80	\$0	\$0	\$0	\$0	\$20,379.80
Reproduction Costs	\$185,081.35	\$8,004	\$0	\$0	\$8,004	\$177,076.43
General Conditions	\$0.00	\$0	\$0	\$0	\$0	\$0.00
Hazardous Materials and IH	\$205,323.90	\$0	\$128,579	\$0	\$0	\$76,744.90
Other Planning Costs	\$7,277.72	\$7,277	\$0	\$0	\$277	\$0.00
Subtotal: (Design Phase Services):	\$19,049,761	\$2,484,611	\$15,658,936	\$0	\$2,477,611	\$906,213
Construction Phase Services						
Material Testing	\$400,556.38	\$0	\$0	\$0	\$0	\$400,556.38
Special Inspections	\$172,248.67	\$0	\$0	\$0	\$0	\$172,248.67
DSA Inspectors	\$1,177,783.69	\$0	\$0	\$0	\$0	\$1,177,783.69
Contract Compliance	\$384,507.43	\$0	\$384,507	\$0	\$0	\$0.00
Other Testing & Inspection Costs	\$123,274.91	\$0	\$0	\$0	\$0	\$123,274.91
Security	\$275,500.00	\$0	\$275,500	\$0	\$0	\$0.00

by School Site

El Cerrito HS

	F				
	A	B	C	D	E
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced
Subtotal: (Construction Phase	\$2,533,871	\$0	\$660,007	\$0	\$0
					\$1,873,863
Modernization/New Construction					
General Construction &	\$65,738,505.19	\$0	\$0	\$0	\$0
					\$65,738,505.19
Subtotal: (Modernization/New	\$65,738,505	\$0	\$0	\$0	\$0
					\$65,738,505
Temporary Housing					
Temporary Housing & Contingency	\$5,753,159.66	\$0	\$0	\$0	\$0
					\$5,753,159.66
Subtotal: (Temporary Housing):	\$5,753,159	\$0	\$0	\$0	\$0
					\$5,753,159
Escalation					
Escalation	\$2,629,540.00	\$0	\$0	\$0	\$0
					\$2,629,540.00
Subtotal: (Escalation):	\$2,629,540	\$0	\$0	\$0	\$0
					\$2,629,540
Totals:	\$95,882,778	\$2,489,111	\$16,318,943	\$0	\$2,482,111
					\$77,074,722

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Transition LC ES (223500):	\$118,019	\$118,019	\$0	\$0	\$118,019	\$0
Vista Hill ES (122200):	\$139,449	\$139,449	\$0	\$0	\$139,449	\$0
Harbour Way MS (223700):	\$121,638	\$121,638	\$0	\$0	\$121,638	\$0
Adams MS (213800):	\$431,707	\$431,707	\$0	\$0	\$431,707	\$0
Crespi MS (213600):	\$399,138	\$399,138	\$0	\$0	\$399,138	\$0
Hercules Mid/High MS (223901):	\$594,182	\$594,182	\$0	\$0	\$537,782	\$0
Gompers PR (215000):	\$452,798	\$452,798	\$0	\$0	\$452,798	\$0
Kennedy HS (214300):	\$644,818	\$644,818	\$0	\$0	\$644,818	\$0
Pinole Valley HS (214800):	\$621,616	\$621,616	\$0	\$0	\$621,006	\$0
Richmond HS (214100):	\$641,599	\$641,599	\$0	\$0	\$641,599	\$0
Vista High PR (223800):	\$35,789	\$35,789	\$0	\$0	\$35,789	\$0
North Campus PR (223600):	\$125,031	\$125,031	\$0	\$0	\$125,031	\$0
Hercules Mid/High HS (213901):	\$2,398,879	\$2,398,879	\$0	\$0	\$2,248,325	\$0
Delta HS (214700):	\$152,564	\$152,564	\$0	\$0	\$152,564	\$0
Kappa HS (214400):	\$109,809	\$109,809	\$0	\$0	\$109,809	\$0
Omega HS (214200):	\$117,742	\$117,742	\$0	\$0	\$117,742	\$0
Sigma HS (214900):	\$110,727	\$110,727	\$0	\$0	\$110,727	\$0
Totals (Measure D Expenditures Phase 2A - 3):	\$7,215,513	\$7,215,513	\$0	\$0	\$7,007,948	\$0

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Gompers PR (224712):	\$237,274	\$179,919	\$0	\$0	\$42,836	\$57,354
Kennedy HS (224713):	\$583,996	\$442,831	\$0	\$0	\$193,671	\$141,164
Pinole Valley HS (224714):	\$77,462	\$58,738	\$0	\$0	\$56,861	\$18,724
Richmond HS (224715):	\$304,793	\$231,117	\$0	\$7,441	\$123,080	\$66,234
North Campus PR (224737):	\$44,817	\$33,984	\$0	\$0	\$27,311	\$10,833
Hercules Mid/High HS (224708):	\$3,343	\$2,535	\$0	\$0	\$2,535	\$808
Central Account PR (ERATE):	\$69,808	\$52,877	\$0	\$0	\$52,877	\$16,930
Totals (Network/Telecom Technology E-Rate	\$2,500,000	\$1,895,637	\$0	\$7,441	\$869,432	\$596,921

A B C D E F
(A - (B + C + D))

	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance
Helms MS (3):	\$767,645	\$0	\$767,645	\$0	\$0	\$0
Pinole Middle MS (2):	\$541,342	\$0	\$541,342	\$0	\$0	\$0
Portola MS (1):	\$498,894	\$0	\$498,894	\$0	\$0	\$0
El Cerrito HS (4):	\$1,442,116	\$0	\$1,442,116	\$0	\$0	\$0
Totals (Furniture & Equipment):	\$3,250,000	\$0	\$3,250,000	\$0	\$0	\$0

	A			B		C		D		E		F	
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D))		Budget Balance					
Adams MS (224733):	\$271,953	\$206,216	\$0	\$0	\$27,240			\$65,737					
Crespi MS (224734):	\$43,793	\$33,207	\$0	\$0	\$22,084			\$10,585					
Lovonya DeJean MS (224707):	\$29,764	\$22,569	\$0	\$0	\$22,519			\$7,194					
Helms MS (224735):	\$316,076	\$239,673	\$0	\$0	\$11,452			\$76,402					
Hercules Mid/High MS (224759):	\$8,800	\$6,672	\$0	\$0	\$6,622			\$2,127					
Pinnacle Middle MS (224709):	\$62,707	\$47,549	\$0	\$0	\$47,499			\$15,157					
Portola MS (224736):	\$169,700	\$128,679	\$0	\$0	\$27,530			\$41,020					
De Anza HS (224710):	\$162,477	\$123,203	\$0	\$0	\$121,326			\$39,274					
El Cerrito HS (224711):	\$113,230	\$85,860	\$0	\$0	\$83,983			\$27,370					

	A	B	C	D	E	F
		Approved Commitments	Pending Commitments	Approved CO's	Invoiced	(A - (B + C + D)) Budget Balance
Lovonya DeJean MS (991000):	\$1,776,748	\$1,776,748	\$0	\$0	\$1,776,748	\$0
Totals (Measure D (Lovonya DeJean)):	\$1,776,748	\$1,776,748	\$0	\$0	\$1,776,748	\$0

	A	B	C	D	E	F
	Budgeted	Approved Commitments	Pending Commitments	Approved CO's	Invoiced	Budget Balance (A - (B + C + D))
Central Account PR (REIMB) :	\$5,733,937	\$3,530,942	\$2,202,995	\$0	\$3,530,942	\$-0

Totals (Program Coordination & Contingency):

\$5,733,937	\$3,530,942	\$2,202,995	\$0	\$3,530,942	\$-0
-------------	-------------	-------------	-----	-------------	------

Program Coordination
Site 615/Central Account
Summary by Cost Type
Measure D

<u>Cost Description</u>	<u>A</u>	<u>B</u>	<u>C</u>	<u>D</u>	<u>E</u>
	<u>Budgeted</u>	<u>Approved</u>	<u>Pending</u>	<u>Invoiced</u>	<u>(A - (B + C))</u>
	<u>Commitments</u>	<u>Commitments</u>	<u>Commitments</u>		<u>Budget</u>
					<u>Balance</u>
Accounting Adjustment					
Accounting Adjustments	\$1,742,311	\$1,742,311	\$0	\$1,742,311	\$0
Totals (Accounting Adjustment):	\$1,742,311	\$1,742,311	\$0	\$1,742,311	\$0
Legal/Bond Finance					
Bond Finance Consultant	\$20,500	\$0	\$20,500	\$0	\$0
Bond Issuance	\$10,000	\$0	\$10,000	\$0	\$0
Fiscal Audit	\$39,233	\$19,233	\$20,000	\$19,233	\$0
Legal Fees Bond Program	\$508,165	\$233,165	\$275,000	\$233,165	\$0
Legal Fees Real Property	\$19,500	\$0	\$19,500	\$0	\$0
Totals (Legal/Bond Finance):	\$597,398	\$252,398	\$345,000	\$252,398	\$0
Master Planning					
Master Planning Costs	\$434,637	\$164,637	\$270,000	\$164,637	\$0
Totals (Master Planning):	\$434,637	\$164,637	\$270,000	\$164,637	\$0
Office Expenses					
Administrative Support Staff	\$17,566	\$17,566	\$0	\$17,566	\$0
Office Equipment	\$323,234	\$101,537	\$221,697	\$101,537	\$0
Program Offices	\$90,000	\$0	\$90,000	\$0	\$0

Program Coordination
Site 615/Central Account
Summary by Cost Type
Measure D

Cost Description	A	B	C	D	E
	Budgeted	Approved	Pending	Invoiced	(A - (B + C)) Budget Balance
	Commitments	Commitments	Commitments		
Security	\$87,432	\$7,432	\$80,000	\$7,432	\$0
Office Supplies	\$158,078	\$101,785	\$56,293	\$101,785	\$0
Totals (Office Expenses):	\$676,311	\$228,321	\$447,990	\$228,321	\$0
Operating Expenses					
Communications	\$31,237	\$18,737	\$12,500	\$18,737	\$0
Office Equipment	\$25,326	\$0	\$25,326	\$0	\$0
Legal Advertising	\$22,127	\$9,627	\$12,500	\$9,627	\$0
Postage & Delivery	\$32,171	\$7,171	\$25,000	\$7,171	\$0
Printing	\$97,072	\$34,386	\$62,686	\$34,386	\$0
Office Repairs	\$120,689	\$120,689	\$0	\$120,689	\$0
Telephone & Fax	\$156,999	\$38,663	\$118,336	\$38,663	\$0
Travel & Conference	\$40,506	\$30,506	\$10,000	\$30,506	\$0
Totals (Operating Expenses):	\$526,130	\$259,782	\$266,348	\$259,782	\$0
Specialty Consultants					
Performance Auditor	\$501,460	\$176,460	\$325,000	\$176,460	\$0
Cost Estimating, GC Pre-Qualificati	\$346,408	\$35,251	\$311,157	\$35,251	\$0
Communications	\$67,500	\$0	\$67,500	\$0	\$0

Program Coordination
Site 615/Central Account
Summary by Cost Type
Measure D

Cost Description	A	B	C	D	E
	Budgeted	Approved	Pending	Invoiced	(A - (B + C))
	Commitments	Commitments	Commitments		Budget
					Balance
Demographic Consulting	\$57,396	\$27,396	\$30,000	\$27,396	\$0
OPSC Consultant	\$34,479	\$26,979	\$7,500	\$26,979	\$0
Community Outreach	\$164,641	\$64,641	\$100,000	\$64,641	\$0
Project Labor Agreement Consultant	\$47,833	\$15,333	\$32,500	\$15,333	\$0
Technology/Networking Consultant	\$537,428	\$537,428	\$0	\$537,428	\$0
Totals (Specialty Consultants):	\$1,757,147	\$883,490	\$873,657	\$883,490	\$0
Totals (Measure D):	\$5,733,937	\$3,530,942	\$2,202,995	\$3,530,942	\$0
Totals for Program Coordination (M & D):	\$5,733,937	\$3,530,942	\$2,202,995	\$3,530,942	\$0

Bitech & P/PACS

Review (9/04)

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.		Bi-Tech	PPACS	Bi-Tech - PPACS
	615	850	\$-6,582,688.65	\$0.00	\$-6,582,688.65
2	606	850	\$0.00	\$0.00	\$0.00
B490114			\$21,597.85	\$21,597.85	\$0.00
B490215			\$48,263.87	\$48,263.87	\$0.00
C150066			\$10,285.90	\$10,285.90	\$0.00
C150070			\$9,615,789.71	\$9,615,789.71	\$0.00
C230192			\$27,570.32	\$27,570.32	\$0.00
C240369			\$3,642,813.00	\$3,642,813.00	\$0.00
C240370			\$1,853,247.94	\$1,853,247.94	\$0.00
C250002			\$69,720.00	\$69,720.00	\$0.00
C250016	161	855	\$1,079,458.05	\$0.00	\$1,079,458.05
C330087			\$19,508.87	\$19,508.87	\$0.00
C330173			\$20,000.00	\$20,000.00	\$0.00
C330316			\$29,081.25	\$29,081.25	\$0.00
C330320			\$41,243.75	\$41,243.75	\$0.00
C330373			\$5,606.00	\$5,606.00	\$0.00
C430008			\$98,159.67	\$98,159.67	\$0.00
C430009			\$235,501.75	\$237,036.45	\$-1,534.70
C430013			\$9,535.80	\$9,535.80	\$0.00
C430038			\$33,794.99	\$33,794.99	\$0.00
C430093			\$10,767.97	\$10,767.97	\$0.00
C430308			\$19,264.00	\$19,264.00	\$0.00
C430388			\$17,052.57	\$17,052.57	\$0.00
CONT RE	615	850	\$318,505.38	\$0.00	\$318,505.38
CR00171	126	850	\$-29,704.30	\$0.00	\$-29,704.30
CR00224	126	850	\$-344.00	\$0.00	\$-344.00
CR00285	164	850	\$-146.90	\$0.00	\$-146.90
CR00322	162	850	\$-808.00	\$0.00	\$-808.00
CR00323	158	850	\$-1,866.00	\$0.00	\$-1,866.00
CR00327	150	850	\$-321.00	\$0.00	\$-321.00
CR00342	615	853	\$-10.57	\$0.00	\$-10.57
CR01260	615	850	\$-1,276.56	\$0.00	\$-1,276.56
CR01460	615	850	\$-480.00	\$0.00	\$-480.00
CR01461	615	850	\$-1,320.00	\$0.00	\$-1,320.00
CR01462	615	850	\$-60.00	\$0.00	\$-60.00
CR01548	615	850	\$-125,354.80	\$0.00	\$-125,354.80
D380023			\$3,800.00	\$3,800.00	\$0.00
D480019			\$0.00	\$375,395.63	\$-375,395.63
E410003			\$503,544.98	\$541,377.38	\$-37,832.40
E410004			\$5,987.76	\$5,987.76	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
E410010		\$3,478.22	\$3,478.22	\$0.00
EARN RE	615 850	\$951,865.59	\$0.00	\$951,865.59
M250034		\$53,925.50	\$53,925.50	\$0.00
M250048		\$1,000.00	\$1,000.00	\$0.00
M250050		\$1,000.00	\$1,000.00	\$0.00
M250070		\$804.00	\$804.00	\$0.00
M250071		\$9,575.00	\$9,575.00	\$0.00
M250072		\$39,450.00	\$39,450.00	\$0.00
M250079		\$1,608.00	\$1,608.00	\$0.00
M250143		\$7,372.13	\$7,372.13	\$0.00
M250254		\$5,227.50	\$5,227.50	\$0.00
M250304		\$500.00	\$500.00	\$0.00
M250315		\$2,272.44	\$2,272.44	\$0.00
M250316		\$1,039.04	\$1,039.04	\$0.00
M250317		\$606.90	\$606.90	\$0.00
M250318		\$2,382.77	\$2,382.77	\$0.00
M250319		\$3,542.00	\$3,542.00	\$0.00
M250320		\$9,961.56	\$9,961.56	\$0.00
M250324		\$0.00	\$512.50	\$-512.50
M250329		\$14,126.63	\$14,126.63	\$0.00
M250330		\$14,126.63	\$14,126.63	\$0.00
M250338		\$4,125.00	\$4,125.00	\$0.00
M250344		\$14,831.33	\$14,831.33	\$0.00
M250395		\$17,550.00	\$17,550.00	\$0.00
M250396		\$22,895.00	\$22,895.00	\$0.00
M250397		\$20,317.00	\$20,317.00	\$0.00
M280003		\$5,500.00	\$5,500.00	\$0.00
M280004		\$6,971.25	\$6,971.25	\$0.00
M280005		\$5,831.55	\$5,831.55	\$0.00
M280007		\$16,780.00	\$16,780.00	\$0.00
M280008		\$10,861.00	\$10,861.00	\$0.00
M280009		\$4,176.00	\$4,176.00	\$0.00
M280010		\$11,797.50	\$11,797.50	\$0.00
M280011		\$30,032.39	\$30,032.39	\$0.00
M280012		\$1,089,763.79	\$1,089,763.79	\$0.00
M280013		\$2,784.00	\$2,784.00	\$0.00
M280014		\$10,298.00	\$10,298.00	\$0.00
M280015		\$834.00	\$834.00	\$0.00
M280016		\$920.00	\$920.00	\$0.00
M280017		\$110,006.36	\$110,006.36	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M280018		\$144,693.94	\$144,693.94	\$0.00
M280019		\$288,309.92	\$288,309.92	\$0.00
M280020		\$107,800.00	\$107,800.00	\$0.00
M280021		\$7,438.80	\$7,438.80	\$0.00
M280022		\$24,729.02	\$24,729.02	\$0.00
M280023		\$51,313.00	\$51,313.00	\$0.00
M280024		\$95,584.95	\$95,584.95	\$0.00
M280025		\$8,100.00	\$8,100.00	\$0.00
M280026		\$111,675.00	\$100,507.50	\$11,167.50
M280027		\$2,208,416.01	\$2,208,415.99	\$0.02
M280028		\$121,068.00	\$108,961.20	\$12,106.80
M280029		\$24,781.37	\$24,781.37	\$0.00
M280031		\$21,000.00	\$21,000.00	\$0.00
M280032		\$6,585.04	\$6,585.04	\$0.00
M280033		\$1,825.00	\$1,825.00	\$0.00
M280034		\$1,690.00	\$1,690.00	\$0.00
M280035		\$1,202.50	\$1,202.50	\$0.00
M280036		\$793.83	\$793.83	\$0.00
M280037		\$4,808.44	\$4,808.44	\$0.00
M280038		\$209,248.86	\$209,248.86	\$0.00
M380001		\$79,290.16	\$79,290.16	\$0.00
M380004		\$10,398.01	\$10,398.01	\$0.00
M380006		\$9,452.50	\$9,452.50	\$0.00
M380007		\$37,170.86	\$37,170.86	\$0.00
M380009		\$83,250.00	\$74,925.00	\$8,325.00
M380010		\$39,710.08	\$39,710.08	\$0.00
M380013		\$5,700.00	\$5,700.00	\$0.00
M380014		\$38,189.64	\$38,189.64	\$0.00
M380015		\$955,385.86	\$859,847.30	\$95,538.56
M380016		\$24,359.00	\$24,359.00	\$0.00
M380017		\$1,752,597.12	\$1,752,597.12	\$0.00
M380018		\$846,993.00	\$762,293.70	\$84,699.30
M380019		\$730,235.00	\$657,211.50	\$73,023.50
M380022		\$987,622.00	\$987,622.00	\$0.00
M380023		\$450,000.00	\$450,000.00	\$0.00
M380024		\$4,214,818.36	\$3,846,618.36	\$368,200.00
M380025		\$485.88	\$516.25	\$-30.37
M380026		\$23,609.22	\$23,609.22	\$0.00
M380027		\$277,663.56	\$277,663.56	\$0.00
M380028		\$31,473.91	\$31,473.91	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M380029		\$86,315.13	\$86,315.13	\$0.00
M380030		\$466,833.48	\$466,833.48	\$0.00
M380031		\$378,694.05	\$378,694.05	\$0.00
M380032		\$329,581.85	\$329,581.85	\$0.00
M380033		\$369,014.51	\$369,014.51	\$0.00
M380034		\$375,898.36	\$375,898.36	\$0.00
M380035		\$314,295.46	\$314,295.46	\$0.00
M380036		\$442,679.98	\$442,679.98	\$0.00
M380037		\$18,000.00	\$18,000.00	\$0.00
M380038		\$557,297.66	\$557,297.66	\$0.00
M380039		\$697,272.48	\$697,272.48	\$0.00
M380040		\$5,666.00	\$5,666.00	\$0.00
M380041		\$47,308.30	\$47,308.30	\$0.00
M380042		\$32,350.00	\$32,350.00	\$0.00
M380043		\$42,842.00	\$42,842.00	\$0.00
M380044		\$30,310.00	\$30,310.00	\$0.00
M380045		\$25,542.00	\$25,542.00	\$0.00
M380046		\$32,177.00	\$32,177.00	\$0.00
M380047		\$27,722.00	\$27,722.00	\$0.00
M380048		\$50,402.00	\$50,402.00	\$0.00
M380049		\$37,250.00	\$37,250.00	\$0.00
M380050		\$23,400.00	\$23,400.00	\$0.00
M380051		\$14,453.61	\$14,453.61	\$0.00
M380053		\$14,100.00	\$14,100.00	\$0.00
M380054		\$2,559.30	\$2,559.30	\$0.00
M380055		\$4,763.18	\$4,795.66	\$-32.48
M380056		\$3,069.00	\$3,069.00	\$0.00
M380057		\$5,000.00	\$5,000.00	\$0.00
M380058		\$4,260.00	\$4,260.00	\$0.00
M380059		\$205,368.64	\$205,368.65	\$-0.01
M380060		\$2,738.60	\$2,738.60	\$0.00
M380066		\$103,958.00	\$103,958.00	\$0.00
M380067		\$1,627.33	\$1,837.49	\$-210.16
M380069		\$156,541.56	\$223,508.13	\$-66,966.57
M380071		\$70,659.83	\$70,659.83	\$0.00
M380072		\$43,388.53	\$43,388.53	\$0.00
M380073		\$216,384.85	\$216,384.85	\$0.00
M380074		\$20,413.00	\$20,413.00	\$0.00
M380075		\$19,182.00	\$19,182.00	\$0.00
M380076		\$1,697.00	\$1,697.00	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M380077		\$34,523.00	\$34,523.00	\$0.00
M380078		\$3,548.00	\$3,548.00	\$0.00
M380079		\$16,394.00	\$16,394.00	\$0.00
M380080		\$25,822.00	\$25,822.00	\$0.00
M380081		\$22,004.00	\$22,004.00	\$0.00
M380082		\$3,698.00	\$3,698.00	\$0.00
M380083		\$2,748.00	\$2,748.00	\$0.00
M380084		\$2,723.00	\$2,723.00	\$0.00
M380085		\$2,998.00	\$2,998.00	\$0.00
M380087		\$1,749.75	\$1,749.75	\$0.00
M380088		\$998.00	\$998.00	\$0.00
M380089		\$2,863.00	\$3,193.00	\$-330.00
M450044		\$1,501.00	\$1,501.00	\$0.00
M480002		\$679,433.81	\$679,433.81	\$0.00
M480003		\$361,056.50	\$361,056.50	\$0.00
M480004		\$722,577.97	\$722,577.97	\$0.00
M480005		\$416,018.34	\$416,018.34	\$0.00
M480006		\$360,769.95	\$360,769.95	\$0.00
M480007		\$204,304.00	\$204,304.00	\$0.00
M480008		\$153,584.00	\$153,584.00	\$0.00
M480009		\$412,681.00	\$412,681.01	\$-0.01
M480010		\$41,775.09	\$41,775.09	\$0.00
M480011		\$7,250.00	\$7,250.00	\$0.00
M480012		\$1,839.50	\$1,839.50	\$0.00
M480014		\$1,579.22	\$1,579.22	\$0.00
M480015		\$148,934.00	\$148,934.00	\$0.00
M480016		\$68,284.66	\$68,284.66	\$0.00
M480017		\$26,346.30	\$26,346.30	\$0.00
M480019		\$281.00	\$281.00	\$0.00
M480020		\$599,264.58	\$599,264.58	\$0.00
M480022		\$111,879.24	\$111,879.24	\$0.00
M480023		\$1,397,778.84	\$1,397,778.84	\$0.00
M480024		\$752,078.48	\$784,330.46	\$-32,251.98
M480025		\$3,470,193.68	\$3,470,193.68	\$0.00
M480026		\$2,779,242.04	\$2,779,242.04	\$0.00
M480027		\$515,426.45	\$538,059.99	\$-22,633.54
M480028		\$457,281.00	\$476,321.00	\$-19,040.00
M480029		\$534,333.00	\$556,187.00	\$-21,854.00
M480030		\$480,224.54	\$488,483.97	\$-8,259.43
M480031		\$630,050.88	\$655,426.88	\$-25,376.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M480032		\$359,337.99	\$497,938.18	\$-138,600.19
M480033		\$517,812.54	\$534,616.54	\$-16,804.00
M480034		\$5,853,992.00	\$6,175,239.30	\$-321,247.30
M480035		\$6,135,221.00	\$5,988,645.00	\$146,576.00
M480036		\$5,265,830.00	\$5,551,239.40	\$-285,409.40
M480037		\$9,230,307.14	\$8,642,356.07	\$587,951.07
M480038		\$5,078,177.00	\$5,667,359.40	\$-589,182.40
M480039		\$3,554,274.82	\$4,400,264.85	\$-845,990.03
M480040		\$7,345,668.00	\$7,411,844.70	\$-66,176.70
M480041		\$8,344,571.00	\$9,387,006.30	\$-1,042,435.30
M480042		\$4,724,571.04	\$5,278,846.50	\$-554,275.46
M480043		\$876.83	\$876.83	\$0.00
M480044		\$47,035.34	\$47,035.34	\$0.00
M480045		\$94.00	\$94.00	\$0.00
M480046		\$94.00	\$94.00	\$0.00
M480047		\$1,200.00	\$1,200.00	\$0.00
M480048		\$6,600.00	\$6,600.00	\$0.00
M480049		\$8,215.00	\$8,215.00	\$0.00
M480050		\$140.00	\$140.00	\$0.00
M480051		\$133,463.00	\$144,876.00	\$-11,413.00
M480052		\$128,796.50	\$136,263.00	\$-7,466.50
M480053		\$133,463.00	\$134,443.00	\$-980.00
M480054		\$176,400.00	\$176,400.00	\$0.00
M480055		\$114,400.00	\$118,720.00	\$-4,320.00
M480056		\$114,400.00	\$118,720.00	\$-4,320.00
M480057		\$114,400.00	\$118,720.00	\$-4,320.00
M480058		\$180.00	\$180.00	\$0.00
M480059		\$8,573.58	\$8,573.58	\$0.00
M480060		\$305.81	\$305.81	\$0.00
M480061		\$502.58	\$502.58	\$0.00
M480062		\$500.00	\$500.00	\$0.00
M480063		\$700.00	\$700.00	\$0.00
M480064		\$158,949.98	\$182,881.98	\$-23,932.00
M480065		\$700.00	\$700.00	\$0.00
M480066		\$700.00	\$700.00	\$0.00
M480067		\$700.00	\$700.00	\$0.00
M480068		\$700.00	\$700.00	\$0.00
M480069		\$700.00	\$700.00	\$0.00
M480070		\$257,859.00	\$268,261.00	\$-10,402.00
M480071		\$238,882.13	\$264,643.33	\$-25,761.20

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M480072		\$215,686.94	\$231,236.90	\$-15,549.96
M480073		\$178,027.53	\$188,380.53	\$-10,353.00
M480074		\$287,741.89	\$307,659.89	\$-19,918.00
M480075		\$232,556.86	\$248,086.86	\$-15,530.00
M480076		\$332,005.00	\$365,827.00	\$-33,822.00
M480077		\$236,816.00	\$248,920.00	\$-12,104.00
M480079		\$78,390.40	\$93,775.41	\$-15,385.01
M480080		\$57,477.71	\$61,548.86	\$-4,071.15
M480081		\$114,584.77	\$114,584.77	\$0.00
M480082		\$99,403.23	\$108,391.53	\$-8,988.30
M480083		\$54,229.40	\$75,409.82	\$-21,180.42
M480084		\$59,755.00	\$59,755.00	\$0.00
M480085		\$700.00	\$700.00	\$0.00
M480086		\$700.00	\$700.00	\$0.00
M480087		\$700.00	\$700.00	\$0.00
M480088		\$11,375.30	\$11,375.00	\$0.30
M480089		\$0.00	\$8,970.82	\$-8,970.82
M480090		\$0.00	\$9,397.76	\$-9,397.76
M480091		\$0.00	\$69,391.84	\$-69,391.84
M480092		\$9,725.74	\$9,725.74	\$0.00
M480093		\$152,206.80	\$209,596.97	\$-57,390.17
M480094		\$1,337.50	\$1,337.50	\$0.00
M480095		\$787.70	\$787.00	\$0.70
M480096		\$37,710.00	\$41,900.00	\$-4,190.00
M480097		\$5,923.44	\$5,923.44	\$0.00
M480099		\$3,600.00	\$3,600.00	\$0.00
M480100		\$40,415.00	\$40,415.00	\$0.00
M480101		\$43,913.00	\$43,913.00	\$0.00
M480102		\$37,945.00	\$37,945.00	\$0.00
M480104		\$39,782.00	\$39,782.00	\$0.00
M480105		\$2,200.00	\$2,200.00	\$0.00
M480106		\$0.00	\$7,034.52	\$-7,034.52
M480107		\$2,483.32	\$2,483.32	\$0.00
M480108		\$51,730.00	\$51,730.00	\$0.00
M480109		\$40,000.00	\$40,000.00	\$0.00
M480110		\$53,227.00	\$53,227.00	\$0.00
M480111		\$45,456.00	\$45,456.00	\$0.00
M480112		\$964.04	\$964.04	\$0.00
M480113		\$14,017.79	\$14,017.79	\$0.00
M480114		\$16,042.45	\$16,042.45	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M480115		\$6,448.15	\$6,448.15	\$0.00
M480116		\$8,000.00	\$8,000.00	\$0.00
M480117		\$0.00	\$504.68	\$-504.68
M480118		\$902.00	\$902.00	\$0.00
M480119		\$40,667.09	\$40,667.09	\$0.00
M480120		\$9,944.00	\$9,944.00	\$0.00
M480121		\$10,510.62	\$10,510.62	\$0.00
M480122		\$16,000.00	\$16,000.00	\$0.00
M480123		\$1,967.00	\$1,967.00	\$0.00
M480124		\$197,407.75	\$197,407.75	\$0.00
M480125		\$2,474.50	\$2,474.50	\$0.00
M480126		\$399,321.67	\$399,321.67	\$0.00
M480128		\$18,864.13	\$18,864.13	\$0.00
M480129		\$864.62	\$864.62	\$0.00
M480130		\$8,299.12	\$8,299.12	\$0.00
M480131		\$414,756.78	\$414,756.78	\$0.00
M480132		\$4,515.00	\$4,515.00	\$0.00
M480133		\$3,886.00	\$3,886.00	\$0.00
M480134		\$43,520.00	\$43,520.00	\$0.00
M480135		\$11,186.00	\$11,186.00	\$0.00
M480136		\$68,736.01	\$128,309.01	\$-59,573.00
M480137		\$26,785.02	\$26,785.02	\$0.00
M480138		\$68,390.31	\$78,938.21	\$-10,547.90
M480140		\$4,212.44	\$4,212.44	\$0.00
M480141		\$409,260.00	\$443,619.00	\$-34,359.00
M480142		\$1,769,871.90	\$1,798,200.01	\$-28,328.11
M480143		\$991,030.95	\$1,027,800.00	\$-36,769.05
M480144		\$58,420.45	\$58,420.45	\$0.00
M480145		\$44,704.00	\$99,800.00	\$-55,096.00
M480146		\$24,373.12	\$182,211.80	\$-157,838.68
M480147		\$15,971.42	\$15,971.42	\$0.00
M480148		\$78,841.57	\$86,573.34	\$-7,731.77
M480149		\$31,522.83	\$34,207.74	\$-2,684.91
M480150		\$6,703.55	\$6,703.55	\$0.00
M480151		\$21,066.14	\$21,066.14	\$0.00
M480152		\$13,398.00	\$13,398.00	\$0.00
M480153		\$63,289.25	\$81,697.75	\$-18,408.50
M480154		\$2,417.00	\$2,417.00	\$0.00
M480155		\$6,538.70	\$6,538.70	\$0.00
M480156		\$15,265.00	\$15,265.00	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M480157		\$8,639.00	\$8,639.00	\$0.00
M480158		\$163,218.88	\$163,218.88	\$0.00
M480159		\$219,865.40	\$415,511.94	\$-195,646.54
M480160		\$947.54	\$947.54	\$0.00
M480161		\$255.48	\$383.22	\$-127.74
M480162		\$25,789.09	\$25,789.09	\$0.00
M480163		\$8,330.86	\$10,640.86	\$-2,310.00
M480164		\$978.85	\$1,840.06	\$-861.21
M480165		\$74,586.39	\$86,455.01	\$-11,868.62
M480166		\$40,222.22	\$80,444.44	\$-40,222.22
M480167		\$12,608.48	\$34,733.91	\$-22,125.43
M480168		\$18,792.00	\$27,061.26	\$-8,269.26
M480169		\$43,000.00	\$43,000.00	\$0.00
M480170		\$14,301.85	\$14,301.85	\$0.00
M480171		\$1,746.50	\$3,493.00	\$-1,746.50
M480172	164 855	\$0.00	\$0.00	\$0.00
M480173		\$166,480.00	\$320,720.00	\$-154,240.00
M580002		\$230.03	\$383,394.80	\$-383,164.77
M580005		\$0.00	\$560.00	\$-560.00
M580006		\$0.00	\$4,125.00	\$-4,125.00
M580008		\$0.00	\$766,304.29	\$-766,304.29
M580011		\$27,733.33	\$24,960.00	\$2,773.33
M580013		\$0.00	\$5,655.40	\$-5,655.40
M580025		\$0.00	\$97,968.60	\$-97,968.60
M580026		\$0.00	\$302,222.43	\$-302,222.43
M580028		\$0.00	\$910.00	\$-910.00
M580030		\$0.00	\$2,400.00	\$-2,400.00
M580032		\$0.00	\$14,030.03	\$-14,030.03
M580033		\$0.00	\$8,831.06	\$-8,831.06
M580034		\$0.00	\$6,933.00	\$-6,933.00
MD48001		\$176,460.00	\$176,460.00	\$0.00
MD48002		\$8,465.36	\$8,465.36	\$0.00
MD48003		\$4,900.55	\$4,410.47	\$490.08
MD48004		\$52,956.85	\$59,658.61	\$-6,701.76
MD48005		\$109,413.46	\$179,894.05	\$-70,480.59
MD48006		\$1,509.40	\$1,509.40	\$0.00
MD48007		\$7,098.45	\$7,227.26	\$-128.81
MD48008		\$24,950.00	\$29,940.00	\$-4,990.00
MD48009		\$84,830.00	\$84,830.00	\$0.00
MD48010		\$85,101.33	\$96,586.56	\$-11,485.23

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
MD48011		\$28,819.05	\$28,819.05	\$0.00
MD48013		\$40,245.30	\$40,245.30	\$0.00
MD48014		\$33,365.24	\$33,365.24	\$0.00
MD48015		\$53,041.94	\$84,341.88	\$-31,299.94
MD48016		\$0.00	\$9,478.84	\$-9,478.84
MD48017		\$30,263.40	\$30,263.40	\$0.00
MD48018		\$1,225.00	\$2,725.00	\$-1,500.00
MD58001		\$0.00	\$6,931.93	\$-6,931.93
MD58003		\$0.00	\$1,259.31	\$-1,259.31
MD58004		\$646.51	\$646.51	\$0.00
MD58010		\$0.00	\$1,300.00	\$-1,300.00
MD58015		\$0.00	\$13,866.00	\$-13,866.00
MD58016		\$0.00	\$27,732.00	\$-27,732.00
MD58017		\$0.00	\$13,866.00	\$-13,866.00
MD58018		\$0.00	\$12,133.00	\$-12,133.00
MD58019		\$0.00	\$12,133.00	\$-12,133.00
MD58020		\$0.00	\$24,266.00	\$-24,266.00
MD58021		\$0.00	\$34,116.96	\$-34,116.96
P060030		\$410,490.74	\$410,490.74	\$0.00
P251955		\$4,462.00	\$4,462.00	\$0.00
P251956		\$18,491.00	\$18,491.00	\$0.00
P251957		\$13,489.65	\$13,489.65	\$0.00
P260016		\$345.00	\$345.00	\$0.00
P350505		\$3,285.75	\$3,285.75	\$0.00
P353045		\$28,030.58	\$28,030.58	\$0.00
P353053		\$75,393.06	\$75,393.06	\$0.00
P360005		\$13,604.69	\$13,604.69	\$0.00
P360006		\$10,429.25	\$10,429.25	\$0.00
P360050		\$710.00	\$710.00	\$0.00
P450615		\$152,504.80	\$152,504.80	\$0.00
P451135		\$291.35	\$291.35	\$0.00
P460037		\$825.00	\$1,320.00	\$-495.00
P460044		\$389.70	\$389.70	\$0.00
Totals:		116,125,383.52	126,734,183.40	-10,608,799.88

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.		Bi-Tech	PPACS	Bi-Tech - PPACS
	615	850	\$-6,582,688.65	\$0.00	\$-6,582,688.65
2	606	850	\$0.00	\$0.00	\$0.00
B490114			\$21,597.85	\$21,597.85	\$0.00
B490215			\$48,263.87	\$48,263.87	\$0.00
C150066			\$10,285.90	\$10,285.90	\$0.00
C150070			\$9,615,789.71	\$9,615,789.71	\$0.00
C230192			\$27,570.32	\$27,570.32	\$0.00
C240369			\$3,642,813.00	\$3,642,813.00	\$0.00
C240370			\$1,853,247.94	\$1,853,247.94	\$0.00
C250002			\$69,720.00	\$69,720.00	\$0.00
C250016	161	855	\$1,079,458.05	\$0.00	\$1,079,458.05
C330087			\$19,508.87	\$19,508.87	\$0.00
C330173			\$20,000.00	\$20,000.00	\$0.00
C330316			\$29,081.25	\$29,081.25	\$0.00
C330320			\$41,243.75	\$41,243.75	\$0.00
C330373			\$5,606.00	\$5,606.00	\$0.00
C430008			\$98,159.67	\$98,159.67	\$0.00
C430009			\$235,501.75	\$237,036.45	\$-1,534.70
C430013			\$9,535.80	\$9,535.80	\$0.00
C430038			\$33,794.99	\$33,794.99	\$0.00
C430093			\$10,767.97	\$10,767.97	\$0.00
C430308			\$19,264.00	\$19,264.00	\$0.00
C430388			\$17,052.57	\$17,052.57	\$0.00
CONT RE	615	850	\$318,505.38	\$0.00	\$318,505.38
CR00171	126	850	\$-29,704.30	\$0.00	\$-29,704.30
CR00224	126	850	\$-344.00	\$0.00	\$-344.00
CR00285	164	850	\$-146.90	\$0.00	\$-146.90
CR00322	162	850	\$-808.00	\$0.00	\$-808.00
CR00323	158	850	\$-1,866.00	\$0.00	\$-1,866.00
CR00327	150	850	\$-321.00	\$0.00	\$-321.00
CR00342	615	853	\$-10.57	\$0.00	\$-10.57
CR01260	615	850	\$-1,276.56	\$0.00	\$-1,276.56
CR01460	615	850	\$-480.00	\$0.00	\$-480.00
CR01461	615	850	\$-1,320.00	\$0.00	\$-1,320.00
CR01462	615	850	\$-60.00	\$0.00	\$-60.00
CR01548	615	850	\$-125,354.80	\$0.00	\$-125,354.80
D380023			\$3,800.00	\$3,800.00	\$0.00
D480019			\$0.00	\$375,395.63	\$-375,395.63
E410003			\$503,544.98	\$541,377.38	\$-37,832.40
E410004			\$5,987.76	\$5,987.76	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
E410010		\$3,478.22	\$3,478.22	\$0.00
EARN RE	615 850	\$951,865.59	\$0.00	\$951,865.59
M250034		\$53,925.50	\$53,925.50	\$0.00
M250048		\$1,000.00	\$1,000.00	\$0.00
M250050		\$1,000.00	\$1,000.00	\$0.00
M250070		\$804.00	\$804.00	\$0.00
M250071		\$9,575.00	\$9,575.00	\$0.00
M250072		\$39,450.00	\$39,450.00	\$0.00
M250079		\$1,608.00	\$1,608.00	\$0.00
M250143		\$7,372.13	\$7,372.13	\$0.00
M250254		\$5,227.50	\$5,227.50	\$0.00
M250304		\$500.00	\$500.00	\$0.00
M250315		\$2,272.44	\$2,272.44	\$0.00
M250316		\$1,039.04	\$1,039.04	\$0.00
M250317		\$606.90	\$606.90	\$0.00
M250318		\$2,382.77	\$2,382.77	\$0.00
M250319		\$3,542.00	\$3,542.00	\$0.00
M250320		\$9,961.56	\$9,961.56	\$0.00
M250324		\$0.00	\$512.50	\$-512.50
M250329		\$14,126.63	\$14,126.63	\$0.00
M250330		\$14,126.63	\$14,126.63	\$0.00
M250338		\$4,125.00	\$4,125.00	\$0.00
M250344		\$14,831.33	\$14,831.33	\$0.00
M250395		\$17,550.00	\$17,550.00	\$0.00
M250396		\$22,895.00	\$22,895.00	\$0.00
M250397		\$20,317.00	\$20,317.00	\$0.00
M280003		\$5,500.00	\$5,500.00	\$0.00
M280004		\$6,971.25	\$6,971.25	\$0.00
M280005		\$5,831.55	\$5,831.55	\$0.00
M280007		\$16,780.00	\$16,780.00	\$0.00
M280008		\$10,861.00	\$10,861.00	\$0.00
M280009		\$4,176.00	\$4,176.00	\$0.00
M280010		\$11,797.50	\$11,797.50	\$0.00
M280011		\$30,032.39	\$30,032.39	\$0.00
M280012		\$1,089,763.79	\$1,089,763.79	\$0.00
M280013		\$2,784.00	\$2,784.00	\$0.00
M280014		\$10,298.00	\$10,298.00	\$0.00
M280015		\$834.00	\$834.00	\$0.00
M280016		\$920.00	\$920.00	\$0.00
M280017		\$110,006.36	\$110,006.36	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M280018		\$144,693.94	\$144,693.94	\$0.00
M280019		\$288,309.92	\$288,309.92	\$0.00
M280020		\$107,800.00	\$107,800.00	\$0.00
M280021		\$7,438.80	\$7,438.80	\$0.00
M280022		\$24,729.02	\$24,729.02	\$0.00
M280023		\$51,313.00	\$51,313.00	\$0.00
M280024		\$95,584.95	\$95,584.95	\$0.00
M280025		\$8,100.00	\$8,100.00	\$0.00
M280026		\$111,675.00	\$111,675.00	\$0.00
M280027		\$2,208,416.01	\$2,453,795.56	\$-245,379.55
M280028		\$121,068.00	\$121,068.00	\$0.00
M280029		\$24,781.37	\$24,781.37	\$0.00
M280031		\$21,000.00	\$21,000.00	\$0.00
M280032		\$6,585.04	\$6,585.04	\$0.00
M280033		\$1,825.00	\$1,825.00	\$0.00
M280034		\$1,690.00	\$1,690.00	\$0.00
M280035		\$1,202.50	\$1,202.50	\$0.00
M280036		\$793.83	\$793.83	\$0.00
M280037		\$4,808.44	\$4,808.44	\$0.00
M280038		\$209,248.86	\$209,248.86	\$0.00
M380001		\$79,290.16	\$79,290.16	\$0.00
M380004		\$10,398.01	\$10,398.01	\$0.00
M380006		\$9,452.50	\$9,452.50	\$0.00
M380007		\$37,170.86	\$37,170.86	\$0.00
M380009		\$83,250.00	\$83,250.00	\$0.00
M380010		\$39,710.08	\$39,710.08	\$0.00
M380013		\$5,700.00	\$5,700.00	\$0.00
M380014		\$38,189.64	\$38,189.64	\$0.00
M380015		\$955,385.86	\$955,385.88	\$-0.02
M380016		\$24,359.00	\$24,359.00	\$0.00
M380017		\$1,752,597.12	\$1,752,597.12	\$0.00
M380018		\$846,993.00	\$846,993.01	\$-0.01
M380019		\$730,235.00	\$730,235.00	\$0.00
M380022		\$987,622.00	\$987,622.00	\$0.00
M380023		\$450,000.00	\$450,000.00	\$0.00
M380024		\$4,214,818.36	\$3,846,618.36	\$368,200.00
M380025		\$485.88	\$516.25	\$-30.37
M380026		\$23,609.22	\$23,609.22	\$0.00
M380027		\$277,663.56	\$277,663.56	\$0.00
M380028		\$31,473.91	\$31,473.91	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M380029		\$86,315.13	\$86,315.13	\$0.00
M380030		\$466,833.48	\$466,833.48	\$0.00
M380031		\$378,694.05	\$378,694.05	\$0.00
M380032		\$329,581.85	\$329,581.85	\$0.00
M380033		\$369,014.51	\$369,014.51	\$0.00
M380034		\$375,898.36	\$375,898.36	\$0.00
M380035		\$314,295.46	\$314,295.46	\$0.00
M380036		\$442,679.98	\$442,679.98	\$0.00
M380037		\$18,000.00	\$18,000.00	\$0.00
M380038		\$557,297.66	\$557,297.66	\$0.00
M380039		\$697,272.48	\$697,272.48	\$0.00
M380040		\$5,666.00	\$5,666.00	\$0.00
M380041		\$47,308.30	\$47,308.30	\$0.00
M380042		\$32,350.00	\$32,350.00	\$0.00
M380043		\$42,842.00	\$42,842.00	\$0.00
M380044		\$30,310.00	\$30,310.00	\$0.00
M380045		\$25,542.00	\$25,542.00	\$0.00
M380046		\$32,177.00	\$32,177.00	\$0.00
M380047		\$27,722.00	\$27,722.00	\$0.00
M380048		\$50,402.00	\$50,402.00	\$0.00
M380049		\$37,250.00	\$37,250.00	\$0.00
M380050		\$23,400.00	\$23,400.00	\$0.00
M380051		\$14,453.61	\$14,453.61	\$0.00
M380053		\$14,100.00	\$14,100.00	\$0.00
M380054		\$2,559.30	\$2,559.30	\$0.00
M380055		\$4,763.18	\$4,795.66	\$-32.48
M380056		\$3,069.00	\$3,069.00	\$0.00
M380057		\$5,000.00	\$5,000.00	\$0.00
M380058		\$4,260.00	\$4,260.00	\$0.00
M380059		\$205,368.64	\$205,368.65	\$-0.01
M380060		\$2,738.60	\$2,738.60	\$0.00
M380066		\$103,958.00	\$103,958.00	\$0.00
M380067		\$1,627.33	\$1,837.49	\$-210.16
M380069		\$156,541.56	\$223,508.13	\$-66,966.57
M380071		\$70,659.83	\$70,659.83	\$0.00
M380072		\$43,388.53	\$43,388.53	\$0.00
M380073		\$216,384.85	\$216,384.85	\$0.00
M380074		\$20,413.00	\$20,413.00	\$0.00
M380075		\$19,182.00	\$19,182.00	\$0.00
M380076		\$1,697.00	\$1,697.00	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M380077		\$34,523.00	\$34,523.00	\$0.00
M380078		\$3,548.00	\$3,548.00	\$0.00
M380079		\$16,394.00	\$16,394.00	\$0.00
M380080		\$25,822.00	\$25,822.00	\$0.00
M380081		\$22,004.00	\$22,004.00	\$0.00
M380082		\$3,698.00	\$3,698.00	\$0.00
M380083		\$2,748.00	\$2,748.00	\$0.00
M380084		\$2,723.00	\$2,723.00	\$0.00
M380085		\$2,998.00	\$2,998.00	\$0.00
M380087		\$1,749.75	\$1,749.75	\$0.00
M380088		\$998.00	\$998.00	\$0.00
M380089		\$2,863.00	\$3,193.00	\$-330.00
M450044		\$1,501.00	\$1,501.00	\$0.00
M480002		\$679,433.81	\$679,433.81	\$0.00
M480003		\$361,056.50	\$361,056.50	\$0.00
M480004		\$722,577.97	\$722,577.97	\$0.00
M480005		\$416,018.34	\$416,018.34	\$0.00
M480006		\$360,769.95	\$360,769.95	\$0.00
M480007		\$204,304.00	\$204,304.00	\$0.00
M480008		\$153,584.00	\$153,584.00	\$0.00
M480009		\$412,681.00	\$412,681.01	\$-0.01
M480010		\$41,775.09	\$41,775.09	\$0.00
M480011		\$7,250.00	\$7,250.00	\$0.00
M480012		\$1,839.50	\$1,839.50	\$0.00
M480014		\$1,579.22	\$1,579.22	\$0.00
M480015		\$148,934.00	\$148,934.00	\$0.00
M480016		\$68,284.66	\$68,284.66	\$0.00
M480017		\$26,346.30	\$26,346.30	\$0.00
M480019		\$281.00	\$281.00	\$0.00
M480020		\$599,264.58	\$599,264.58	\$0.00
M480022		\$111,879.24	\$111,879.24	\$0.00
M480023		\$1,397,778.84	\$1,397,778.84	\$0.00
M480024		\$752,078.48	\$784,330.46	\$-32,251.98
M480025		\$3,470,193.68	\$3,470,193.68	\$0.00
M480026		\$2,779,242.04	\$2,779,242.04	\$0.00
M480027		\$515,426.45	\$538,059.99	\$-22,633.54
M480028		\$457,281.00	\$476,321.00	\$-19,040.00
M480029		\$534,333.00	\$556,187.00	\$-21,854.00
M480030		\$480,224.54	\$488,483.97	\$-8,259.43
M480031		\$630,050.88	\$655,426.88	\$-25,376.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M480032		\$359,337.99	\$497,938.18	\$-138,600.19
M480033		\$517,812.54	\$534,616.54	\$-16,804.00
M480034		\$5,853,992.00	\$6,861,377.00	\$-1,007,385.00
M480035		\$6,135,221.00	\$6,654,050.00	\$-518,829.00
M480036		\$5,265,830.00	\$6,168,043.77	\$-902,213.77
M480037		\$9,230,307.14	\$9,602,617.85	\$-372,310.71
M480038		\$5,078,177.00	\$6,297,066.00	\$-1,218,889.00
M480039		\$3,554,274.82	\$4,889,183.15	\$-1,334,908.33
M480040		\$7,345,668.00	\$8,235,383.00	\$-889,715.00
M480041		\$8,344,571.00	\$10,430,007.00	\$-2,085,436.00
M480042		\$4,724,571.04	\$5,865,385.01	\$-1,140,813.97
M480043		\$876.83	\$876.83	\$0.00
M480044		\$47,035.34	\$47,035.34	\$0.00
M480045		\$94.00	\$94.00	\$0.00
M480046		\$94.00	\$94.00	\$0.00
M480047		\$1,200.00	\$1,200.00	\$0.00
M480048		\$6,600.00	\$6,600.00	\$0.00
M480049		\$8,215.00	\$8,215.00	\$0.00
M480050		\$140.00	\$140.00	\$0.00
M480051		\$133,463.00	\$144,876.00	\$-11,413.00
M480052		\$128,796.50	\$136,263.00	\$-7,466.50
M480053		\$133,463.00	\$134,443.00	\$-980.00
M480054		\$176,400.00	\$176,400.00	\$0.00
M480055		\$114,400.00	\$118,720.00	\$-4,320.00
M480056		\$114,400.00	\$118,720.00	\$-4,320.00
M480057		\$114,400.00	\$118,720.00	\$-4,320.00
M480058		\$180.00	\$180.00	\$0.00
M480059		\$8,573.58	\$8,573.58	\$0.00
M480060		\$305.81	\$305.81	\$0.00
M480061		\$502.58	\$502.58	\$0.00
M480062		\$500.00	\$500.00	\$0.00
M480063		\$700.00	\$700.00	\$0.00
M480064		\$158,949.98	\$182,881.98	\$-23,932.00
M480065		\$700.00	\$700.00	\$0.00
M480066		\$700.00	\$700.00	\$0.00
M480067		\$700.00	\$700.00	\$0.00
M480068		\$700.00	\$700.00	\$0.00
M480069		\$700.00	\$700.00	\$0.00
M480070		\$257,859.00	\$268,261.00	\$-10,402.00
M480071		\$238,882.13	\$264,643.33	\$-25,761.20

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M480072		\$215,686.94	\$231,236.90	\$-15,549.96
M480073		\$178,027.53	\$188,380.53	\$-10,353.00
M480074		\$287,741.89	\$307,659.89	\$-19,918.00
M480075		\$232,556.86	\$248,086.86	\$-15,530.00
M480076		\$332,005.00	\$365,827.00	\$-33,822.00
M480077		\$236,816.00	\$248,920.00	\$-12,104.00
M480079		\$78,390.40	\$93,775.41	\$-15,385.01
M480080		\$57,477.71	\$61,548.86	\$-4,071.15
M480081		\$114,584.77	\$114,584.77	\$0.00
M480082		\$99,403.23	\$108,391.53	\$-8,988.30
M480083		\$54,229.40	\$75,409.82	\$-21,180.42
M480084		\$59,755.00	\$59,755.00	\$0.00
M480085		\$700.00	\$700.00	\$0.00
M480086		\$700.00	\$700.00	\$0.00
M480087		\$700.00	\$700.00	\$0.00
M480088		\$11,375.30	\$11,375.00	\$0.30
M480089		\$0.00	\$8,970.82	\$-8,970.82
M480090		\$0.00	\$9,397.76	\$-9,397.76
M480091		\$0.00	\$69,391.84	\$-69,391.84
M480092		\$9,725.74	\$9,725.74	\$0.00
M480093		\$152,206.80	\$209,596.97	\$-57,390.17
M480094		\$1,337.50	\$1,337.50	\$0.00
M480095		\$787.70	\$787.00	\$0.70
M480096		\$37,710.00	\$41,900.00	\$-4,190.00
M480097		\$5,923.44	\$5,923.44	\$0.00
M480099		\$3,600.00	\$3,600.00	\$0.00
M480100		\$40,415.00	\$40,415.00	\$0.00
M480101		\$43,913.00	\$43,913.00	\$0.00
M480102		\$37,945.00	\$37,945.00	\$0.00
M480104		\$39,782.00	\$39,782.00	\$0.00
M480105		\$2,200.00	\$2,200.00	\$0.00
M480106		\$0.00	\$7,034.52	\$-7,034.52
M480107		\$2,483.32	\$2,483.32	\$0.00
M480108		\$51,730.00	\$51,730.00	\$0.00
M480109		\$40,000.00	\$40,000.00	\$0.00
M480110		\$53,227.00	\$53,227.00	\$0.00
M480111		\$45,456.00	\$45,456.00	\$0.00
M480112		\$964.04	\$964.04	\$0.00
M480113		\$14,017.79	\$14,017.79	\$0.00
M480114		\$16,042.45	\$16,042.45	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M480115		\$6,448.15	\$6,448.15	\$0.00
M480116		\$8,000.00	\$8,000.00	\$0.00
M480117		\$0.00	\$504.68	\$-504.68
M480118		\$902.00	\$902.00	\$0.00
M480119		\$40,667.09	\$40,667.09	\$0.00
M480120		\$9,944.00	\$9,944.00	\$0.00
M480121		\$10,510.62	\$10,510.62	\$0.00
M480122		\$16,000.00	\$16,000.00	\$0.00
M480123		\$1,967.00	\$1,967.00	\$0.00
M480124		\$197,407.75	\$197,407.75	\$0.00
M480125		\$2,474.50	\$2,474.50	\$0.00
M480126		\$399,321.67	\$399,321.67	\$0.00
M480128		\$18,864.13	\$18,864.13	\$0.00
M480129		\$864.62	\$864.62	\$0.00
M480130		\$8,299.12	\$8,299.12	\$0.00
M480131		\$414,756.78	\$414,756.78	\$0.00
M480132		\$4,515.00	\$4,515.00	\$0.00
M480133		\$3,886.00	\$3,886.00	\$0.00
M480134		\$43,520.00	\$43,520.00	\$0.00
M480135		\$11,186.00	\$11,186.00	\$0.00
M480136		\$68,736.01	\$128,309.01	\$-59,573.00
M480137		\$26,785.02	\$26,785.02	\$0.00
M480138		\$68,390.31	\$78,938.21	\$-10,547.90
M480140		\$4,212.44	\$4,212.44	\$0.00
M480141		\$409,260.00	\$492,910.00	\$-83,650.00
M480142		\$1,769,871.90	\$1,998,000.02	\$-228,128.12
M480143		\$991,030.95	\$1,142,000.00	\$-150,969.05
M480144		\$58,420.45	\$58,420.45	\$0.00
M480145		\$44,704.00	\$99,800.00	\$-55,096.00
M480146		\$24,373.12	\$182,211.80	\$-157,838.68
M480147		\$15,971.42	\$15,971.42	\$0.00
M480148		\$78,841.57	\$86,573.34	\$-7,731.77
M480149		\$31,522.83	\$34,207.74	\$-2,684.91
M480150		\$6,703.55	\$6,703.55	\$0.00
M480151		\$21,066.14	\$21,066.14	\$0.00
M480152		\$13,398.00	\$13,398.00	\$0.00
M480153		\$63,289.25	\$81,697.75	\$-18,408.50
M480154		\$2,417.00	\$2,417.00	\$0.00
M480155		\$6,538.70	\$6,538.70	\$0.00
M480156		\$15,265.00	\$15,265.00	\$0.00

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
M480157		\$8,639.00	\$8,639.00	\$0.00
M480158		\$163,218.88	\$163,218.88	\$0.00
M480159		\$219,865.40	\$415,511.94	\$-195,646.54
M480160		\$947.54	\$947.54	\$0.00
M480161		\$255.48	\$383.22	\$-127.74
M480162		\$25,789.09	\$25,789.09	\$0.00
M480163		\$8,330.86	\$10,640.86	\$-2,310.00
M480164		\$978.85	\$1,840.06	\$-861.21
M480165		\$74,586.39	\$86,455.01	\$-11,868.62
M480166		\$40,222.22	\$80,444.44	\$-40,222.22
M480167		\$12,608.48	\$34,733.91	\$-22,125.43
M480168		\$18,792.00	\$27,061.26	\$-8,269.26
M480169		\$43,000.00	\$43,000.00	\$0.00
M480170		\$14,301.85	\$14,301.85	\$0.00
M480171		\$1,746.50	\$3,493.00	\$-1,746.50
M480172	164 855	\$0.00	\$0.00	\$0.00
M480173		\$166,480.00	\$320,720.00	\$-154,240.00
M580002		\$230.03	\$383,394.80	\$-383,164.77
M580005		\$0.00	\$560.00	\$-560.00
M580006		\$0.00	\$4,125.00	\$-4,125.00
M580008		\$0.00	\$851,449.21	\$-851,449.21
M580011		\$27,733.33	\$24,960.00	\$2,773.33
M580013		\$0.00	\$5,655.40	\$-5,655.40
M580025		\$0.00	\$108,854.00	\$-108,854.00
M580026		\$0.00	\$335,802.70	\$-335,802.70
M580028		\$0.00	\$910.00	\$-910.00
M580030		\$0.00	\$2,400.00	\$-2,400.00
M580032		\$0.00	\$14,030.03	\$-14,030.03
M580033		\$0.00	\$8,831.06	\$-8,831.06
M580034		\$0.00	\$6,933.00	\$-6,933.00
MD48001		\$176,460.00	\$176,460.00	\$0.00
MD48002		\$8,465.36	\$8,465.36	\$0.00
MD48003		\$4,900.55	\$4,900.52	\$0.03
MD48004		\$52,956.85	\$59,658.61	\$-6,701.76
MD48005		\$109,413.46	\$179,894.05	\$-70,480.59
MD48006		\$1,509.40	\$1,509.40	\$0.00
MD48007		\$7,098.45	\$7,227.26	\$-128.81
MD48008		\$24,950.00	\$29,940.00	\$-4,990.00
MD48009		\$84,830.00	\$84,830.00	\$0.00
MD48010		\$85,101.33	\$96,586.56	\$-11,485.23

Measure M (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
MD48011		\$28,819.05	\$28,819.05	\$0.00
MD48013		\$40,245.30	\$40,245.30	\$0.00
MD48014		\$33,365.24	\$33,365.24	\$0.00
MD48015		\$53,041.94	\$84,341.88	\$-31,299.94
MD48016		\$0.00	\$9,478.84	\$-9,478.84
MD48017		\$30,263.40	\$30,263.40	\$0.00
MD48018		\$1,225.00	\$2,725.00	\$-1,500.00
MD58001		\$0.00	\$6,931.93	\$-6,931.93
MD58003		\$0.00	\$1,259.31	\$-1,259.31
MD58004		\$646.51	\$646.51	\$0.00
MD58010		\$0.00	\$1,300.00	\$-1,300.00
MD58015		\$0.00	\$13,866.00	\$-13,866.00
MD58016		\$0.00	\$27,732.00	\$-27,732.00
MD58017		\$0.00	\$13,866.00	\$-13,866.00
MD58018		\$0.00	\$12,133.00	\$-12,133.00
MD58019		\$0.00	\$12,133.00	\$-12,133.00
MD58020		\$0.00	\$24,266.00	\$-24,266.00
MD58021		\$0.00	\$34,116.96	\$-34,116.96
P060030		\$410,490.74	\$410,490.74	\$0.00
P251955		\$4,462.00	\$4,462.00	\$0.00
P251956		\$18,491.00	\$18,491.00	\$0.00
P251957		\$13,489.65	\$13,489.65	\$0.00
P260016		\$345.00	\$345.00	\$0.00
P350505		\$3,285.75	\$3,285.75	\$0.00
P353045		\$28,030.58	\$28,030.58	\$0.00
P353053		\$75,393.06	\$75,393.06	\$0.00
P360005		\$13,604.69	\$13,604.69	\$0.00
P360006		\$10,429.25	\$10,429.25	\$0.00
P360050		\$710.00	\$710.00	\$0.00
P450615		\$152,504.80	\$152,504.80	\$0.00
P451135		\$291.35	\$291.35	\$0.00
P460037		\$825.00	\$1,320.00	\$-495.00
P460044		\$389.70	\$389.70	\$0.00
Totals:		116,125,383.52	134,258,126.57	-18,132,743.05

Measure D (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.		Bi-Tech	PPACS	Bi-Tech - PPACS
	615	910	\$2,482,341.78	\$0.00	\$2,482,341.78
C330087			\$19,915.11	\$19,915.11	\$0.00
C330374			\$7,481.00	\$7,481.00	\$0.00
C430038			\$15,333.76	\$15,333.76	\$0.00
C430093			\$10,767.96	\$10,767.96	\$0.00
C430308			\$3,295.00	\$3,295.00	\$0.00
CR00102	615	930	\$-13,793.61	\$0.00	\$-13,793.61
CR01554	376	855	\$-1,512.00	\$0.00	\$-1,512.00
CR01591	376	855	\$-1,512.00	\$0.00	\$-1,512.00
D280003			\$2,080.00	\$2,080.00	\$0.00
D280004			\$90,976.00	\$90,976.00	\$0.00
D280005			\$100.00	\$100.00	\$0.00
D280006			\$4,840.00	\$4,840.00	\$0.00
D280007			\$260.00	\$260.00	\$0.00
D380001			\$372,559.53	\$372,559.53	\$0.00
D380002			\$8,506.99	\$8,506.99	\$0.00
D380003			\$32,914.21	\$32,914.21	\$0.00
D380004			\$24,110.12	\$24,110.12	\$0.00
D380006			\$2,014,032.22	\$2,014,032.21	\$0.01
D380007			\$1,245.26	\$1,245.26	\$0.00
D380008			\$72,248.00	\$144,496.00	\$-72,248.00
D380009			\$8,785.00	\$8,785.00	\$0.00
D380013			\$1,667.59	\$1,667.59	\$0.00
D380014			\$4,233.86	\$4,233.86	\$0.00
D380015			\$547.32	\$547.32	\$0.00
D380017			\$2,088.00	\$2,088.00	\$0.00
D380019			\$255,105.28	\$255,105.28	\$0.00
D380021			\$2,850.00	\$2,850.00	\$0.00
D380022			\$1,629,008.34	\$1,629,008.34	\$0.00
D380024			\$337,500.00	\$450,000.00	\$-112,500.00
D380025			\$445,679.21	\$558,179.21	\$-112,500.00
D380026			\$40,277.09	\$40,277.09	\$0.00
D380027			\$352,838.47	\$352,838.47	\$0.00
D380028			\$46,538.84	\$46,538.84	\$0.00
D380029			\$16,121.67	\$16,121.67	\$0.00
D380030			\$12,506.00	\$12,506.00	\$0.00
D380031			\$2,689.23	\$2,689.23	\$0.00
D380032			\$27,452.21	\$27,452.21	\$0.00
D380033			\$267,722.79	\$267,722.79	\$0.00
D380034			\$11,219.04	\$11,219.04	\$0.00

Measure D (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
D380035		\$1,525.48	\$1,525.48	\$0.00
D380036		\$3,435.42	\$3,435.42	\$0.00
D380037		\$43,494.07	\$43,494.07	\$0.00
D380039		\$4,732,582.64	\$4,732,582.64	\$0.00
D380040		\$65,308.00	\$65,308.00	\$0.00
D380041		\$4,179.32	\$4,179.32	\$0.00
D380042		\$91,034.17	\$91,034.17	\$0.00
D380043		\$34,510.12	\$34,510.12	\$0.00
D380044		\$4,282.50	\$4,282.50	\$0.00
D380045		\$9,957.36	\$9,957.36	\$0.00
D380046		\$143,995.23	\$143,995.23	\$0.00
D380047		\$889.82	\$889.82	\$0.00
D380048		\$581.25	\$581.25	\$0.00
D380049		\$454.98	\$454.98	\$0.00
D380050		\$40,350.00	\$40,350.00	\$0.00
D380052		\$963.43	\$963.43	\$0.00
D380053		\$2,443.23	\$2,443.23	\$0.00
D380054		\$387.54	\$387.54	\$0.00
D380055		\$3,561.43	\$3,561.43	\$0.00
D380056		\$4,162.15	\$4,162.15	\$0.00
D380058		\$643.03	\$643.03	\$0.00
D380061		\$209,000.00	\$209,000.00	\$0.00
D380063		\$401,636.00	\$401,636.00	\$0.00
D380064		\$89,998.56	\$89,998.56	\$0.00
D380066		\$59,609.72	\$59,609.72	\$0.00
D380067		\$2,883.78	\$2,883.78	\$0.00
D480002		\$19,986.26	\$19,986.26	\$0.00
D480003		\$4,574.65	\$4,574.65	\$0.00
D480005		\$117,239.82	\$117,239.82	\$0.00
D480006		\$10,906.50	\$10,906.50	\$0.00
D480007		\$29,286.65	\$29,286.65	\$0.00
D480008		\$561,764.61	\$599,264.61	\$-37,500.00
D480009		\$1,560,514.29	\$1,560,514.29	\$0.00
D480010		\$4,951,575.46	\$4,951,575.46	\$0.00
D480012		\$2,303.00	\$2,303.00	\$0.00
D480013		\$3,506.00	\$3,506.00	\$0.00
D480014		\$6,600.00	\$6,600.00	\$0.00
D480016		\$10,896.00	\$10,896.00	\$0.00
D480017		\$1,650.00	\$1,650.00	\$0.00
D480018		\$3,128.00	\$3,128.00	\$0.00

Measure D (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
D480019	615 859	\$337,895.63	\$0.00	\$337,895.63
D480020		\$18,134.91	\$18,134.91	\$0.00
D480021		\$58,800.00	\$58,800.00	\$0.00
D480025		\$9,800.00	\$9,800.00	\$0.00
D480026		\$0.00	\$8,370.00	\$-8,370.00
D480027		\$74,995.00	\$74,995.00	\$0.00
D480028		\$27,745.82	\$35,551.65	\$-7,805.83
D480029		\$69,165.00	\$69,165.00	\$0.00
D580002		\$0.00	\$1,742,780.00	\$-1,742,780.00
D580003		\$0.00	\$1,419,720.41	\$-1,419,720.41
D580004		\$0.00	\$797,736.93	\$-797,736.93
D580005		\$0.00	\$1,296,379.00	\$-1,296,379.00
D580006		\$455,100.00	\$1,242,740.00	\$-787,640.00
D580007		\$0.00	\$1,978,825.00	\$-1,978,825.00
D580008		\$301,423.82	\$536,116.58	\$-234,692.76
D580010		\$132,050.00	\$136,435.56	\$-4,385.56
D580011		\$57,547.25	\$130,930.46	\$-73,383.21
D580022		\$0.00	\$11,983.58	\$-11,983.58
D580023		\$0.00	\$195,014.43	\$-195,014.43
M380008		\$15,892.00	\$15,892.00	\$0.00
M380055		\$4,795.57	\$4,754.75	\$40.82
M480165		\$0.00	\$13,183.63	\$-13,183.63
M580004		\$0.00	\$68,746.90	\$-68,746.90
M580016		\$0.00	\$600.00	\$-600.00
M580029		\$0.00	\$20,800.00	\$-20,800.00
M580034		\$0.00	\$13,866.00	\$-13,866.00
M580037		\$0.00	\$54,463.35	\$-54,463.35
MD48001		\$176,460.00	\$176,460.00	\$0.00
MD48002		\$8,465.35	\$8,465.35	\$0.00
MD48003		\$98,769.45	\$98,769.48	\$-0.03
MD48004		\$0.00	\$21,510.74	\$-21,510.74
MD48005		\$0.00	\$65,378.80	\$-65,378.80
MD48006		\$1,509.40	\$1,509.40	\$0.00
MD48007		\$2,140.00	\$2,140.00	\$0.00
MD48008		\$9,980.00	\$4,990.00	\$4,990.00
MD48009		\$9,980.00	\$9,980.00	\$0.00
MD48010		\$0.00	\$42,645.40	\$-42,645.40
MD48012		\$22,321.35	\$22,321.35	\$0.00
MD48013		\$62,370.73	\$62,370.73	\$0.00
MD48014		\$25,922.76	\$25,922.76	\$0.00

Measure D (Bi-Tech vs. PPACS)

PO/Contract	Site/Funct.	Bi-Tech	PPACS	Bi-Tech - PPACS
MD48015		\$12,895.51	\$26,605.47	\$-13,709.96
MD48016		\$0.00	\$5,435.43	\$-5,435.43
MD48017		\$52,877.56	\$52,877.56	\$0.00
MD58001		\$0.00	\$2,802.65	\$-2,802.65
MD58003		\$13,608.02	\$18,406.37	\$-4,798.35
MD58004		\$29,876.07	\$29,876.07	\$0.00
MD58005		\$0.00	\$12,163.60	\$-12,163.60
MD58006		\$0.00	\$6,842.40	\$-6,842.40
MD58007		\$0.00	\$980.50	\$-980.50
MD58008		\$0.00	\$6,681.80	\$-6,681.80
MD58009		\$0.00	\$1,368.00	\$-1,368.00
MD58010		\$0.00	\$10,000.00	\$-10,000.00
MD58011		\$0.00	\$3,361.50	\$-3,361.50
MD58015		\$0.00	\$13,866.00	\$-13,866.00
MD58016		\$0.00	\$13,866.00	\$-13,866.00
MD58017		\$0.00	\$13,866.00	\$-13,866.00
MD58018		\$0.00	\$12,133.00	\$-12,133.00
MD58019		\$0.00	\$12,133.00	\$-12,133.00
MD58021		\$0.00	\$23,882.04	\$-23,882.04
P320741		\$4,128.66	\$4,128.66	\$0.00
P351057		\$301.54	\$301.54	\$0.00
P351280		\$1,521.15	\$1,521.15	\$0.00
P351542		\$2,172.04	\$2,172.04	\$0.00
P351544		\$4,369.23	\$4,369.23	\$0.00
P352195		\$973.17	\$973.17	\$0.00
P353011		\$4,698.05	\$4,698.05	\$0.00
P353047		\$130.72	\$130.72	\$0.00
P360067		\$700.00	\$700.00	\$0.00
P450029		\$511.48	\$511.48	\$0.00
P450071		\$2,697.59	\$2,697.59	\$0.00
P450615		\$137,914.49	\$137,914.49	\$0.00
Totals:		\$24,097,459.06	\$30,641,558.22	\$-6,544,099.16

Fund Ballances