


EASTMAN UPDATE

Progress Timeline



First floor tile install and rolling (Area B)



NEW COURT INSTALL



The "wood strip flooring" for Eastman Leadership Academy's new basketball court is being installed, and a lot of preparation had to happen to get to this point! Underneath the carefully placed wood strips is a layer of concrete, vapor retarder (to protect from moisture), channel sleepers (timber supports), and plywood subfloor on top. The team installs steel channels and cushioning to hold the strips in place. Once the strips are all laid down, they'll be polished and all of the lines and logos will be painted!



The wood strips must sit in a controlled environment for 7 days before it can be installed.



The Rocky Mount Sunday Telegram announces new "gymnasium" at the Eastman High School (January, 1952)

BUILDING UPDATES



December 17, 2025

30 DAY CONSTRUCTION LOOK-AHEAD



- All floor finishes are complete
- Kitchen equipment being is installed
- Life Safety equipment is finishing; testing starting
- Owner Furniture is to be delivered (start of February)
- Site work (including playground) is ongoing
- Site landscaping is wrapping the building
- Site work (Ballfields) will be the last item completed
- Road widening beginning shortly
- Final completion date is March 27, 2026

EASTMAN UPDATE

ADDITIONAL PHOTOS

